

Client: Melbourne Airport

Contract No: CP14038-01

Prepared By: Giuliano Follacchio

Project: Taxiway Zulu

Reviewed By: Jason Lee

Date: 29/8/24

Construction Process: AGL Luminaires

Approved By: Giuliano Follacchio

Date: 29/8/24

Specifications: ZULU-BECA-001-SPC-00003

Structure / Component: AGL

Lot No:

Lot Details:

Lot size/Quantity:

Date:

Item No.	Task / Activity Description	Inspection/Test					HP / WP / AP / IP / TP / SCP	Responsibility Project Engineer Superintendent Surveyor Foreman	Checked by:			
		Frequency	Acceptance Criteria	Reference Documents	Inspection / Test Method	Record of conformity			Subcontractor	Beca	FH	Date
1.0	Preliminary Works											
1.1	Check for correct documentation	Prior to commencing any activity	Ensure that all employees and subcontractors are using the latest and complete set of drawings	IFC Drawings	Verify	Drawings	IP	Project Engineer				
1.2	Implementation of all measures and controls	Prior to commencing any activities	All necessary measures and controls are being implemented, that is PSP, EMP, TMP, SWMS & WP.	PSP, EMP, TMP, JSEA, SWMS, WP	Verify	Site and office Inspection	HP*	Project Engineer / Site Supervisor				
1.3	Material/equipment approvals	Prior to start	All materials shall be proven to meet contractual requirements prior to acceptance. <ul style="list-style-type: none"> MAGS shall be from ATG Airfield guidance signs range Taxiway centre lights shall be from the ADB Safegate range only Runway guard lights shall be from ADB Safegate only. Intermediate hold position lights shall be from the ADB Safegate range only Stop Bar Lights shall be from the ADB Safegate 	ZULU-BECA-001-SPC-00003 cl 2.3	Verify	Aconex reference(s)	HP*	Project Engineer				

Client: Melbourne Airport

Contract No: CP14038-01

Prepared By: Giuliano Follacchio

Project: Taxiway Zulu

Reviewed By: Jason Lee

Date: 29/8/24

Construction Process: AGL Luminaires

Approved By: Giuliano Follacchio

Date: 29/8/24

Specifications: ZULU-BECA-001-SPC-00003

Structure / Component: AGL

Item No.	Task / Activity Description	Inspection/Test					HP / WP / AP / IP / TP / SCP	Responsibility Project Engineer Superintendent Surveyor Foreman	Checked by:			
		Frequency	Acceptance Criteria	Reference Documents	Inspection / Test Method	Record of conformity			Subcontractor	Beca	FH	Date
			<ul style="list-style-type: none"> IWDI shall be from ALS Any deviation from the above suppliers shall be submitted to the Contract Administrator for approval prior to ordering.									
1.4	Setting out for airfield luminaires	Each Lot	HOLD POINT The Contractor shall survey the proposed light locations in conjunction with the new and existing line-marking to set out the proposed lights. A schedule of the proposed lights shall be produced and submitted to the Contract Administrator.	ZULU-BECA-001-SPC-00003 cl 5.4	Verify	Aconex reference	HP	Project Engineer / Beca				
2.0 Installation of AGL Luminaires												
2.1	Elevated Light Installation	Each Lot	Components of elevated lights shall: <ul style="list-style-type: none"> Be less than 360mm above the pavement level including the frangible coupling. Be suitable for installation on a threaded connection when installed. 	ZULU-BECA-001-SPC-00003 CI 4.4.4.1	Verify	This ITP signed	IP	Project Engineer				
2.2	Inset Light Installation	Each Lot	Components of inset lights shall: <ul style="list-style-type: none"> Be less than 13mm height above the surrounding surface. Have a slope of surface of the unit to be less than 20 degrees (not including any recesses). 	ZULU-BECA-001-SPC-00003 cl 4.4.4.3	Verify	This ITP signed ADBSG Installation of Inset Light	IP	Project Engineer				

Client: Melbourne Airport

Contract No: CP14038-01

Prepared By: Giuliano Follacchio

Project: Taxiway Zulu

Reviewed By: Jason Lee

Date: 29/8/24

Construction Process: AGL Luminaires

Approved By: Giuliano Follacchio

Date: 29/8/24

Specifications: ZULU-BECA-001-SPC-00003

Structure / Component: AGL

Item No.	Task / Activity Description	Inspection/Test					HP / WP / AP / IP / TP / SCP	Responsibility Project Engineer Superintendent Surveyor Foreman	Checked by:			
		Frequency	Acceptance Criteria	Reference Documents	Inspection / Test Method	Record of conformity			Subcontractor	Beca	FH	Date
						Fittings checklist						
2.3	Series Isolation Transformer (SIT)	Each Lot	SITs shall be installed in specified deep base cans or pits	ZULU-BECA-001-SPC-00003 CI 4.3	Verify	This ITP signed ADBSG Installation of Series Isolating Transformer (SIT)	IP	Project Engineer				
2.4	Luminaire Circuit	Each lot	Each luminaire fitting shall be installed on the appropriate circuit as specified in the AGL schedule.	ZULU-BECA-024-DWG-09001-16	Verify	This ITP signed As-Built Documentation	IP	Project Engineer				
3.0	Post Construction											
3.1	As-Built	Each lot	Submission of surveyed luminaire position to superintendent prior to practical completion	WP-001-09	Verify	SCP	SCP	Project Engineer				

Final Inspection

The signature below verifies that this ITP has been completed in accordance with the Fulton Hogan's Quality system Procedures and verifies lot compliance with specifications.

Print Name:
Position:
Signature:
Date: / /

Legend:

Client: Melbourne Airport

Contract No: CP14038-01

Prepared By: Giuliano Follacchio

Project: Taxiway Zulu

Reviewed By: Jason Lee

Date: 29/8/24

Construction Process: AGL Luminaires

Approved By: Giuliano Follacchio

Date: 29/8/24

Specifications: ZULU-BECA-001-SPC-00003

Structure / Component: AGL

HP	Hold Point	Work shall not proceed past the HP until released by the Superintendent	IP	Inspection point	Formal Inspection to be done and recorded
HP*	Fulton Hogan Hold Point	Work shall not proceed past the HP* until released by Fulton Hogan	TP	Test Point	Product compliance test to be undertaken and recorded/reported
WP	Witness Point	An inspection which must be witnessed by the Superintendent	SCP	Survey conformance point	A qualified surveyor to check product/section/structure and report
AP	Approval Point	Written or verbal approval given by the Superintendent			

Notes







