

CRL-ITR-001 - Mechanical Duct

Site QA - CRL-ITR-001 - Mechanical Duct

First Activity: 17 Oct 2022 11:34am

Last Activity: 1 Nov 2022 10:21am


Checklist: wip

Passed: 1

Failed: 0

N/A: 0

1.0 First Fix QA

1.1	Check-off Shop Drawings. Is it all installed correctly: i.e., each run complete.		
	Status	Pass	Jeremy Paterson 1 Nov 2022 10:21am
	 <p>Sample Only https://conqa.imgix.net/41141bbc-12bf-43af-a0fc-50b07d72b42a?auto=format&w=1.0&q=100 </p>		Jeremy Paterson 1 Nov 2022 10:22am
1.2	U/S of duct heights correct as per Workshop Drawings.		
1.3	Duct Hangers (is spacing correct, installed level , rods trimmed back etc)		
1.4	Duct jointing (Joints sealed, cleats fitted etc)		
1.5	Orientation of dampers and equipment to be installed correct way		
1.6	Access Panels to be installed as per drawing		
1.7	Dampers control dampers set fully open.		
2.2	Seismic bracing installed as per Drawing		
	Drawing Reference Number		
2.3	Flexibles installed and supported correctly		

Amend to say -
Access panels at
low points of ducts

Add line - No
metallic ducts have
taped joints

Amend to say - Flexible duct exceeding
1.5m in length to be supported in the
centre using flexible duct supports &
nylon banding. Flexibles not to exceed
3m Total length

3.0 Fit Off QA

3.1	Correct Equipment / Correct Grills / Diffuser Installed
3.2	Restrained correctly
3.3	Flexible connection fixed correctly to grill box