

Inspection and test plan – concrete pavement

Project no. CC0398 Project name VIVA ULSG Date 27/05/2024 Approved by Ari Birch

ITP no. ITP-PAV-021 Revision no. 0 Revision date 27/05/2024 Plant and equipment used _____

Lot no. _____ Location (chainages, detailed description or marked up plan) _____

Layer thickness _____ Estimated qty _____

Attach Dockets, Certificates and QA Documents to ITP

					Verification or test by				Remarks / record (eg. test frequency, reports, certificates, checklist etc)
					Symal Infrastructure		MDR/VIVA		
Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Key	Sign Date	Key	Sign date	
1.0 Preliminaries									
1.1	Determine Lot Size	IFC DRAWINGS	Lot size Lot Size = Each pour section per day (location or m2)	Marked Plan	S		S		Lot Map
1.2	Survey set-out	IFC DRAWINGS	Has the work area been set out for line and level?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S		S		As Per IFC Drawings
1.3	Material Submission / Approval	AS 3600 235929-000-CV-SP-00007	Has the mix design to be approved prior to placement. Material properties meet project specification, AS 3600, AS 1379? - Minimum Concrete strength 25MPa or as specified in Drawings? - Steel Reinforcement certificates of conformance provided? - Do admixtures shall conform with AS 1478.1 and are permitted if used in accordance with manufacturer's instructions? - Are all admixtures free of calcium chloride?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A	H		H		Mix Design Number Material Compliance Certificates Idocs Approval Reference



					Verification or test by				Remarks / record (eg. test frequency, reports, certificates, checklist etc)
					Symal Infrastructure		MDR/VIVA		
Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Key	Sign Date	Key	Sign date	
			<div><div>- Has jointing materials & Sealants been approved?</div><div>- Has vapour barrier material been approved</div></div>						
2.0 Form Work									
2.1	Vapour Barrier Installed	235929-000-CV-SP-00007 Section 6.2	<div>Approved vapour barrier installed on surface of crushed rock base?</div> <div>Are all lap joints minimum 300 mm and sealed with duct tape?</div> <div>Are major punctures in the vapour barrier patched of taped?</div>	<div><div><input type="checkbox"/> Yes <input type="checkbox"/> No</div><div><input type="checkbox"/> N/A</div></div>	W		W		
2.2	Formwork Setout and positioning correct	IFC DRAWINGS 235929-000-CV-SP 00008	<div>Is formwork checked for potential loose sections, ensuring no movement upon placement of concrete?</div> <div>Is formwork in line with survey markings?</div> <div>Have chamfers (if required) been attached to formwork in level manner?</div>	<div><div><input type="checkbox"/> Yes <input type="checkbox"/> No</div><div><input type="checkbox"/> N/A</div></div>	W		W		
2.3	Concrete jointing	IFC DRAWINGS	<div>Have construction joints to be installed as detailed and in locations nominated on IFC Drawings and notes using approved materials?</div>	<div><div><input type="checkbox"/> Yes <input type="checkbox"/> No</div><div><input type="checkbox"/> N/A</div></div>	W		W		Delivery Dockets



					Verification or test by				Remarks / record (eg. test frequency, reports, certificates, checklist etc)
					Symal Infrastructure		MDR/VIVA		
Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Key	Sign Date	Key	Sign date	
3.0 Reinforcement									
3.1	Steel reinforcement Supply	IFC DRAWINGS	Has correct reinforcement been delivered? Is reinforcement free from rust and other contaminates that may affect bonding?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S		S		Incoming material checklist Delivery Dockets
3.2	Steel reinforcement installation	AS3600 17.5.3 235929-000- CV-SP-00009 IFC Drawing 235929-000- CV-01-92002- 010002	Is steel installed as per the latest IFC drawings? Does steel reinforcement conform with AS 3600:17.5.3? <div>17.5.3 Tolerance on position of reinforcement and tendons</div> <div>The deviation from the specified position of reinforcement and tendons shall not exceed the following:</div> <div>(a) For positions controlled by cover—</div> <div>(i) in beams, slabs, columns and walls.....-5, +10 mm;</div> <div>(ii) in slabs-on-ground..... -10, +20 mm; and</div> <div>(iii) in footings cast in the ground..... -10, +40 mm,</div> <div>where a positive value indicates the amount the cover increases and a negative value indicates the amount the cover decreases.</div> <div>(b) For positions not controlled by cover, namely—</div> <div>(i) the location of tendons on a profile.....5 mm;</div> <div>(ii) the position of the ends of reinforcement..... 50 mm; and</div> <div>(iii) the spacing of bars in walls and slabs and of fitments in beams and columns..... 10% of the specified spacing or 15 mm, whichever is greater.</div> Does cover to unformed surfaces comply with IFC drawings? <div>8.0 CONCRETE COVER</div> <div>8.1 CONCRETE COVER SHALL BE IN ACCORDANCE WITH AUSTRALIAN STANDARD AS 3600 OR THE VALUES STATED BELOW, WHICH EVER IS GREATER.</div> <div><div>• PAVING (TOP) = 30mm</div><div>• PAVING (BOTTOM - AGAINST GROUND) = 50mm</div><div>• FOUNDATIONS CAST AGAINST FORMWORK (INCL. EXPOSED WEATHER FACE) = 45mm</div><div>• FOUNDATIONS CAST AGAINST GROUND = 65mm</div><div>• EXPOSED TO WASH DOWN WATER AND/OR PROCESS SPILLAGE = 50mm</div><div>• CAST ON LEAN CONCRETE = 45mm</div><div>• CFA PILES = 70mm</div></div>	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	W		S		



					Verification or test by				Remarks / record (eg. test frequency, reports, certificates, checklist etc)
					Symal Infrastructure		MDR/VIVA		
Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Key	Sign Date	Key	Sign date	
4.0 Concrete Pavement Placement									
4.1	Pre-pour Inspection	235929-000-CV-SP-00007 Appendix 7.1 Pre-Concrete Placement Checklist	Has a pre-pour inspection checklist completed prior to placement?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H		H		Pre-Pour Checklist Attached? <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
4.2	Placement	235929-000-CV-SP-00007 Appendix 7.3 Concrete Truck Record	Concrete shall not be placed when temperature is less the 5°C or greater than 36°C. Between 32°C and 36°C admixtures and placing requirements must be met. Concrete shall be transported, handled and placed to prevent segregation, loss or leakage of materials. Concrete shall not be dropped from a height greater than 2m. Concrete shall be discharge within 90 minutes of dispatch from plant. For continuous pours, the maximum time lag between truck loads shall not exceed 25 minutes. Concrete shall be thoroughly vibrated to ensure no honey combing, voids or surface defects occurs and compaction is achieve throughout structure. Water shall not be added to achieve slump greater than specified. If additional water is added, slump test to be performed after water is added.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S		S		Concrete Truck Pour Record Concrete Delivery Dockets



					Verification or test by				Remarks / record (eg. test frequency, reports, certificates, checklist etc)	
					Symal Infrastructure		MDR/VIVA			
Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Key	Sign Date	Key	Sign date		
4.3	Slump Test	Section 5.1.1 235929-000- CV-SP-00007	Slump must be within tolerance of designed slump. Testing shall be +/- 15% of stated approved mix design slump.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	W		S		Concrete Test Report	
4.4	Strength Testing	235929-000- CV-SP-00007 Section 6.8	Samples to be taken from chute. 5 cylinders collected per sample – 1x 7day, 3x 28day, 1x reserve. 1 test for the first 20m3 1 test per 40n3 thereafter Frequency reduce to 1 test per 80m3 for pours over 400m3	No. of Sampl es	Vol. of Pour (m^3)	H		S		Concrete Test Report
				1	<20					
				2	20-60					
				3	60-100					
				4	100-140					
				5	140-180					
				6	180-220					
				7	220-260					
				8	260-300					
				9	300-340					
10	340-380									
4.5	Curing of Concrete	235929-000- CV-SP-00007 Section 6.5	As per the approved Curing Methodology. - Applied once bleed water has gone - Continuous uniform film achieved - Rate of 5m 2/L Has curing been conducted as per approved curing methodology?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H		W		Approved Curing Technical Data Sheet	
4.6	Colouring of Concrete	235929-000- CV-01-92002- 010015 Note 9	Concrete paving above conduit, shall be pigmented: - Red for electrical; - Green for instrumentation. The method to be used is the dry shake, with oxide minerals after bleeding. Pigments shall be used in accordance with the material manufacturer's specifications	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H		W		Material Approval Delivery Dockets	



					Verification or test by				Remarks / record (eg. test frequency, reports, certificates, checklist etc)
					Symal Infrastructure		MDR/VIVA		
Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Key	Sign Date	Key	Sign date	
4.7	Concrete Finishing	235929-000-CV-SP-00007 Section 6.4	Finish concrete per schedule below: - Exterior slabs (i.e. foot traffic): broom finish. - Other approved non slip finish (i.e. stipple finish)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S		S		Material Approval Delivery Dockets
4.8	Formwork Stripping	AS 3600 Table 4.4	Minimum Initial curing requirement for 25MPa concrete: Cure continuously for at least 3 days or minimum average compressive strength of 15MPa Has the formwork been removed in the same sequence as concrete placement to achieve similar concrete surface coloration?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H		W		
4.9	Saw Cutting of contraction joints	IFC Drawings 235929-000-CV-SP-00007 6.4.4	<i>Should the joint detail differ from design this shall be changed only with written approval by the Client.</i> Saw cut joints shown on the Construction Drawings within 12 hours after placement. The cut depth shall be 25% of the slab thickness.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H		W		RFI (if applicable)
4.10	Post Pour inspection	235929-000-CV-SP-00007	All abovementioned works have been completed in-line with the drawings and specification and backfilling around structure can be completed (if applicable)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H		H		Post-pour Checklist
5.0 Completion									
5.1	As Built	YJRP-SPE-CC-M-0001	As built to be submitted after pour, showing set out, RLs, grades and any cast-in elements	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S		H		Survey Conformance report
5.2	Concrete Test Results	235929-000-CV-SP-00007 AS3600 AS1379 AS3610	Submission of 28 days results. Results meet requirements of 25MPa.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H		S		NATA endorsed test report



Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Verification or test by				Remarks / record (eg. test frequency, reports, certificates, checklist etc)
					Symal Infrastructure		MDR/VIVA		
					Key	Sign Date	Key	Sign date	
6.0 Crack Repairs (if applicable)									
6.1	Cracking repair methodology approval		Contractor to submit a concrete crack repair methodology to MDR prior to commencing any crack repair. Has this been approved?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H		H		Concrete Repair Method Document
6.2	Crack Repair		Has concrete crack repair been undertaken as per the approved method?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H		H		
Additional Comments: <hr/> <hr/> <hr/> <hr/>									

Works Completed (Signed SS)	_____	Date Works Completed	_____
Lot Conforms (Signed PE)	_____	Date Lot Closed	_____
NCR no. (if applicable)	_____	Date NCR Closed	_____

Lot acceptance:

Symal Infrastructure representative name	_____	MDR/VIVA representative name	_____
Symal Infrastructure representative signature	_____	MDR/VIVA representative signature	_____

Responsibility (resp.) key: PM – Project Manager, PE – Project Engineer, SE – Site Engineer, SS – Site Supervisor

Inspection key: W – Witness, H – Hold Point, S - Surveillance