

Client: Melbourne Airport (APAM)

Contract No: CP1002

Prepared By: Angela Julianto

Project: MAPMP 2.0 – DP1

Reviewed By: Giuliano Follachio

Date: 15/8/23

Construction Process: Crack Sealing

Approved By: Jordan Nicolaou

Date: 15/8/23

Specifications: Technical Specification – MAPMP 2.0 – DP1 | No. 60692389-PS-01-AV-0001 | Revision 1 – 27 March 2023

Structure / Component: Crack Sealing in Bituminous Pavements

Lot No:

Lot Details:

Lot size/Quantity:

Date:

| Item No. | Task/Activity Description | Inspection/Test | | | | | HP/ WP/ AP/ IP/ TP/ SCP | Responsibility | Checked by: | | | |
|----------|--|---|--|--|-------------------------|------------------------|-------------------------|---|-------------|--------------|------|--|
| | | Frequency | Acceptance Criteria | Reference Documents | Inspection/ Test Method | Record of conformity | | | AECOM | Fulton Hogan | Date | |
| 1.0 | Preliminary Activities – Permits, Documentation, Approvals, Survey Documentation | | | | | | | | | | | |
| 1.1 | Check for correct documentation | Prior to commencing any activity | Current revision drawing is being used including the Subcontractor's copy. Current revision to be obtained via Aconex. | Drawings and drawing registers on Aconex | Visual inspection | This ITP signed | HP* | Project Engineer | | | | |
| 1.2 | Implementation of all measures and controls | Prior to commencing any activity | All necessary measures and controls are being implemented, that is: PSP, EMP, TMP, SWMS & WP | PSP, EMP, TMP, SWMS, WP | Visual Inspection | This ITP signed | HP* | Project Engineer | | | | |
| 1.3 | Definition of the work area | Prior to commencing any activity | Work area has been cleared and surveyed (marked on site). Limits of work clearly defined. | Drawings | Visual Inspection | This ITP signed | HP* | Project Engineer | | | | |
| 1.4 | Material Sources – Conformance Test Certificates/Reports | At least 2 weeks prior to application on site | Details of proposed Rubberised Bituminous Bandage (RBB) sealant product including manufacturer's data sheet and recommendations for application to be submitted for approval. | CI 15.3 | Verify | Aconex Correspondence | HP | Project Engineer Principal's Representative | | | | |
| 2.0 | Materials | | | | | | | | | | | |
| 2.1 | Rubberised Bituminous Sealant | Prior to commencing any activity | RBB must be a proprietary polymer modified bitumen (PMB) crack and joint bandage product and be suitable for climate conditions of the site. RBB to have following properties: | CI 15.3 | Verify | Manufacturer Datasheet | HP | Project Engineer Principal's Representative | | | | |

Client: Melbourne Airport (APAM)

Contract No: CP1002

Prepared By: Angela Julianto

Project: MAPMP 2.0 – DP1

Reviewed By:
Date:
Construction Process: Crack Sealing

Approved By:
Date:
Specifications: Technical Specification – MAPMP 2.0 – DP1 | No. 60692389-PS-01-AV-0001 | Revision 1 – 27 March 2023

Structure / Component: Crack Sealing in Bituminous Pavements

| Item No. | Task/Activity Description | Inspection/Test | | | | | HP/ WP/ AP/ IP/ TP/ SCP | Responsibility | Checked by: | | |
|------------|---------------------------|--|--|---|-------------------------|-----------------------|-------------------------|--|-------------|--------------|------|
| | | Frequency | Acceptance Criteria | Reference Documents | Inspection/ Test Method | Record of conformity | | | AECOM | Fulton Hogan | Date |
| | | | <ul style="list-style-type: none"> - Minimum softening point to be 95°C - Penetration at 25°C between 20 and 50 - Flow at 60°C at 5 hours to be maximum 5mm - Viscosity at 180°C to be maximum 3Pa.s | | | | | | | | |
| 3.0 | Preparation | | | | | | | | | | |
| 3.1 | Preparation of cracks | Prior to commencing works | Cracks, joints and all other locations to be sealed must be sufficiently cleaned and dried out prior to sealing. All wide (greater than 8mm) and/or deep cracks in all types of pavement must be choked with dry sand to not less than 10mm below the surface of the pavement. | CI 15.4.1 | Visual Inspection | This ITP signed | IP | Site Engineer | | | |
| 4.0 | Sealing | | | | | | | | | | |
| 4.1 | Trial Application | Prior to continuing with crack sealing works | A 50m length of RBB to be applied at location agreed with Principal's Design Consultant for inspection and approval. | CI 15.4.2.2 | Verify | Aconex Correspondence | HP | Project Engineer Principal's Representative | | | |
| 4.2 | Applying Sealant | During crack sealing works | Sealant bandage must be within 50 to 75mm wide with the thickness not exceeding 1.5mm unless otherwise noted on drawings. | CI 15.4.2.3 CI 15.4.2.4 CI 15.4.2.5 | Visual Inspection | This ITP signed | IP | Site Engineer | | | |

Client: Melbourne Airport (APAM)

Contract No: CP1002

Prepared By: Angela Julianto


Project: MAPMP 2.0 – DP1

Reviewed By:
Date:
Construction Process: Crack Sealing

Approved By:
Date:
Specifications: Technical Specification – MAPMP 2.0 – DP1 | No. 60692389-PS-01-AV-0001 | Revision 1 – 27 March 2023

Structure / Component: Crack Sealing in Bituminous Pavements

| Item No. | Task/Activity Description | Inspection/Test | | | | | HP/ WP/ AP/ IP/ TP/ SCP | Responsibility | Checked by: | | |
|------------|-------------------------------|----------------------------|---|---------------------|-------------------------|----------------------|-------------------------|----------------|-------------|--------------|------|
| | | Frequency | Acceptance Criteria | Reference Documents | Inspection/ Test Method | Record of conformity | | | AECOM | Fulton Hogan | Date |
| 4.3 | Protection of Applied Sealant | During crack sealing works | Installed sealant must be protected from damage by traffic (and possible pick up on construction vehicles and aircraft tyres) until it has cooled to ambient temperature. | CI 15.4.2.1 | Visual Inspection | This ITP signed | IP | Site Engineer | | | |
| 4.4 | Cleaning up | After sealing works | Any sealant split on surface of pavements must be cleaned off immediately. | CI 15.5 | Visual Inspection | This ITP signed | IP | Site Engineer | | | |
| 5.0 | Post Construction | | | | | | | | | | |
| 5.1 | Conformance | At completion of each work | Each lot package must include the following: - Equipment used - Product used including the batch number - Date and start and finish times - Weather conditions including range of air temperature - Hourly sealant temperature | CI 15.6 | Verify | This ITP signed | IP | Site Engineer | | | |

| | | | | | | |
|--|--|--|----------------------------|---|-------------------------------------|--------------|
|  | | Inspection and Test Plan - Control and Supervision of the Works | | Doc ID: FH-DP1-PM-ITP005 Rev: 00 | | |
| Client: Melbourne Airport (APAM) | | | Contract No: CP1002 | | Prepared By: Angela Julianto | |
| Project: MAPMP 2.0 – DP1 | | | | Reviewed By: | | Date: |
| Construction Process: Crack Sealing | | | | Approved By: | | Date: |
| Specifications: Technical Specification – MAPMP 2.0 – DP1 No. 60692389-PS-01-AV-0001 Revision 1 – 27 March 2023 | | | | | | |
| Structure / Component: Crack Sealing in Bituminous Pavements | | | | | | |

| | | | | | | | |
|--|--|------------------|--|-------------------|--|------------------------|--|
| Final Inspection On behalf of Fulton Hogan it is hereby certified that the Works represented by the items of work listed have been tested in accordance with the Project Quality Plan and conform in all respects with the requirements of the Contract. | | | | | | | |
| Print Name: | | Position: | | Signature: | | Date: / / | |

Legend:

| | | | | | |
|------------|-------------------------|---|------------|--------------------------|--|
| HP | Hold Point | Work shall not proceed past the HP until released by the Superintendent | IP | Inspection point | Formal Inspection to be done and recorded |
| HP* | Fulton Hogan Hold Point | Work shall not proceed past the HP* until released by Fulton Hogan | TP | Test Point | Product compliance test to be undertaken and recorded/reported |
| WP | Witness Point | An inspection which must be witnessed by the Superintendent | SCP | Survey conformance point | A qualified surveyor to check product/section/structure and report |
| AP | Approval Point | Written or verbal approval given by the Superintendent | | | |