

Inspection and test plan – Concrete Blinding, Pile Caps and Slab Footings

Project no. CC0398 Project name VIVA ULSG Date 05/04/2024 Approved by Ari Birch
 ITP no. 31 Revision no. D Revision date 05/04/2024 Plant and equipment used _____
 Lot no. _____ Location (chainages, detailed description or marked up plan) _____
 Layer thickness _____ Estimated qty _____

Attach Dockets, Certificates and QA Documents to ITP

					Verification or test by					Remarks / record (eg. test frequency, reports, certificates, checklist etc)
					Symal Infrastructure			MDR/VIVA		
Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Key	Resp.	Initial/ date	Key	Sign date	
Section A – Preliminaries and Blinding										
1.0 General										
1.1	Material Submission / Approval	AS 3600 235929-000- CV-SP-00007	Has the mix design to be approved prior to placement. Material properties meet project specification, AS 3600, AS 1379? Do Structural Elements meet: Minimum Concrete strength 40 MPa or as specified in Drawings? Do Non-Structural Elements meet: Minimum Concrete strength 15 MPa or as specified in Drawings? Has Steel Reinforcement schedule provided to MDR for review and approved? Do admixtures shall conform with AS 1478.1 and are permitted if used in accordance with manufacturers instructions? Mixtures containing calcium chloride shall not be used.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H			H		Mix Design Number Bar Bending Schedules Material compliance certificates



					Verification or test by					Remarks / record (eg. test frequency, reports, certificates, checklist etc)
					Symal Infrastructure			MDR/VIVA		
Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Key	Resp.	Initial/ date	Key	Sign date	
1.2	Determine lot size		Lot Size = Each pour section per day (location or m²) or each structural (Pilecap)		S			S		
1.4	Permits		The following are relevant, in place and signed onto: - Penetration permit - Hot works permit - Temporary work permit - Working at heights permit	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H			S		
2.0 Blinding/Lean Concrete										
2.1	Set out	IFC drawings	Extents, grades and levels correct to relevant drawings. All services have been marked out.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	W			W		
2.2	Pre-Pour Inspection	Bulk Earthworks ITP 02 Underlying lot number: ----- -----	Has a pre-pour inspection been completed with the client, and they have verified in writing that the pour is able to commence? The foundation base excavation shall be tested, surface compacted and approved prior to placement of the blinding. The foundation location, depth and dimensions shall also be checked and confirmed prior. to placing the blinding. Approval shall be provided, in writing, by McDermott to the foundation. subcontractor before commencing with concrete placement. Has this been completed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H			H		Pre-Pour Checklist 235929-000-CV-SP-00007 Appendix 7.1 Pre-Concrete Placement Checklist



					Verification or test by					Remarks / record (eg. test frequency, reports, certificates, checklist etc)
					Symal Infrastructure			MDR/VIVA		
Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Key	Resp.	Initial/ date	Key	Sign date	
2.3	Lean Mix Concrete	Section 5.1.2 of document 235929-000- CV-SP-00007	Approved Concrete Mix Design.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	W			W		Dockets
2.4	Placement of Lean Mix	235929-000- CV-SP-00007	Has the blinding been poured to the correct level? The following are acceptable: - Minimum Thickness = 50mm	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	W			W		As-built Survey
Section B – Pilecap Construction										
3.0 Formwork										
3.1	Temporary works requirements	SYM-INF- Temporary Work Procedure IFU 05122	Formwork above 1.0m to be designed by temporary works engineer. Has design to be undertaken by external consultant complying with AS1170 and AS3610 plus any project specification requirements?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H			S		
3.2	Pile Penetration	Civil Drawings IFC	Pile C.O.L to penetrate 50mm above blinding of pile cap (+/- 25mm). Has the pile been determined to be free of cracking and concrete damage following cropping?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H			H		Survey Report
3.3	Formwork Setout and positioning correct	Civil drawings 235929-000- CV-SP-00008; Section 6	Is formwork checked for potential loose sections, ensuring no movement upon placement of concrete? Is formwork in line with survey markings?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	W			W		



					Verification or test by					Remarks / record (eg. test frequency, reports, certificates, checklist etc)
					Symal Infrastructure			MDR/VIVA		
Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Key	Resp.	Initial/ date	Key	Sign date	
			Have chamfers (if required) been attached to formwork in level manner?							
3.4	Concrete jointing	Civil drawings	Have construction joints to be installed as detailed on Drawings and notes using correct materials?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	W			S		
4.0 Reinforcement										
4.1	Steel reinforcement supply		Have steel tags checked against supply schedule prior to installation? Does the manufacturer hold a valid ACRS certificate? Is reinforcement is free from rust and other contaminates that may affect bonding?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S			S		Delivery Dockets / certificates / product tags Incoming material checklist Photo's
4.2	Steel reinforcement installation	235929-000-CV-SP-00009 AS3600 17.5.3 235929-000-CV-01-92002-010002	Is steel installed as per the latest IFC drawings? Does steel reinforcement conform with Steel Reinforcement Specification? <div>17.5.3 Tolerance on position of reinforcement and tendons</div> The deviation from the specified position of reinforcement and tendons shall not exceed the following: <div>(a) For positions controlled by cover—<div>(i) in beams, slabs, columns and walls.....-5, +10 mm;<div>(ii) in slabs-on-ground.....-10, +20 mm; and<div>(iii) in footings cast in the ground.....-10, +40 mm, where a positive value indicates the amount the cover increases and a negative value indicates the amount the cover decreases.</div></div></div><div>(b) For positions not controlled by cover, namely—<div>(i) the location of tendons on a profile.....5 mm;<div>(ii) the position of the ends of reinforcement 50 mm; and<div>(iii) the spacing of bars in walls and slabs and of fitments in beams and columns..... 10% of the specified spacing or 15 mm, whichever is greater.</div></div></div></div> Has minimum cover to inside face of wall must be maintained? All reinforcement shall be in accordance with AS 3600 & Civil drawings.</div>	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H			S		IFC Drawing Number and Revision



					Verification or test by					Remarks / record (eg. test frequency, reports, certificates, checklist etc)
					Symal Infrastructure			MDR/VIVA		
Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Key	Resp.	Initial/ date	Key	Sign date	
			8.1 CONCRETE COVER SHALL BE INACCORDANCE WITH AUSTRALIAN STANDARD AS 3600 OR THE VALUES STATED BELOW, WHICH EVER IS GREATER. <ul style="list-style-type: none">PAVING (TOP) = 30mmPAVING (BOTTOM - AGAINST GROUND) = 50mmFOUNDATIONS CAST AGAINST FORMWORK (INCL. EXPOSED WEATHER FACE) = 45mmFOUNDATIONS CAST AGAINST GROUND = 65mmEXPOSED TO WASH DOWN WATER AND/OR PROCESS SPILLAGE = 50mmCAST ON LEAN CONCRETE = 45mmCFA PILES = 70mm							
4.3	Cast-In Items	IFC Drawings	Have all nominated cast-in items been installed as per IFC drawings and verified by Survey: <ul style="list-style-type: none">Hold Down BoltsInsert PlatesGrout Pockets	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H			S		235929-000-CV-SP-00007 Appendix 7.1 Pre-Concrete Placement Checklist
4.4	Survey Confirmation	IFC Drawings	Has third party verification of cast-in items been completed by Viva / MDR?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H			H		Pre-Pour As-Built Report
5.0 Structural Concrete Pour										
5.1	Pre-pour Inspection	235929-000-CV-SP-00007 Appendix 7.1 Pre-Concrete Placement Checklist	Has a pre-pour inspection checklist completed prior to placement?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H			H		235929-000-CV-SP-00007 Appendix 7.1 Pre-Concrete Placement Checklist
5.2	Placement	235929-000-CV-SP-00007 Appendix 7.3 Concrete Truck Record	Concrete shall not be placed when temperature is less the 5°C or greater than 36°C. Between 32°C and 36°C admixtures and placing requirements must be met. Concrete shall be transported, handled and placed to prevent segregation, loss or leakage of materials.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H			W		235929-000-CV-SP-00007 Appendix 7.3 Concrete Truck Pour Record/Dockets



					Verification or test by					Remarks / record (eg. test frequency, reports, certificates, checklist etc)										
					Symal Infrastructure			MDR/VIVA												
Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Key	Resp.	Initial/ date	Key	Sign date											
			Concrete shall not be dropped from a height greater than 2m. Concrete shall be discharge within 90 minutes of dispatch from plant. For continuous pours, the maximum time lag between truck loads shall not exceed 25 minutes. Concrete shall be thoroughly vibrated to ensure no honey combing, voids or surface defects occurs and compaction is achieve throughout structure. Water shall not be added to achieve slump greater than that specified. Slump test to be completed after water is added.																	
5.3	Slump Test	Section 5.1.1 235929-000-CV-SP-00007	Slump must be within tolerance of designed slump. Testing shall be +- 15% of stated. Approved mix design slump	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S			S		Test docket										
5.4	Strength Testing	235929-000-CV-SP-00007 Section 6.8	Samples to be taken from chute. 5 cylinders collected per sample – 1x 7day, 3x 28day, 1x reserve. 1 test for the first 20m3 1 test per 40n3 thereafter Frequency reduce to 1 test per 80m3 for pours over 400m3	<table><tr><td>No. of samples</td><td>Volume of concrete (m³)</td></tr><tr><td>1</td><td><20</td></tr><tr><td>2</td><td>20-60</td></tr><tr><td>3</td><td>60-100</td></tr><tr><td>4</td><td>100-140</td></tr></table>	No. of samples	Volume of concrete (m³)	1	<20	2	20-60	3	60-100	4	100-140	H			S		Test report
No. of samples	Volume of concrete (m³)																			
1	<20																			
2	20-60																			
3	60-100																			
4	100-140																			
5.6	Curing of Concrete	235929-000-CV-SP-00007 Section 6.5	As per the approved Curing Methodology. - Applied once bleed water has gone - Continuous uniform film achieved - Rate of 5m²/L	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H			W		Approved Curing Technical Data Sheet										



					Verification or test by					Remarks / record (eg. test frequency, reports, certificates, checklist etc)
					Symal Infrastructure			MDR/VIVA		
Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Key	Resp.	Initial/ date	Key	Sign date	
			Has curing been conducted as per approved curing methodology?							
5.7	Concrete Finishing	235929-000-CV-SP-00007 Section 6.4	Finish concrete per schedule below: <ul style="list-style-type: none">• Interior walls or columns exposed: smooth form/rubbed finish.• Exterior walls or columns exposed: smooth form/rubbed finish.• Walls below grade: rough form finish.• Exterior slabs for spill containment: float finish.• Other exterior slabs (i.e. foot traffic): broom finish.• Interior slabs: steel trowel.• Interior slabs to accept additional finish: steel trowel.• Surfaces to be grouted: rough [6 mm amplitude] but even finish with laitance removed to provide good bond between grout and concrete.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S			S		235929-000-CV-SP-00007 Appendix 7.3 Concrete Truck Pour
5.8	Formwork Stripping	235929-000-CV-SP-00007 AS1510 AS1509 Section 6.6 of 235929-000-CV SP-00008 CONC FORMWORK	Has Remove formwork progressively so no unbalanced loads are applied to the structure, or concrete is damaged? Has the formwork been removed in the same sequence as concrete placement to achieve similar concrete surface coloration? In accordance with AS3600 Table 4.4 and Section 17.1.5, removal of forms before 7 days would require a curing membrane conforming to AS3799 to be applied immediately or any other approved acceptable method of water retention in the concrete. Has this been completed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S			S		
5.9	Post Pour inspection		All abovementioned works have been completed in-line with the drawings and specification and	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H			H		



					Verification or test by					Remarks / record (eg. test frequency, reports, certificates, checklist etc)										
					Symal Infrastructure			MDR/VIVA												
Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Key	Resp.	Initial/ date	Key	Sign date											
			backfilling around structure can be completed (if applicable)																	
Section C – Completions – All Sections A and B																				
6.0 Completion																				
6.1	As Built		As built to be submitted after pour, showing set out, RLs, grades, extents, bolts, grout tubes, etc	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S			H		Survey Conformance report										
6.2	Concrete Test Results	235929-000-CV-SP-00007 AS3600 AS1379 AS3610 IFC drawings	Submission of 28 days results. Results meet requirements of 40MPa.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H			S		NATA endorsed test report										
6.3	Concrete cracking approval		Contractor is to submit a concrete crack repair methodology to MDR prior to commencing any crack repair. Has this been approved? <table><tr><th colspan="2">Maximum Allowable Crack Widths in New Concrete</th></tr><tr><th>Service Exposure Condition</th><th>Crack Width, µm</th></tr><tr><td>Interior</td><td>300</td></tr><tr><td>Exterior air (or soil)</td><td>200</td></tr><tr><td>Water-retaining structures</td><td>100</td></tr></table>	Maximum Allowable Crack Widths in New Concrete		Service Exposure Condition	Crack Width, µm	Interior	300	Exterior air (or soil)	200	Water-retaining structures	100	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H			H		Concrete Repair Method Document Approval
Maximum Allowable Crack Widths in New Concrete																				
Service Exposure Condition	Crack Width, µm																			
Interior	300																			
Exterior air (or soil)	200																			
Water-retaining structures	100																			
6.4	Concrete cracking repair		Has concrete crack repair been undertaken as per the approved method?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H			H		Photo's										
6.5	Leak Testing	235929-DM-AT-000002	Has the nominated structure had leak testing completed and passed as per the approved testing procedure.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H			H		Water Test Check-list										

Works complete (sign SS) _____

Date works complete _____



Lot conforms (sign PE)

NCR no. raised

Date lot closed

Date NCR closed for this lot

Lot acceptance:

Symal Infrastructure representative name

MDR/VIVA representative name

Symal Infrastructure representative signature

MDR/VIVA representative
signature

Responsibility (resp.) key: **PM** – Project Manager, **PE** – Project Engineer, **SE** – Site Engineer, **SS** – Site Supervisor

Inspection key: **W** – Witness, **H** – Hold Point, **S** - Surveillance