


		Steve Irwin Way Stage 2			Doval Project No. A24 017		Inspection & Test Plan Prepared By: Jan van Wyk Approved By: Dan Marks Date Approved: 28/05/2024		
					Client Project No. CN18341				
		Lot Number EMB	Description		Date Opened	04.05			Embankment
					Date Started				
					Date Finished				
Location	Steve Irwin Way	Control Line	Chainage	-					

No.	Activity Description	Acceptance Criteria & Frequency (Project Specific)	Check Item Reference	Inspection		NCR	Related Lot #
				SS/QA	Client/Rep		
1	General fill material used for the construction of road embankments sourced from general excavations on site or imported. Where embankments are zoned (ref Table 14.2.2 / Clause 14.2 - Annexure MRTS04.1), material is suitable for each zone. General Fill Class: _____	General fill material Class A WPI < 1200, PI >= 7, % passing .075mm 15 - 30 General fill material Class B 1200 < WP < 2200 General fill material Class C 2200 < WP < 3200 General fill material Class D 3200 < WP < 4000, PI <= 50 CBR as Specified	Check Item MRTS04 CI14.3.1 Table 14.3.1				
2	Rock Fill shall consist of sound igneous, metamorphic or sedimentary rock or combination of these rock groups that will not disintegrate in water or when exposed to the weather. Rock Fill shall be free from overburden, Spoil, shale, clayey materials and organic matter. Rock Fill shall be either sourced from a quarry (or quarries) registered under Transport and Main Road's Quarry Registration System (QRS) or any other suitable source and shall comply with the properties stated in Table 14.2.3. Rock shall be angular in shape and the least dimension of the rock shall not be less than half its greatest dimension	Table 14.2.3	Check Item MRTS04 CI14.2.3				


		Steve Irwin Way Stage 2			Doval Project No. A24 017		Inspection & Test Plan Prepared By: Jan van Wyk Approved By: Dan Marks Date Approved: 28/05/2024 04.05 Embankment		
					Client Project No. CN18341				
		Lot Number EMB	Description		Date Opened				
					Date Started				
					Date Finished				
Location		Steve Irwin Way		Control Line	Chainage	-			
3	Where embankments are to be constructed on or against any slopes or batter of existing embankments (including batters resulting from the partial construction of Embankment, for example, Core Zone), steps shall be cut as follows: a) where the ground surface has a slope steeper than 1V to 8H and shallower than 1V to 4H, a series of horizontal steps not less than 300 mm high shall be cut into the ground surface to be covered by the Embankment. Such steps shall be constructed both longitudinally and transversely (refer Figure 14.3.3(a)) b) where the existing slope or batter has a slope steeper than 1V to 4H, a series of horizontal steps not less than 600 mm high shall be cut into the ground surface to be covered by the Embankment		Check Item	MRTS04 CI 14.3.3					


		Steve Irwin Way Stage 2			Doval Project No. A24 017		Inspection & Test Plan Prepared By: Jan van Wyk Approved By: Dan Marks Date Approved: 28/05/2024		
					Client Project No. CN18341				
		Lot Number EMB	Description			Date Opened	04.05	Embankment	
						Date Started			
						Date Finished			
Location	Steve Irwin Way	Control Line	Chainage	-					


4	Compaction methods suitable for material type Compaction Method: _____	Table 15.2	Check Item MRTS04 Cl15.2				
5	Compacted Layer Method: Embankment compacted to required density (by characteristic Value) Refer to Table 15.3-B MRTS04 for more information. Fill material placed uniformly in layers. Uncompacted layer thicknesses; -General Fill 150-300mm -Fill in Water Retaining Fill 150-200mm - Subgrade 100- 200mm -Backfill except Sand 100mm-100mm -Sand 150-300mm	RDD% Insitu - >95% Bottom of Excavations - >95% Subgrade (A/B) - >97% Subgrade (C/D) ¹ - 90>96% Subgrade (C/D)* - > 95% Road Embankment(A/B) ->95% Road Embkmnt(C/D) ¹ -90<96% Road Embkmnt(C/D)* ->95% Levee Embkmnt(A/B) - >97% Backfill(Sand) - >70% Backfill(Not Sand) - >95% <small>¹ High Rainfall Zone</small> <small>*Low Rainfall Zone</small>	Check Item MRTS04 Cl15.3				

		Steve Irwin Way Stage 2			Doval Project No. A24 017		Inspection & Test Plan Prepared By: Jan van Wyk Approved By: Dan Marks Date Approved: 28/05/2024 04.05 Embankment		
					Client Project No. CN18341				
		Lot Number EMB	Description		Date Opened				
					Date Started				
					Date Finished				
Location		Steve Irwin Way	Control Line	Chainage	-				

6	Compacted Layer Method: Embankment moisture content within ranges specified Rainfall Zone: _____	Table 15.3C	Check Item MRTS04 CI15.3			
7	Where required, each layer rolled with the mechanical interlock method until no further permanent visible lowering of the surface occurs and layer thickness no greater than specified in Table 15.4	Table 15.4	Witness Point 4 MRTS04 CI15.4			
8	Geotextile placed at interchange between compaction methods	Visual	Check Item MRTS04 14.3.2			
9	Within Geometric Tolerance	MRTS04.1 CI1.2	Check Item MRTS04.1 CI1.2			

		Steve Irwin Way Stage 2			Doval Project No. A24 017		Inspection & Test Plan		
					Client Project No. CN18341				
		Lot Number EMB	Description			Date Opened	Prepared By: Jan van Wyk Approved By: Dan Marks Date Approved: 28/05/2024 04.05 Embankment		
						Date Started			
Location		Steve Irwin Way	Control Line	Chainage	-	Date Finished			
10	Construction Testing Requirements: Test Method		Max. Lot Size Min. Testing Frequency Min. No. of Tests	MRTS04 Table A3	Note Table 15.3A: Layer Thickness Min: 150mm & Max: 300mm				
11	Relative Moisture: Q250 Rainfall zone: Medium (500mm - 1000mm) Class A1 & B1: 70% - 90%		2000m2 1 per 500m2/per layer 4 per lot	Check Item Table A1					
12	Relative Compaction: Q140A Top 300mm below Subgrade = 97% Greater than 300mm below Subgrade = 95%		2000m2 1 per 500m2/per layer 4 per lot	Check Item Table A1					
13	Grading: Q103A		2000m2 1 per 1000m2/per layer 2 per lot	Check Item Table A1					
14	Plasticity Index: Q105		2000m2 1 per 1000m2/per layer 2 per lot	Check Item Table A1					

		Steve Irwin Way Stage 2			Doval Project No. A24 017 Client Project No. CN18341		Inspection & Test Plan Prepared By: Jan van Wyk Approved By: Dan Marks Date Approved: 28/05/2024		
		Lot Number EMB	Description		Date Opened	04.05	Embankment		
					Date Started				
					Date Finished				
Location		Steve Irwin Way		Control Line	Chainage	-			
15	Stockpile Testing Requirements: Test Method		Max. Lot Size Min. Testing Frequency Min. No. of Tests	MRTS04 Table A3					
16	Grading: Q103A		2000m3 1 per 1000m3 2 per lot	Check Item Table A1					

		Steve Irwin Way Stage 2			Doval Project No. A24 017 Client Project No. CN18341		Inspection & Test Plan Prepared By: Jan van Wyk Approved By: Dan Marks Date Approved: 28/05/2024		
		Lot Number EMB	Description			Date Opened	04.05	Embankment	
						Date Started			
						Date Finished			
Location		Steve Irwin Way		Control Line	Chainage	-			
17	Plasticity Index: Q105		2000m3 1 per 1000m3 2 per lot		Check Item				
					Table A1				
18	Emerson Class Number: As 1289.3.8.1		2000m3 1 per 1000m3 2 per lot		Check Item				
					Table A1				



Steve Irwin Way Stage 2

Doval Project No.
Client Project No.

A24 017
CN18341

Inspection & Test Plan

Prepared By: Jan van Wyk

Approved By: Dan Marks

Date Approved: 28/05/2024

Lot Number

Description

EMB

Date Opened

Date Started

Date Finished

Location

Steve Irwin Way

Control Line

Chainage

04.05

Embankment


19

Prior to incorporating any Earth or Rock Fill Material into the Works, the Contractor shall submit stockpile or source tests results as specified in Appendix A which demonstrate the source meets the specified material requirements

Visual

Hold Point 8

MRTS04 Cl.
14.2.1

	Steve Irwin Way Stage 2			Doval Project No. A24 017	Inspection & Test Plan Prepared By: Jan van Wyk Approved By: Dan Marks Date Approved: 28/05/2024 04.05 Embankment																			
	Lot Number EMB	Description		Client Project No. CN18341																				
				Date Opened																				
				Date Started																				
				Date Finished																				
Location	Steve Irwin Way	Control Line	Chainage	-																				
General Comments																								
<table><tr><td colspan="3">Project Manager Verify that the Above has been Constructed according to Specification</td><td colspan="3">Client Verify that the Above has been Constructed according to Specification</td></tr><tr><td>Print Name</td><td>Signature</td><td>Date</td><td>Print Name</td><td>Signature</td><td>Date</td></tr><tr><td></td><td></td><td></td><td></td><td></td><td></td></tr></table>							Project Manager Verify that the Above has been Constructed according to Specification			Client Verify that the Above has been Constructed according to Specification			Print Name	Signature	Date	Print Name	Signature	Date						
Project Manager Verify that the Above has been Constructed according to Specification			Client Verify that the Above has been Constructed according to Specification																					
Print Name	Signature	Date	Print Name	Signature	Date																			