


| | | |
|--|---|--|
|  | Inspection and Test Plan – Subsurface Drainage | Doc ID: FH-ZU2-QU-ITP006 Rev: 2 |
| Client: Melbourne Airport (APAM) | Contract No: CP14038-01 | Prepared By: John Kakoliris |
| Project: Taxiway Zulu 2.0 Project | Reviewed By: Cristin Swar | Date: 11/07/2024 |
| Construction Process: Installation of Subsoil Drainage | Approved By: Jordan Nicolaou | Date: 11/07/2024 |
| Specifications: Taxiway Zulu 2.0 Program – Works Specification ZULU-BECA-SPC-00002[C03] | | |
| Structure / Component: Subsoil Drainage | | |

| | | | |
|---------|--------------|--------------------|-------|
| Lot No: | Lot Details: | Lot size/Quantity: | Date: |
|---------|--------------|--------------------|-------|

| Item No. | Task/Activity Description | Inspection/Test | | | | | HP/ WP/ AP/ IP/ TP/ SCP | Responsibility Project Engineer Superintendent Surveyor Foreman | Checked by: | | | |
|----------|---|------------------------------|--|-------------------------------------|-------------------------|------------------------------|-------------------------|---|-------------|--------------|-------|------|
| | | Frequency | Acceptance Criteria | Reference Documents | Inspection/ Test Method | Record of conformity | | | Beca | Fulton Hogan | Other | Date |
| 1.0 | Preliminary Activities | | | | | | | | | | | |
| 1.1 | Check for correct documentation | Prior to commencing activity | Ensure that all employees and subcontractors are: <ul style="list-style-type: none">using the correct and complete set of drawings.all drawings are the latest revision. | IFC Drawings | Document Review | This ITP Signed | HP* | Project / Site Engineer | | | | |
| 1.2 | Implementation of all measures and controls | Prior to commencing activity | All necessary measures and controls are being implemented, that is: CEMP, TMP, SWMS & WP. | CEMP, TMP, SWMS & WP | Verify | Site and Office Inspection | HP* | Project/ Site Engineer/ Supervisor | | | | |
| 1.3 | Excavation Permit | Prior to commencing activity | Excavation Permit issued by APAM obtained prior to any excavation on site. | Approved Permits | Verify | Proof of permit & ITP signed | HP* | Project/ Site Engineer | | | | |
| 2.0 | Subsoil Materials | | | | | | | | | | | |
| 2.1 | Subsoil Drainage Pipes | Prior to commencing work | Pavement Subsoils: <ul style="list-style-type: none">100mm Dia slotted with filter fabric (sock) CL1000 SN20. Subsoil Collector Pipes: <ul style="list-style-type: none">AGL Carrier Pipe: 80mm Dia PN12 uPVC Non-Perforated Pipe. | Cl.16.5.3, Cl.16.5.4 & IFC Drawings | Verify | Order Inspection Checklist | IP | Project/ Site Engineer | | | | |

Client: Melbourne Airport (APAM)

Contract No: CP14038-01

Prepared By: John Kakoliris

Project: Taxiway Zulu 2.0 Project

Reviewed By: Cristin Swar

Date: 11/07/2024

Construction Process: Installation of Subsoil Drainage

Approved By: Jordan Nicolaou

Date: 11/07/2024

Specifications: Taxiway Zulu 2.0 Program – Works Specification ZULU-BECA-SPC-00002[C03]

Structure / Component: Subsoil Drainage

| Item No. | Task/Activity Description | Inspection/Test | | | | | HP/ WP/ AP/ IP/ TP/ SCP | Responsibility Project Engineer Superintendent Surveyor Foreman | Checked by: | | | |
|------------|------------------------------------|--------------------------|---|-------------------------------------|-------------------------|-------------------------------------|-------------------------|---|-------------|--------------|-------|------|
| | | Frequency | Acceptance Criteria | Reference Documents | Inspection/ Test Method | Record of conformity | | | Beca | Fulton Hogan | Other | Date |
| | | | <ul style="list-style-type: none"> SSD Carrier Pipe: 150mm Dia PN12 uPVC Non-Perforated Pipe. | | | | | | | | | |
| 2.2 | Bedding and Backfill | Prior to commencing work | Subsoil Drain Pipes Under Pavement <ul style="list-style-type: none"> Holcim's 5mm Moriac Sand or approved equivalent. Subsoil Collector Pipes – Under Pavement <ul style="list-style-type: none"> Approved 5MPa lean mix. Subsoil Collector Pipes In Grass <ul style="list-style-type: none"> Holcim's 5mm Moriac Sand or approved equivalent. Excavated Soil | IFC Drawings & VicRoads Section 702 | Verify | Visual Inspection & Delivery Docket | IP | Project/ Site Engineer | | | | |
| 2.3 | Geotextile Fabric | Prior to commencing work | Non-woven type complying with the requirements of VicRoads for first stage filter or approved otherwise. | Cl.16.5.8 & VicRoads Section 702 | Verify | Visual Inspection & Delivery Docket | IP | Project/ Site Engineer | | | | |
| 3.0 | Excavation and Installation | | | | | | | | | | | |
| 3.1 | Trench Excavation | Each Lot | Trenches shall be excavated to the minimum depths, widths and batter slopes as shown on the drawings. Minimum Trench Widths: | Cl.16.8.1 & IFC Drawings | Verify | This ITP Signed | HP | Project/ Site Engineer Beca | | | | |

Client: Melbourne Airport (APAM)

Contract No: CP14038-01

Prepared By: John Kakoliris

Project: Taxiway Zulu 2.0 Project

Reviewed By: Cristin Swar

Date: 11/07/2024

Construction Process: Installation of Subsoil Drainage

Approved By: Jordan Nicolaou

Date: 11/07/2024

Specifications: Taxiway Zulu 2.0 Program – Works Specification ZULU-BECA-SPC-00002[C03]

Structure / Component: Subsoil Drainage

| Item No. | Task/Activity Description | Inspection/Test | | | | | HP/ WP/ AP/ IP/ TP/ SCP | Responsibility Project Engineer Superintendent Surveyor Foreman | Checked by: | | | |
|----------|---------------------------|-----------------|---|---|-------------------------|----------------------|-------------------------|---|-------------|--------------|-------|------|
| | | Frequency | Acceptance Criteria | Reference Documents | Inspection/ Test Method | Record of conformity | | | Beca | Fulton Hogan | Other | Date |
| | | | Subsoil Drain Pipes <ul style="list-style-type: none"> 300mm total width for the subsoil drain pipe (DN100). Subsoil Collector Pipes <ul style="list-style-type: none"> Horizontal clearance from the outside of the pipe to the wall of the trench to be minimum of 150mm for all collector pipes (DN80 & DN150 both under pavement and in grassed areas). <p>Excavated material disposed per approved CEMP.</p> <p>Completed excavation works shall constitute a Hold Point.</p> | | | | | | | | | |
| 3.2 | Geotextile Placement | Each Lot | <p>Geotextiles in trench drains shall be placed to conform loosely to the shape of the trenches.</p> <p>Site trial to be undertaken to evaluate the proposed construction process and compaction method, Hold Point.</p> | Cl.16.9.4.2, Cl.16.9.4.5 & IFC Drawings | Visual Inspection | This ITP Signed | HP | Project/ Site Engineer Beca | | | | |

Client: Melbourne Airport (APAM)

Contract No: CP14038-01

Prepared By: John Kakoliris

Project: Taxiway Zulu 2.0 Project

Reviewed By: Cristin Swar

Date: 11/07/2024

Construction Process: Installation of Subsoil Drainage

Approved By: Jordan Nicolaou

Date: 11/07/2024

Specifications: Taxiway Zulu 2.0 Program – Works Specification ZULU-BECA-SPC-00002[C03]

Structure / Component: Subsoil Drainage

| Item No. | Task/Activity Description | Inspection/Test | | | | | HP/ WP/ AP/ IP/ TP/ SCP | Responsibility Project Engineer Superintendent Surveyor Foreman | Checked by: | | | |
|----------|------------------------------|-----------------|---|---|-------------------------|----------------------|-------------------------|---|-------------|--------------|-------|------|
| | | Frequency | Acceptance Criteria | Reference Documents | Inspection/ Test Method | Record of conformity | | | Beca | Fulton Hogan | Other | Date |
| 3.3 | Bedding | Each Lot | Bedding for Subsoil Drain Pipes Under Pavement and Subsoil Collector Pipes in Grass <ul style="list-style-type: none"> Bedding of granular filter material or approved equivalent: <ul style="list-style-type: none"> 100mm for subsoil drain pipes. 75mm for subsoil collector pipes Filter material shall be placed and compacted with minimum disturbance to pipes and in layers no greater than 200mm uncompacted or as approved otherwise. | Cl.16.9.2 & IFC Drawings | Visual Inspection | This ITP Signed | IP | Project/ Site Engineer | | | | |
| 3.4 | Laying and Jointing of Pipes | Each Lot | Pipes laid at the depths and lines indicated on the drawings. Where grades are not specified, the bottom of the trenches shall be trimmed to provide no less than 0.5% longitudinal fall. | Cl.16.9.2 & VicRoads Section 702.03, 702.09 | Visual Inspection | This ITP Signed | IP | Project/ Site Engineer | | | | |
| 3.5 | Backfill | Each Lot | Backfill for Subsoil Drain Pipe (ø100mm pipe) <ul style="list-style-type: none"> Granular filter material or approved equivalent backfill is | Cl.16.9.2, IFC Drawings & Tender | Visual Inspection | This ITP Signed | Project/ Site Engineer | | | | | |

Client: Melbourne Airport (APAM)

Contract No: CP14038-01

Prepared By: John Kakoliris

Project: Taxiway Zulu 2.0 Project

Reviewed By: Cristin Swar

Date: 11/07/2024

Construction Process: Installation of Subsoil Drainage

Approved By: Jordan Nicolaou

Date: 11/07/2024

Specifications: Taxiway Zulu 2.0 Program – Works Specification ZULU-BECA-SPC-00002[C03]

Structure / Component: Subsoil Drainage

| Item No. | Task/Activity Description | Inspection/Test | | | | | HP/ WP/ AP/ IP/ TP/ SCP | Responsibility Project Engineer Superintendent Surveyor Foreman | Checked by: | | | |
|----------|---------------------------|-----------------|--|---------------------|-------------------------|----------------------|-------------------------|---|-------------|--------------|-------|------|
| | | Frequency | Acceptance Criteria | Reference Documents | Inspection/ Test Method | Record of conformity | | | Beca | Fulton Hogan | Other | Date |
| | | | <p>to be placed to the underside of the CTB layer.</p> <p>Backfill for Subsoil Collector pipe ø150mm Under Pavement</p> <ul style="list-style-type: none">5MPa lean mix backfill is to be placed to a minimum of 150mm above the pipe crown to underside of pavement formation.Backfill to be completed in two stages to avoid pipe floatation. <p>Backfill for Subsoil Collector pipe ø150mm In Grassed Areas</p> <ul style="list-style-type: none">Granular filter material or approved equivalent is to be placed to a minimum of 150mm above the pipe crown.Excavated soil recompact in layers not exceeding 200mm loose thickness to underside of topsoil. <p>Backfill for Subsoil Collector pipe ø80mm</p> <ul style="list-style-type: none">5MPa lean mix backfill to be placed to top of 150mm FCR subbase layerBackfill to be completed in two stages to avoid pipe floatation. | Clarification #38 | | | | | | | | |

Client: Melbourne Airport (APAM)

Contract No: CP14038-01

Prepared By: John Kakoliris

Project: Taxiway Zulu 2.0 Project

Reviewed By: Cristin Swar

Date: 11/07/2024

Construction Process: Installation of Subsoil Drainage


Approved By: Jordan Nicolaou

Date: 11/07/2024

Specifications: Taxiway Zulu 2.0 Program – Works Specification ZULU-BECA-SPC-00002[C03]

Structure / Component: Subsoil Drainage


| Item No. | Task/Activity Description | Inspection/Test | | | | | HP/ WP/ AP/ IP/ TP/ SCP | Responsibility Project Engineer Superintendent Surveyor Foreman | Checked by: | | | |
|----------|---------------------------|-----------------|---|---|-------------------------|----------------------|-------------------------|---|-------------|--------------|-------|------|
| | | Frequency | Acceptance Criteria | Reference Documents | Inspection/ Test Method | Record of conformity | | | Beca | Fulton Hogan | Other | Date |
| 3.6 | Geotextile Protection | Each Lot | Geotextile must fully envelope the backfill material in the trench with a minimum 150mm lap. Prior to placement of next layer of pavement material, inspection to be undertaken to check if the geotextile is correctly overlapped and free from punctures or tears and ensure it is pinned down to prevent movement and the filter material becoming contaminated. Should these issues occur, they must be rectified prior to placing the next fill material. This shall constitute a Hold Point . | Cl.16.9.4.2, Cl.16.9.4.3 & Aconex FHPL-GCOR-006263 & IFC Drawings | Visual Inspection | This ITP Signed | HP | Project/ Site Engineer Beca | | | | |
| 3.7 | Subsoil Drain Outlet | Each Lot | Subsoil outlet point to be located at a drainage pit, pipe end wall or outlet in a fill batter or drain. All subsoil drain outlets shall be fitted with Vermin Guards. | IFC Drawings | Verify | This ITP Signed | IP | Project/ Site Engineer | | | | |
| 3.8 | Flush out Risers | As applicable | Cleanouts shall be located at the heads of all subsoil drains and as specified on the Drawings. | Cl.16.9.2 & IFC Drawings | Visual Inspection | This ITP Signed | IP | Project/ Site Engineer | | | | |
| 4.0 | Post Construction | | | | | | | | | | | |

| | | | |
|---|--|------------------------------|-----------------------------|
|  | Inspection and Test Plan – Subsurface Drainage | | Doc ID: FH-ZU2-QU-ITP006 |
| | | | Rev: 2 |
| Client: Melbourne Airport (APAM) | | Contract No: CP14038-01 | Prepared By: John Kakoliris |
| Project: Taxiway Zulu 2.0 Project | | Reviewed By: Cristin Swar | Date: 11/07/2024 |
| Construction Process: Installation of Subsoil Drainage | | Approved By: Jordan Nicolaou | Date: 11/07/2024 |
| Specifications: Taxiway Zulu 2.0 Program – Works Specification ZULU-BECA-SPC-00002[C03] | | | |
| Structure / Component: Subsoil Drainage | | | |

| Item No. | Task/Activity Description | Inspection/Test | | | | | HP/ WP/ AP/ IP/ TP/ SCP | Responsibility Project Engineer Superintendent Surveyor Foreman | Checked by: | | | |
|----------|---------------------------|-----------------|--|--------------------------|-------------------------|----------------------------------|-------------------------|---|-------------|--------------|-------|------|
| | | Frequency | Acceptance Criteria | Reference Documents | Inspection/ Test Method | Record of conformity | | | Beca | Fulton Hogan | Other | Date |
| 4.1 | Flushing Test | Each Lot | Flushing test to be carried out for subsoil pipes to remove material that has entered the pipes during construction and to ensure that the drainage line is free from obstruction. This constitutes a Witness Point. | Tender Clarification #33 | Visual Inspection | This ITP Signed | WP | Project/ Site Engineer | | | | |
| 4.2 | Records | Each Lot | Levels and alignment recorded in as built documentation. | As built Data | Verify | Aconex Correspondence / Asbuilts | SCP | Project/ Site Engineer | | | | |

| | | | |
|---|-----------|------------|-------------------------|
| Final Inspection The signature below verifies that this ITP has been completed in accordance with the Fulton Hogan's Quality system Procedures and verifies lot compliance with specifications. | | | |
| Print Name: | Position: | Signature: | Date: / / |

| | | | | | |
|----------------|-------------------------|---|-----|--------------------------|--|
| Legend: | | | | | |
| HP | Hold Point | Work shall not proceed past the HP until released by the Superintendent | IP | Inspection point | Formal Inspection to be done and recorded |
| HP* | Fulton Hogan Hold Point | Work shall not proceed past the HP* until released by Fulton Hogan | TP | Test Point | Product compliance test to be undertaken and recorded/reported |
| WP | Witness Point | An inspection which must be witnessed by the Superintendent | SCP | Survey conformance point | A qualified surveyor to check product/section/structure and report |
| AP | Approval Point | Written or verbal approval given by the Superintendent | | | |

| | | | | |
|---|--|-------------------------|------------------------------|------------------|
|  | Inspection and Test Plan – Subsurface Drainage | | Doc ID: FH-ZU2-QU-ITP006 | |
| | | Rev: 2 | | |
| Client: Melbourne Airport (APAM) | | Contract No: CP14038-01 | Prepared By: John Kakoliris | |
| Project: Taxiway Zulu 2.0 Project | | | Reviewed By: Cristin Swar | Date: 11/07/2024 |
| Construction Process: Installation of Subsoil Drainage | | | Approved By: Jordan Nicolaou | Date: 11/07/2024 |
| Specifications: Taxiway Zulu 2.0 Program – Works Specification ZULU-BECA-SPC-00002[C03] | | | | |
| Structure / Component: Subsoil Drainage | | | | |
| Notes | | | | |