		Inspection and Test Plan – Precast Drainage Structures			Doc ID: FH-ZU2-QU-ITP007 Rev: 1	
Client: Melbourne Airport (APAM)			Contract No: CP14038-01		Prepared By: John Kakoliris	
Project: Taxiway Zulu Project 2.0				Reviewed By: Cristin Swar		Date: 11/07/2024
Construction Process:				Approved By: Jordan Nicolaou		Date: 11/07/2024
Specifications: Taxiway Zulu 2.0 Program – Works Specification ZULU-BECA-SPC-00002[C03]						
Structure / Component: Precast Drainage Structures						

Lot No:	Lot Details:	Lot size/Quantity:	Date:
---------	--------------	--------------------	-------

Item No.	Task/Activity Description	Inspection/Test					HP/ WP/ AP/ IP/ TP/ SCP	Responsibility Project Engineer Superintendent Surveyor Foreman	Checked by:				
		Frequency	Acceptance Criteria	Reference Documents	Inspection/ Test Method	Record of conformity			Beca	Fulton Hogan	Other	Date	
1.0	Preliminaries												
1.1	Check for correct documentation	Prior to commencing activity	Ensure that all employees and subcontractors are: <ul style="list-style-type: none">using the correct and complete set of drawings.all drawings are the latest revision.	IFC Drawings	Document Review	This ITP Signed	HP*	Project / Site Engineer					
1.2	Implementation of all measures and controls	Prior to commencing activity	All necessary measures and controls are being implemented, that is: CEMP, TMP, SWMS & WP.	CEMP, TMP, SWMS & WP	Visual Inspection	Site and Office Inspection	HP*	Project/ Site Engineer/ Supervisor					
1.3	Excavation Permit	Prior to commencing activity	Excavation Permit issued by APAM obtained prior to any excavation on site.	Approved Permits	Verify	Proof of permit & ITP signed	HP*	Project/ Site Engineer					
2.0	Material Approvals												
2.1	Precast Structures	Prior to commencing activity	Details of the proposed precast drainage pits, headwalls, and culverts to be as specified on the IFC Drawings. Approval of the shop drawings constitutes a Hold Point .	CI16.6.1 & Manufacturer's documents	Document Review	Aconex Correspondence	HP	Project/ Site Engineer					

Client: Melbourne Airport (APAM)

Contract No: CP14038-01

Prepared By: John Kakoliris

Project: Taxiway Zulu Project 2.0

Reviewed By: Cristin Swar

Date: 11/07/2024


Construction Process:
Approved By: Jordan Nicolaou

Date: 11/07/2024

Specifications: Taxiway Zulu 2.0 Program – Works Specification ZULU-BECA-SPC-00002[C03]

Structure / Component: Precast Drainage Structures

Item No.	Task/Activity Description	Inspection/Test					HP/ WP/ AP/ IP/ TP/ SCP	Responsibility Project Engineer Superintendent Surveyor Foreman	Checked by:			
		Frequency	Acceptance Criteria	Reference Documents	Inspection/ Test Method	Record of conformity			Beca	Fulton Hogan	Other	Date
			<ul style="list-style-type: none"> Outline of sampling and test program 									
2.2	Access Cover and Grates	Prior to commencing activity	All Pit covers to conform to AS 3996 and the applicable load class to be as noted on the Drawings. For all drainage pits, pit lids are to be Class D.	Cl16.5.7.1 & IFC Drawings	Verify	This ITP Signed	HP*	Project/ Site Engineer				
2.3	Box Culverts Bedding, Side, Overlay and Backfill Zone Materials.	Prior to commencing activity	Materials are to be compliant with the requirements detailed in Cl.16.5.6 or as approved otherwise. Material submission approval.	Cl16.5.6 & 16.6.2.2	Document Review	Aconex Correspondence	HP	Project/ Site Engineer Beca				
2.4	Blinding for Drainage Pits and Headwalls	Prior to commencing activity	Approved bedding material as per IFC Drawings or as approved otherwise.	IFC Drawings	Document Review	Aconex Correspondence	HP*	Project/ Site Engineer				
2.5	Geotextile Fabric	Prior to commencing work	Non-woven type complying with the requirements of VicRoads for first stage filter or as approved otherwise.	Cl.16.5.8 & VicRoads Section 702	Verify	Visual Inspection & Delivery Docket	IP	Project/ Site Engineer				
3.0	Material Receival											
3.1	Precast Structure Delivery	Each Lot	Ensure each precast component is inspected upon arrival ensuring:	Cl16.6.1 & IFC Drawings	Visual Inspection	Order Acceptance Form	HP*	Project/ Site Engineer				

		Inspection and Test Plan – Precast Drainage Structures			Doc ID: FH-ZU2-QU-ITP007 Rev: 1	
Client: Melbourne Airport (APAM)			Contract No: CP14038-01		Prepared By: John Kakoliris	
Project: Taxiway Zulu Project 2.0				Reviewed By: Cristin Swar		Date: 11/07/2024
Construction Process:				Approved By: Jordan Nicolaou		Date: 11/07/2024
Specifications: Taxiway Zulu 2.0 Program – Works Specification ZULU-BECA-SPC-00002[C03]						
Structure / Component: Precast Drainage Structures						

Item No.	Task/Activity Description	Inspection/Test					HP/ WP/ AP/ IP/ TP/ SCP	Responsibility Project Engineer Superintendent Surveyor Foreman	Checked by:			
		Frequency	Acceptance Criteria	Reference Documents	Inspection/ Test Method	Record of conformity			Beca	Fulton Hogan	Other	Date
			<ul style="list-style-type: none"> Dimensions are as shown on manufacturer drawings. All blockouts in correct positions and to dimensions. No damage to any precast structure component to the satisfaction of FH Engineer No modifications to the pits are to be made without written approval from manufacturer. Manufacturer's conformance report 									
4.0	Drainage Pit, Headwall and Culvert Installation											
4.1	Survey Setout	Prior to construction and each lot	Set out the drainage structures as shown on the Drawings to identify the locations, lengths and levels: <ul style="list-style-type: none"> All pits, and inlet and outlet structures. Ends of wing walls and headwalls. At outlets and inlets of box culvert structures. Setout of each drainage system to constitute a Hold Point .	CI16.7.1	Survey	This ITP Signed	HP	Project/ Site Engineer Beca				

Client: Melbourne Airport (APAM)

Contract No: CP14038-01

Prepared By: John Kakoliris

Project: Taxiway Zulu Project 2.0

Reviewed By: Cristin Swar

Date: 11/07/2024

Construction Process:


Approved By: Jordan Nicolaou

Date: 11/07/2024

Specifications: Taxiway Zulu 2.0 Program – Works Specification ZULU-BECA-SPC-00002[C03]

Structure / Component: Precast Drainage Structures

Item No.	Task/Activity Description	Inspection/Test					HP/ WP/ AP/ IP/ TP/ SCP	Responsibility Project Engineer Superintendent Surveyor Foreman	Checked by:			
		Frequency	Acceptance Criteria	Reference Documents	Inspection/ Test Method	Record of conformity			Beca	Fulton Hogan	Other	Date
4.2	Excavation	Each Lot	Excavation to be performed to the minimum depths, widths and batter slopes as shown on the Drawings, regardless of the type of material. Inspection of completed excavation works to constitute a Hold Point . Pits: The shape of the excavation to be as required and the size sufficient to enable construction of the structure. Box Culverts: The width of trench to be not less than the exterior width of the culvert plus 400mm, and not greater than that required for satisfactory backfilling.	CI16.8 & CI 16.6.2.2	Verify	This ITP Signed	HP	Project/ Site Engineer Beca				
4.3	Confirm Ground Conditions	Each Structure	Min. 1 x DCP test to be undertaken per drainage line / structure to confirm ground conditions. If the first DCP is inconclusive or fails, additional DCP to be taken as needed based on on-site assessment of the ground.	CI16.8.2 & Tender Clarification #38	Site Inspection	DCP, Test Results	TP	Project/ Site Engineer				

		Inspection and Test Plan – Precast Drainage Structures			Doc ID: FH-ZU2-QU-ITP007 Rev: 1	
Client: Melbourne Airport (APAM)			Contract No: CP14038-01		Prepared By: John Kakoliris	
Project: Taxiway Zulu Project 2.0				Reviewed By: Cristin Swar		Date: 11/07/2024
Construction Process:				Approved By: Jordan Nicolaou		Date: 11/07/2024
Specifications: Taxiway Zulu 2.0 Program – Works Specification ZULU-BECA-SPC-00002[C03]						
Structure / Component: Precast Drainage Structures						

Item No.	Task/Activity Description	Inspection/Test					HP/ WP/ AP/ IP/ TP/ SCP	Responsibility Project Engineer Superintendent Surveyor Foreman	Checked by:			
		Frequency	Acceptance Criteria	Reference Documents	Inspection/ Test Method	Record of conformity			Beca	Fulton Hogan	Other	Date
			Contractor to notify the Contract Administrator of any area of the foundation with inadequate material to support the proposed drainage structure. Inadequate material is deemed to have a bearing pressure less than 130kPa, equivalent to 4 DCP blows per 100mm, as per note 4 on drawing ZULU-BECA-012-DWG-07102. Inadequate foundation material is to be replaced with a layer of coarse crushed aggregate compacted to 95% relative standard compaction to AS1289 Section 5.5.1 over a geotextile Bidim A29 or approved equivalent.									
4.4	Blinding for Drainage Pits and Headwalls	Each Lot	Blinding to be installed as per the depths and widths shown on the Drawings. Pits: 50mm Crushed Rock bedding Headwalls: 100mm 15MPa Concrete blinding or as approved otherwise.	IFC Drawings & VicRoads SD	Verify and Visual Inspection	Delivery Docket & This ITP Signed	HP*	Project/ Site Engineer				

Client: Melbourne Airport (APAM)

Contract No: CP14038-01

Prepared By: John Kakoliris

Project: Taxiway Zulu Project 2.0

Reviewed By: Cristin Swar

Date: 11/07/2024

Construction Process:


Approved By: Jordan Nicolaou

Date: 11/07/2024

Specifications: Taxiway Zulu 2.0 Program – Works Specification ZULU-BECA-SPC-00002[C03]

Structure / Component: Precast Drainage Structures

Item No.	Task/Activity Description	Inspection/Test					HP/ WP/ AP/ IP/ TP/ SCP	Responsibility Project Engineer Superintendent Surveyor Foreman	Checked by:			
		Frequency	Acceptance Criteria	Reference Documents	Inspection/ Test Method	Record of conformity			Beca	Fulton Hogan	Other	Date
4.5	Bedding for Box Culverts	Each Lot	Bedding material to comprise of approved select fill or as approved otherwise and to be placed for the full width of the trench. Upon completion, the bedding is to provide a uniform firm foundation with the top surface of the bedding shaped to the details shown on the drawings. This to constitute a Witness Point .	CL16.5.6.1	Verify and Visual Inspection	Delivery Docket & This ITP Signed	WP	Project/ Site Engineer Beca				
4.6	Positioning of Precast Structures	Each Lot	Precast structures installed as per survey set out points marked on blinding / bedding layer	CL.16.8.1 & IFC Drawings	Verify	This ITP Signed	IP	Project/ Site Engineer				
4.7	Backfill Materials for Box Culverts	Each Lot	Side Zone, Overlay Zone and Backfill Zone Subject to Vehicle Loads <ul style="list-style-type: none">Approved 6% Stabilised Sand. Overlay and Backfill Zone – Not Subject to Vehicle Loads <ul style="list-style-type: none">Approved 6% Stabilised Sand.	CL.16.5.6 & IFC Drawings	Verify and Site Inspection	This ITP Signed	IP	Project/ Site Engineer				
4.8	Compaction Requirements (Box Culvert)	1 test per lot. "1 test per layer of bedding for	Bed Zone – Minimum 90% SMDD	CL.16.5.6.1 (b) (iv)	Site Inspection	Test Records	TP	Project/ Site Engineer				

	Inspection and Test Plan – Precast Drainage Structures		Doc ID: FH-ZU2-QU-ITP007
			Rev: 1
Client: Melbourne Airport (APAM)		Contract No: CP14038-01	Prepared By: John Kakoliris
Project: Taxiway Zulu Project 2.0		Reviewed By: Cristin Swar	Date: 11/07/2024
Construction Process:		Approved By: Jordan Nicolaou	Date: 11/07/2024
Specifications: Taxiway Zulu 2.0 Program – Works Specification ZULU-BECA-SPC-00002[C03]			
Structure / Component: Precast Drainage Structures			

Item No.	Task/Activity Description	Inspection/Test					HP/ WP/ AP/ IP/ TP/ SCP	Responsibility Project Engineer Superintendent Surveyor Foreman	Checked by:			
		Frequency	Acceptance Criteria	Reference Documents	Inspection/ Test Method	Record of conformity			Beca	Fulton Hogan	Other	Date
		bedding materials."										

Final Inspection

The signature below verifies that this ITP has been completed in accordance with the Fulton Hogan's Quality system Procedures and verifies lot compliance with specifications.

Print Name:

Position:

Signature:

Date: / /

Legend:

HP	Hold Point	Work to not proceed past the HP until released by the Superintendent	IP	Inspection point	Formal Inspection to be done and recorded
HP*	Fulton Hogan Hold Point	Work to not proceed past the HP* until released by Fulton Hogan	TP	Test Point	Product compliance test to be undertaken and recorded/reported
WP	Witness Point	An inspection which must be witnessed by the Superintendent	SCP	Survey conformance point	A qualified surveyor to check product/section/structure and report
AP	Approval Point	Written or verbal approval given by the Superintendent			

Notes	
-------	--