


| SURFACING RENEWALS INSPECTION AND TEST PLAN – Thin Asphalt Paving | | | | | |  | | Doc No: 670586 ITP v1.1 | | | |
|---|--|-----------------------------|-----------------------|-------------------------------------|----------------------------------|--|------------------|-------------------------|--|--------------------|---|
| Site Name: | | Thornbury Intersection | | | | | | Version: 1.1 | | Pages: | |
| Location: | | SH 99 RS 15 RP 5530 to 5600 | | | | | | Prepared: Tom Richmond | | Date: 28/11/2023 | |
| | | | | | | | | Approved: Quinn Stewart | | Date: | |
| Item Number | ACTIVITY DESCRIPTION | | VERIFICATION ACTIVITY | METHODS OR REFERENCE | FREQ. | ACCEPTANCE CRITERIA | INSPECTORATE W/H | | | Responsible Person | RECORDS / REMARKS incl NCR ref Sign & date if appropriate |
| | | | | | | | Type | Assessor | Description | | |
| 1 | Preliminary and General | | | | | | | | | | |
| 1.1 | Construction Programme Completion | | Confirmation | Best Practice Contract Specific MMP | Before work commences | Construction Completion will be the lesser of the completion date according to the pavement classification risk profile (documented in the contract specific MMP) or the contract completion date. | W | | | Renewals Manager | |
| 1.2 | Approved RQP | | Confirmation | Contract Specification | Before work commences | Principal Acceptance according to guidelines in appendix 6.3 | H | | Hold point - No physical work is to be commenced on site until notification has been sent no later than 24 hours of establishing on site. NZTA to approve | Renewals Manager | |
| 1.3 | Traffic Management | TMP | Visual check | CoPTTM | Before traffic management set up | TMP checked and approved Plans approved Current EED (if applicable) | H | | Hold point - No traffic management is to be set up until TMP has been checked and approved | Paving Supervisor | |
| 1.4 | Mix Design Verification for all mixes Check Laydown Trials are complete and compliant | | Confirmation | NZTA M/10, P/11, P23 | Before planning commences | Mix Design compliant, current and relevant. Batching plant production capability is confirmed | H | | Hold point - No planning of on-site works shall commenced until the mix design is verified. | Paving Supervisor | |
| 1.5 | Notification of intention to start work | | Notification | | Before work commences | Letter drop to local residents. Greater consultation where required | H | | Hold point - No physical work is to be commenced on site until notification has been sent no later than 24 hours of establishing on site. | Paving Supervisor | |
| 1.6 | Works Extents | | Confirmation | Site Visit | Before work commences | Renewals Manager and/or Client to agree extents of project | H | | Hold point - Walk over site with Renewals Engineer and/or Renewals Manager and/or NZTA | Paving Supervisor | |
| 1.7 | Pavement Marking Records | | Measurement Data | Site Measure or Video Viewer | Before work commences | Measure existing markings to aid reinstatement | H | | Hold point - No physical work is to be commenced on site until notification has been sent no later than 24 hours of establishing on site. | Paving Supervisor | |

| SURFACING RENEWALS INSPECTION AND TEST PLAN – Thin Asphalt Paving | | | | | | Doc No: | 670586 ITP v1.1 | | |
|---|-----------------------------|--|--|--|--|-----------|-----------------|--------|------------|
| Site Name: | Thornbury Intersection | | | | | Version: | 1.1 | Pages: | |
| Location: | SH 99 RS 15 RP 5530 to 5600 | | | | | Prepared: | Tom Richmond | Date: | 28/11/2023 |
| | | | | | | Approved: | Quinn Stewart | Date: | |

| Item Number | ACTIVITY DESCRIPTION | | VERIFICATION ACTIVITY | METHODS OR REFERENCE | FREQ. | ACCEPTANCE CRITERIA | INSPECTORATE W/H | | | Responsible Person | RECORDS / REMARKS incl NCR ref Sign & date if appropriate |
|-------------|--|-------|--|-------------------------------------|--|---|--------------------|----------|--|------------------------------------|---|
| | | | | | | | W=WITNESS, H =HOLD | | | | |
| | | | | | | | Type | Assessor | Description | | |
| 2 | Milling and Preparation | | | | | | | | | | |
| 2.1 | Services (includes Traffic Count Loops and Traffic Signal Detector Loops) | | Visual plan BeforeUDig Cable locate (electronic or pothole for line & depth) | NZAUAG Guide to Working on the Road | Before work commences | Zero service strikes | H | | Hold point - No excavation/milling is to be commenced until services are located and accounted for | Paving Supervisor | |
| 2.2 | Stormwater Management | | Visual check | On Site | Before work commences | Mudtanks banded or filtered to prevent mix from dropping in or runoff entering | H | | Hold point - No work to be commenced until protections in place | Paving Supervisor | |
| 2.3 | Traffic Management | Setup | Visual check | Traffic Management Plan | Before work commences each day | Traffic management complies with TMP | H | | Hold point - No physical works are to be commenced until necessary traffic management is in place | Site Foreperson | |
| 2.4 | Milling Depths | | Measurement | On Site | Measure each side of milling machine cut | Every 10m. Depth matches target | H | | Milling String Sheets or photos of depths taken and uploaded to CONQA | Site Foreperson / QA | |
| 2.5 | Service Covers Preparation | | Visual | On site measurements & photos | All Covers | Hand excavation around ironwork and adjustment to desired level (if required) | H | | | Site Foreperson | |
| 2.6 | Additional Surfacing Preparation - Side Roads - Accesses - Driveways - Dish Channels - High Shoulders | | Visual Check | Per Design | Before Membraning and Paving | Have all areas of additional surfacing on the design been prepared, membraned and marked for paving? | H | | Hold Point – All areas planned for AC are prepared ready for surfacing layer | Site Foreperson | |
| 2.7 | Milling Surface inspection / walkover | | Visual Check, proof roll with loaded truck to check deflections | On site measurements & photos | Prior to surfacing | Renewals Manager and NZTA invited to inspect milled surface and agree if any additional overmilling is required | H | | Hold point - Inspection and agreement by NZTA | Paving Supervisor / Paving Manager | |
| 2.8 | Over-Milling | | Measurement | On site measurements & photos | Prior to pre-level | Renewals Manager and NZTA invited to inspect milled surface and agree need and extent of over-milling and infill. | H | | | Paving Supervisor | |
| 2.9 | Pre-Level | | Measurement | On site measurements & photos | Prior to surfacing | Renewals Manager and NZTA invited to inspect milled surface and agree pre-level extents | H | | Hold point - Inspection and agreement by NZTA | Paving Supervisor / Paving Manager | |

| | | | | | | | | | |
|--|--|-----------------------------|--|--|--|-----------|-----------------|--------|------------|
| SURFACING RENEWALS INSPECTION AND TEST PLAN – Thin Asphalt Paving | | | | | | Doc No: | 670586 ITP v1.1 | | |
| Site Name: | | Thornbury Intersection | | | | Version: | 1.1 | Pages: | |
| Location: | | SH 99 RS 15 RP 5530 to 5600 | | | | Prepared: | Tom Richmond | Date: | 28/11/2023 |
| | | | | | | Approved: | Quinn Stewart | Date: | |

| Item Number | ACTIVITY DESCRIPTION | | VERIFICATION ACTIVITY | METHODS OR REFERENCE | FREQ. | ACCEPTANCE CRITERIA | INSPECTORATE W/H | | | Responsible Person | RECORDS / REMARKS incl NCR ref Sign & date if appropriate |
|-------------|----------------------------------|----------------------------------|--|--------------------------|---|---|--------------------|----------|---|--------------------|---|
| | | | | | | | W=WITNESS, H =HOLD | | | | |
| | | | | | | | Type | Assessor | Description | | |
| 3 | Paving Wearing Course | | | | | | | | | | |
| 3.1 | Production Properties | PSD (Particle Size Distribution) | Sieve analysis of fine and coarse aggregates and material finer than 75µm by washing | ASTM C136-06 / C 117-14 | 1 per 200t or maximum of 3 per production lot | Job Mix Formula and NZTA M/10 Table 5.3 tolerances | W | | IANZ Lab Reports. Becomes a Hold Point for future paving if there is non-conformance | Paving Supervisor | |
| | | Binder Content | Quantitative Extraction of Bitumen from Bituminous Paving Mixtures by Bowl Centrifuge Method | B19 Issue 6 - 2009 | | | | | | | |
| | | Maximum Specific Gravity | Theoretical Maximum Specific Gravity & Density of Bituminous Paving Mixtures | ASTM D2041/D2041M - 2011 | | Per Mix design | | | | | |
| 3.2 | Preparation | | Visual | NZTA M/10 | Prior to Shift | Paving plan to be completed for every shift, with dimensions | W | | Paving Plan and Crew Briefing Plan completed prior | Paving Supervisor | |
| 3.3 | Joins | | Visual | NZTA M/10 | Prior to Shift | Joins are outside of trafficked wheel paths where possible. | W | | | Paving Supervisor | |
| 3.4 | Membrane Sealing | | Visual | NZTA M/10 | Prior to Paving | Membrane seal meets design and extent. Sealing Docket record kept | H | | Hold Point - No paving until Membrane Done. Ensure correct application of chip & emulsion | Paving Supervisor | |
| 3.5 | Mix Inconsistency and Deficiency | | Visual | NZTA M/10 | Continuous | Visually check asphalt surface during paving for areas of segregation | H | | | Site Foreperson | |

| SURFACING RENEWALS INSPECTION AND TEST PLAN – Thin Asphalt Paving | | | | | | Doc No: | | 670586 ITP v1.1 | | |
|---|----------------------|--|----------------------|----------------------------|---|------------------|----------|---|---|---|
| Site Name: | | Thornbury Intersection | | | | Version: | | 1.1 | | |
| Location: | | SH 99 RS 15 RP 5530 to 5600 | | | | Prepared: | | Tom Richmond | | |
| | | | | | | Approved: | | Quinn Stewart | | |
| | | | | | | | | Date: 28/11/2023 | | |
| | | | | | | | | Date: | | |
| Item Number | ACTIVITY DESCRIPTION | VERIFICATION ACTIVITY | METHODS OR REFERENCE | FREQ. | ACCEPTANCE CRITERIA | INSPECTORATE W/H | | | Responsible Person | RECORDS / REMARKS incl NCR ref Sign & date if appropriate |
| | | | | | | Type | Assessor | Description | | |
| 3.6 | Load Locate | Measurement | | Every Load | Each load can be identified to a location using a diagram. Record includes: - Truck ID/Rego/Driver - Depart Plant Time - Arrive Site Time - AC Temp on Arrival - Ground Temp on Arrival - Tonnage - Run Width - Estimated Run Length - Calculated Area - Calculated Average Depth | W | | Per standard practice | Quality Assurance Technician. | |
| 3.7 | Laying Temperature | Confirmation | NZTA M/10 | Every Load | Based on Mix design | H | | Hold point - Reject mix for non-compliant temperatures. | Quality Assurance Technician | |
| 3.8 | Compaction | PQI Non-Nuclear Gauge/Cores. Or Non Distrctive Method Testing. | NZTA M/10 | As per Agreed on Contract. | Mat: Air voids JMF +3,-2 Join: Air voids JMF +5,-2 | W | | PQI / Core recorded with RP, lane, offset, date, air voids. Core results received within 2 weeks. | Quality Assurance Technician / Paving Manager | |
| 3.9 | Roughness | Visual | On Site | Post Construction | Agreement with WK as per M10 | H | | Site walkover with client to determine ability to comply with straight edge measurement outlined in M10 | Paving Supervisor | |

| SURFACING RENEWALS INSPECTION AND TEST PLAN – Thin Asphalt Paving | | | | | | Doc No: | 670586 ITP v1.1 | | |
|---|--|-----------------------------|--|--|--|-----------|-----------------|--------|------------|
| Site Name: | | Thornbury Intersection | | | | Version: | 1.1 | Pages: | |
| Location: | | SH 99 RS 15 RP 5530 to 5600 | | | | Prepared: | Tom Richmond | Date: | 28/11/2023 |
| | | | | | | Approved: | Quinn Stewart | Date: | |

| Item Number | ACTIVITY DESCRIPTION | | VERIFICATION ACTIVITY | METHODS OR REFERENCE | FREQ. | ACCEPTANCE CRITERIA | INSPECTORATE W/H | | | Responsible Person | RECORDS / REMARKS incl NCR ref Sign & date if appropriate |
|-------------|--|--|-----------------------|----------------------|---|---|--------------------|----------|---|--------------------|---|
| | | | | | | | W=WITNESS, H =HOLD | | | | |
| | | | | | | | Type | Assessor | Description | | |
| 4 | Site Reinstatement / Clearance | | | | | | | | | | |
| 4.1 | Shoulder Reinstatement (where no K&C) | | Measurement/Visual | On Site | All low shoulder created by paving edge | Shoulders reinstated to between 1:4 and 1:6 | H | | Low shoulder created by rural paving is corrected using AP20/40 or DG Mix. Not relevant in kerb and channel scenario. Hold Point - Site TTM/TSL should not be removed until these hazards possible are attended to. | Paving Supervisor | |
| 4.2 | Post-seal Area Check | | Measurement | On Site tape-measure | After Surfacing | Check sealed area meets design | W | | Notify Renewals Engineer or Renewals Manager | Paving Supervisor | |
| 4.3 | Service Covers | | Measurement/Visual | On Site | After Surfacing | All service covers are checked and adjusted (if necessary) to finished level (+10mm, -0mm) | W | | | Paving Supervisor | |
| 4.4 | Joint Sealing | | Visual | On Site | After Surfacing | Check cold joints are bandage sealed | W | | | Paving Supervisor | |
| 4.5 | Road Marking | | MOTSAM | Visual inspection | All markings | Replaced in same position, or per design | H | | Hold point – Site TTM cannot be removed until markings reinstated | Paving Supervisor | |
| 4.6 | Other Traffic Services | Marker pegs/ Signs/Markings/RRPMs Replaced | TNZ C/20: 2003 | Visual inspection | All signs/markers | Replaced in same position, height etc | H | | Hold point – Site TTM cannot be removed until marker pegs, signs, markings and RRPMS reinstated | Paving Supervisor | |
| 4.7 | Stormwater Management Controls removed | | Visual check | | All installed measures | Installed controls are removed | H | | | Paving Supervisor | |
| 4.8 | Traffic Management Removed | | Visual check | | When safe, after all physical works completed | All traffic management removed from site safely | W | | | Paving Supervisor | |
| 4.9 | Site left clean & tidy | | Visual check | | After vacating site | <ul style="list-style-type: none">Stockpiles removedPlant removedLitter cleared from site | W | | Invite NZTA to carry out joint site inspection to inspect site. | Paving Supervisor | |
| 5 | As Built Records | | | | | | | | | | |
| 5.1 | Collect asset data | | SHDOM (SM050) | | During construction | All relevant as built information collected. | W | | | Paving Supervisor | |

| SURFACING RENEWALS INSPECTION AND TEST PLAN – Thin Asphalt Paving | | | | | | Doc No: 670586 ITP v1.1 | | | | |
|---|---|-----------------------------|------------------------|------------------------|---|-------------------------|----------|--|--|---|
| Site Name: | | Thornbury Intersection | | | | Version: 1.1 | | Pages: | | |
| Location: | | SH 99 RS 15 RP 5530 to 5600 | | | | Prepared: Tom Richmond | | Date: 28/11/2023 | | |
| | | | | | | Approved: Quinn Stewart | | Date: | | |
| Item Number | ACTIVITY DESCRIPTION | VERIFICATION ACTIVITY | METHODS OR REFERENCE | FREQ. | ACCEPTANCE CRITERIA | INSPECTORATE W/H | | | Responsible Person | RECORDS / REMARKS incl NCR ref Sign & date if appropriate |
| | | | | | | Type | Assessor | Description | | |
| 5.2 | Enter asset data into RAMM and/or register(s) | SHDOM (SM050) | RAMM | At completion of work. | All data entered into RAMM and/or register(s). Design Report & Drawings attached to RAMM site record as a media file. | W | | Data entered by 20th of follow month after month of completion | Asset Information Manager | |
| 5.3 | Construction Completion Report | Confirmation | Contract Specification | At completion of work. | Checked and approved | W | | Completed within two months after Paving Wearing Course | Renewals Engineer/ Renewals Manager | |

Quality Assurance Close Out by: _____ Date: _____
(name)

(signature)

This record to contract file.