

# SPARK – North East Link – Primary Package

## Inspection and Test Plan (ITP)

ITP Title: Unbound Flexible Pavements

ITP Number: NEL-CNT-SDC-2990-PQA-ITP-0029 Rev 3

LOT Number: \_\_\_\_\_

Primary Asset Location Code: \_\_\_\_\_

Discipline: \_\_\_\_\_

**OFFICIAL: Sensitive**

### Spark NELP Approval Record

Function	Position	Name	Signature	Date
Prepared By	Quality Representative	Abiola Olulana		
Reviewed By	Project Engineer/Site Engineer	Ali Alfahdawi		
Approved By	Quality Manager	Greg Iro		

*Note:*

1. Ensure all Records or Checklist References are attached and that each Inspection Requirement is clearly named, signed, and dated.
2. Ensure every Records or Checklist References attached are legible
3. This Inspection Test Plan may be generic – ensure the requirement is demographically clear to your scope of work
4. Verification Inspections where applicable for the IREA stated as “Witness” or “Hold” shall be formally notified for their engagement and with sufficient advance notice time (i.e. 3 days or as agreed with the Sub-IREA Representative and/or the Nominated Authority)
5. All Nominated Authority Hold Points are Witness Points for Sub-IREA
6. The Sub-IREA representative is not required to physically sign-off on ITPs

# INSPECTION AND TEST PLAN (ITP)



**Project:** SPARK – North East Link Primary Package **Client:** State of Victoria and the North East Link State Tolling Corporation

**ITP Title:** Unbound Flexible Pavements

**References:** IFC Drawings, Design Management Plan, Quality Management Plan (CQMP), Project Scope and Delivery Requirement (PSDR), VicRoads Code of Practice RC 500.02

**Description:** This ITP covers the installation of unbound flexible pavements.

**Standards:** VR173, VR204, VR210, VR304, VR801, VR811, VR812, VR818

**ITP No.:** NEL-CNT-SDC-2990-PQA-ITP-0029 **Rev No:** 3

**Lot No.:** \_\_\_\_\_ **Location:** \_\_\_\_\_ **Ch:** \_\_\_\_\_ **to** \_\_\_\_\_ **Offset:** \_\_\_\_\_ **to** \_\_\_\_\_ **Layer:** \_\_\_\_\_

Item No.	Resp. Person	Inspection and Test Activity	Specification Reference	Acceptance Criteria	Test Method	Test Frequency	Inspection/Verification (Name, signature & date)				Records/Documents	Field Notes / Comments	
							Subcontractor	Spark NEL Engineer	Nominated Authority	IREA			
1.0	Preliminaries (Include all aspects of Materials, Approvals, IFC Drawings, etc. Ensure all required permits have been raised prior to commencing works)												
1.1	PE	Construction Package Approval	PSDR Part F6 2 (a) to (h)	Construction Documentation shall be submitted and approved prior to commencing work at site.	R	PW	NR	HP		NR	NR	IFU Construction Package InEight Reference: #_____	
1.2	PE	Design status	PSDR Part F5, 2(b) & (c)(i)	Design to be IFC prior to works commencing	V	PW	NR	HP		NR	NR	IFC Drawings InEight Reference: #_____	
1.3	SE	All Equipment calibrated	CQMP Plan Section 11.1	Equipment calibration certificates filed in InEight  Ensure all equipment associated with the relevant works is calibrated	R	PW	HP	HP		NR	NR	Calibration Certificates  InEight Reference: #_____	
1.4	SE	Survey Set Out	PSDR Part F4 Section 6, IFC Drawings	Clearly mark limit of works; Chainage, offsets, cut/fill level etc. (if required)	V	PW	HP	HP		NR	NR	Survey Record InEight Reference: #_____ Lot Map	
1.5	PE	Crushed Rock Mix Registration	VR812.04 RC500.02 IFC Drawings	All crushed rock proposed for use on VicRoads funded works shall be current registered mixes in accordance with VicRoads Code of Practice RC500.02 and conform to specified	V	PW	HP	HP		NR	NR	CRFI InEight Reference: #_____	

# INSPECTION AND TEST PLAN (ITP)



**Project:** SPARK – North East Link Primary Package **Client:** State of Victoria and the North East Link State Tolling Corporation

**ITP Title:** Unbound Flexible Pavements

**References:** IFC Drawings, Design Management Plan, Quality Management Plan (CQMP), Project Scope and Delivery Requirement (PSDR), VicRoads Code of Practice RC 500.02

**Description:** This ITP covers the installation of unbound flexible pavements.

**Standards:** VR173, VR204, VR210, VR304, VR801, VR811, VR812, VR818

**ITP No.:** NEL-CNT-SDC-2990-PQA-ITP-0029 **Rev No:** 3

**Lot No.:** \_\_\_\_\_ **Location:** \_\_\_\_\_ **Ch:** \_\_\_\_\_ **to** \_\_\_\_\_ **Offset:** \_\_\_\_\_ **to** \_\_\_\_\_ **Layer:** \_\_\_\_\_

Item No.	Resp. Person	Inspection and Test Activity	Specification Reference	Acceptance Criteria	Test Method	Test Frequency	Inspection/Verification (Name, signature & date)				Records/Documents	Field Notes / Comments
							Subcontractor	Spark NEL Engineer	Nominated Authority	IREA		
				requirements applicable to that class of product. Mixes registered by VicRoads as 'General' may be used in the construction of roadworks. Mixes registered as 'Conditional' may be used provided the conditions are complied with. Mixes registered as 'Experimental' shall only be used with written approval from Design (CRFI from CPS).								
1.6	PE	Materials Conformance	VR 304.03, VR801, VR812 VR 811, VR 818, IFC Drawings	Material supplied complies with the Class of material required on the IFC drawing. Prior to the commencement of work, the Subcontractor shall nominate the material source from which the crushed rock and aggregate will be obtained. Material sources used in the production of crushed rock shall comply with the relevant requirements of Section 801 Source Requirements for the Production of Crushed Rock and Aggregates. Sand, Gravel and soft or ripped rock material shall meet the relevant requirements of Tables	V	PW	HP	HP	NR	NR	CRFI InEight Reference: # _____ Grading Figures Material Delivery Dockets	

# INSPECTION AND TEST PLAN (ITP)



**Project:** SPARK – North East Link Primary Package **Client:** State of Victoria and the North East Link State Tolling Corporation

**ITP Title:** Unbound Flexible Pavements

**References:** IFC Drawings, Design Management Plan, Quality Management Plan (CQMP), Project Scope and Delivery Requirement (PSDR), VicRoads Code of Practice RC 500.02

**Description:** This ITP covers the installation of unbound flexible pavements.

**Standards:** VR173, VR204, VR210, VR304, VR801, VR811, VR812, VR818

**ITP No.:** NEL-CNT-SDC-2990-PQA-ITP-0029 **Rev No:** 3

**Lot No.:** \_\_\_\_\_ **Location:** \_\_\_\_\_ **Ch:** \_\_\_\_\_ **to** \_\_\_\_\_ **Offset:** \_\_\_\_\_ **to** \_\_\_\_\_ **Layer:** \_\_\_\_\_

Item No.	Resp. Person	Inspection and Test Activity	Specification Reference	Acceptance Criteria	Test Method	Test Frequency	Inspection/Verification (Name, signature & date)				Records/Documents	Field Notes / Comments
							Subcontractor	Spark NEL Engineer	Nominated Authority	IREA		
				811.041 and 811.042 and shall be free from vegetable matter and lumps or balls of clay or other deleterious matter. Verify conformance via CRFI to Design.								
1.7	PE	Water Source	VR304.03	Any water added to the pavement material must meet the following criteria: Clean and substantially free from oils, salts, acids, alkalis and vegetable substances. Maximum of 1000 mg/L of suspended solids. Where dissolved salts are known or likely to be present, electrical conductivity less or equal 3500 µS/cm. Potable water is exempt from these requirements.	V	PL	WP	WP	NR	NR	[ ] Test Results [ ] Quantity of Water Added (L): _____	
1.8	PE	Sub-Subcontractor(s) quality documents + Inspection Test Plan (if required)	CQMP Section 8.2.2.4	Ensure Sub-subcontractor(s) have submitted signed ITP's and checklists along with all relevant supporting documents. Ensure ITP Review Checklist is complete (only applicable to Sub-Subcontractors ITP).	V	PL	WP	WP	NR	NR	Approved Subcontractor's Quality Documentation	
2.0	Operations (Include Work Execution – Installation / Manufacturing Process step-by-step)											

# INSPECTION AND TEST PLAN (ITP)



**Project:** SPARK – North East Link Primary Package **Client:** State of Victoria and the North East Link State Tolling Corporation

**ITP Title:** Unbound Flexible Pavements

**References:** IFC Drawings, Design Management Plan, Quality Management Plan (CQMP), Project Scope and Delivery Requirement (PSDR), VicRoads Code of Practice RC 500.02

**Description:** This ITP covers the installation of unbound flexible pavements.

**Standards:** VR173, VR204, VR210, VR304, VR801, VR811, VR812, VR818

**ITP No.:** NEL-CNT-SDC-2990-PQA-ITP-0029 **Rev No:** 3

**Lot No.:** \_\_\_\_\_ **Location:** \_\_\_\_\_ **Ch:** \_\_\_\_\_ **to** \_\_\_\_\_ **Offset:** \_\_\_\_\_ **to** \_\_\_\_\_ **Layer:** \_\_\_\_\_

Item No.	Resp. Person	Inspection and Test Activity	Specification Reference	Acceptance Criteria	Test Method	Test Frequency	Inspection/Verification (Name, signature & date)				Records/Documents	Field Notes / Comments
							Subcontractor	Spark NEL Engineer	Nominated Authority	IREA		
2.1	SE	Subgrade Preparation	VR204, VR210, VR304.04	<p>Prior to placing subbase material, the subgrade shall meet the requirements of Section 204.</p> <p>The subgrade has been prepared for placement and Earthworks Excavation ITP signed off.</p> <p>Confirm that subgrade compaction testing, level conformance and proof roll have passed.</p>	V	PW	HP	HP	NR	NR	[ ] Subgrade Lot Number: _____	
2.2	SE	Verify Conformance of Previous Layer	VR304.06, VR304.10, Table 304.101, IFC Drawings	<p>Previous layer completed. Documentation available and complying.</p> <p>1 Testing rolling - 2 Compaction testing • Refer VicRoads 204 for subgrade, • Table 304.101 (below) for previous controlled product layer</p> <p>3. Level survey conformance, As-built Records for all lots immediately below this new layer.</p>	R	PL	HP	HP	NR	NR	[ ] Subgrade Lot Number: _____	
2.3	SE	Placement of Material	VR 304.06 & VR304.08 & IFC Drawings	Material has been spread and compacted such that the material is properly mixed	V	PL	WP	WP	NR	NR	This ITP	

# INSPECTION AND TEST PLAN (ITP)



**Project:** SPARK – North East Link Primary Package **Client:** State of Victoria and the North East Link State Tolling Corporation

**ITP Title:** Unbound Flexible Pavements

**References:** IFC Drawings, Design Management Plan, Quality Management Plan (CQMP), Project Scope and Delivery Requirement (PSDR), VicRoads Code of Practice RC 500.02

**Description:** This ITP covers the installation of unbound flexible pavements.

**Standards:** VR173, VR204, VR210, VR304, VR801, VR811, VR812, VR818

**ITP No.:** NEL-CNT-SDC-2990-PQA-ITP-0029 **Rev No:** 3

**Lot No.:** \_\_\_\_\_ **Location:** \_\_\_\_\_ **Ch:** \_\_\_\_\_ **to** \_\_\_\_\_ **Offset:** \_\_\_\_\_ **to** \_\_\_\_\_ **Layer:** \_\_\_\_\_

Item No.	Resp. Person	Inspection and Test Activity	Specification Reference	Acceptance Criteria	Test Method	Test Frequency	Inspection/Verification (Name, signature & date)				Records/Documents	Field Notes / Comments
							Subcontractor	Spark NEL Engineer	Nominated Authority	IREA		
				both transversely and longitudinally to produce a homogeneous material for each lot.  During compaction shall have a moisture content of not less than 85% of optimum.  Surface finish to be: • Smooth and uniform. • Free of segregated areas.  Base layer shall not exceed 150mm. Sub-base layer shall not exceed 200mm								
2.4	SE	Material of Nominal Size Greater than 40mm (if required)	VR304.08 (c)	The first lot shall be placed as a trial section. Following acceptance of the trial section, the Subcontractor shall then confirm the moisture control and compaction procedure and submit the procedure to the Nominated Authority for review and record.	V	X1	HP	HP	HP	WP	HP Release InEight Reference:  # _____	
2.5	SE	Jointing	VR304.07	• Joints have been minimised. • Transverse - Offset by >2m to any underlying pavement layers.	V	PL	WP	WP	NR	NR	This ITP Lot Map showing construction joints	

# INSPECTION AND TEST PLAN (ITP)



**Project:** SPARK – North East Link Primary Package **Client:** State of Victoria and the North East Link State Tolling Corporation

**ITP Title:** Unbound Flexible Pavements

**References:** IFC Drawings, Design Management Plan, Quality Management Plan (CQMP), Project Scope and Delivery Requirement (PSDR), VicRoads Code of Practice RC 500.02

**Description:** This ITP covers the installation of unbound flexible pavements.

**Standards:** VR173, VR204, VR210, VR304, VR801, VR811, VR812, VR818

**ITP No.:** NEL-CNT-SDC-2990-PQA-ITP-0029 **Rev No:** 3

**Lot No.:** \_\_\_\_\_ **Location:** \_\_\_\_\_ **Ch:** \_\_\_\_\_ **to** \_\_\_\_\_ **Offset:** \_\_\_\_\_ **to** \_\_\_\_\_ **Layer:** \_\_\_\_\_

Item No.	Resp. Person	Inspection and Test Activity	Specification Reference	Acceptance Criteria	Test Method	Test Frequency	Inspection/Verification (Name, signature & date)				Records/Documents	Field Notes / Comments
							Subcontractor	Spark NEL Engineer	Nominated Authority	IREA		
				<ul style="list-style-type: none"> <li>Longitudinal - Offset by &gt;150mm to any underlying pavement layers.</li> <li>longitudinal joints shall be located within 300 mm of the planned position of traffic lanes lines or within 300 mm of the centre of a traffic lane.</li> </ul>								
2.6	SE	Testing – Stability (Proof Roll)	VR304.08 VR173	<p>During testing, material has a moisture content of &gt;85% OMC.</p> <p>The Subcontractor shall provide for the Nominated Authority to be present during all test rolling.</p> <p>Testing frequency shall be in accordance with Appendix A of this ITP.</p>	V	PL	HP	HP	HP	WP	HP Release InEight Reference: #_____	
2.7	SE	Post Compaction	VR173, VR304.08, Table VR304.081 VR304.10, Table 304.101, Table 304.103 VR304.11, Table 304.111 IFC Drawings	<p>During testing, material has a moisture content of &gt;85% OMC</p> <p>Any segregated areas have been rectified.</p> <p>Tests performed using Modified compactive effort to Scale A. Six tests per lot.</p> <p>Requirements: Subbase Layers – CBR not less than 98%</p>	V	X1	HP	HP	NR	NR	NATA Compaction Report Number _____	

# INSPECTION AND TEST PLAN (ITP)



**Project:** SPARK – North East Link Primary Package **Client:** State of Victoria and the North East Link State Tolling Corporation

**ITP Title:** Unbound Flexible Pavements

**References:** IFC Drawings, Design Management Plan, Quality Management Plan (CQMP), Project Scope and Delivery Requirement (PSDR), VicRoads Code of Practice RC 500.02

**Description:** This ITP covers the installation of unbound flexible pavements.

**Standards:** VR173, VR204, VR210, VR304, VR801, VR811, VR812, VR818

**ITP No:** NEL-CNT-SDC-2990-PQA-ITP-0029 **Rev No:** 3

**Lot No:** \_\_\_\_\_ **Location:** \_\_\_\_\_ **Ch:** \_\_\_\_\_ **to** \_\_\_\_\_ **Offset:** \_\_\_\_\_ **to** \_\_\_\_\_ **Layer:** \_\_\_\_\_

Item No.	Resp. Person	Inspection and Test Activity	Specification Reference	Acceptance Criteria	Test Method	Test Frequency	Inspection/Verification (Name, signature & date)				Records/Documents	Field Notes / Comments
							Subcontractor	Spark NEL Engineer	Nominated Authority	IREA		
				<p>Base Layer - Characteristic Density Ratio not less than 100% directly beneath bituminous surface or 99% for other layers.</p> <p>The test samples to be used for post-compaction grading and PI tests shall be a combined sample made up from six randomly selected increments extracted from the lot of pavement construction being assessed.</p> <p>Post compaction PI for:            Class 1 Crushed Rock shall be between 2 and 6            Class 2 Crushed Rock shall be between 0 and 6            Class 3 Crushed Rock shall be between 0 and 10            Post compaction grading based on sieve analysis. See Table 304.101 for grading requirements.</p>								
2.8	SE	Protection of Compacted Layer	VR304.09	Surface of each compacted layer has been kept moist, in good order/condition & free from contamination until the subsequent pavement work is to commence.	V	PL	WP	WP	NR	NR	This ITP	
2.9	SE	Reuse of trimmed material (if required)	VR304.06	Any material that has been compacted and then trimmed	V	X1	HP	HP	WP	WP	WP Release InEight Reference:	



# INSPECTION AND TEST PLAN (ITP)



**Project:** SPARK – North East Link Primary Package **Client:** State of Victoria and the North East Link State Tolling Corporation

**ITP Title:** Unbound Flexible Pavements

**References:** IFC Drawings, Design Management Plan, Quality Management Plan (CQMP), Project Scope and Delivery Requirement (PSDR), VicRoads Code of Practice RC 500.02

**Description:** This ITP covers the installation of unbound flexible pavements.

**Standards:** VR173, VR204, VR210, VR304, VR801, VR811, VR812, VR818

**ITP No.:** NEL-CNT-SDC-2990-PQA-ITP-0029 **Rev No:** 3

**Lot No.:** \_\_\_\_\_ **Location:** \_\_\_\_\_ **Ch:** \_\_\_\_\_ **to** \_\_\_\_\_ **Offset:** \_\_\_\_\_ **to** \_\_\_\_\_ **Layer:** \_\_\_\_\_

Item No.	Resp. Person	Inspection and Test Activity	Specification Reference	Acceptance Criteria	Test Method	Test Frequency	Inspection/Verification (Name, signature & date)				Records/Documents	Field Notes / Comments
							Subcontractor	Spark NEL Engineer	Nominated Authority	IREA		
				from the compacted surface to conform to the correct level or thickness as shown on the drawings shall not be re-used in the pavement construction without the approval of the Nominated Authority.							# _____	
3.0	Post Operations (Include Inspection and Testing)											
3.1	SE	Survey Conformance	VR304.06 Design Management Plan NEL-CNT-SDC-2990-PDM-MPL-0001 Section 5.4	Each pavement course has been finished to smooth and uniform surfaces, free of segregated areas, and conforming to the limits for level, line, grade, thickness and cross section shown on the drawings or as specified. • Width and Alignment: Is not less than the specified offset width or >50mm outside when measured at right angle from the design line Shape: Surface does not vary by >8mm from a 3m straight edge, or 10mm from a 6m straight edge, placed in any direction. Water cannot pond on the surface of any pavement layer. The surface level of the pavement courses has been	V	PL	WP	WP	NR	NR	As-Built Survey Report InEight Reference: # _____	

# INSPECTION AND TEST PLAN (ITP)



**Project:** SPARK – North East Link Primary Package **Client:** State of Victoria and the North East Link State Tolling Corporation

**ITP Title:** Unbound Flexible Pavements

**References:** IFC Drawings, Design Management Plan, Quality Management Plan (CQMP), Project Scope and Delivery Requirement (PSDR), VicRoads Code of Practice RC 500.02

**Description:** This ITP covers the installation of unbound flexible pavements.

**Standards:** VR173, VR204, VR210, VR304, VR801, VR811, VR812, VR818

**ITP No:** NEL-CNT-SDC-2990-PQA-ITP-0029 **Rev No:** 3

**Lot No:** \_\_\_\_\_ **Location:** \_\_\_\_\_ **Ch:** \_\_\_\_\_ **to** \_\_\_\_\_ **Offset:** \_\_\_\_\_ **to** \_\_\_\_\_ **Layer:** \_\_\_\_\_

Item No.	Resp. Person	Inspection and Test Activity	Specification Reference	Acceptance Criteria	Test Method	Test Frequency	Inspection/Verification (Name, signature & date)				Records/Documents	Field Notes / Comments
							Subcontractor	Spark NEL Engineer	Nominated Authority	IREA		
				measured in accordance with the requirements of Scale A (80pts per lot less than 4000m2) Surface Level – Scale A: Lower Subbase Range (mm) +6 to -10 Max. S (mm) 10 Upper Subbase Range (mm) +4 to -8, Max. S (mm) 8 Base Range (mm) +5 to -5, Max. S (mm) 8								
3.2	PE	Redline Drawings	Design Management Plan NEL-CNT-SDC-2990-PDM-MPL-0001 Section 5.4	Redline Drawings submitted to Project for creation of As-Built Drawings.	V	PL	HP	HP	NR	NR	Red-Line Marked Up IFC Drawing(s)	
3.3	PE	Verification and Lot Records complete	CQMP Section 8.3	Progressive monitoring and signoff of Checklists occurs, and test records are collected. Ensure completed work checklists, inspection and test results and Subcontractor conformance records are progressively and permanently saved and stored as soon as possible after they are received. Completed construction lot records are	V	PL	HP	HP	NR	NR	This ITP Lot Record	

# INSPECTION AND TEST PLAN (ITP)



**Project:** SPARK – North East Link Primary Package **Client:** State of Victoria and the North East Link State Tolling Corporation

**ITP Title:** Unbound Flexible Pavements

**References:** IFC Drawings, Design Management Plan, Quality Management Plan (CQMP), Project Scope and Delivery Requirement (PSDR), VicRoads Code of Practice RC 500.02

**Description:** This ITP covers the installation of unbound flexible pavements.

**Standards:** VR173, VR204, VR210, VR304, VR801, VR811, VR812, VR818

**ITP No:** NEL-CNT-SDC-2990-PQA-ITP-0029 **Rev No:** 3

**Lot No:** \_\_\_\_\_ **Location:** \_\_\_\_\_ **Ch:** \_\_\_\_\_ **to** \_\_\_\_\_ **Offset:** \_\_\_\_\_ **to** \_\_\_\_\_ **Layer:** \_\_\_\_\_

Item No.	Resp. Person	Inspection and Test Activity	Specification Reference	Acceptance Criteria	Test Method	Test Frequency	Inspection/Verification (Name, signature & date)				Records/Documents	Field Notes / Comments
							Subcontractor	Spark NEL Engineer	Nominated Authority	IREA		
				transferred to the project Quality Team for final record verification prior to being closed								

4.0	Quality											
4.1	QSR	Identification and control of non-conforming products or services (if applicable)	CQMP Section 8.3	Review and confirm closure of NCR's and associated RFI's prior to closing of construction lot.	R	PL		HP			NCR closed with related documentation	
4.2	QSR	Check all quality records for lot closure	CQMP Section 8.3	All applicable quality records are complete.	R	PL		HP			Compiled documents (all data reports and records)	

## Legend:

Responsibility	Method	Inspection / Verification	Test Frequency	Other
<b>SS:</b> Site Supervisor <b>SE:</b> Site Engineer <b>PE:</b> Project Engineer <b>SPE:</b> Senior Project Engineer <b>GE:</b> Geotechnical Engineer <b>PS:</b> Project Surveyor	<b>V:</b> Verify <b>I:</b> Inspection <b>R:</b> Review <b>T:</b> Test	<b>HP:</b> Hold Point <b>WP:</b> Witness Point <b>NR:</b> Not Required	<b>PW:</b> Prior to Works <b>PL:</b> Per Lot <b>F:</b> Full or 100% Inspection or Testing <b>X1:</b> Inspect or Test at Specified Frequency <b>X2:</b> Random Inspection or Test	<b>QP:</b> Quality Plan <b>RFI:</b> Request for Information <b>NCR:</b> Non-Conformance <b>VC:</b> Verification Checklist <b>XXXX:</b> Sequential Number from Doc Control

**DDD – Types:** B – Building, C – Civil, G – General, M – Mechanical & Electrical, I – Motorway Operations System (ITS), S – Structure, O – Tolling, T – Tunnel, U – Urban Design & Landscape

Supplier/Subcontractor: (If applicable)	Name	Signature and Date	Spark-NELP REP	Name	Signature and Date

**Lot closure comments:**

# INSPECTION AND TEST PLAN (ITP)



Spark NELP QA Rep:

Name \_\_\_\_\_ Signature: \_\_\_\_\_ Date: \_\_\_\_\_

## Appendix A

\*\*\* **Table 304.103 Post-Compaction Requirements for Plasticity Index**  
## in the table below, delete all # symbols - Limits after # symbols may be changed if required:

Material	Plasticity Index	
	Minimum	Maximum
Class 1 Crushed Rock	2	6
Class 2 Crushed Rock	0	6
Class 3 Crushed Rock	0	10
Gravel, Sand or Ripped Rock Base Material	2	##:6
Gravel, Sand or Ripped Rock Upper Sub-base Material	2	##:12

**Table 304.081 Acceptance Limits for Scale A and Scale B Standards of Compaction**

Compaction Scale	Characteristic Density Ratio % (six tests)			
	Lower Subbase Layers	Upper Subbase Layers	Base Layers	
			Layer directly beneath the Bituminous Surfacing	Other Layers
A	Not less than 98.0	Not less than 98.0	Not less than 100.0	Not less than 99.0
B	Not less than 97.0	Not less than 97.0	Not less than 98.0	Not Less than 98.0

# INSPECTION AND TEST PLAN (ITP)



**Table 304.101 Post-Compaction Grading Requirements for Crushed Materials**

Sieve Size (mm)	Post-Compaction Grading Limits (% Passing by Mass)		
	Class 1 or Class 2 Crushed Rock Crushed Scoria Base Class CC2 Crushed Concrete	Class 3 Crushed Rock Crushed Scoria Upper Subbase Crushed Concrete Class CC3	
	Nominal Size (mm)	Nominal Size (mm)	
	20	20	40
53.0	-	-	100
37.5	-	-	95 - 100
26.5	100	100	75 - 95
19.0	95 - 100	95 - 100	64 - 90
13.2	78 - 92	75 - 95	-
9.5	63 - 83	60 - 90	42 - 78
4.75	44 - 64	42 - 76	27 - 64
2.36	30 - 49	28 - 61	20 - 51
0.425	14 - 23	14 - 29	10 - 24
0.075	6 - 12	6 - 14	6 - 13

\*\*\* **Table 304.111 Maximum Lot Size and Minimum Frequency of Testing for Compaction, Post-compaction Grading and PI (after passing the minimum number of qualifying lots)**

## in the table below, the limit after # symbol may be changed if required

:## in the table below, at the \* symbol, strikethrough if further PI testing is not required after the first lot is accepted for PI:

Pavement Layer	Maximum Allowable Lot Size for a Single Layer of Work	Minimum Frequency of Testing for Compaction	Minimum Frequency of Testing for Scale A Post-compaction Grading	Minimum Frequency of Testing for Scale A Post-compaction PI
Upper Base Layer	The lesser of ##:4000 m <sup>2</sup> or one day's production	One per ##:2 lots	One per ##:2 lots	One pair per ##:4 lots
Lower Base Layer	The lesser of ##:4000 m <sup>2</sup> or one day's production	One per ##:2 lots	One per ##:2 lots	* One pair per ##:8 lots
Upper Subbase	The lesser of ##:4000 m <sup>2</sup> or one day's production	One per ##:2 lots	One per ##:4 lots	* One pair per ##:8 lots
Lower Subbase	The lesser of ##:4000 m <sup>2</sup> or one day's production	One per ##:2 lots		