

Prefab Module Fabrication

- 1) Panel Numbers
- 2) Date Check
- 3) Installers Details
- 4) Fixing used checked and correct
- 5) Panel constructed checked (straight, plumb and square)
- 6) All window openings checked and correct
- 7) Gib Weatherline – correct fixings used and installed at correct centres
- 8) WrapShield – all installation as per manufacturer's specs; overlaps must be a minimum of 80mm on horizontal and vertical seams, VaproLiqui-Flash applied evenly at least 50mm onto the face and at least 25mm out along all sides of the penetration and all air bubbles must be smooth out to ensure full adhesion.
- 9) Internal ply substrate/bracing installation checked – fixing used and correct centres
- 10) All panel checks completed and inspections carried out.
- 11) (ANT STEEL FRAME CHECK/SIGNOFF)
- 12) Livefirm Signoff
- 13) Report sent through to Hawkins