

INSPECTION & TEST PLAN

Inspection and Test Plan and Number		OP06_f01 Inspection & Test Plan Workbook			
Project Name		KiwiRail – North Auckland Line Recovery – CH 128.840		Version:	2
Date:		23/04/24		Approved in RFI#:	TBC
Documents / Specifications Referenced:		ENGEO NAL 128.840KM DETAILED DESIGN REPORT PRE-IFC ISSUE			

ITP#	Work Pack Element(s)	Drawing / Specification Ref.	Specification Detail Summary	Acceptance Criteria	Test Spec & Frequency	Control Type i.e. Checksheet / IANZ Records	Hold / Witness	Internal / External	PS3 Owner	Hold / Witness	PS4 Owner Sign Off
1.0 PRE-CONSTRUCTION WORKS											
1.01	Check IFC Drawings	IFC issued	Ensure latest revision is being used	Correct drawings	Prior to works, updated accordingly based on formal correspondence	Controlled IFC drawings being used – Checkpoint on QA	witness	Internal	JFC	WITNESS	ENGEO
1.02	Erosion and Sediment Control	ENGEO – Detailed Design Report - NAL CH 128.84km: Section 5	The contractor is responsible for protecting earthworks and erosion control measures, and must develop a site-specific Environmental Control Plan (ESCP) that KiwiRail must review before construction begins.	Contractor to ensure effective erosion and sedimentation control measures shall be installed and maintained in accordance with Auckland Council Resource Consent Requirements, and the ESCP.	Before construction begins	ESCP Documentation, Photos, Daily and Weekly Audits	HOLD	Internal	JFC	HOLD	ENGEO
1.03	Environmental and Ecological Assessment	ENGEO – Detailed Design Report - NAL CH 128.84km: Section 6	An ecologist from KiwiRail must be consulted and on-site to assess the site before and during the removal of vegetation and trees in a Significant Environmental Area (SEA).	The contractor to collaborate with the appointed ecologist from KiwiRail and adhere to the proposed controls.	Before and during the removal of vegetation and trees in a Significant Environmental Area (SEA).	Written Confirmation of the Ecologist's Instructions and Approval, Photos	HOLD	Internal	JFC	HOLD	ENGEO
1.04	Pre-start meeting	ENGEO – NAL CH 128.84km: Drawing 7 Note 2	A pre-start meeting with Engineer and Contractor is needed to ensure understanding of construction methodology, review work plan and methodology for Geotechnical Professional, and ensure safety measures are in place.	Construction methodology agreed between Contractor and Engineer	Prior to commencement of works	RFI for Clarity and record purposes	HOLD	Internal	JFC	HOLD	ENGEO
2.0 DRAINAGE WORKS								ENGINEER			
2.01	Materials	ENGEO – NAL CH 128.84km: Drawing 6	All materials as per the design drawings	All materials comply with the drawings	Prior to use of materials on site	Dockets	HOLD	Internal	JFC	witness	ENGEO
2.02	Manhole and Pipe Bedding	ENGEO – NAL CH 128.84km: Drawing 4	Bedding thickness min. 200mm GAP20	Engineer to confirm GAP 20 compacted to 90% MDD or CIV of 20 with Clegg Impact Hammer (in accordance with NZS 3725:2007)	Engineer to check prior to installation of manhole and pipe	NDM and or Clegg Test Results, Photos, QA Checksheet(s), Written Confirmation of Engineer's Approval	witness	Internal	JFC	witness	ENGEO
2.03	Haunching	ENGEO – NAL CH 128.84km: Drawing 5 & Drawing 7 Note 1	SP20 Compacted in 150mm layers to widest pipe width	Engineer to confirm SP20 compacted to at least 90% MDD	Engineer to check every 150mm thick compacted layer	NDM Test Results, Photos, QA Checksheet(s), Written Confirmation of Engineer's Approval	witness	Internal	JFC	witness	ENGEO
2.04	Culvert Trench Backfill	ENGEO – NAL CH 128.84km: Drawing 5 & Drawing 7 Note 1	Backfill to comprise of GAP65 or geotechnically approved material in max. 200mm lifts	Engineer to confirm GAP65 or GAP40 or PAP40 or PAP 65 approved equivalent compacted to 95% MDD at interface of sub-ballast layer (in accordance with NZS 3725:2007) – for (sub-ballast refer formation items). Subballast layer to be GAP40	Engineer to check every 200mm thick compacted layer	NDM Results, Photos, QA Checksheet(s), Written Confirmation of Engineer's Approval	witness	Internal	JFC	witness	ENGEO



ITP#	Work Pack Element(s)	Drawing / Specification Ref.	Specification Detail Summary	Acceptance Criteria	Test Spec & Frequency	Control Type i.e. Checksheet / IANZ Records	Hold / Witness	Internal / External	PS3 Owner	Hold / Witness	PS4 Owner Sign Off
				compacted to 98% MDD or Clegg of 30.							
2.04b	Culvert Trench Undercut	RFI 027	Undercut where subgrade is < 70kpa as measured by hand held shear vane	Installed per RFI 027 detail : 300mm ballast, A29 geotextile wrapped. Duragrid 30/30 or TX160 between wrap and bedding backfill.	Check Subgrade every 3 pipe lengths (approx. 7.5m)	Check sheets, photos	witness	Internal	JFC	witness	ENGEO
2.04c	Wingwall Bedding	ENGEO – NAL CH 128.84km: Drawing 5	Compacted hardfill min 200mm thk	Engineer to confirm SP20 compacted to at least 95% MDD	Engineer to check every 150mm thick compacted layer	NDM Test Results, Photos, QA Checksheet(s), Written Confirmation of Engineer's Approval	HOLD	External	JFC	witness	ENGEO
2.05	Installation	ENGEO – NAL CH 128.84km: Drawing 5 & Drawing 7 Note 2	Drainage works to be installed in accordance with the design drawings.	Engineer to confirm that the drainage is connected as shown on the plans.	Engineer to check prior to backfill of drainage items	Photos, QA Checksheet(s), Written Confirmation of Engineer's Approval	witness	Internal	JFC	HOLD	ENGEO
3.0 TRACK FORMATION										ENGINEER	
3.01	Structural Fill (for CBR <3%)	ENGEO – NAL CH 128.84km: Drawing 7, CAN-01,RFI 001	900mm thick structural fill (GAP65 or GAP40 or PAP40 or PAP 65 with geogrid) RFI 001	Compaction min CIV = 25 (95% MDD)	Clegg Hammer Tests Email 8/3/24 from KH Every 250mm with 1 st lift calibrated to NDM Every 20m (email 19/3/24 J Thomas)	Photos, Clegg Test Results	HOLD	Internal	JFC	REVIEW	ENGEO
3.02	Sub-ballast (for CBR <3%)	ENGEO – NAL CH 128.84km: Drawing 7, CAN-01,RFI 001	150mm thick sub-ballast (M4-AP40) RFI 001	Compaction min CIV = 30 (98% MDD)	Clegg Hammer Tests Email 8/3/24 from KH Every 250mm with 1 st lift calibrated to NDM Every 20m (email 19/3/24 J Thomas)	Photos, Clegg Test Results	HOLD	Internal	JFC	REVIEW	ENGEO
3.03	Construction of formation (ballast)	ENGEO – NAL CH 128.84km: Drawing 7, CAN-01,RFI 001, RFI 028	Formation construction as per KiwiRail Standard C-ST-FO-4110 Formation and task instruction C-TI-FO-4207	KiwiRail Standard C-ST-FO-4110 Formation and task instruction C-TI-FO-4207 for construction compliance. Ballast to be 390-410mm below top of rail	For every section of formation shown on the drawings.	Survey	witness	Internal	JFC	Hold	KiwiRail
4.0 POST CONSTRUCTION										ENGINEER	
4.01	Revegetation	ENGEO – Detailed Design Report - NAL CH 128.84km: Section 7	The slope will be revegetated using native hydroseeding, native shrub planting, or a combination of both, approved by a KiwiRail environmental scientist and ecologist.	Revegetation planting comply with KiwiRail approved corridor planting schedule 2023.	Shrubs to be approved by KiwiRail environmental scientist and ecologist before planting or seeding.	List of native shrub, Written Confirmation from KiwiRail Environmental Specialist	witness	Internal	JFC	HOLD	ENGEO
4.02	As-builts	ENGEO – Detailed Design Report - NAL CH 128.84km: Section 13	Following the construction, ENGEO should be provided with as built documentation to append their MSQA documentation. ENGEO provided with as built documentation of the: -monitoring fence -accessway -drainage -rip rap to append to our MSQA documentation.	As-built approved by ENGEO & KiwiRail (subgrade, excavations, pipe inverts, wingwalls, rip rap excavations & extents, drainage string (culvert, swales etc.) completion levels	At ballast handover & at completion	KR documents: M37c & As-Built Requirements for Culvert Renewals 441048-03-CC-COM-QA-NAL-CU	Witness	Internal	JFC	HOLD	ENGEO
4.03	As built Culvert drawings	ENGEO – NAL CH 125.603 Drawing 19	As built drawings to be provided by the contractor to detail the final construction of the remedial works including any amendments established during the construction	Engineer's & KiwiRail acceptance	At ballast handover & at completion	KR documents: M37c & As-Built Requirements for Culvert Renewals 441048-03-CC-COM-QA-NAL-CU	Witness	Internal	JFC	HOLD	ENGEO

ITP#	Work Pack Element(s)	Drawing / Specification Ref.	Specification Detail Summary	Acceptance Criteria	Test Spec & Frequency	Control Type i.e. Checksheet / IANZ Records	Hold / Witness	Internal / External	PS3 Owner	Hold / Witness	PS4 Owner Sign Off

Sub-contractor ITPs (Refer to OP06_f09 ITP Index for Subcontractors)

ITP#	Work Pack Element(s)	Drawing / Specification Ref.	Specification Detail Summary	Acceptance Criteria	Test Spec & Frequency	Control Type i.e. Checksheet / IANZ Records	Hold / Witness	Internal / External	PS3 Owner	Hold / Witness	PS4 Owner
Sub Activity 1 (INSERT QA SHEET NAME)							(ENTER SUBCONTRACTOR)		ENGINEER		
30											
31											
32											
33											
34											
Sub Activity 2 (INSERT QA SHEET NAME)							(ENTER SUBCONTRACTOR)		ENGINEER		
35											
36											
37											
38											
39											

ITP Induction Sign On

ITP Induction Sign-on		
Name	Date	Signature