

Item No.	Task/Activity Description	Inspection/Test					HP / WP / AP / IP / TP / SCP	Responsibility	Checked by:		
		Frequency	Acceptance Criteria	Reference Documents	Inspection/ Test Method	Record of Conformity			Principal's Representative	Fulton Hogan	Date
2.1	Installation of Gaseous Suppression System	Each Lot	Installation of Fire Suppression System as per shop drawings and manufacturer specifications. Check for <ul style="list-style-type: none"> • Correct pipe support spacing • Penetrations are fire rated as required • In accordance with approved drawings • Gas cylinders • Pipes, connections and valves • Manual gas release/aborting switch • Agent release control panel 	Drawing Package 030-32 ZULU-BECA-001-SPC-00005 C2300	Visual Inspection	This ITP Signed BE ITC	IP	Project / Site Engineer			
2.2	Installation of VESDA Fire Detection	Each Lot	Installation of VESDA fire detection system as per drawings and manufacturer specification. Check installation of: <ul style="list-style-type: none"> • VESDA Pipes • VESDA Panel • End cap with sampling point • 2 way valves 	Drawing Package 030-32 ZULU-BECA-001-SPC-00005 C2300	Visual Inspection	This ITP Signed BE ITC	IP	Project / Site Engineer			
2.3	Installation of Fire Alarm & Warning System	Each Lot	Installation of Fire Alarm & Warning Systems as per drawings & Specifications. Check installation of: <ul style="list-style-type: none"> • Alarm Speaker • Horn Speaker • Visual Alarms • Manual Call Points • Visual Alarm Devices (Internal & external) • All related signage • Smoke Detectors • Thermal Detectors 	Drawing Package 030-32	Visual Inspection	This ITP Signed BE ITC	IP	Project / Site Engineer			
2.4	Installation of FDCIE & SFDCIE	Each Lot	<ul style="list-style-type: none"> • Ensure FDCIE installed in correct position as per IFC drawing • Ensure SFDCIE installed in correct position as per IFC drawing 	Drawing Package 030-32 ZULU-BECA-001-SPC-00005 C2300	Verify	This ITP Signed BE ITC	WP IP	Project / Site Engineer			
2.5	Installation of Fire Doors	Each Lot	<ul style="list-style-type: none"> • Ensure the door closers are fitted and adjusted correctly to close shut once opened. • Verify the door is fireproof door. <ul style="list-style-type: none"> ◦ Confirm S/N Tags • Certificate proving fire door is compliant to AS/NZS 1905.1 • Ensure the 'fire door do not obstruct' sign is installed. 	ZULU-BECA-001-SPC-00005 – 0453 AS/NZS 1905.1	Verify	This ITP Signed Fire Door Certificate BE ITC	WP IP	Project / Site Engineer			

Item No.	Task/Activity Description	Inspection/Test					HP / WP / AP / IP / TP / SCP	Responsibility	Checked by:		
		Frequency	Acceptance Criteria	Reference Documents	Inspection/ Test Method	Record of Conformity			Principal's Representative	Fulton Hogan	Date
2.6	Installation of Fire Extinguishers	Each Lot	All fire extinguishers installed as per approved layout. Check: <ul style="list-style-type: none"> Installed with horn, wall bracket and visual indicator Correct type Housed in a lockable enclosed metal cabinet Key to each cabinet shall be secured in a break glass box Fire Extinguisher Signs Installed Fire Extinguishers have tags up to date 	ZULU-BECA-001-SPC-00005 C2300.2 C2345.1 AS2444 BCA 2022 AS/NZS 2444	Verify	This ITP Signed BE ITC	IP	Project / Site Engineer			
2.7	Air Tightness	Each Lot	Ensure protected rooms are adequately sealed for the proper functioning of the gas suppression system. The necessary airtightness measures shall be undertaken Conduct room integrity test to AS1851 and provide certification	ZULU-BECA-001-SPC-00005 C2300.2.2 (ix) AS1851	Verify	This ITP Signed Certificate BE ITC	HP*	Project / Site Engineer			

Final Inspection

The signature below verifies that this ITP has been completed in accordance with the Fulton Hogan's Quality \System Procedures and verifies lot compliance with specifications.

Print Name: _____
 Position: _____
 Signature: _____
 Date: / /

Legend:

HP	Hold Point	Work shall not proceed past the HP until released by the Superintendent	IP	Inspection point	Formal Inspection to be done and recorded
HP*	Fulton Hogan Hold Point	Work shall not proceed past the HP* until released by Fulton Hogan	TP	Test Point	Product compliance test to be undertaken and recorded/reported
WP	Witness Point	An inspection which must be witnessed by the Superintendent	SCP	Survey conformance point	A qualified surveyor to check product/section/structure and report
AP	Approval Point	Written or verbal approval given by the Superintendent			

Notes