

# Inspection and Test Plan (ITP) 006: EC – Embankment Construction (Rev – 0)

Tethys Dam Construction (Senex Energy 900343)

RSA Contractors Pty Ltd

Lot Description: \_\_\_\_\_

Commencement Date: \_\_\_\_\_



## Abbreviations

Third Party	TP	RSA Contractors	RSA	Nominated Project Personnel	NPP	Principle Contractor	PC
Surveyor	SUR	RPEQ	RPEQ	Supervisor	SUP	Inspect	INS
Test	TST	Project Engineer	PE	Witness Point	WP	Hold Point	HP
Visual	VIS	Check	CHK	Written	WRI	Monitor	M
Milestone	MST	Review	R				

Inspection and Test Plan Details							Contractor			Client		
Item	Inspection Activity	Work By	Standard / Spec	Criteria	Frequency	Record	Resp	Type	Signoff	Resp	Type	Signoff
01	<b>Lot Identification</b>	Contractor	Clause 3.5 of OPS-TETW-CS-SPE-001 IFC Rev 0	Location of Works identified in accordance with project technical specification	1/Lot	ITP Verification Checklist/Lot Map	RSA	Check		Senex	Check	
02	Lot Identification – Lot Plan	Contractor	Clause 3.5 of OPS-TETW-CS-SPE-001 IFC Rev 0	Lot Plan submitted to the Superintendent 5 days prior to the commencement of the Work (if required)	Prior to commencement	ITP Verification Checklist / Lot Plan	RSA	Hold Point		Senex	Hold Point	
03	<b>Underlying Lot Conforms</b>	Contractor	Clause 9.6 of OPS-TETW-CS-SPE-001 IFC Rev 0	The Superintendent shall inspect the results of the testing of each layer in each lot of material for conformance with the Specification.	1/Lot	ITP Verification Checklist/Lot Map	RSA	Hold Point		Senex	Hold Point	
04	<b>Placement of General Fill – Outer Zone and Inner Zone</b>	Contractor	Clause 9.4 of OPS-TETW-CS-SPE-001 IFC Rev 0 Clause 9.6 of OPS-TETW-CS-SPE-001 IFC Rev 0	Outer Zone and Inner zone earth fill to be placed, moisture conditioned and compacted generally in layers not exceeding 300mm thickness in line with RSA construction methodology.  Any existing surfaces to be lightly scarified and moisture conditioned prior to placement of subsequent layer to provide sufficient bond and prevent lamination.  Overfill to outer edges of embankment to allow for trim back to design surface  Completed under Level 2 Testing	Each Lot	ITP Verification Checklist/Lot Map	RSA	Check		Senex	Witness Point	

# Inspection and Test Plan (ITP) 006: EC – Embankment Construction (Rev – 0)

Tethys Dam Construction (Senex Energy 900343)

RSA Contractors Pty Ltd

Lot Description: \_\_\_\_\_

Commencement Date: \_\_\_\_\_



Inspection and Test Plan Details							Contractor			Client		
Item	Inspection Activity	Work By	Standard / Spec	Criteria	Frequency	Record	Resp	Type	Signoff	Resp	Type	Signoff
05	Placement of Select Fill (if required)	Contractor	Clause 9.4 of OPS-TETW-CS-SPE-001 IFC Rev 0 Clause 9.6 of OPS-TETW-CS-SPE-001 IFC Rev 0	Select Fill shall comprise clay-rich soils sourced from the excavation of the dam and onsite borrow areas that conform to the geotechnical properties specified in Table 8 of OPS-TETW-CS-SPE-001 IFC Rev 0  Select fill to be placed, moisture conditioned and compacted generally in layers not exceeding 300mm thickness.  The final surface shall be prepared with a smooth drum roller to create a smooth surface immediately prior to the deployment of the geomembrane material  Finished surface to be free of all stones or other objects with potential to puncture liner.  Completed under Level 2 Testing	1 / Lot	ITP Verification Checklist/Lot Map	RSA	Check		Senex	Witness Point	
06	Testing – Outler Layer Density and Moisture	Contractor	Table 10 & 11 of OPS-TETW-CS-SPE-001 IFC Rev 0	Testing in line with Table 10 & 11 of OPS-TETW-CS-SPE-001 IFC Rev 0  (See below)	1 / 500m3	ITP Verification Checklist / Report	RSA	Check		Senex	Witness Point	
07	Testing – Outler Layer Material Quality	Contractor	Table 6 and 11 of OPS-TETW-CS-SPE-001 IFC Rev 0	Testing in line with Table 11 of OPS-TETW-CS-SPE-001 IFC Rev 0 material for Outer Zone Conforming to properties provided in Table 6  (See below)	See Criteria	ITP Verification Checklist / Report	RSA	Check		Senex	Witness Point	
08	Testing – Inner Layer Density and Moisture	Contractor	Table 10 & 11 of OPS-TETW-CS-SPE-001 IFC Rev 0	Testing in line with Table 10 & 11 of OPS-TETW-CS-SPE-001 IFC Rev 0  (See below)	1 / 500m3	ITP Verification Checklist / Report	RSA	Check		Senex	Witness Point	

# Inspection and Test Plan (ITP) 006: EC – Embankment Construction (Rev – 0)

Tethys Dam Construction (Senex Energy 900343)

RSA Contractors Pty Ltd

Lot Description: \_\_\_\_\_

Commencement Date: \_\_\_\_\_



09	<b>Testing – Inner Layer Material Quality</b>	Contractor	Table 7 and 11 of OPS-TETW-CS-SPE-001 IFC Rev 0	Testing in line with Table 11 of OPS-TETW-CS-SPE-001 IFC Rev 0 material for Inner Zone Conforming to properties provided in Table 7  (See below)	See Criteria	ITP Verification Checklist / Report	RSA	Check		Senex	Witness Point	
10	<b>Testing – Select Fill Density and Moisture</b>	Contractor	Table 10 & 11 of OPS-TETW-CS-SPE-001 IFC Rev 0	Testing in line with Table 10 & 11 of OPS-TETW-CS-SPE-001 IFC Rev 0  (See below)	1 / 500m3	ITP Verification Checklist / Report	RSA	Check		Senex	Witness Point	
11	<b>Testing – Select Fill Material Quality</b>	Contractor	Table 7 and 11 of OPS-TETW-CS-SPE-001 IFC Rev 0	Testing in line with Table 11 of OPS-TETW-CS-SPE-001 IFC Rev 0 material for Inner Zone Conforming to properties provided in Table 8  (See below)	See Criteria	ITP Verification Checklist / Report	RSA	Check		Senex	Witness Point	
12	<b>Rework / Repairs to fill (if required)</b>	Contractor	Clause 9.4 of OPS-TETW-CS-SPE-001 IFC Rev 0	The Superintendent shall approve the extent of all repairs to damage, eroded, cracked or otherwise non-conforming materials and also the finish product of the repairs. <ul style="list-style-type: none"> <li>• If the moisture content is within plus or minus 1% of the range, the Contractor may scarify that layer or area and add moisture, or work the clay to dry out as appropriate, re-compact, and present for retesting.</li> <li>• If the moisture content is drier than 1% of the specified range, the layer shall be removed and reworked to a satisfactory condition before it is reused.</li> <li>• If the dry density ratio is within 3% of the specified requirement additional compaction using a roller may be performed to increase the density and the layer, then presented for re-testing.</li> <li>• If the dry density ratio is more than 3% below the specified requirement, the layer shall be removed and be replaced to achieve specification.</li> </ul> Retesting (if required) in line with requirements of the Zone being repaired.	As required	ITP Verification Checklist/Lot Map	RSA	Hold Point		Senex	Hold Point	

# Inspection and Test Plan (ITP) 006: EC – Embankment Construction (Rev – 0)

Tethys Dam Construction (Senex Energy 900343)

RSA Contractors Pty Ltd

Lot Description: \_\_\_\_\_

Commencement Date: \_\_\_\_\_



13	<b>Survey – Progress</b>	Contractor	Clause 3.6 of OPS-TETW-CS-SPE-001 IFC Rev 0	The Contractor shall submit to the Superintendent 25%, 50% and 75% embankment fill placement completion surveys within 48 hours days of each milestone achievement.	25%, 50%, 75%	Survey	RSA	Check		Senex	Hold Point	
13	<b>As-constructed Survey</b>	Contractor	Clause 3.4 of OPS-TETW-CS-SPE-001 IFC Rev 0  Clause 20.2.4 of OPS-TETW-CS-SPE-001 IFC Rev 0	After all work, or parts of work requiring survey acceptance has been completed, a final survey of all elements of the work shall be performed and submitted to the CQA Engineer for review and acceptance.  <u>Tolerances</u> <ul style="list-style-type: none"> <li>• Embankment Crest <ul style="list-style-type: none"> <li>○ <b>-0 / +200mm</b></li> </ul> </li> <li>• Liner Subgrade <ul style="list-style-type: none"> <li>○ <b>-20 / +50mm</b></li> </ul> </li> <li>• Final Liner Subgrade Grader <ul style="list-style-type: none"> <li>○ <b>Within 1/20<sup>th</sup> specified grade</b></li> </ul> </li> <li>• Emergency Spillway (invert) <ul style="list-style-type: none"> <li>○ <b>-20 / +20mm</b></li> </ul> </li> <li>• Extraction Pipework <ul style="list-style-type: none"> <li>○ <b>±50mm</b></li> </ul> </li> </ul>	1/Lot	Survey	RSA	Hold Point		Senex	Hold Point	

# Inspection and Test Plan (ITP) 006: EC – Embankment Construction (Rev – 0)

Tethys Dam Construction (Senex Energy 900343)

RSA Contractors Pty Ltd

Lot Description: \_\_\_\_\_

Commencement Date: \_\_\_\_\_



## Notes:

1. HILF test method (AS 1289.5.7.1) may replace Standard Compaction test method specified provided conditions of Section 9.5 OPS-TETW-CS-SPE-001 IFC Rev 0 are satisfied.

Test Details			Normal Testing Level			Required Result(s)
General Fill Outer Zone						
Item	Test	Description	Max Lot Size	Min Test Frequency	Min No of tests	Criteria
01	AS 1289 2.1.1 AS 1289 5.1.1 AS 1289 5.4.1 AS 1289 5.8.1	Standard Moisture Content and Dry density ratio		1/500 m3	1 Test per Every Layer per Lot	-2% dry to +2% wet OMC MDD 98% Refer Note 1
02	AS 1289 3.6.1	Particle size		1/1000m3	1 Test per Every Layer per Lot	Passing 75mm 100% Passing 19mm 80% - 100% Passing 2.36mm 30% - 100% Passing 0.075mm 15%-80%
03	AS 1289 3.3.1	Plasticity Index		1/1000m3	1 Test per Every Second Layer per Lot	10 to 40
04	AS 1289 3.2.2	Liquid Limit		1/1000m3	1 Test per Every Second Layer per Lot	20 to 60
05	AS 1289 3.8.1	Emerson class			5 Test evenly distributed around the Dam	2
06	AS 1289 4.1.1	Organic content			As per Superintendent recommendation	

# Inspection and Test Plan (ITP) 006: EC – Embankment Construction (Rev – 0)

Tethys Dam Construction (Senex Energy 900343)

RSA Contractors Pty Ltd

Lot Description: \_\_\_\_\_

Commencement Date: \_\_\_\_\_



Test Details			Normal Testing Level			Required Result(s)
General Fill Inner Zone						
Item	Test	Description	Max Lot Size	Min Test Frequency	Min No of tests	Criteria
01	AS 1289 2.1.1 AS 1289 5.1.1 AS 1289 5.4.1 AS 1289 5.8.1	Standard Moisture Content and Dry density ratio		1/500 m3	1 Test per Every Layer per Lot	-1% dry to +2% wet OMC MDD 98% Refer Note 1
02	AS 1289 3.6.1	Particle size		1/3000m3		Passing 75mm 100% Passing 19mm 80% - 100% Passing 2.36mm 30% - 100% Passing 0.075mm 15%-100%
03	AS 1289 3.3.1	Plasticity Index		1/3000m3		10 to 50
04	AS 1289 3.2.2	Liquid Limit		1/3000m3		20 to 70
05	AS 1289 3.8.1	Emerson class			5 Test evenly distributed around the Dam	2
06	AS 1289 4.1.1	Organic content			As per Superintendent recommendation	

# Inspection and Test Plan (ITP) 006: EC – Embankment Construction (Rev – 0)

Tethys Dam Construction (Senex Energy 900343)

RSA Contractors Pty Ltd

Lot Description: \_\_\_\_\_

Commencement Date: \_\_\_\_\_



Test Details			Normal Testing Level			Required Result(s)
Select Fill						
Item	Test	Description	Max Lot Size	Min Test Frequency	Min No of tests	Criteria
01	AS 1289 2.1.1 AS 1289 5.1.1 AS 1289 5.4.1 AS 1289 5.8.1	Standard Moisture Content and Dry density ratio		1/500 m3	1 Test per Every Layer per Lot	-1% dry to +2% wet OMC MDD 98% Refer Note 1
02	AS 1289 3.6.1	Particle size		1/1000m3		Passing 2.36mm 100% Passing 0.075mm 35%-100%
03	AS 1289 3.3.1	Plasticity Index		1/1000m3		10 to 50
04	AS 1289 3.2.2	Liquid Limit		1/1000m3		20 to 70
05	AS 1289 3.8.1	Emerson class				
06	AS 1289 4.1.1	Organic content			As per Superintendent recommendation	

Built in accordance with this document:

Signed \_\_\_\_\_ Position \_\_\_\_\_





Date \_\_\_\_\_

Test results received. Lot conforms to Specification:

Signed \_\_\_\_\_ Position \_\_\_\_\_

Date \_\_\_\_\_

## Document Status

Revision Status	Responsible Person	Signed	Dated	Revision
Draft By:	Sean Parsons		28/06/2024	Draft Rev A
Reviewed By:	Sean Parsons		28/06/2024	Rev 0
Submitted By:	Sean Parsons		28/06/2024	Rev 0
Approved By:	Sean Parsons		28/06/2024	Rev 0