

CONTRACT NAME: SH1 Moeraki Village 556235/600

DATE: 8/2/24 TIME: _____ RECORDED BY: Grant B

WEATHER: a.m. ~~Blue~~ Fine p.m. Fine SITE CONDITIONS: Dr,

EFFECTS OF WEATHER ON JOB? None

TODAY'S ACTIVITIES/NOTES: (meeting minutes, ideas, suggestions also) _____

- # Pull Fence and posts stage 3
- # Drop Moeraki sign
- # ~~Blue~~ Kiwi Rail Inductions Riley & Ingrid
- # Load up Tractor on Truck
- # Build loading ramp
- # George API50 rock at Sharps Pit 266

DELAYS: (Record any delays suffered including the reasons for the delays) _____

Awaiting Survey layout
Awaiting boundary decisions stage 1 & 2
Decision made 4pm move on with stage 3

STAFF/PLANT/SAFETY/TRAFFIC AND HAZARD MANAGEMENT: _____

Grant B, James K, George U, Craig J

236 Hire Digger, Tractor Broom, Truck & Trailer

SUBCONTRACTOR'S ACTIVITIES: _____

Eroni Downers Surveyor

Downers Traffic Management

ANY SITE INSTRUCTIONS WRITTEN/VERBAL?: _____

Note instructions and who gave them (or attach) Tim/Grant - Discussion
regarding delay, and beginning stage 3

ANY VISITORS TO SITE?: Tim Jones, Tim Traffic Management