



CRL - Link Alliance

**Site QA ITP List
CRL-ITR-001 - Mechanical Duct**

Report summary



Name	Status	Last Activity
CRL-ITR-001 - Mechanical Duct - page 3	wip	15 Apr 2024 3:32am

CRL-ITR-001 - Mechanical Duct

Site QA ITP List - CRL-ITR-001 - Mechanical Duct -

First Activity: 17 Oct 2022 11:34am

Last Activity: 15 Apr 2024 3:32am


Checklist: wip

Passed: 1

Failed: 0

N/A: 0

First Fix QA

Pre-check equipment for damage prior to installation			
Check-off Shop Drawings. Is it all installed correctly: i.e., each run complete.			
Status	Pass	Jeremy Paterson	1 Nov 2022 10:21am
 <p>Sample Only https://conqausercontent.com/raw/41141bbc-12bf-43af-a0fc-50b07d72b42a</p>		Jeremy Paterson	1 Nov 2022 10:22am
U/S of duct heights correct as per Workshop Drawings.			
Duct Hangers (is spacing correct, installed level , rods trimmed back etc)			
Duct jointing (Joints sealed, cleats fitted etc)			
Orientation of dampers and equipment to be installed correct way			
Access panels at low points of ducts			
No metallic ducts have taped joints			

Second Fix QA

All volume control dampers set fully open.
--

	Seismic bracing installed as per Drawing
	Drawing Reference Number
	Flexible duct exceeding 1.5m in length to be supported in the centre using flexible duct supports & nylon banding. Flexibles not to exceed 3m Total length

Fit Off QA

	Correct Equipment / Correct Grills / Diffuser Installed
	Restrained correctly
	Flexible connection fixed correctly to grill box

Attachments

