

Inspection and Test Plan

ITP No: HA0423- CIV-007-2



| | | |
|-------------------------------------|---------------------------------|---|
| Client: AIAL | Subcontractor: Mckenzie & Parma | Work Area: Civils |
| Project Name: Domestic Jet Terminal | Job No: HA0423 | Subcontractor Representative: Luigi Maranan |

1. ITP Element: Utility Services Ducting – High Voltage, Low Voltage and Communication systems

2. Revision Records

| Rev No. | Revision Description | Name of Author | Authorized by: | Date |
|---------|--|----------------|----------------|------------|
| | | | | |
| A | For Approval | Matt Cheyne | Matt Cheyne | 16/06/2025 |
| B | For Approval - Mott Mac-CAN-000964 | Ali Alshami | Ali Alshami | 07/07/2025 |
| C | For Approval - Mott Mac-CAN-001026 | Ali Alshami | Ali Alshami | 14/07/2025 |
| 1 | Approved - Mott Mac-CAN-001064 | Rohit Sen | Ali Alshami | 15/07/2025 |
| D | For Approval - Mott Mac-CAN-001163 & Mott Mac-CAN-001162 & Mott Mac-CAN-001170 | Ali Alshami | Ali Alshami | 01/08/2025 |
| E | For Approval amendment to 2.2.5 testing requirements | Ali Alshami | Ali Alshami | 08/08/2025 |
| F | For Approval - AIAL-GCOR-001607 | Ali Alshami | Gail Woodside | 15/08/2025 |
| 2 | For Construction | Ali Alshami | Carl Newman | 01/09/25 |
| | | | | |

3. Relevant Documents

| Doc No. | Specification/ Drwgs/ Standards | Additional Info | Document No. | Specification/ Drwgs/ Standards | Additional Info |
|---------|----------------------------------|-----------------|--------------|---------------------------------|-----------------|
| 1 | DP001-MMD-SPC-CV-Z-Z-0001 | Rev 02 | 6 | 3f ICT Standards Rev 2.1 | |
| 2 | DP001-MMD-DRW-UT-B-Z-3031 - 3055 | Rev 01, 02 & 03 | 7 | | |
| 3 | DP001-MMD-DRW-UT-B-Z-3071 - 3091 | Rev 01, 02 & 03 | 8 | | |
| 4 | DP001-MMD-DRW-UT-B-Z-3137 - 3139 | Rev 01 | 9 | | |
| 5 | DP001-MMD-DRW-UT-B-Z-3010-3018 | Rev 02 & 03 | 10 | | |

Inspection and Test Plan



4. Process

| No. | Description Inspection / test | Frequency | Spec/standard | Acceptance Criteria | Measuring Devices | Reporting Format | Inspected by* | | | Hold Points Sign off | Remarks |
|-------|---|--------------|---|-------------------------|----------------------|---------------------------------------|---------------|-----|---------|----------------------------|---|
| | | | | | | | HCL | SC | Consult | | |
| 1 | Material Compliance | | | | | | | | | | |
| 1.1 | Fill Materials | | | | | | | | | | |
| 1.1.1 | Bedding material PAP 7 for PE pipes AP40 for Chambers | Per Batch | CIV Spec - S12.3.4 | Accept/ Reject | N/A | Dockets / Material Data Sheets | R | SUB | R | Hold Point | |
| 1.1.2 | Backfill Material GAP65 or TNZ M/4 AP40 | Per Batch | CIV Spec - S12.3.5 CIV Spec - S4.4.5 | Accept / Reject | N/A | Dockets / Material Data Sheets | R | SUB | R | Hold Point | |
| 1.2 | Pipes | | | | | | | | | | |
| 1.2.1 | Pipes: 110 OD PE SDR 17 160 OD PE SDR 17 | Each Pipe | CIV Spec - S12.3.3 | Accept/Reject | N/A | Dockets / Technical Data Sheets | R | SUB | R | Hold Point | All the PE pipe colors must comply with the respective service as mentioned in S12.3.3 |
| 1.2.2 | Bends: Pre-Fabricated HDPE bends | Each Bend | CIV Spec - S12.4.5 | Accept/Reject | N/A | Dockets / Technical Data Sheets | R | SUB | R | Hold Point | |
| 1.2.3 | Electrofusion Couplers | Each coupler | CIV Spec – S12.4.6 | Accept/Reject | N/A | Dockets / Technical Data Sheets | R | SUB | R | Hold Point | |
| 2 | Construction | | | | | | | | | | |
| 2.1 | Pre-Condition Assessments | | | | | | | | | | |
| 2.1.1 | Existing ducts/chambers to be removed | Each pipe | CIV Spec - S12.4.1 | Removed and disposed | N/A | Photos / Asbuilts | I | SUB | R | | Once removed, all trenches to be backfilled to Subgrade level |

Inspection and Test Plan



| | | | | | | | | | | | |
|------------|---|---------------------------|---|---|---|--------------------------------------|---|-----|---|---------------|---|
| 2.1.2 | Survey Setout Pipe alignments, Position, Heights | Each Pipes/trench | CAD Models | Survey Setout Pipe alignments, Position, Manholes Position and Heights | GPS, Total Station | Setout CSV file, Photos/Visual | | | | | Setout model and CSV provided by HCL |
| 2.2 | Ducting | | | | | | | | | | |
| 2.2.1 | Excavation Extents | Each element installed | CIV Spec - S12.4.2 CIV Spec - S4.5.9 (earthworks section) | N/A | Rotating level and GPS | N/A | M | | | Witness Point | |
| 2.2.2 | HDPE Ground Mat | Each Unit | Note 10 – DP0001- MMD-DRW-UT-F-Z- 3137 - 3139 | Accept/Reject | Photos, Dockets | N/A | I | SUB | R | | HDPE ground protection Mat will be installed only in areas shown in the drawings. Single layer, 1m for comms, 2m for HV&LV |
| 2.2.3 | Bedding, surround | Per installation | As per dwgs min/ max fill | N/A | Rotating level / tape / staff | Photos, QVC | M | SUB | R | | PAP7 for PE |
| 2.2.4 | Pipe installation, Connection and jointing Electrofusion weld | Each pipe | CIV Spec - S12.4.5 CIV Spec - S12.4.6 | N/A | Observation | QVC, As-Built | I | SUB | R | Witness Point | Caps to be used if lines not complete, All Welding to be performed under controlled Environmental conditions. |
| 2.2.5 | Weld Testing | All welding Joints | CIV Spec - S12.5.2 | N/A | Visual Checks for each Weld Peel Decohesion Testing for at least 3 duct weld pieces is recommended | QVC, Photos, Test Results | R | SUB | R | Witness Point | Frequency of testing in line with ISO13954 & ISO13955 |

Inspection and Test Plan



| | | | | | | | | | | | |
|--------|--|--------------------|---|--|---|-----------------------------|---|-----|---|---|---|
| 2.2.6 | Tracer Wires | Comms duct | CIV Spec - S12.4.9 DP001-MMD-DRW- UT-F-Z-3137 - 3139 | Tracer Wire to 4mm ² multi-Strand Accept/Reject | Continuity Test (electronically generated tone and detector probe) | Photos, Test results, QC | I | SUB | R | | |
| 2.2.7 | Inspection for Duct size, color, spacing, | All ducts | CIV Spec - S12.4.5 DP001-MMD-DRW- UT-F-Z-3137 - 3139 | N/A | N/A | Photos, QVC | M | SUB | I | Witness Point AIAL to inspect (Senior ICT Reliability Engineer) | Engineer & AIAL to inspect before backfilling |
| 2.2.8 | Warning Tapes/ marker tapes | Each Pipe | CIV Spec - S12.3.9 DP001-MMD-DRW- UT-F-Z-3137 - 3139 | Warning Tapes must refer to respective Services. Installation heights must follow the typical trench details. | N/A | Photos | I | SUB | R | | |
| 2.2.9 | Mag Slabs/Polymeric Slabs | HV and LV ducts | CIV Spec - S12.3.10 DP001-MMD-DRW- UT-F-Z-3137 - 3139 | Installation heights must follow the typical trench details. | N/A | Photos | I | SUB | R | | |
| 2.2.10 | Draw Cord | Each pipe | CIV Spec - S12.3.8 S12.4.8 DP001-MMD-DRW- UT-F-Z-3137 - 3139 | Continuous draw cord and excess to be left at the ends of each duct | N/A | Photos | I | SUB | R | Hold Point – AIAL to inspect (Senior ICT Reliability Engineer) | |

Inspection and Test Plan

ITP No: HA0423- CIV-007-2



| | | | | | | | | | | | |
|--------|----------------------------|-----------|--|----------------------|-----------------------------------|-------------------------------------|---|-----|---|---------------|---|
| 2.2.11 | Pipe Cover and Backfilling | Each Pipe | CIV Spec - S4.4.5 Table 4.3 (Earthworks Section) DP001-MMD-DRW-UT-F-Z-3137 - 3139 | Backfilling CIV > 25 | Clegg Hammer | Photos, QVC, Clegg Sheets | M | SUB | I | | 12.5.2 of the DP Civil Specification only applies to the trench backfill material and does not apply to duct surround material. |
| 3 | Post Construction | | | | | | | | | | |
| 3.1 | As-Builts | | | | | | | | | | |
| 3.1.1 | As built Works | Each pipe | N/A | N/A | Surveyor Equipment, Total Station | Certified As-built PDF and DWG file | R | Sub | R | | |
| 3.2 | Duct Condition | | | | | | | | | | |
| 3.2.1 | Duct Cleaning and Proving | Each Duct | N/A | N/A | Brush and Mandrill | Photos/Videos | M | SUB | R | Witness Point | |

5. Document Deliverables *(The documents listed below shall be completed and compiled during the course of the construction)*

| | |
|-----------------|--|
| Asbuilts | |
| Testing Results | |
| CCTV | |
| QC Checklist | |

Inspection and Test Plan



6. Distribution Records

| Name | Position | Company | Date |
|------|----------|----------------|------|
| TBA | | Mott McDonalds | |
| TBA | | BECA | |
| TBA | | AIAL | |

Inspect (I) – To visually examine or measure an item or contracted work operation to verify its conformance to predetermined quality requirements

- Review (R) – To examine any form of documentation to establish its acceptability against specified requirements
- Surveillance (S) – To observe in-process activities to the degree necessary to be assured that they comply with the established criteria
- Test (T) – To subject a component, structure, or system to a controlled set of physical, chemical, environmental or operational conditions to determine or verify its capability to meet specified requirements
- Witness (W) – To watch over, observe or visually examine a specific work operation or test performed by others under Contractor supervision
- Monitor (M) – General oversight of work in progress with no need to document formally.
- Submission (Sub) – Submission of a document

Note: The Engineer shall be provided a minimum of two (2) working days' notice ahead of a requested inspection