

HIGGINS

Project	21/22 Pavment Rehabs SH30 Ruato Rock Bluff - RS158 / RP10494 - 11033												ITP No.:				
Client	Waka Kotahi NZTA												Revision :	1			
Description of Work	Cement modified / Overlay M4AP40																
Prepared By	Akshad Patle			Reviewed By	John Kahu			Approved By				Date:	15/03/2023				
Current Version:																	
INSPECTION AND TEST PLAN (ITP)																	
Operation or Task Category	Task	Description	Controlling Documents	Acceptance Criteria	Inspection or Test			Verifying Document	Inspection / Test Authority				Hold Point	Witness Point	Date	Compliance Manager Sign off	Date
	(e.g. procurement, temp works, construction activities)	(e.g. list specifications & clause, drawing)	(e.g. slump value, cylinder strength, etc.)	Method	Frequency	Responsible Person	(e.g. test result, pour record, material approval)	S, C, E or Sp				Y/N	Y/N	Date All Records verified complete	Name / Signature	Date All Records verified complete	
				(e.g. visual inspection, slump test)				Conduct	Witness	Produce Record	Approval						
1. Procurement																	
What do we need to do to comply with the specification? e.g. approval of materials such as concrete etc.	Design																
	Geometric Design	Austrroads Guide to Road Design Part 3: Geometric Design, TNZ State Highway Geometric Design Manual	Principal Approval	Contractor and Principal peer review	per design revision	Contract / Rehab Manager		C or S		C	E	Y					
	Pavement Treatment Design	Austrroads Guide to Pavement Technology, New Zealand Guide to Pavement Evaluation and Treatment Design:2018 (Version 1.2)	Principal Approval	Contractor and Principal peer review	per design	Contract / Rehab Manager	Approvals Register - Pavement Rehabilitation Design Report	C or S		C	E	Y					
	Materials: GAP 65 Pre-treatment Material																
	Aggregate Sampling	NZS 4407:2015, WSP Rotorua Sampling Guide					Sampling Worksheet	C or S			S	N	N				
	Source Property Test	CBR - BOPE NOC Contract Documents Maintenance Specification Section 2.5.3	Soaked CBR ≥ 40	Soaked CBR test (NZS:4407:2015:3.15)		Supervisor	Test Report	Sp or C or S		Sp or S	E	N	Y				
	Production Property Test	Sand Equivalent - BOPE NOC Contract Documents Maintenance Specification Section 2.5.3	Sand Equivalent >35, OR <35 but well graded with no more than 10% by mass passing through a 0.425mm sieve	Sand Equivalent Test (NZS:4407:2015, 3.6)		Supervisor	Test Report	Sp or C or S		Sp or S	E	N	Y				
	Materials: M/4 AP40 Basecourse Material																
	Aggregate Sampling	NZS 4407:2015, WSP Rotorua Sampling Guide					Sampling Worksheet										
	Source Property Test	Crushing Resistance (3.3.1) - TNZ M/4: 2006, NZS 4407: 1991 Test 3.10 (The Crushing Resistance Test)	less than 10% fines passing 2.36mm sieve size under a load of 130kN	Curshing Resistance Test (NZS 4407:1991, Test 3.10)	One test for every 10,000m³ of source material	Quality Controller/ Supervisor	Test Report	Sp or C or S		Sp or S	E	Y	Y				
		Weathering Quality Index (3.3.2) - TNZ M/4: 2006, NZS 4407: 1991, Test 3.11 (Weathering Quality Index Test)	AA, AB, AC, BA, BB or CA	Weathering Quality Index Test (NZS 4407: 1991, Test 3.11)	One test for every 10,000m³ of source material	Quality Controller/ Supervisor	Test Report	Sp or C or S		Sp or S	E	Y	Y				
		California Bearing Ratio (3.3.3) - TNZ M/4: 2006, NZS 4402: 1986 Test 4.1.3, NZS 4407: 1991 Test 3.15 (California Bearing Ratio Test)	Soaked CBR ≥ 80%	California Bearing Ratio Test (NZS 4407: 1991, Test 3.15) after being compacted according to Vibrating Hammer Compaction Test at OWC (NZS 4402: 1986, Test 4.1.3)	One test for every 10,000m³ of source material	Quality Controller/ Supervisor	Test Report	Sp or C or S		Sp or S	E	Y	Y				
	Production Property Test	Sand Equivalent (4.2.1.1) - TNZ M/4: 2006, NZS 4407: 1991 Test 3.6 or Clay Index (4.2.1.2) - TNZ M/4: 2006, NZS 4407: 1991, Test 3.5 or Plasticity Index (4.2.1.3) - TNZ M/4: 2006, NZS 4407: 1991 Test 3.4	Sand Equivalent ≥40; or Clay Index ≤3; or Plasticity Index ≤5	Sand Equivalent Test (NZS:4407:2015, 3.6); or Clay Index Test (NZS:4407: 1991, 3.5); or Plasticity Index Test (NZS 4407:1991, 3.4)	2 Samples required as per Table 1, Production Property Test Sampling (4.1) - TNZ M/4: 2006	Quality Controller/ Supervisor	Test Report	Sp or C or S		Sp or S	E	Y	Y				
		Broken Face Content (4.2.2) - TNZ M/4: 2006, NZS:4407: 1991 Test 3.14	Broken Face Content ≥70% between 37.5mm and 4.75mm sieve and ≥2 broken faces	Broken Face Test (NZS:4407: 1991, Test 3.4)	2 Samples required as per Table 1, Production Property Test Sampling (4.1) - TNZ M/4: 2006	Quality Controller/ Supervisor	Test Report	Sp or C or S		Sp or S	E	Y	Y				
		Particle Size Distribution (4.2.3) - TNZ M/4: 2006, NZS 4407: 1991 Test 3.8.1 (Wet Sieving Test)	Particle size distribution as per Table 2 and Table 3, 4.2.3 Particle Size Distribution	Wet Sieving Test (NZS 4407: 1991, Test 3.8.1)	2 Samples required as per Table 1, Production Property Test Sampling (4.1) - TNZ M/4: 2006	Quality Controller/ Supervisor	Test Report	Sp or C or S		Sp or S	E	Y	Y				

INSPECTION AND TEST PLAN (ITP)																	
Operation or Task Category	Task Description	Controlling Documents	Acceptance Criteria	Inspection or Test			Verifying Document	Inspection / Test Authority				Hold Point	Witness Point	Date	Compliance Manager Sign off	Date	
	(e.g. procurement, temp works, construction activities)	(e.g. list specifications & clause, drawing)	(e.g. slump value, cylinder strength, etc.)	Method	Frequency	Responsible Person	(e.g. test result, pour record, material approval)	S, C, E or Sp				Y/N	Y/N	Date All Records verified complete	Name / Signature	Date All Records verified complete	
				(e.g. visual inspection, slump test)				Conduct	Witness	Produce Record	Approval						
	Materials: Cement																
	Stabilising Agent Selection	Cement (4.1.2) - TNZ B/5: 2008	GP	Visual inspection of supplier docket	per truck load	Quality Controller/ Supervisor	Supplier Docket Supplier Cert	Sp or S		Sp or S	C	Y	Y				
	Materials: Water																
	Water draw for stabilising	Water (5.0.0) - TNZ B/5: 2008	Free from impurities justified by use of municipal water supply	Visual inspection of hydrant use form	per truck load	Quality Controller/ Supervisor	Hydrant use form	Sp or S		Sp or S	C	Y	Y				
2. Pre-Implementation																	
What planning and documentation is needed before we commence operations	Work Pack complete and held on site	..\\Work Pack						C		C	C	N	Y				
	Communication Plan implemented	..\\4.5 CSCMP						C		C	C	N	Y				
	Are any consents /approvals required, including for taking water.	Hydrant Use form	Forms available for applicable days	Visual inspection and recording	Daily as required	Supervisor	Hydrant Use Form	S		S		N	Y				
	Quality Control forms on site	RQP, ITP, Scala Penetrometer Test Records, Material test sheets etc.	Visual Confirmation		Daily as required	Supervisor			C			N	N				
	Person(s) on site with authority to stop work if quality of final outcome is compromised for any reason	QMP	At least one nominated staff member on site at all times			Site Supervisor, Quality Controller, Engineer	Pre-start sheets, timesheets	C or S		S		N	N				
	On site Prestart Meeting	Site design information - Earthworks plan - design drawings.	Visual confirmation and walk over - confirm associated works -verify extent of works - verify digouts or additional items	Visual inspection and recording-variation approval process	Prior to any physical work engagement	Supervisor	Design alteration variation ACCPETANCE	S		S	E	Y	Y				
	Records Management (i.e. it is known what documented records are to be kept)	ITP and QMP state what quality documentation is required	Filled in and Signed ITP	Visual inspection, recording and approval	As per hold points in collaboration with the programme	Quality Controller	ITP	C		C	E	Y	Y				
2. Temporary Works (including Traffic Management, Environmental and Health and Safety Controls)																	
What do we need to do to comply with the drawings? e.g. erection of formwork, traffic management etc.	Traffic Management Approved / Implemented (copy in Job Pack on-site)	Site Specific TMP, COPTTM, Higgins TTM SOP, SCR Form	Passing SCR audits	Visual inpection and recording		STMS	Site Specific TMP, SCR	C	C	C	C	N	Y				
	Environmental controls in place (Seal of Existing Catchpits or storm water line)	HSE Audit, JSEA				Site Supervisor	HSE Audit, JSEA	C	C	C	C	N	Y				
	Health and Safety controls in place (e.g. Isolate work area)	HSE Audit, JSEA				Site Supervisor	HSE Audit, JSEA	C	C	C	C	N	Y				
	Standard Operating Procedures / JSEAs available on site	HSE Audit				Site Supervisor	HSE Audit	C	C	C	C	N	Y				
	Any service covers or utilities identified and protected to Service Authorities expectations	PTW Process, B4UDIG	Work always undertaken under live PTW	Visual inpection and recording	Weekly	Permit Issuer	PTW	C	C	C	C	N	Y				
3. Stripping Existing Pavement and 250mm Pavement Layer : Test Pits for Confirming SG @ RP 10.822m																	
What do we need to do to comply with the specification, drawings, and quality requirements during the construction process? e.g. placement of materials such as concrete, asphalt or fill material and required testing.	Saw Cut Exiting Pavment @ RP 10494 (Start) & RP 11033 (END)	SH30 - RS158 / RP 10494-11033 - RUATO ROCK BLUFF DRAWINGS Sheet C01 & C05	Visual Confirmation	Saw Cutter	Start and End of Site	Quality Engineer/Supervisor	Photographs	C	C	C	C	N	Y				
	To confirm the requirement of Pre-treatment Repair	SH30 RUATO ROCK BLUFF - Design Report	Verify scala result against treatment type	Scala Penetrometer on Excavation Floor	As required	Quality Controller/ Supervisor	Scala sheet test result	C	C	C	E	Y	Y				
4. Construction - Granular make up and In-situ Modification																	
	Plant and Machinery Seletion	Plant and Equipment (6.0.0) - TNZ B/5: 2008	Cement Spreading Truck, Direct Injection Stabilising Mill, Vibratory Single Drum Roller and either; 1 Smooth Double Drum and 1 PTR or 1 Combination Roller	Visual Inspection	Pre-establishment	Supervisor	Daily Site Record	S		S	E	Y	Y				
	Weather including temperature	Weather Limitations (7.1.1) - TNZ B/5: 2008	Ambient air temp ≥5° C, Wind speed ≤25km/h, Rainfall ≤0mm	Visual Inspection, Met Service /Windy	Throughout process	Supervisor	Daily Site Record, Metservice	S		S	E	Y	Y				

INSPECTION AND TEST PLAN (ITP)																
Operation or Task Category	Task Description <i>(e.g. procurement, temp works, construction activities)</i>	Controlling Documents <i>(e.g. list specifications & clause, drawing)</i>	Acceptance Criteria <i>(e.g. slump value, cylinder strength, etc.)</i>	Inspection or Test			Verifying Document <i>(e.g. test result, pour record, material approval)</i>	Inspection / Test Authority				Hold Point Y/N	Witness Point Y/N	Date Date All Records verified complete	Compliance Manager Sign off Name / Signature	Date Date All Records verified complete
				Method	Frequency	Responsible Person		S, C, E or Sp								
				<i>(e.g. visual inspection, slump test)</i>				Conduct	Witness	Produce Record	Approval					
<p>What do we need to do to comply with the specification, drawings, and quality requirements during the construction process? e.g. placement of materials such as concrete, asphalt or fill material and required testing.</p>	Spreading of Cement	Spreading of Cement (7.3) - TNZ B/5: 2008	Within ± 0.5 kg/m² of the specified rate and within ± 2.5% of the specified rate	Mat test (1m² canvas) and Average Usage Test	per 400m² and upon emptying the spreader	Supervisor	Mat Test Form and truck dockets	S or Sp		S	E	Y	Y			
	Addition of Water	Addition of Water (7.5) - TNZ B/5: 2008	90-100% OWC	Nuclear Densometer Testing prior to Stabilisation	≥1 per 1000m² lot	Supervisor	NDM Record	S		S	C	Y	Y			
	Cut Depth	Control of cut depth (7.6.1) - TNZ B/5: 2008	-5mm and +15mm of design stab depth	Physical Measure and Visual Record	≥1 per 200m of cut length	Supervisor	Photographs and Daily Site Record	S		S	C	Y	Y			
	Tie in points: Existing Vehicle entrance points , Existing Dish Channel, Existing Valve @RP 10640 including start and end points	Austrroads Guide to Road Design Part 3: Geometric Design, NZ3910 Variations TNZ State Highway Geometric Design Manual	Principal Approval	Physical Measure and Visual Record	Pre-physical work commencement	Supervisor	Design alteration variation ACCPETANCE	S		S	E	Y	Y			
	Longitudinal Joints	Overlap on longitudinal joints (7.6.2) - TNZ B/5: 2008	The greater of 100m or 50% of layer thickness	Visual Record	per sucessive cut	Supervisor	Photographs, Daily Site Record and Stabilising Plan	S		S	C	N	Y			
	Continuity of Layer	Continuity of stabilised layer (7.6.3) - TNZ B/5: 2008	Longitudinal overlap 1m	Visual Record	per sucessive cut	Supervisor	Photographs, Daily Site Record and Stabilising Plan	S		S	C	N	Y			
	Stabilised Material Particle Size	Particle size distribution of stabilised material (7.6.4) - TNZ B/5: 2008	No excessive breakdown of stabilised material	Visual Record	within 20m per sucessive cut	Supervisor	Photographs	S or C		S or C	C	N	Y			
	Establish Compaction Target	Higgins 'Interim Pavement Layer Compaction Guide' - Technical Note, Compaction (7.7) - TNZ B/5: 2008, Acceptance criteria for stabilised pavement layer compaction (7.7.1) - TNZ B/5: 2008	Formal Agreement	Plateau Density Testing	1 time, or additional tests when material changes visually (Recommend a minimum of 1-2 tests per section)	Supervisor	NDM Record	S or C		S or C	C	N	Y			
	Compaction Acceptance	Acceptance criteria for stabilised pavement layer compaction (7.7.1) and Table 5 - TNZ B/5: 2008, Acceptance criteria for pavement layer compaction (7.6) - TNZ B/2: 2005	Mean value ≥ 98% and Minimum Value ≥ 95%	Nuclear Densometer Testing	≥ 5 tests per 1000m² lot	Supervisor	NDM Record	S or C		S or C	C	N	Y			
	Control Testing	Control testing during and after construction (7.7.2) - TNZ B/5: 2008	Nil	Vibrating Hammer Compaction Test at OWC (NZS 4402: 1986, Test 4.1.3)	when agreed	Supervisor	Test Report	S or C		S or C	E	N	N			
	Surface Smoothness	Surface shape (7.8) - TNZ B/5: 2008	± 10mm deviation	3m Straight Edge	during construction and prior to seal	Supervisor	Photographs	S		S	E	Y	Y			
	Surface Shape	Surface shape (7.8) - TNZ B/5: 2008 ; Superelevation RP 10500 - 10800 = 10 % & 10900 - 10970 = 6%	Between -5mm and +15mm	String lines or Survey Asbuilt	during construction and prior to seal	Supervisor	String Sheet/Survey Asbuilts	S		S	E	Y	Y			
	Cross Fall	Crossfall (7.9) - TNZ B/5: 2008	0.5% ≤ X ≤ -0.5%	3m straight edge or Survey Asbuilt	during construction and prior to seal	Supervisor	Cross Fall Records/Survey Asbuilts	S	C	S	E	Y	Y			

INSPECTION AND TEST PLAN (ITP)																	
Operation or Task Category	Task	Description	Controlling Documents	Acceptance Criteria	Inspection or Test			Verifying Document	Inspection / Test Authority				Hold Point	Witness Point	Date	Compliance Manager Sign off	Date
	(e.g. procurement, temp works, construction activities)	(e.g. list specifications & clause, drawing)	(e.g. slump value, cylinder strength, etc.)	Method	Frequency	Responsible Person	(e.g. test result, pour record, material approval)	S, C, E or Sp				Y/N	Y/N	Date All Records verified complete	Name / Signature	Date All Records verified complete	
				(e.g. visual inspection, slump test)				Conduct	Witness	Produce Record	Approval						
	Surface Finish		Surface finish (7.10) - TNZ B/5: 2008	Tightly bound matrix post sweep	Visual inpsection	prior to seal	Supervisor	Pre-seal inspection sheet	C	C and E	C or S	E	Y	Y			
	Pre-sealing Requirements		Pre-sealing requirements (7.12) - TNZ B/5: 2008, Pre-sealing requirements (9) - TNZ B/2 Notes: 2005	≤80%, however 65% is ideal	Nuclear Densometer Testing	if required, ≥5 tests per 1000m² lot	Quality Controller	NDM Record	C	E	S	E	Y	Y			
5. Chip Sealing 2/4 - 2 Coat Chipseal with Catonic Emulsion or 180/200 Binder																	
5.1. Procurement	Chipseal Resurfacing																
	Binder - Penetration Grade		TNZ M/1	Table 1	Property Test	Annual	Bitumen Supplier/ Surfacing Project Manager	IANZ Report's	C		C	N	N	Y			
	Binder - Polymer Modified Emulsion		Higgins Internal Specification	% PMB Required, PH, Residue by Evaporation, Viscosity	Property Test	1/100,000 litres supplied			C		C	N	N	Y			
	Source Property -Coarse Aggregate - Crushing Resistance	TNZ M6, RNZ 9805:2009	<10% fines under 230kN minimum	Sample Test - Crushing Resistance	1 test per 10,000m³ or 1 test per annum if less than 10,000m³ produced per annum	Surfacing Project Manager	C			C	N	Y	N				
	Source Property -Coarse Aggregate - Weathering Resistance		AA or BA	Weathering Quality Index			C			C	N	Y	N				
	Production Property - Skid Resistance	NZTA T/10	Meet Skid performance Requirement	Aggregate Perfomance Method	Each Site		C			C	N	Y	N				
	Production Property - Cleaness Value	NZTA P/17, M/6	G2 - 89 min, G3 - 87 min, G4 - 85 min	Sample Test - Cleaness Value	Per Stockpile <100m3 - 1 Sample 100-500m3 - 2 Samples 3 Samples		C			C	N	Y	N				
	Production Property - Particle Size/Shape		As per Table 2 and 3 NZTA M/6	Sample Test - Particle Size/Shape			C			C	N	Y	N				
	Production Property - Broken Faces		98%	Sample Test - Broken Faces			C			C	N	Y	N				
	Chipseal Designs		EBOP NOC Design Report, Chipsealing in NZ, NZTA P/17	Client Approval	Review	Annual	EBOP NOC Design Report Acceptance	C		C	N	Y	N				
5.2. Construction	Chipseal Resurfacing																
	Finalise Sprayrate		EBOP NOC Design Report, Chipsealing in NZ, NZTA P/17	N/A	Review	Each Site	Surfacing Supervisor	Site/Spray Instruction	C		C	C	N	Y			
	Check weather		N/A	Not foggy or raining or wet surface. Base Temp ≥ 10°C and rising. No rain forecast in next 24 hours	Weather Forecast	Prior to establishment each day	Surfacing Project Manager	Daily Report, Chip Sealing Quality and Site Record	S		S	C	N	Y			
	Ensure limits of site are marked		EBOP NOC Design Report	Visual Inspection	Visual	Prior to start sealing each site	Surfacing Supervisor	Chip Sealing Quality and Site Record	C		C	C	N	Y			
	Establish TTM		TMP	Comply with TMP	Visual	Each Site	Surfacing Supervisor / STMS	Daily Diary / STMS Record	C		C	C	N	Y			
	Sweep surface clean of deleterious material		P/17	Visual Inspection	Visual	Each site, prior to start of sealing	Surfacing Supervisor	Chip Sealing Quality and Site Record	C		C	C	N	Y			
	Record ATP's on site		N/A	Visual Inspection	Visual	Each site, prior to start of sealing	Surfacing Supervisor	Chip Sealing Quality and Site Record	C		C	C	N	Y			
	Confirm correct treatment(s) and chip		EBOP NOC Design Report	Details/chip correct	Visual	Each Site	Surfacing Supervisor	Chip Sealing Quality and Site Record	C		C	C	Y	N			
	Cutback Bitumen Blend		RNZ 9803_0513	+/- 2PPH Cutter, +ve for Adhesion agent presence	Sample and test	1 Sample per Per Sprayer load, tested at frequency of 1 per 100,000l sprayed	Surfacing Project Manager, Surfacing Supervisor	IANZ Report's	C		C	C	N	Y			
	Bitumen Application Rate		E/2 Certificate, Seal Design / Spray Instruction	Current E/2 Certificate +/- 4% per Spray Run	Test, Review	Per Sprayer, Per Site	Surfacing Supervisor/ Supervisor	E/2 Certificate. Spray Sheets	C		C	C	N	Y			
	Chip Application Rates		Chipsealing in NewZealand	As per Chipping Guide	Visual	Each Site		Chip application check sheet. Chip Sealing Quality and Site Record	C		C	C	N	Y			
	Rolling		Chipsealing in NewZealand	Mimumum as per CS in NZ - Bit volume / 3600	Visual	Each Site		Chip Sealing Quality and Site Record	C		C	C	N	Y			
	Cleanup		Chipsealing in NewZealand	Site including adjacent surfaces free of loose chip	Visual	Each Site		Chip Sealing Quality and Site Record	C		C	C	Y	N			
	Post Sweeping		Chipsealing in NewZealand	Site including adjacent surfaces free of loose chip	Visual	Each Site		Site Record	C		C	C	Y	N			
	Linemarking and RRPM Reinstated		MOTSAM	Matches previous linemarking - within 48hours of sealing	Visual	Each Site		Site Record	C		C	C	N	Y			

INSPECTION AND TEST PLAN (ITP)																
Operation or Task Category	Task Description	Controlling Documents	Acceptance Criteria	Inspection or Test			Verifying Document	Inspection / Test Authority				Hold Point	Witness Point	Date	Compliance Manager Sign off	Date
	(e.g. procurement, temp works, construction activities)	(e.g. list specifications & clause, drawing)	(e.g. slump value, cylinder strength, etc.)	Method	Frequency	Responsible Person	(e.g. test result, pour record, material approval)	S, C, E or Sp				Y/N	Y/N	Date All Records verified complete	Name / Signature	Date All Records verified complete
				(e.g. visual inspection, slump test)				Conduct	Witness	Produce Record	Approval					
	Removal of TTM	TMP	Comply with TMP	Record	Each Site	STMS/ Supervisor	STMS Record / Daily Report	C		C	C	N	Y			
5.3. Post Construction	Chipseal Resurfacing															
	Resurfacing Construction Completion report	NOC; MS 6.1.3	Comply with Requirement of NOC MS 6.1.3	Record	Each Site	Resurfacing Construction Completion report	Daily Report / STMS Record	C		C	C	N	Y			
	Chipseal Post-Verification Testing and Report	NOC; MS 6.1.3	Comply with Requirement of NOC MS 6.1.3	Record	Each Site	Surfacing Manager	Chipseal Post-Verification Testing and Report	C		C	C	Y	N			
6. Close Out																
What do we need to do to handover to the Client or next work activity?	Post Construction Walkover		Formal Agreement	Visual Inspection	Post seal sweep	Quality Controller, Supervisor and Engineer	Meeting Minutes	C	C, S and E	C	E	Y	Y			
	Pavement Rehabilitation Construction Completion Report	Pavement Rehabilitation Construction Completion Report (6.1.2) - BOPE 2_14-001_601 Maintenance Specification	Engineer Approval	Visual Inspection	≤2 months of 1st Coat Seal	Contract Manager/ Quality Control	Signed Report	C	C, S and E	C	E	Y	Y			
S – Subcontractor C – Contractor E – Engineer/Principal Representative Sp – Supplier Quality Control Records Compiled by: <div style="display: flex; justify-content: space-between;"> <div> Name: _____ Role: _____ Signature: _____ Date: _____ </div> <div> Reviewed / Approved by: Name: _____ Role: _____ Signature: _____ Date: _____ </div> </div>																