


|  |  |   |                                |                                     |  |                         |
|--|--|---|--------------------------------|-------------------------------------|--|-------------------------|
|                |  | <b>Inspection and Test Plan – Precast Drainage Structures</b> |                                |                                     | <b>Doc ID:</b> FH-ZU2-QU-ITP007<br><br><b>Rev:</b> 0 |                         |
| <b>Client:</b> Melbourne Airport (APAM)  |  |   | <b>Contract No:</b> CP14038-01 |                                     | <b>Prepared By:</b> John Kakoliris                   |                         |
| <b>Project:</b> Taxiway Zulu Project 2.0   |  |   |                                | <b>Reviewed By:</b> Cristin Swar    |  | <b>Date:</b> 22/04/2024 |
| <b>Construction Process:</b>   |  |   |                                | <b>Approved By:</b> Jordan Nicolaou |  | <b>Date:</b> 29/04/2024 |
| <b>Specifications:</b> Taxiway Zulu 2.0 Program – Works Specification ZULU-BECA-SPC-00002[C03] |  |   |                                |                                     |  |                         |
| <b>Structure / Component:</b> Precast Drainage Structures                                      |  |   |                                |                                     |  |                         |

|         |              |                    |       |
|---------|--------------|--------------------|-------|
| Lot No: | Lot Details: | Lot size/Quantity: | Date: |
|---------|--------------|--------------------|-------|

| Item No. | Task/Activity Description                   | Inspection/Test              |   |                                     |                         |                              | HP/ WP/ AP/ IP/ TP/ SCP | Responsibility<br>Project Engineer<br>Superintendent<br>Surveyor<br>Foreman | Checked by: |              |       |      |  |
|----------|---|------------------------------|---|-------------------------------------|-------------------------|------------------------------|-------------------------|---|-------------|--------------|-------|------|--|
|          |   | Frequency                    | Acceptance Criteria   | Reference Documents                 | Inspection/ Test Method | Record of conformity         |                         |   | Beca        | Fulton Hogan | Other | Date |  |
| 1.0      | Preliminaries                               |                              |   |                                     |                         |                              |                         |   |             |              |       |      |  |
| 1.1      | Check for correct documentation             | Prior to commencing activity | Ensure that all employees and subcontractors are: <ul style="list-style-type: none"><li>using the correct and complete set of drawings.</li><li>all drawings are the latest revision.</li></ul> | IFC Drawings                        | Document Review         | This ITP Signed              | HP*                     | Project / Site Engineer   |             |              |       |      |  |
| 1.2      | Implementation of all measures and controls | Prior to commencing activity | All necessary measures and controls are being implemented, that is: CEMP, TMP, SWMS & WP.   | CEMP, TMP, SWMS & WP                | Visual Inspection       | Site and Office Inspection   | HP*                     | Project/ Site Engineer/ Supervisor  |             |              |       |      |  |
| 1.3      | Excavation Permit                           | Prior to commencing activity | Excavation Permit issued by APAM obtained prior to any excavation on site.  | Approved Permits                    | Verify                  | Proof of permit & ITP signed | HP*                     | Project/ Site Engineer  |             |              |       |      |  |
| 2.0      | Material Approvals                          |                              |   |                                     |                         |                              |                         |   |             |              |       |      |  |
| 2.1      | Precast Structures                          | Prior to commencing activity | Details of the proposed precast drainage pits, headwalls, and culverts to be as specified on the IFC Drawings.<br><br>Approval of the shop drawings constitutes a <b>Hold Point</b> .           | CI16.6.1 & Manufacturer's documents | Document Review         | Aconex Correspondence        | HP                      | Project/ Site Engineer  |             |              |       |      |  |

**Client:** Melbourne Airport (APAM)

**Contract No:** CP14038-01

**Prepared By:** John Kakoliris

**Project:** Taxiway Zulu Project 2.0

**Reviewed By:** Cristin Swar

**Date:** 22/04/2024

**Construction Process:**

**Approved By:** Jordan Nicolaou

**Date:** 29/04/2024

**Specifications:** Taxiway Zulu 2.0 Program – Works Specification ZULU-BECA-SPC-00002[C03]

**Structure / Component:** Precast Drainage Structures

| Item No.   | Task/Activity Description  | Inspection/Test              |   |                                  |                         |                                     | HP/ WP/ AP/ IP/ TP/ SCP | Responsibility<br>Project Engineer<br>Superintendent<br>Surveyor<br>Foreman | Checked by: |              |       |      |
|------------|--|------------------------------|---|----------------------------------|-------------------------|-------------------------------------|-------------------------|---|-------------|--------------|-------|------|
|            |  | Frequency                    | Acceptance Criteria   | Reference Documents              | Inspection/ Test Method | Record of conformity                |                         |   | Beca        | Fulton Hogan | Other | Date |
|            |  |                              | <ul style="list-style-type: none"> <li>Outline of sampling and test program</li> </ul>  |                                  |                         |                                     |                         |   |             |              |       |      |
| 2.2        | Access Cover and Grates  | Prior to commencing activity | All Pit covers to conform to AS 3996 and the applicable load class to be as noted on the Drawings.<br><br>For all drainage pits, pit lids are to be Class D.          | CI16.5.7.1 & IFC Drawings        | Verify                  | This ITP Signed                     | HP*                     | Project/ Site Engineer  |             |              |       |      |
| 2.3        | Box Culverts Bedding, Side, Overlay and Backfill Zone Materials. | Prior to commencing activity | Materials are to be compliant with the requirements detailed in CI.16.5.6.<br><br>Material submission approval.   | CI16.5.6 & 16.6.2.2              | Document Review         | Aconex Correspondence               | HP                      | Project/ Site Engineer<br>Beca  |             |              |       |      |
| 2.4        | Blinding for Drainage Pits and Headwalls                         | Prior to commencing activity | Approved bedding material as per IFC Drawings.  | IFC Drawings                     | Document Review         | Aconex Correspondence               | HP*                     | Project/ Site Engineer  |             |              |       |      |
| 2.5        | Geotextile Fabric  | Prior to commencing work     | Non-woven type complying with the requirements of VicRoads for first stage filter.  | CI.16.5.8 & VicRoads Section 702 | Verify                  | Visual Inspection & Delivery Docket | IP                      | Project/ Site Engineer  |             |              |       |      |
| <b>3.0</b> | <b>Material Receival</b>   |                              |   |                                  |                         |                                     |                         |   |             |              |       |      |
| 3.1        | Precast Structure Delivery                                       | Each Lot                     | Ensure each precast component is inspected upon arrival ensuring: <ul style="list-style-type: none"> <li>Dimensions are as shown on manufacturer drawings.</li> </ul> | CI16.6.1 & IFC Drawings          | Visual Inspection       | Order Acceptance Form               | HP*                     | Project/ Site Engineer  |             |              |       |      |

**Client:** Melbourne Airport (APAM)

**Contract No:** CP14038-01

**Prepared By:** John Kakoliris

**Project:** Taxiway Zulu Project 2.0

**Reviewed By:** Cristin Swar

**Date:** 22/04/2024

**Construction Process:**


**Approved By:** Jordan Nicolaou

**Date:** 29/04/2024


**Specifications:** Taxiway Zulu 2.0 Program – Works Specification ZULU-BECA-SPC-00002[C03]

**Structure / Component:** Precast Drainage Structures

| Item No. | Task/Activity Description                              | Inspection/Test                    |  |                      |                         |                      | HP/ WP/ AP/ IP/ TP/ SCP | Responsibility<br>Project Engineer<br>Superintendent<br>Surveyor<br>Foreman | Checked by: |              |       |      |
|----------|--|------------------------------------|--|----------------------|-------------------------|----------------------|-------------------------|---|-------------|--------------|-------|------|
|          |  | Frequency                          | Acceptance Criteria  | Reference Documents  | Inspection/ Test Method | Record of conformity |                         |   | Beca        | Fulton Hogan | Other | Date |
|          |  |                                    | <ul style="list-style-type: none"> <li>All blockouts in correct positions and to dimensions.</li> <li>No damage to any precast structure component to the satisfaction of FH Engineer</li> <li>No modifications to the pits are to be made without written approval from manufacturer.</li> <li>Manufacturer's conformance report</li> </ul>                                 |                      |                         |                      |                         |   |             |              |       |      |
| 4.0      | <b>Drainage Pit, Headwall and Culvert Installation</b> |                                    |  |                      |                         |                      |                         |   |             |              |       |      |
| 4.1      | Survey Setout  | Prior to construction and each lot | Set out the drainage structures as shown on the Drawings to identify the locations, lengths and levels: <ul style="list-style-type: none"> <li>All pits, and inlet and outlet structures.</li> <li>Ends of wing walls and headwalls.</li> <li>At outlets and inlets of box culvert structures.</li> </ul> Setout of each drainage system to constitute a <b>Hold Point</b> . | CI16.7.1             | Survey                  | This ITP Signed      | HP                      | Project/ Site Engineer<br>Beca  |             |              |       |      |
| 4.2      | Excavation   | Each Lot                           | Excavation to be performed to the minimum depths, widths and batter slopes as shown on the Drawings, regardless of the type of material.   | CI16.8 & CI 16.6.2.2 | Verify                  | This ITP Signed      | HP                      | Project/ Site Engineer<br>Beca  |             |              |       |      |

|  |  |   |                                |                                     |  |                         |
|--|--|---|--------------------------------|-------------------------------------|--|-------------------------|
|                |  | <b>Inspection and Test Plan – Precast Drainage Structures</b> |                                |                                     | <b>Doc ID:</b> FH-ZU2-QU-ITP007<br><br><b>Rev:</b> 0 |                         |
| <b>Client:</b> Melbourne Airport (APAM)  |  |   | <b>Contract No:</b> CP14038-01 |                                     | <b>Prepared By:</b> John Kakoliris                   |                         |
| <b>Project:</b> Taxiway Zulu Project 2.0   |  |   |                                | <b>Reviewed By:</b> Cristin Swar    |  | <b>Date:</b> 22/04/2024 |
| <b>Construction Process:</b>   |  |   |                                | <b>Approved By:</b> Jordan Nicolaou |  | <b>Date:</b> 29/04/2024 |
| <b>Specifications:</b> Taxiway Zulu 2.0 Program – Works Specification ZULU-BECA-SPC-00002[C03] |  |   |                                |                                     |  |                         |
| <b>Structure / Component:</b> Precast Drainage Structures                                      |  |   |                                |                                     |  |                         |

| Item No. | Task/Activity Description | Inspection/Test |  |                                     |                         |                      | HP/ WP/ AP/ IP/ TP/ SCP | Responsibility<br>Project Engineer<br>Superintendent<br>Surveyor<br>Foreman | Checked by: |              |       |      |
|----------|---------------------------|-----------------|--|-------------------------------------|-------------------------|----------------------|-------------------------|---|-------------|--------------|-------|------|
|          |                           | Frequency       | Acceptance Criteria  | Reference Documents                 | Inspection/ Test Method | Record of conformity |                         |   | Beca        | Fulton Hogan | Other | Date |
|          |                           |                 | Inspection of completed excavation works to constitute a <b>Hold Point</b> .<br><br><b>Pits:</b><br>The shape of the excavation to be as required and the size sufficient to enable construction of the structure.<br><br><b>Box Culverts:</b><br>The width of trench to be not less than the exterior width of the culvert plus 400mm, and not greater than that required for satisfactory backfilling. |                                     |                         |                      |                         |   |             |              |       |      |
| 4.3      | Confirm Ground Conditions | Each Structure  | Min. 1 x DCP test to be undertaken per drainage line / structure to confirm ground conditions. If the first DCP is inconclusive or fails, additional DCP to be taken as needed based on on-site assessment of the ground.<br><br>Contractor to notify the Contract Administrator of any area of the foundation with inadequate material to support the proposed drainage structure. Inadequate           | CI16.8.2 & Tender Clarification #38 | Site Inspection         | DCP, Test Results    | TP                      | Project/ Site Engineer  |             |              |       |      |

|  |  |   |                                |                                     |  |                         |
|--|--|---|--------------------------------|-------------------------------------|--|-------------------------|
|                |  | <b>Inspection and Test Plan – Precast Drainage Structures</b> |                                |                                     | <b>Doc ID:</b> FH-ZU2-QU-ITP007<br><br><b>Rev:</b> 0 |                         |
| <b>Client:</b> Melbourne Airport (APAM)  |  |   | <b>Contract No:</b> CP14038-01 |                                     | <b>Prepared By:</b> John Kakoliris                   |                         |
| <b>Project:</b> Taxiway Zulu Project 2.0   |  |   |                                | <b>Reviewed By:</b> Cristin Swar    |  | <b>Date:</b> 22/04/2024 |
| <b>Construction Process:</b>   |  |   |                                | <b>Approved By:</b> Jordan Nicolaou |  | <b>Date:</b> 29/04/2024 |
| <b>Specifications:</b> Taxiway Zulu 2.0 Program – Works Specification ZULU-BECA-SPC-00002[C03] |  |   |                                |                                     |  |                         |
| <b>Structure / Component:</b> Precast Drainage Structures                                      |  |   |                                |                                     |  |                         |

| Item No. | Task/Activity Description                | Inspection/Test |  |                            |                              |                                   | HP/ WP/ AP/ IP/ TP/ SCP | Responsibility<br>Project Engineer<br>Superintendent<br>Surveyor<br>Foreman | Checked by: |              |       |      |
|----------|--|-----------------|--|----------------------------|------------------------------|-----------------------------------|-------------------------|---|-------------|--------------|-------|------|
|          |  | Frequency       | Acceptance Criteria  | Reference Documents        | Inspection/ Test Method      | Record of conformity              |                         |   | Beca        | Fulton Hogan | Other | Date |
|          |  |                 | <p>material is deemed to have a bearing pressure less than 130kPa, equivalent to 4 DCP blows per 100mm, as per note 4 on drawing ZULU-BECA-012-DWG-07102.</p> <p>Inadequate foundation material is to be replaced with a layer of coarse crushed aggregate compacted to 95% relative standard compaction to AS1289 Section 5.5.1 over a geotextile Bidim A29 or approved equivalent.</p> |                            |                              |                                   |                         |   |             |              |       |      |
| 4.4      | Blinding for Drainage Pits and Headwalls | Each Lot        | <p>Blinding to be installed as per the depths and widths shown on the Drawings.</p> <p>Pits: 50mm Crushed Rock bedding</p> <p>Headwalls: 100mm 15MPa Concrete blinding and 600x150mm apron cut off wall</p>  | IFC Drawings & VicRoads SD | Verify and Visual Inspection | Delivery Docket & This ITP Signed | HP*                     | Project/ Site Engineer  |             |              |       |      |
| 4.5      | Bedding for Box Culverts                 | Each Lot        | <p>Bedding material to comprise of approved select fill and to be placed for the full width of the trench.</p> <p>Upon completion, the bedding is to provide a uniform firm foundation</p>   | CL16.5.6.1                 | Verify and Visual Inspection | Delivery Docket & This ITP Signed | WP                      | Project/ Site Engineer<br>Beca  |             |              |       |      |

**Client:** Melbourne Airport (APAM)

**Contract No:** CP14038-01

**Prepared By:** John Kakoliris

**Project:** Taxiway Zulu Project 2.0

**Reviewed By:** Cristin Swar

**Date:** 22/04/2024

**Construction Process:**


**Approved By:** Jordan Nicolaou

**Date:** 29/04/2024

**Specifications:** Taxiway Zulu 2.0 Program – Works Specification ZULU-BECA-SPC-00002[C03]

**Structure / Component:** Precast Drainage Structures


| Item No. | Task/Activity Description             | Inspection/Test   |  |                          |                            |                      | HP/ WP/ AP/ IP/ TP/ SCP | Responsibility<br>Project Engineer<br>Superintendent<br>Surveyor<br>Foreman | Checked by: |              |       |      |
|----------|---------------------------------------|---|--|--------------------------|----------------------------|----------------------|-------------------------|---|-------------|--------------|-------|------|
|          |                                       | Frequency   | Acceptance Criteria  | Reference Documents      | Inspection/ Test Method    | Record of conformity |                         |   | Beca        | Fulton Hogan | Other | Date |
|          |                                       |   | with the top surface of the bedding shaped to the details shown on the drawings. This to constitute a <b>Witness Point</b> .   |                          |                            |                      |                         |   |             |              |       |      |
| 4.6      | Positioning of Precast Structures     | Each Lot  | Precast structures installed as per survey set out points marked on blinding / bedding layer   | Cl.16.8.1 & IFC Drawings | Verify                     | This ITP Signed      | IP                      | Project/ Site Engineer  |             |              |       |      |
| 4.7      | Backfill Materials for Box Culverts   | Each Lot  | <b>Side Zone, Overlay Zone and Backfill Zone Subject to Vehicle Loads</b> <ul style="list-style-type: none"> <li>Approved Select fill material.</li> <li>Completed in layers with maximum thickness of Cl200mm loose material.</li> </ul><br><b>Overlay and Backfill Zone – Not Subject to Vehicle Loads</b> <ul style="list-style-type: none"> <li>Ordinary fill material compliant with Cl.16.5.6.3 of Beca's specification</li> </ul> | Cl.16.5.6 & IFC Drawings | Verify and Site Inspection | This ITP Signed      | IP                      | Project/ Site Engineer  |             |              |       |      |
| 4.8      | Compaction Requirements (Box Culvert) | 1 test per lot.<br>"1 test per layer of bedding for bedding materials and every 2nd | <b>Bed Zone – Minimum 90% SMDD</b><br><b>Side Zone Not Subject to Vehicle Loads – Minimum RD of 95% SMDD</b><br><b>Side Zone Subject to Vehicle Loads – Minimum of 95% SMDD</b>  | Cl.16.5.6.1 (b) (iv)     | Site Inspection            | Test Records         | TP                      | Project/ Site Engineer  |             |              |       |      |

|   |  |                              |                             |
|---|--|------------------------------|-----------------------------|
|         | Inspection and Test Plan – Precast Drainage Structures |                              | Doc ID: FH-ZU2-QU-ITP007    |
|   |  |                              | Rev: 0                      |
| Client: Melbourne Airport (APAM)  |  | Contract No: CP14038-01      | Prepared By: John Kakoliris |
| Project: Taxiway Zulu Project 2.0   |  | Reviewed By: Cristin Swar    | Date: 22/04/2024            |
| Construction Process:   |  | Approved By: Jordan Nicolaou | Date: 29/04/2024            |
| Specifications: Taxiway Zulu 2.0 Program – Works Specification ZULU-BECA-SPC-00002[C03] |  |                              |                             |
| Structure / Component: Precast Drainage Structures                                      |  |                              |                             |

| Item No. | Task/Activity Description | Inspection/Test  |  |                     |                         |                      | HP/ WP/ AP/ IP/ TP/ SCP | Responsibility<br>Project Engineer<br>Superintendent<br>Surveyor<br>Foreman | Checked by: |              |       |      |
|----------|---------------------------|--|--|---------------------|-------------------------|----------------------|-------------------------|---|-------------|--------------|-------|------|
|          |                           | Frequency  | Acceptance Criteria  | Reference Documents | Inspection/ Test Method | Record of conformity |                         |   | Beca        | Fulton Hogan | Other | Date |
|          |                           | <i>layer for side, overlay and backfill zone materials."</i> | <b>Overlay Not Subject to Vehicle Loads</b> – Minimum RD of 90% SMDD<br><br><b>Backfill Zone Not Subject to Vehicle Loads</b> – Minimum RD of 90% SMDD<br><br><b>Overlay and Backfill Zone Subject to Vehicle Loads</b> – Minimum 95% SMDD. Top 300mm under pavement to a minimum of 98% SMDD. |                     |                         |                      |                         |   |             |              |       |      |

|   |           |            |                         |
|---|-----------|------------|-------------------------|
| <b>Final Inspection</b><br>The signature below verifies that this ITP has been completed in accordance with the Fulton Hogan's Quality system Procedures and verifies lot compliance with specifications. |           |            |                         |
| Print Name:   | Position: | Signature: | Date:        /        / |

|         |                         |  |     |                          |  |
|---------|-------------------------|--|-----|--------------------------|--|
| Legend: |                         |  |     |                          |  |
| HP      | Hold Point              | Work to not proceed past the HP until released by the Superintendent | IP  | Inspection point         | Formal Inspection to be done and recorded                          |
| HP*     | Fulton Hogan Hold Point | Work to not proceed past the HP* until released by Fulton Hogan      | TP  | Test Point               | Product compliance test to be undertaken and recorded/reported     |
| WP      | Witness Point           | An inspection which must be witnessed by the Superintendent          | SCP | Survey conformance point | A qualified surveyor to check product/section/structure and report |
| AP      | Approval Point          | Written or verbal approval given by the Superintendent               |     |                          |  |

|   |  |                              |                             |
|---|--|------------------------------|-----------------------------|
|         | Inspection and Test Plan – Precast Drainage Structures |                              | Doc ID: FH-ZU2-QU-ITP007    |
|   |  |                              | Rev: 0                      |
| Client: Melbourne Airport (APAM)  |  | Contract No: CP14038-01      | Prepared By: John Kakoliris |
| Project: Taxiway Zulu Project 2.0   |  | Reviewed By: Cristin Swar    | Date: 22/04/2024            |
| Construction Process:   |  | Approved By: Jordan Nicolaou | Date: 29/04/2024            |
| Specifications: Taxiway Zulu 2.0 Program – Works Specification ZULU-BECA-SPC-00002[C03] |  |                              |                             |
| Structure / Component: Precast Drainage Structures                                      |  |                              |                             |

|       |  |
|-------|--|
| Notes |  |
|-------|--|