

INSPECTION AND TEST PLAN (ITP)

FRP (structures)

Document Information					
Title	Inspection and Test Plan (ITP) -FRP (structures)				
Number	HPP-UGL-CIV-GN-GEN-ITP-0015				
Revision	2				
Revision Information					
Revision	Date	Description	Author	Reviewer	Approver
0	30 April 2024	Issued For Use	N. Cook	S.Osborn	G.Wilkinson
1	10 July 2024	Issued For Use	N. Cook	S.Osborn	G.Wilkinson
2	13/09/2024	Issued For Use		N. Cook	G.Wilkinson

This document is uncontrolled when printed

					Verification of acceptance by				Remarks / record (eg. test frequency, reports, certificates, checklist etc)
					HPP Con		HPP QA		
Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Key	Sign date	Key	Sign date	
1.1	Documentation	Issued drawings / Site copy drawings	Check that you have the latest site and engineering drawings BEFORE starting each task/set of tasks.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S		S		
1.2	Lot Traceability	Spec. 0161 Quality [CI 7.3]	Prepare a lot map for traceability of the work area.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S		S		
1.3	Set out	Drawings	Setout structure to the location and levels on the drawings. This shall be presented for inspection by the superintendent.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S		S		
1.4	Underlying Lot Conformance	Underlying Lot ITP	Underlying services and/or assets have been installed prior to commencing works over and/or above. Refer underlying lot ITP(s)	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S		S		
1.5	Site Checklist(s)		Have Site checklist(s) been signed and uploaded?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S		S		<input type="checkbox"/> Site Checklist(S)
2.1	Excavation		Excavate to the depth nominated on the drawings and remove any loose material at the base. Ensure excavation is carried out to a width which will not impede external formwork.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S		S		
2.2	Unsuitable Material	Spec. 1112 Earthworks [CI 4.6]	Any Unsuitable Material to be removed to the depth as directed by the Superintendent HOLD POINT	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H		H		
2.3	Compaction - Foundation	Spec. 1112 Earthworks [CI 4.7, 4.13] Spec 0161 [CL 7.2]	Foundation (including any unsuitable replacement) to be compacted to a relative compaction of 97% modified to a depth of 200mm below foundation level Test Frequency = 1 per 500m2	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S		S		<input type="checkbox"/> Test reports
2.4	Foundation Inspection	Spec. 1112 Earthworks [4.7]	Foundation to be inspected by the Superintendent prior to placing blinding HOLD POINT	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H		H		

					Verification of acceptance by				Remarks / record (eg. test frequency, reports, certificates, checklist etc)
					HPP Con		HPP QA		
Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Key	Sign date	Key	Sign date	
2.5	Blinding	Spec. 1354 Stormwater Drainage Structures [CI 3.6]	Blinding (N15) for Reinforced Concrete Bases to be a 100mm thick mass concrete layer or as otherwise shown on the drawings. Unreinforced bases can be poured directly on the earth	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S		S		
2.6	Mating Concrete Surface Preparation	Spec. 0002 [CL 3.9]	Construction joints prepared and free of loose material Dowelled joints prepared and bond breaker applied for expansion joints if applicable	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S		S		
3.1	Formwork	Spec. 0002 Concrete supply, construction, and grouting [CI 4.0] Drawings	Formwork installed as per drawings and adequately supported. Completed formwork to be inspected by the Superintendent prior to concrete placement Formwork engineers inspection certificate complete and received Survey report to be received prior to ordering concrete. HOLD POINT Before Placing Concrete	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H		H		<input type="checkbox"/> Pre-pour inspection
3.2	Steel reinforcement	Spec. 0002 Concrete supply, construction, and grouting [CI 5.0] Drawings	Reinforcement installed as per drawings, ensuring sufficient lap length and cover is achieved on all bars. Inspection per layer installed. Concrete pre-pour inspection complete. HOLD POINT Before Placing Concrete	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H		H		<input type="checkbox"/> Pre-pour inspection

					Verification of acceptance by				Remarks / record (eg. test frequency, reports, certificates, checklist etc)																		
					HPP Con		HPP QA																				
Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Key	Sign date	Key	Sign date																			
3.3	Reinforcement Splice Lengths	Spec. 0002 Concrete supply, construction, and grouting [CI 5.7]	<div>Where splicing of reinforcement is not shown on drawings min. lap lengths shown below shall be adopted. (SPT-0002 Table 6)</div> <div>Table 6 Reinforcement Splice Lengths</div> <table><thead><tr><th>Reinforcement Size</th><th>Lap Length (mm)</th></tr></thead><tbody><tr><td>N12 deformed bar</td><td>500</td></tr><tr><td>N16 deformed bar</td><td>800</td></tr><tr><td>N20 deformed bar</td><td>1150</td></tr><tr><td>N24 deformed bar</td><td>1350</td></tr><tr><td>N28 deformed bar</td><td>1600</td></tr><tr><td>N32 deformed bar</td><td>1750</td></tr><tr><td>Welded wire fabric</td><td>225*Minimum 2 cross wires</td></tr><tr><td>Trench mesh</td><td>500</td></tr></tbody></table>	Reinforcement Size	Lap Length (mm)	N12 deformed bar	500	N16 deformed bar	800	N20 deformed bar	1150	N24 deformed bar	1350	N28 deformed bar	1600	N32 deformed bar	1750	Welded wire fabric	225*Minimum 2 cross wires	Trench mesh	500	<div><input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A</div>	S		S		
Reinforcement Size	Lap Length (mm)																										
N12 deformed bar	500																										
N16 deformed bar	800																										
N20 deformed bar	1150																										
N24 deformed bar	1350																										
N28 deformed bar	1600																										
N32 deformed bar	1750																										
Welded wire fabric	225*Minimum 2 cross wires																										
Trench mesh	500																										
3.4	Pit & Pipe Connections	<div>Spec. 1354 Stormwater Drainage Structures [CI 3.3]</div> <div>Spec. 0002 Concrete supply, construction, and grouting [CI 2.6]</div> <div>Drawings</div>	<div>Inlet and outlet pipes to be integrally cast into foundation/pit walls and the joint waterproofed as per design requirements.</div> <div>Embedded pipes to be adequately restrained against flotation</div> <div>HOLD POINT</div>	<div><input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A</div>	H		W		ITP for associated pit/pipe reviewed for conformance																		
3.5	Installation of Core Holes, Voids, HD Bolts and Embedments	Spec. 0002 Concrete supply, construction, and grouting [CL 2.6, 7.1, 7.2, 7.3]	<div>Firmly Fixed in position in all directions</div> <div>Reinforcement displaced where necessary, bars requiring cutting approved by superintendent</div> <div>Integrity of surface treatments maintained (galvanising, painting etc)</div> <div>Threads covered</div>	<div><input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A</div>	S		S																				

					Verification of acceptance by				Remarks / record (eg. test frequency, reports, certificates, checklist etc)																		
					HPP Con		HPP QA																				
Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Key	Sign date	Key	Sign date																			
3.6	Tolerances of Core Holes, HD Bolts and Embedments	Spec. 0002 Concrete supply, construction, and grouting [CL 2.6, 7.1, 7.2, 7.3]	<div>HD bolts positioned using a template. Tolerance for HD bolts as per CL 7.2 (see below table)</div> <table><thead><tr><th>Condition</th><th>Tolerance</th></tr></thead><tbody><tr><td>Any 2 bolts within a group</td><td>± 3mm Centre to Centre</td></tr><tr><td>Adjacent HD bolt groups</td><td>± 6mm Centre to Centre</td></tr><tr><td>Bolt Projections – From concrete level</td><td>+ 5mm, -0mm</td></tr><tr><td>Embedded steel finishing flush with surface</td><td>± 3mm from surface</td></tr><tr><td>Bolt reduced level</td><td>+ 5mm, -0mm</td></tr><tr><td>Verticality of any bolt</td><td>1:300</td></tr><tr><td colspan="2">Maximum accumulation of 6 mm per 30,000mm along an established column line of multiple HD bolt groups, but not to exceed a total of 25 mm.</td></tr><tr><td colspan="2">6 mm from the centre of any HD bolt group to the established column line through that group.</td></tr></tbody></table> <div>*Before pouring concrete of the GT & GEN foundation, MPW TA will check the setting condition of GT & GEN anchor bolt. Witness Point as per MHI ITP.</div> <div>Tolerances for other embedded fabricated items in line with AS 3990 or AS4100 as applicable.</div> <div>Pre-pour survey performed and recorded to verify location</div> <div>HOLD POINT</div>	Condition	Tolerance	Any 2 bolts within a group	± 3mm Centre to Centre	Adjacent HD bolt groups	± 6mm Centre to Centre	Bolt Projections – From concrete level	+ 5mm, -0mm	Embedded steel finishing flush with surface	± 3mm from surface	Bolt reduced level	+ 5mm, -0mm	Verticality of any bolt	1:300	Maximum accumulation of 6 mm per 30,000mm along an established column line of multiple HD bolt groups, but not to exceed a total of 25 mm.		6 mm from the centre of any HD bolt group to the established column line through that group.		<div><input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</div> <div><input type="checkbox"/> N/A</div>	H		W		<div><input type="checkbox"/> Pre-pour inspection and Survey Records</div> <div>Inc MHI Check Sheet for GT & GTG Anchor Bolt Setting CG-64294</div>
Condition	Tolerance																										
Any 2 bolts within a group	± 3mm Centre to Centre																										
Adjacent HD bolt groups	± 6mm Centre to Centre																										
Bolt Projections – From concrete level	+ 5mm, -0mm																										
Embedded steel finishing flush with surface	± 3mm from surface																										
Bolt reduced level	+ 5mm, -0mm																										
Verticality of any bolt	1:300																										
Maximum accumulation of 6 mm per 30,000mm along an established column line of multiple HD bolt groups, but not to exceed a total of 25 mm.																											
6 mm from the centre of any HD bolt group to the established column line through that group.																											
3.7	Earthing for Concrete Structures	Drawings Spec. 0002 Concrete supply, construction, and grouting [CL 2.6]	<div>Earthing installed for concrete structures as per provided Drawings</div> <div>HOLD POINT</div>	<div><input type="checkbox"/> Yes <input type="checkbox"/> No</div> <div><input type="checkbox"/> N/A</div>	H		W		<div><input type="checkbox"/> UGL Earthing FIC</div>																		

					Verification of acceptance by				Remarks / record (eg. test frequency, reports, certificates, checklist etc)
					HPP Con		HPP QA		
Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Key	Sign date	Key	Sign date	
3.8	Concrete Mix and properties		Concrete compressive strength required (28 days) = _____ MPA Approved Concrete mix ID = _____ Slump = _____ mm	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S		S		<input type="checkbox"/> Material docket <input type="checkbox"/> Concrete pour records
3.9a	Concrete Supply Temperature - GT Foundation Only	Spec. 0002 Concrete supply, construction, and grouting [CI 8.1.2] Thermal Analysis Report	Temperature of concrete at the time of placement must be minimum 10°C and maximum 25°C . Ambient air temperature at the time of placement must be between 5°C and 30°C .		S		S		<input type="checkbox"/> Material docket <input type="checkbox"/> Concrete pour records
3.9b	Concrete Supply Temperature – Other foundations	Spec. 0002 Concrete supply, construction, and grouting [CI 8.1.2]	Temperature of concrete at the time of placement must be minimum 10°C and maximum 30°C. Ambient air temperature at the time of placement must be between 5°C and 32°C. If ambient temperature is between 32°C and 38°C, seek approval from superintendent to proceed by taking special precautions noted in the specification.		S		S		<input type="checkbox"/> Material docket <input type="checkbox"/> Concrete pour records
3.10	Concrete Placement	Spec. 0002 Concrete supply, construction, and grouting [CI 8.1.4]	Ensure elapsed time between batching and discharge of the mix does not exceed 1.5 hours. Concrete placed in layers ≤ 300mm thick and adequately vibrated avoiding over-vibration. Concrete thoroughly compacted – one internal vibrator per 10m³ concrete placed per hour		S		S		<input type="checkbox"/> Material docket <input type="checkbox"/> Concrete pour records

					Verification of acceptance by				Remarks / record (eg. test frequency, reports, certificates, checklist etc)												
					HPP Con		HPP QA														
Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Key	Sign date	Key	Sign date													
3.11	Concrete Slump Testing		Slump Test - One per batch of concrete Slump within tolerances specified in AS 1379 TABLE 5.1 PERMISSIBLE TOLERANCE ON SLUMP <table><thead><tr><th>Specified slump, mm</th><th>Tolerance, mm</th></tr></thead><tbody><tr><td><60</td><td>±10</td></tr><tr><td>≥60 ≤80</td><td>±15</td></tr><tr><td>>80 ≤110</td><td>±20</td></tr><tr><td>>110 ≤150</td><td>±30</td></tr><tr><td>>150</td><td>±40</td></tr></tbody></table> Testing to be executed by a NATA accredited test facility	Specified slump, mm	Tolerance, mm	<60	±10	≥60 ≤80	±15	>80 ≤110	±20	>110 ≤150	±30	>150	±40	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S		S		<input type="checkbox"/> Concrete pour record
Specified slump, mm	Tolerance, mm																				
<60	±10																				
≥60 ≤80	±15																				
>80 ≤110	±20																				
>110 ≤150	±30																				
>150	±40																				
3.12	Concrete Compressive Strength Testing	Drawings	Compressive Strength Testing - 2 x 7day and 2 x 28day per 50m3 Testing to be executed by a NATA accredited test facility	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S		S		<input type="checkbox"/> Concrete pour record												
3.13	Surface finish	Spec. 0319 Minor Concrete Works [Cl 4.2] Drawings	Concrete surfaces shall be true and even, free from honeycombed surface depressions or rejections. Formed surfaces conform with surface finish requirements of AS3610 for the surface class nominated. WITNESS POINT 1 day prior	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	W		W														
3.14	Surface Treatments		Any surface treatments to be applied are approved for use and appropriate dose rates have been determined	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S		S														
3.15	Joints	As per drawings	As per design drawings. Sawn joints to commence as soon as the concrete has hardened sufficiently.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S		S														

					Verification of acceptance by				Remarks / record (eg. test frequency, reports, certificates, checklist etc)					
					HPP Con		HPP QA							
Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Key	Sign date	Key	Sign date						
3.16	Curing	Spec. 0319 Minor Concrete Works [CI 4.13]	From completion of finishing cure continuously with an approved method for a min period of 7 days or as directed by the Superintendent. a. Ordinary Portland cement concrete – 7 days b. High early strength concrete – 3 days c. Concrete with cement or pozzolan materials – 10 days	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S		S							
3.17	Stripping of formwork	Spec. 0002 Concrete supply, construction, and grouting [CI 4.4.5]	Member Type	Member	*Effective Span mm	Minimum Stripping Time (days) for Average Air Temperature during period prior to Stripping				<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S		S	
						20°C and over	10°C to 20°C	4°C to 10°C	Under 4°C					
			Vertical Unloaded	Wall, column, beam side, slab side	0	2	3	5	7					
			Vertical Loadbearing	Wall, column Or loadbearing Structure	0	5	6	7	9					
			Horizontal	Slab	Under 3000	7	10	14	21					
					3000-6000	10	14	21	28					
					Over 6000	14	21	28	28					
Horizontal	Beam	Under 3000	10	14	21	28								
		3000-6000	14	21	28	28								
		Over 6000	21	28	28	28								
* Effective span is the maximum distance between supports (either temporary or permanent)														
3.18	Concrete Repair (If required)	Spec. 0002 Concrete supply, construction, and grouting [CI 8.7]	Defective concrete shall be repaired or replaced. The materials and techniques of repair shall be examined and approved by the Superintendent prior to the commencement of repairs.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H		H		<input type="checkbox"/> Grout Placement Checklist <input type="checkbox"/> Approved Aconex Corro for Repair Methodology					

4.0 Backfill and Compaction											
4.1	Structure Backfill	Spec. 1112 Earthworks [CI 4.10]	Backfill to be Select fill for material within 1.5m of pavement and General Fill below 1.5m deep. Placed in layers of maximum compacted thickness of 150mm Select backfill material to be a granular material with a maximum particle size of 50mm and a PI between 2 & 12	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S		S		S		<input type="checkbox"/> Material Test Report
4.2	Compaction - Backfill	Spec. 1112 Earthworks [CI 4.13]	Minimum relative compaction requirements for backfill against structures to be: - 92% for general fill - 97% for select fill Test Frequency = 1 per layer	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S		S		S		<input type="checkbox"/> Test reports
4.3	Moisture Content	Spec. 1112 Earthworks [CI 4.13 & 7.1]	Moisture Content for Backfill material to be within 60% to 90% OMC unless otherwise approved by Superintendent	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S		S		S		<input type="checkbox"/> Test reports
5.0 Conformance check											
5.1	Survey Report	Spec. 0161 Quality [CI 3.13] AS3610	An as-built survey of the structure has been completed to ensure all structures are within the following construction tolerances: <ul style="list-style-type: none"> Absolute position in plan shall be within 10 mm. Floor to floor plumb shall not exceed 0.002 times the dimension between the floors or 10 mm whichever is the greater. Deviation from the specified dimension shall not exceed 0.001 times the specified dimension or 5mm, whichever is the greater. 	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H		H		W		<input type="checkbox"/> Survey report
5.2	Concrete Test Results	Spec. 0002 [CI 8.2]	Certificates received, reviewed and conforming to requirements for each pour.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	S		S		S		<input type="checkbox"/> Test reports
5.3	Acceptance and closure of non-conforming items	Spec. 0161 Quality [CI 3.8]	NCRs to be opened for non-conforming items and closed prior to closing construction lot. HOLD POINT	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	H		H		H		

Document number: HPP-UGL-CIV-GN-GEN-ITP-0015

Comments:

Acceptance of works:

HPP Construction
representative name

HPP Quality
representative name

HPP Construction representative
signature

HPP Quality representative
signature

Date

Date

Inspection Checklist Report

Project no. CC0375 Project name Hunter Power Project Date _____
 ITP no. CC0375-ITP-15
 UGL ITP no. 3200-0663-HPP-QA-ITP-015 SHL ITP no. _____
 Lot no. _____ Sub Lot no. _____
 Location (chainages, detailed description or marked up plan) _____

ITP Step No.	Activity to be verified	Items conforms?			NCR / Test Report No.	Verify of acceptance by				Remarks / records
						HPP Con		HPP QA		
		Yes	No	NA		Key	Sign Date	Key	Sign Date	
1.0 Preliminaries										
1.1	Documentation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		S		S		
1.2	Lot Traceability	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		S		S		
1.3	Setout	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		S		S		
1.4	Underlying Lot Conformance	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		S		S		
1.5	Site checklist(s)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		S		S		<input type="checkbox"/> Site Checklist(S)
Excavation and Pipe Laying										
2.1	Excavation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		S		S		
2.2	Unsuitable Material HOLD POINT	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		H		H		<input type="checkbox"/> Test reports
2.3	Compaction - Foundation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		S		S		
2.4	Foundation Inspection HOLD POINT	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		H		H		
2.5	Blinding	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		S		S		
2.6	Mating Concrete Surface Preparation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		S		S		
Installation of Cast In-situ Structures										
3.1	Formwork HOLD POINT	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		H		H		<input type="checkbox"/> Pre-pour inspection
3.2	Steel reinforcement Stage 1 HOLD POINT	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		H		H		<input type="checkbox"/> Pre-pour inspection
3.2	Steel reinforcement Stage 2 HOLD POINT	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		H		H		<input type="checkbox"/> Pre-pour inspection
3.2	Steel reinforcement Stage 3 HOLD POINT	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		H		H		<input type="checkbox"/> Pre-pour inspection
3.2	Steel reinforcement Stage 4 HOLD POINT	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		H		H		<input type="checkbox"/> Pre-pour inspection
3.3	Reinforcement Splice Lengths	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		S		S		
3.4	Pit & Pipe Connections HOLD POINT	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		H		W		
3.5	Installation of Core Holes, Voids, HD Bolts and Embedments	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		S		S		

						Verify of acceptance by				Remarks / records
						HPP Con		HPP QA		
ITP Step No.	Activity to be verified	Items conforms?			NCR / Test Report No.	Key	Sign Date	Key	Sign Date	
		Yes	No	NA						
3.6	Tolerances of Core Holes, HD Bolts and Embedments HOLD POINT	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		H		W		<input type="checkbox"/> MHI Checksheets
3.7	Earthing for Concrete Structures HOLD POINT	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		H		W		<input type="checkbox"/> UGL Earthing FIC
3.8	Concrete Mix and properties	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		S		S		<input type="checkbox"/> Material docket <input type="checkbox"/> Concrete pour record
3.9a	Concrete Supply Temperature	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		S		S		<input type="checkbox"/> Material docket <input type="checkbox"/> Concrete pour record
3.9b	Concrete Supply Temperature	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		S		S		<input type="checkbox"/> Material docket <input type="checkbox"/> Concrete pour record
3.10	Concrete Placement	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		S		S		<input type="checkbox"/> Material docket <input type="checkbox"/> Concrete pour record
3.11	Concrete Slump Testing									<input type="checkbox"/> Concrete pour record
3.12	Concrete Compressive Strength Testing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		S		S		<input type="checkbox"/> Concrete pour record
3.13	Surface finish WITNESS POINT	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		W		W		
3.14	Surface Treatments	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		S		S		
3.15	Joints	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		S		S		
3.16	Curing	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		S		S		
3.17	Stripping of formwork	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		S		S		
3.18	Concrete Repair (If required)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		H		H		<input type="checkbox"/> Grout Placement Checklist <input type="checkbox"/> Approved Aconex Corro for Repair Methodology
Filling and Compaction										
4.1	Structure Backfill	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		S		S		<input type="checkbox"/> Material Test Report
4.2	Compaction - Backfill	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		S		S		<input type="checkbox"/> Test reports
4.3	Moisture Content	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		S		S		<input type="checkbox"/> Test reports
Conformance Check										
5.1	Survey report	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		H		W		<input type="checkbox"/> Survey reports
5.2	Concrete Test Results	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		S		S		<input type="checkbox"/> Test reports
5.3	Acceptance and closure of non-conforming items	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		H		H		

I certify that this Lot conforms to the requirements of the design and specifications; that all associated NCRs have been closed out: and all survey, conformance testing and inspections have been undertaken in accordance with the specified requirements.		
HPP Construction Representative	Signature	Date
HPP Quality Representative	Signature	Date
Comments:		