



**Arc Plastering (Aust) Pty Ltd**

ABN 18 091 630 670

## Inspection and Test Checklist

BLL ITP No. 04

Reviewed by:

Review date:

### Speedpanel

Speedpanel is installed in accordance with:

- AS 1530.4:2014 Methods for fire tests on building materials, components and structures - Fire-resistance tests for elements of construction

Project: Frankston Hospital Redevelopment

Area/Zone: \_\_\_\_\_

Level: \_\_\_\_\_

PREPARED BY: Inez Giannetti

Date: 29/02/2024

Signature: \_\_\_\_\_

ITP Revision No: 01

Position: Project Administrator

APPROVED BY: Pat Moore

Date: 29/02/2024

Signature: \_\_\_\_\_

Position: Company Director

### KEY

H – Hold Point (mandatory)

H(A) Local Authority Inspection

X – Self Inspection (performer of work) H(C) Consultant Inspection

S – Surveillance/Monitoring

Inspection Frequency: To be completed monthly

Item No.	INSPECTION & TEST ITEMS (Include Description, Characteristics & Necessary Inspections)	Inspection Procedure	ACCEPTANCE CRITERIA Specification / Standard / Drawings	RECORD AND COMMENTS			
				Arc Plastering		Lendlease	
				Key	Sign & Date	Key	Sign & Date

1.	<b>Approve Samples as follows:</b> <ul style="list-style-type: none"> <li>- Manufacturer's / supplier's recommendations</li> <li>- Product Data</li> <li>- Review CiDD Alerts and Guidelines</li> <li>- Engineering design recommendations</li> <li>- Seismic Design and compliance certificate of framing and fixings provided to Lendlease and approved</li> </ul> <p>If applicable, ensure prototype is built / supplied on site</p>	Prior to Delivery	<b>At project commencement, ensure samples reflect:</b> <ul style="list-style-type: none"> <li>- Architectural specifications and latest:</li> <li>- Material finishes schedule</li> <li>- Drawings</li> </ul> <b>Drawings:</b> _____ <b>Rev:</b> _____	S		S		
2.	<b>Check delivery of Speedpanel as follows:</b> <ul style="list-style-type: none"> <li>- Type and material</li> <li>- Colour and Finish</li> <li>- Grade or Class</li> <li>- Size and Thickness</li> <li>- Squareness and Flatness</li> <li>- Edge Profile</li> </ul>	Visual Inspection upon delivery	<b>Check delivery dockets / checklist to ensure:</b> <ul style="list-style-type: none"> <li>- Orders comply with design documentation</li> <li>- Deliveries match orders</li> </ul> <b>Ensure the below can be provided for all materials (where appropriate) and upon completion of sections:</b> <ul style="list-style-type: none"> <li>- Traceability</li> <li>- Certificates of Compliance</li> </ul>	S		S		
3.	<b>Complete set out of Speedpanel as follows:</b> <ul style="list-style-type: none"> <li>- Structure is stripped and free from debris</li> <li>- Identify wall codes by framing type and lining applied</li> <li>- Speedpanel framing specification required</li> <li>- Sequence in which the frame work must be installed</li> <li>- Method of installation</li> <li>- Reference revision floor plans</li> <li>- Identify Services mark outs</li> </ul>	Visual Inspection prior to framing commencement	<b>Ensure ceiling set out is in accordance with:</b> <ul style="list-style-type: none"> <li>- Architectural Drawings</li> <li>- Builders works Drawings</li> <li>- Coordinated Services Drawings</li> </ul> <p>Progression photos to be documented</p> <b>Drawings:</b> _____ <b>Rev:</b> _____	H  X		S		

4.	<b>Speedpanel frame work as follows:</b> <ul style="list-style-type: none"> <li>- Frame work is installed to set out</li> <li>- Fixings as per manufacturer's guidelines</li> <li>- True and plumb</li> <li>- Installation of steel framing as per engineers' details for the wall type</li> </ul>	Visual Inspection prior to fixing speedpanel	<b>Ensure ceiling frame work is installed in accordance with:</b> <ul style="list-style-type: none"> <li>- Architectural Drawings</li> <li>- Design Specifications</li> <li>- Latest Drawing References and Revisions</li> </ul> <p>Progression photos to be documented</p> <b>Hold point. Sign off by other trades witnessed</b> <p><b>Drawings:</b> _____</p> <p><b>Rev:</b> _____</p>	H		S		
5.	<p>External Works / Inspections to be completed <b>Prior to Closure of Wall:</b></p> <ul style="list-style-type: none"> <li>- Services rough in completed</li> <li>- Lendlease Inspections Completed</li> <li>- Insulation Installed (where applicable)</li> </ul>	Visual Inspection Prior to Closure	<b>Ensure the completed works is installed in accordance with:</b> <ul style="list-style-type: none"> <li>- Architectural Drawings</li> <li>- Design Specifications</li> <li>- Latest Drawing References and Revisions</li> <li>-</li> </ul> <b>Verify with Lendlease: Pre-close up checklist is completed</b> <p>Progression photos to be documented</p> <b>Hold point. Sign off by other trades witnessed</b> <p><b>Drawings:</b> _____</p> <p><b>Rev:</b> _____</p>	H		S		<b>Pre-close Checklist Completion Date:</b>

6.	<b>Overall Speedpanel installation as follows:</b> <ul style="list-style-type: none"> <li>a. <u>Speedpanel</u> <ul style="list-style-type: none"> <li>- Type and Material</li> <li>- Colour and Finish</li> <li>- Size and Thickness</li> <li>- Neatness of Cutting</li> <li>- Fixing and Jointing</li> <li>- Squareness and Flatness</li> <li>- Smoothness and Uniformity</li> <li>- Lapping and Staggering</li> </ul> </li> <li>b. <u>Control Joint</u> <ul style="list-style-type: none"> <li>- Control Joint Locations</li> </ul> </li> <li>c. <u>Insulation</u> (where applicable) <ul style="list-style-type: none"> <li>- Insulation is installed as per acoustic and thermal requirements</li> </ul> </li> </ul>	Visual Inspection upon installation of speedpanel	<b>Ensure the speedpanel, joints and insulation is installed in accordance with:</b> <ul style="list-style-type: none"> <li>- Architectural Drawings</li> <li>- Design Specifications</li> <li>- Latest Drawing References and Revisions</li> </ul> <p>Progression photos to be documented</p> <b>Hold point. Sign off by other trades witnessed</b> <p><b>Drawings:</b> _____</p> <p><b>Rev:</b> _____</p>	H					
7.	<b>Speedpanel Caulking is completed as follows:</b> <ul style="list-style-type: none"> <li>- Type and Material</li> <li>- Colour</li> <li>- Installed as per acoustic and thermal requirements</li> </ul>	Visual Inspection	<b>Ensure caulking is completed in accordance with:</b> <ul style="list-style-type: none"> <li>- Materials finishes schedule</li> <li>- Manufacturer's specifications</li> <li>- All gaps are infilled</li> </ul> <p><b>Progression photos to be documented</b></p>	X					
8.	<b>ARCHITECTURAL NOTIFICATION OF FINAL INSPECTION</b> Notice of Inspection: <ul style="list-style-type: none"> <li>- Correct all Defects</li> <li>- Supply Certificate of Compliance</li> </ul>	Upon Completion	<b>Ensure Final Works Completion is in accordance with:</b> <ul style="list-style-type: none"> <li>- Client Defects List</li> <li>- Architectural Drawings</li> </ul> <p><b>Drawings:</b> _____</p> <p><b>Rev:</b> _____</p>	H  H					

VERIFICATION IDENTITY	COMPANY REP. WITH AUTHORITY	SIGNATURE / INITIAL	ATTACH
Lendlease			<input type="checkbox"/> Product Details
Arc Plastering			<input type="checkbox"/> Sample Material