

<b>Client</b>	Transport for New South Wales	<b>INSPECTION AND TEST PLAN FOR: R15 Kerb and Gutter</b>	<b>Work Area:</b>
<b>Contract No.#</b>			
<b>Contract</b>			<b>Inspection and Test Plan Number / Lot No:</b>
<b>Workplace Name</b>	A183 - New Dubbo Bridge		ITC-07 R15 Kerb and Gutters

Legend:		W = Witness		H = Hold	S = Surveillance	ACPL = Abergeldie				S/C = Subcontractor
Activity No.#	Description	Document Reference / Applicable Standard	Acceptance Criteria	Frequency/ Process Held	Inspection – Sign & Date				Verifying Records	
					S/C	ACPL	Client	Date		
1. Preliminary Works										
1.1	IFC Drawings are Current	Pavement IFC Drawings	Use of latest revision of approved Issued for Construction (IFC) Drawings. Any changes in design, RFI was raised and approved: RFI_____	Once / Prior to Construction		S	S		Pavements IFC Drawing	
1.2	Underlying lot conforming	Survey Report	Underlying/Preceding lot is conforming prior to commencement including survey levels of underlying lot and K&C Subgrade	Once / Prior to Construction		S	S		Test Results / Survey Report	
1.3	Concrete Mix Design	R53 CI 2.4.1  R53 Annexure R53/E  R15 CI 2.2	Concrete Mix Design approved by client  25mpa – 15 – 25mm slump – max. nom aggregate 10mm	Once / prior to construction		H	H		Concrete Mix Design	
2. Construction										
2.1	Survey Set out	QMP	Survey set out as per design drawings	Once / Prior to Placement		S	S		Set out Report	
2.2	Placement of Concrete	R53 CI 3.3.1	Provide 2 working days’ notice to client of expected completion of preparation and expected commencement date and time of concrete placement	Once / Prior to Placement		H	H		HP Submission	

Legend:		W = Witness		H = Hold		S = Surveillance		ACPL = Abergeldie		S/C = Subcontractor	
Activity No.#	Description	Document Reference / Applicable Standard	Acceptance Criteria	Frequency/ Process Held	Inspection – Sign & Date				Verifying Records		
					S/C	ACPL	Client	Date			
2.3	Concrete Sampling	R53 CI 4.1  AS1379	<b>Slump:</b>  Perform slump tests on each strength sample  <b>Strength:</b>  Each grade at a plant shall be sampled at a frequency of at least one sample per 100 m3 of that grade produced except that, for Grade 20 concrete when 15 or more samples per month are obtained, the frequency may be reduced.	Prior to Placement		S	S		Slump Results  Strength Results		
2.4	Concrete and Air Temp	R53 CI 3.3.2	Do not place concrete during rain or when air temperature in the shade is below 5oC or above 35oC	Prior to pouring each load		S	S		Pour Record		
2.5	Joints	R15 CI 2.6  R15 cl 3.8	Joint sealant must be silicone sealant conforming to Specification TfNSW R83.  Form and prepare joints in conformity to AS 2876.  <b>Shrinkage Control Joints:</b> Spaced every 2.3 to 3m. Constructed by guillotining extruded work. Min 50% of the area of the section shall be cut. Resultant slot to be tooled to a depth of not less than 20mm to provide a groove of not less than 5mm in width.  <b>Construction Joints:</b> For Machine placed concrete, the last section of poorly formed or compacted concrete is to be removed while still plastic. Approx. 300mm. Leave suitable square face. Immediately prior to placing further concrete, the contact face shall be covered by a thin coat of cement water paste of creamy consistency. A Construction joint shall not be used to replace a shrinkage control joint.	Once / prior to placement of concrete		S	S		Checklist		
2.6	Curing	R53 CI 3.4.3	Apply curing compound to uniform surfaces immediately after the surface is firm and free of bleed water  Apply curing compound at the rate specified by the manufacturer  Apply two coats when necessary to ensure complete and uniform coverage. The time between the first and second coat must be in accordance with the manufacturer’s recommendation.  During application, implement measures to prevent the curing compound drifting away from the target concrete surface and deposited on adjacent surfaces.  Maintain the curing membrane intact until at least seven days have elapsed after concrete placement	Once / prior to placement of concrete		H	H		Checklist		

Legend:		W = Witness	H = Hold	S = Surveillance	ACPL = Abergeldie	S/C = Subcontractor																							
Activity No.#	Description	Document Reference / Applicable Standard	Acceptance Criteria	Frequency/ Process Held	Inspection – Sign & Date				Verifying Records																				
					S/C	ACPL	Client	Date																					
2.7	Concrete Finish	R15 Cl 3.9	Unless otherwise shown in the drawings, provide a steel float finish to channel inverts and faces of kerb and broomed finish to vehicular crossing and ramps. Brooming must be transverse to the direction of travel.  Protect the concrete surface from rain during and after surface finishing and until final set.	Once / Prior to Survey		S	S		Visual Inspection  Project Quality Plan																				
3. Conformity																													
3.1	Conformity	R15 Cl 4	All finished surfaces must conform to the lines, levels, grades, thicknesses and cross sections shown on the Drawings within the specified tolerances.  The tolerances stated in AS 2876 for irregularities in the bedding layer, level of the bedding layer, horizontal alignment, level, deviation from a 3 m straightedge, deviation on vertical curves, and profile dimensions also apply, except that the level of the constructed channel lip must not vary by more than 0 mm above or 10 mm below the adjoining pavement surface at any point.  Frequency of conformity testing as per Annexure R15/L (see below): <table border="1" data-bbox="744 1171 1748 1440"> <thead> <tr> <th>4.1</th> <th>Finished K&amp;C:</th> <th>AS 2876, Survey</th> <th>Every 10 m</th> </tr> </thead> <tbody> <tr> <td></td> <td>Horizontal alignment</td> <td></td> <td></td> </tr> <tr> <td></td> <td>Level</td> <td></td> <td></td> </tr> <tr> <td></td> <td>Deviation from 3 m straightedge</td> <td></td> <td></td> </tr> <tr> <td></td> <td>Deviation on vertical curve</td> <td></td> <td></td> </tr> </tbody> </table>	4.1	Finished K&C:	AS 2876, Survey	Every 10 m		Horizontal alignment				Level				Deviation from 3 m straightedge				Deviation on vertical curve			During concrete delivery		S	S		Concrete Docket  Survey Report  Concrete Pour Record
4.1	Finished K&C:	AS 2876, Survey	Every 10 m																										
	Horizontal alignment																												
	Level																												
	Deviation from 3 m straightedge																												
	Deviation on vertical curve																												

REVIEW BY PROJECT MANAGER									
Any non-conformances?		<input type="checkbox"/> YES	<input type="checkbox"/> NO	Nos:		Closed Out	<input type="checkbox"/> YES	<input type="checkbox"/> NO	
All work has been satisfactorily completed.				<input type="checkbox"/> YES	<input type="checkbox"/> NO				
Name			Signature			Date			