

Doc ID: FH-DP1-PM-ITP006

**Rev:** 01

| Client: Melbourne Airport (APAM)        | Contract No: CP1002 |             | Prepared By: Mukaram Mohammad |                  |  |
|---|---------------------|-------------|-------------------------------|------------------|--|
| Project: MAPMP 2.0 – DP1                |                     | Reviewed By | <b>/:</b> Michael Natalizio   | Date: 27/09/2023 |  |
| Construction Process: Surface Treatment |                     | Approved By | <b>/</b> : Jordan Nicolaou    | Date: 27/09/2023 |  |

Specifications: Technical Specification – MAPMP 2.0 – DP1 | No. 60692389-PS-01-AV-0001 | Revision 1 – 27 March 2023

**Structure / Component:** 

|  | Lot No: Lot Details: | Lot size/Quantity: | Date: |  |
|--|----------------------|--------------------|-------|--|
|--|----------------------|--------------------|-------|--|

| Item | Task/Activity  |  | Inspection/Test   |  |                               |                      | HP/ WP/            |                  | Checked by: |                 |      |  |
|------|--|--|---|--|-------------------------------|----------------------|--------------------|------------------|-------------|-----------------|------|--|
| No.  | Description  | Frequency                              | Acceptance Criteria   | Reference<br>Documents                               | Inspection/<br>Test<br>Method | Record of conformity | AP/ IP/<br>TP/ SCP |                  | AECOM       | Fulton<br>Hogan | Date |  |
| 1.0  | Preliminary Activities – Permits, Documentation, Approvals, Survey Documentation |  |   |  |                               |                      |                    |                  |             |                 |      |  |
| 1.1  | Check for correct documentation  | Prior to commencing any activity       | Current revision drawing is being used including the Subcontractor's copy.  Current revision to be obtained via Aconex.   | Drawings<br>and<br>drawing<br>registers<br>on Aconex | Visual<br>inspection          | This ITP signed      | HP*                | Project Engineer |             |                 |      |  |
| 1.2  | Implementation of all measures and controls                                      | Prior to commencing any activity       | All necessary measures and controls are being implemented, that is: PSP, EMP, TMP, SWMS & WP  | PSP,<br>EMP,<br>TMP,<br>SWMS,<br>WP                  | Visual<br>Inspection          | This ITP signed      | HP*                | Project Engineer |             |                 |      |  |
| 1.3  | Definition of the work area  | Prior to commencing any activity       | Work area has been cleared and limits of works defined on site.   | Drawings   | Visual<br>Inspection          | This ITP signed      | HP*                | Project Engineer |             |                 |      |  |
| 1.4  | Material Sources –<br>Conformance Test<br>Certificates/Reports                   | Prior to<br>commencing<br>any activity | Details of the constituent materials used in the Polymer Modified Emulsion (PME) seal coat along with material test certificates (binder and fine aggregate) to be submitted to Contract Administrator at least 2 weeks before commencing any work. | CI 16.3  | Verify                        | Aconex<br>Submission | НР                 | Project Engineer |             |                 |      |  |



**Doc ID:** FH-DP1-PM-ITP006

**Rev:** 01

Client: Melbourne Airport (APAM)

Contract No: CP1002

Prepared By: Mukaram Mohammad

Project: MAPMP 2.0 – DP1 Reviewed By: Michael Natalizio Date: 27/09/2023

Construction Process: Surface Treatment Approved By: Jordan Nicolaou Date: 27/09/2023

Specifications: Technical Specification – MAPMP 2.0 – DP1 | No. 60692389-PS-01-AV-0001 | Revision 1 – 27 March 2023

**Structure / Component:** 

| Item | Task/Activity                      |  | Inspection/Test  |                        |                               |   | HP/ WP/            | Responsibility   | lity Checked by: |                 |      |
|------|------------------------------------|--|--|------------------------|-------------------------------|---|--------------------|--|------------------|-----------------|------|
| No.  | Description                        | Frequency  | Acceptance Criteria  | Reference<br>Documents | Inspection/<br>Test<br>Method | Record of conformity                              | AP/ IP/<br>TP/ SCP |  | AECOM            | Fulton<br>Hogan | Date |
| 2.0  | Materials                          |  |  | l                      |                               | l   | l                  |  |                  |                 |      |
| 2.1  | PME Seal Coat                      | Prior to commencing any activity                         | Jet Black, a proprietary PME seal coat surface treatment will be used. The product is to be used without any water or other substance being added to dilute the product without written approval by Contract Administrator                     | Cl 16.3                | Verify                        | This ITP signed                                   | HP*                | Site Engineer  |                  |                 |      |
| 3.0  | Preparation Preparation            |  |  |                        |                               |   |                    |  |                  |                 |      |
| 3.1  | Surface Preparation                | Prior to commencing any works                            | Existing and new surfaces must be thoroughly swept clean and dry prior to application. All loose material, lichen, weed growth, dust and silt must be removed.   | Cl 16.3.1              | Visual<br>Inspection          | This ITP signed                                   | HP*                | Site Engineer  |                  |                 |      |
| 3.2  | Masking                            | Prior to commencing any works                            | All fixtures and features within the extent of works are to be masked or protected by some means to prevent any contamination or discolouration. Any affected line marking will be reinstated at end of each shift, unless approved otherwise. | CI 16.3.2              | Visual<br>Inspection          | This ITP signed                                   | HP*                | Site Engineer  |                  |                 |      |
| 3.3  | Surface Preparation<br>Approval    | Prior to commencing any works                            | Contract Administrator / Principal's Design<br>Consultant to inspect surface preparation prior to<br>commencing.   | Cl 16.3.1              | Verify                        | Aconex<br>Correspond<br>ence / This<br>ITP Signed | НР                 | Site Engineer Contract Administrator / Principal's Design Consultant |                  |                 |      |
| 3.4  | Surface Texture & Friction Testing | Two Random<br>test points<br>(Pre & Post<br>application) | Two random test points (Pre and Post application) will be undertaken for surface texture and Friction Testing.   | Cl 16.3.1              | Verify                        | Results for info only                             | TP                 | Site Engineer  |                  |                 |      |



**Doc ID:** FH-DP1-PM-ITP006

**Rev:** 01

Client: Melbourne Airport (APAM)

Contract No: CP1002

Prepared By: Mukaram Mohammad

Project: MAPMP 2.0 – DP1 Reviewed By: Michael Natalizio Date: 27/09/2023

Construction Process: Surface Treatment Approved By: Jordan Nicolaou Date: 27/09/2023

Specifications: Technical Specification – MAPMP 2.0 – DP1 | No. 60692389-PS-01-AV-0001 | Revision 1 – 27 March 2023

**Structure / Component:** 

| Item | Task/Activity                 |                                      | Inspection/Test   |                        |                               |                      | HP/ WP/            | Responsibility | Checked by: |                 |      |
|------|-------------------------------|--------------------------------------|---|------------------------|-------------------------------|----------------------|--------------------|----------------|-------------|-----------------|------|
| No.  | Description                   | Frequency                            | Acceptance Criteria   | Reference<br>Documents | Inspection/<br>Test<br>Method | Record of conformity | AP/ IP/<br>TP/ SCP |                | AECOM       | Fulton<br>Hogan | Date |
|      |                               |                                      | Friction testing will be undertaken with British Pendulum swing test (AS 3661:1993) and   |                        |                               |                      |                    |                |             |                 |      |
|      |                               |                                      | Surface texture depth by Sand Patch Testing.  |                        |                               |                      |                    |                |             |                 |      |
|      |                               |                                      | Results for both will be provided for information purposes only.  |                        |                               |                      |                    |                |             |                 |      |
| 4.0  | Application                   |                                      |   |                        |                               |                      |                    |                |             |                 |      |
| 4.1  | Applying Surface<br>Treatment | During surface<br>treatment<br>works | PME seal coat to be applied by spraying using a purpose-built sprayer that incorporates a horizontally mounted paddle stirrer. Manual spreading using paint rollers may be used for minor touch ups as required.  Blast Pavements areas to be hand sprayed, to avoid damaging the pavement with heavy construction plant. Application rates will be included in daily record sheets.  | Cl 16.3.3              | Visual<br>Inspection          | This ITP signed      | HP*                | Site Engineer  |             |                 |      |
| 4.2  | Rate of Application           | During surface<br>treatment<br>works | Application rate must be minimum of 1.0 litre/m², unless otherwise noted on drawings. Where existing surfaces are very coarse a further application of 0.5 litres/m² to be applied. Contractor to make allowance for average application rate of 1.25 litres/m². Where application rate is above 1.25 litre/m², the PME must be applied in two even coats of a minimum 0.5 litres/m².  Application rates will be included in daily record sheets. | Cl 16.3.3              | Verify                        | This ITP signed      | HP*                | Site Engineer  |             |                 |      |



**Doc ID:** FH-DP1-PM-ITP006

**Rev:** 01

Contract No: CP1002 Prepared By: Mukaram Mohammad Client: Melbourne Airport (APAM)

Project: MAPMP 2.0 – DP1 Reviewed By: Michael Natalizio Date: 27/09/2023

Construction Process: Surface Treatment Approved By: Jordan Nicolaou Date: 27/09/2023

Specifications: Technical Specification – MAPMP 2.0 – DP1 | No. 60692389-PS-01-AV-0001 | Revision 1 – 27 March 2023

**Structure / Component:** 

| Item | Task/Activity      |                                      | Inspection/Test  |                        |                               |   | HP/ WP/            | Responsibility                                 | Ch    | Checked by:     |      |
|------|--------------------|--------------------------------------|--|------------------------|-------------------------------|---|--------------------|--|-------|-----------------|------|
| No.  | Description        | Frequency                            | Acceptance Criteria  | Reference<br>Documents | Inspection/<br>Test<br>Method | Record of conformity                              | AP/ IP/<br>TP/ SCP |  | AECOM | Fulton<br>Hogan | Date |
| 4.3  | Trial Application  | Initial application                  | Trial sections will be undertaken to agree on application rates for each surface type. Trial sections will take place in areas that are part of the main works.  | Cl 16.3.3              | Verify                        | Aconex<br>Correspond<br>ence / This<br>ITP signed | НР                 | Site Engineer<br>Principal's<br>Representative |       |                 |      |
| 4.4  | Ambient Conditions | During surface<br>treatment<br>works | Surface treatment to be applied at minimum temperature of 15°C and rising. It is the contractor's responsibility to decide when to stop the application allowing sufficient time (depending on weather conditions) for the material to cure. | Cl 16.3.3              | Inspection                    | This ITP signed                                   | HP*                | Site Engineer                                  |       |                 |      |

#### Final Inspection

On behalf of Fulton Hogan it is hereby certified that the Works represented by the items of work listed have been tested in accordance with the Project Quality Plan and conform in all respects with the requirements of the Contract.

**Print Name:** Position: Signature: Date:

Legend:

| HP  | Hold Point                 | Work shall not proceed past the HP until released by the Superintendent | IP  | Inspection point         | Formal Inspection to be done and recorded                          |
|-----|----------------------------|---|-----|--------------------------|--|
| HP* | Fulton Hogan Hold<br>Point | Work shall not proceed past the HP* until released by Fulton Hogan      | TP  | Test Point               | Product compliance test to be undertaken and recorded/reported     |
| WP  | Witness Point              | An inspection which must be witnessed by the Superintendent             | SCP | Survey conformance point | A qualified surveyor to check product/section/structure and report |
| AP  | Approval Point             | Written or verbal approval given by the Superintendent                  |     |                          |  |