

Arc Plastering (Aust) Pty Ltd

Inspection and Test Plan

BLL ITP No. 01
Reviewed by:
Review date:

Ceilings

Ceilings are installed in accordance with:

- AS/NZS 2785:2020 Suspended ceilings Design and installation
- AS 1170.0 Structural Design Actions Part 0: General Principles
- AS 1170.4 Structural Design Actions Part 4: Earthquake Actions in Aus

Project: Frankston Hospital Redevelopment	
Area/Zone:	
Level:	

PREPARED BY: Inez Giannetti	gen
Date: 22/02/2024	Signature:
ITP Revision No: 02	Position: Project Administrator
APPROVED BY: Pat Moore	
Date: 22/02/2024	Signature:
	Position: Company Director

VEV	
KEY	H – Hold Point (mandatory) H(A) Local Authority Inspection
	X – Self Inspection by performer of work H(C) Consultant Inspection
	S – Surveillance or Monitoring
	Inspection Frequency: To be completed at zone completion

	INSPECTION & TEST ITEMS		ACCEPTANCE CRITERIA	RECORD AND COMMENTS				
Item No.	(Include Description, Characteristics &	Inspection Procedure	Specification / Standard / Drawings	Arc Pl	astering	Len	dlease	Comments
140.	Necessary Inspections)	Troccaure		Key	Sign	Key	Sign	

1.	Approve Samples as follows: - Manufacturer's / supplier's recommendations - Product Data - Review CiDD Alerts and Guidelines - Engineering design recommendations - Seismic Design and compliance certificate of framing and fixings provided to Lendlease and approved If applicable, ensure prototype is built / supplied on site	Prior to Delivery	At project commencement, ensure samples reflect: - Architectural specifications and latest: - Material finishes schedule - Drawings Drawings: Rev:	S	S	
2.	Check delivery of Ceiling Framing as follows: - Type and material - Finish - Size and Section Check delivery of Ceiling linings as follows: - Type and material - Grade or Class - Colour, Finish and Texture - Size and Thickness - Squareness and Flatness - Edge Profile	Visual Inspection upon delivery	Check delivery dockets / checklist to ensure: - Orders comply with design documentation - Deliveries match orders Ensure the below can be provided for all materials (where appropriate) and upon completion of sections: - Traceability - Certificates of Compliance	S	S	

3.	Complete set out of ceiling as follows: - Structure is stripped and free from debris - Ceiling is set out as per plans and provided RL - Levels - Identify ceiling codes by framing type and lining applied - Ceiling framing specification required - Sequence in which the frame work must be installed - Method of installation - Reference revision floor plans	Visual Inspection prior to framing commencem ent	Ensure ceiling set out is in accordance with: - Architectural Drawings - Builders works Drawings - Coordinated Services Drawings - Provided RL Progression photos to be documented Drawings:	н	S	
4.	- Identify Services mark outs Ceiling frame work as follows: - Frame work is installed to set out - Fixings as per manufacturer's guidelines - True and plumb - Installation of steel framing as per engineers' details for the ceiling type	Visual Inspection prior to fixing ceiling linings	Ensure ceiling frame work is installed in accordance with: - Architectural Drawings - Design Specifications - Latest Drawing References and Revisions Progression photos to be documented Hold point. Sign off by other trades witnessed Drawings:	н	S	

5.	Overall lining installation as follows: a. Ceiling Linings - Type and Material - Colour and Finish - Size and Thickness - Neatness of Cutting - Fixing and Jointing - Squareness and Flatness - Smoothness and Uniformity - Lapping and Staggering b. Control Joint - Control Joint Locations c. Insulation - Insulation is installed as per acoustic and thermal requirements	Visual Inspection upon installation of lining	Drawings:	х	S	
6.	External Works / Inspections to be completed Prior to Closure of Ceiling: - Services rough in completed - Lendlease Inspections Completed - Insulation Installed	Visual Inspection Prior to Closure	Ensure the completed works is installed in accordance with: - Architectural Drawings - Design Specifications - Latest Drawing References and Revisions - Verify with Lendlease: Pre-close up checklist is completed Progression photos to be documented Hold point. Sign off by other trades witnessed Drawings:	х	S	Pre-close Checklist Completion Date:

7.	Closing in of Ceilings: - Type and Material - Colour and Finish - Size and Thickness - Neatness of Cutting - Fixing and Jointing - Squareness and Flatness - Smoothness and Uniformity - Lapping and Staggering - Set and Sand Ceiling - Control Joint Locations	Visual Inspection upon completion of works	Ensure the completed works is installed in accordance with: - Architectural Drawings - Design Specifications - Latest Drawing References and Revisions Progression photos to be documented Hold point. Sign off by other trades witnessed Drawings:	н	н		
8.	ARCHITECTURAL NOTIFICATION OF FINAL INSPECTION Notice of Inspection: - Correct all Defects - Supply Certificate of Compliance	Upon Completion	Ensure Final Works Completion is in accordance with: - Client Defects List - Architectural Drawings Drawings:	н			

VERIFICATION IDENTITY	COMPANY REP. WITH AUTHORITY	SIGNATURE / INITIAL	ATTACH
Lendlease			☐ Product Details
Arc Plastering			☐ Sample Material