

Attention: Lockwood Flooring

1/8 Vella Drive, Sunshine West VIC 3012

Project Name: Victoria University Building E

Builder: Multiplex

Installer: Lockwood Flooring Australia Pty Ltd

Timber - INSPECTION TEST PLAN									
	Task	Complete	Pass	Date					
1	Working to latest plan revisions and check latest correspondence								
2	Prior works checks								
	Area free of building debris and trade tools								
	Walls plastered and first coat of paint								
	All adjacent finishes completed and ready to be finishes. Area to be flagged if LF cannot finish 100%								
3	Specification checks - Correct materials as per finishes schedule and sample approvals								
4	Installation procedure as per manufactures recommendations and AUS standards -								
	Barridcaded areas								
	Vac and clean area								
	Floor prep (grind, MB, 3mm) as required								
	Ensure joinery kickers, skirting boards etc removed where possible								
	Set out Rezil sleeper system as per manufacturer recommendations								
	Set out solid timber to sleepers								
	Install timber with recommended adhesive and secret nails								
	Allow for expansion gaps at perimeter and to fixtures								
	Sand and seal timber as per manufacturer recommendations								
5	Protection - corflute plastic								
6	Confirm material warranty applies								
7	Confirm installation warranty 12 months applies								
8	Care and maintenance as per O&Ms								



Level	Area	Complete	Pass	Date	Sign	Notes