Inspection & Test Plan

Contractor Name: Wadsworth Contracting NZ Ltd Process: Window Installation ITP No: WAD-

| No. | Inspection / Test | Responsibilty | Specification Reference | Conformance Criteria | Method | Frequency | | tness Requ | | Record or Checklist |
|-----------|--|---------------|---|---|--------------------------|---|--------|------------|--------|------------------------------------|
| D 1: : | Point | | | Summary | | | SubCon | СРВ | Client | Reference |
| Prelimina | ary Inspections & Tests I Drawings & | : CPB | Construction drawings & | Drawings issued as for | Document | All Windows | W/H | W/H | 1 | Specification & |
| | Specifications | | technical specifications | Construction | transmittals (aconex) | 7 III VVIII GGWG | .,,,, | .,,,,, | | Drawing Document Register |
| ; | 2 Take Delivery of Windows | WADS | 0171-5.8B | Follow delivery process in QMP | Visual | Per delivery | I | | | ITP Checklist |
| ; | 3 Preinstall Window Checks | WADS / CPB | 0453-1.7 | Arange to inspect all openings with CPB in-line with the ITP checklist (point 3) | Visual | Per Window | H/I | H/I | | ITP Checklist |
| Construc | tion (in process) Inspe | ction Points: | 1 | 1 / | 1 | | | | | 1 |
| , | Window installation (part 1) | WADS | 0451-3.3 | WMS, Shop Drawings & MODE Details | Visual | Per Window | W | | | ITP Checklist |
| , | 5 CPB / IR Inspections (part 1) | СРВ | | As per WCT#7 Inspection of Fixings & Fastenings | Visual | As required | | W/H | | ITP Checklist |
| | 6 window Installation (Part 2) | WADS | 0451-2.10, 0811-3.4, 0812-2 & 0812-3.3 | Applied in-line with manufacturers data / Technical Data Sheets / Glass Undamaged & correct type as noted on PDS FC SD | Visual | Per Window | W | | | ITP Checklist |
| Completi | on Inspection & Test | • | • | | • | • | | • | • | |
| , | 9 Final Installation Checks | WADS | 0453-1.7 | Inspect all installation in-line with checksheet & manufacturers installation guidelines | Visual | Per Window | W | | | ITP Checklist |
| 10 | CPB / IR Inspections (part 2) | СРВ | 0453-1.8 | Arange to inspect all doors with the CPB representative prior to handing over to PDS for hardware installation | Visual | Per Window | W/H | W/H | | ITP Checklist |
| 1 | Site Hose Testing for External Windows | WADS / CPB | 0451-1.9 | As per CWCT's standard for systemised building envelope | Visual | If required - min 5% by length of all critical joints at agreed locations with | W | W | | Testing Results / ITP Checklist |

Doc: ITP/PL
Sheet: Page 1 of 2
Revision: 01
Date: 06/07/2022
Prepared by: Brock Wadsworth
Position: General Manager

CPB – Waikeria Prison Development INSPECTION & TEST PLAN WINDOW INSTALL



| Building | Relevant Drawings | |
|---------------|-------------------|--|
| Level | | |
| Window Number | | |

| Item | Inspection / Test / Approval Point and Acceptance Criteria | Inspection/ Test Method /Standard / Specification | Level of Insp. | Name | Sign off | Date |
|------|---|--|---|------|----------|------|
| 1 | Prior to Commencement – The following documentation are completed and approved: 1. Shop drawings submitted and approved (BY PDS) | | Hold Point | | | |
| 2 | Take Delivery of Window Units: The window has been identified and is the correct size to the shop drawings The window is sound & undamaged. No rusting to frame, or doorleaf. | Visual | Inspection Point | | | |
| 3 | Preinstall Door Checks / Openings Prepared to Receive Windows: 1. Opening has been allocated by CPB 2. The window type is known and has been identified for fire rating, acoustic and containment | Visual | Inspection Point / Hold Point | | | |
| 4 | Window Installation (Part 1): Shop Drawings and typical details for appropriate window install have been sighted & understood. Check frame to ensure any penetrations or possible grout leak points not accessible after install are sealed (if applicable). The correct fixings have been used, are fully driven home, and tensioned. The head of fixings is not covered and has not been sealed. Correct & adequate packers have been used. Packing is trimmed back so as not to impede correct sealant depth or wall lining install. The window is installed plumb, square, and at the correct wall liningschedule. | Visual | Inspection Point / Hold Point | | | |
| 5 | CPB Sign Off (Part 1): 1. CPB to complete their QA checks on installed units, including completing witness point of our install to this point. | Visual | Inspection Point / Hold Point / Witness Point | | | |
| 6 | Window Installation (Part 2): Sealant is applied to correct depth on back rod as required. Sealant is set back far enough to receive Non pick sealant by subsequent trade in prisoner accessible areas (if applicable). The head of the fixing bolts is packed & sealed using correct sealant filler. Before grouting can commence, the sealant must have been allowed to fully cure Check for any potential leak points for grouting. Leaf to frame clearances checked prior to grouting Open Glass Pallet & check glass is undamaged, correct sizes including type & thickness Protective Film to glass is pealed back enough to allow sealant to bond fully to glass Glazing tape set to 6mm from edge of glass to achieve correct sealant depth DOWSIL 791 silicon weatherproofing sealant applied to exterior glazing in accordance with installation instructions | Visual | Inspection Point | | | |
| 9 | Final Checks 1. Window has been sealed 2. Window has been grouted (ifapplicable) 3. Window has no damage or rustvisible 4. Glass checked for damage, scratches & ensure protective film is still in place 5. Sealant continuous, clean & no air pockets 6. All fixings installed & tightened with good hold & no signs of stripping 7. Window has been cleaned and is in a satisfactory standard to hand over to the subsequent trade (Hardware install by PDS) CPB Sign Off (Part 2): | Visual Visual | Inspection Point | | | |
| 11 | CPB to complete final checks & sign-off unit Site Hose Testing for External Windows: Output Description: | Visual | Point / Hold Point Inspection Point / Test | | | |
| | Each window is to be site hose tested by approved & certified water testing specialists. Test Results to be included with this ITP | | Point | | | |

Doc: ITP/PL
Sheet: Page 2 of 2
Revision: 01
Date: 06/07/2022
Prepared by: Brock Wadsworth

General Manager

Position:

CPB – Waikeria Prison Development INSPECTION & TEST PLAN WINDOW INSTALL



| Building | | Relevant Drawings | | | | | |
|----------------------|----------------------|-------------------|--|--|--|--|--|
| Level | | | | | | | |
| Window Number | | | | | | | |
| | | | | | | | |
| T | | | | | | | |
| Additional Comments: | Additional Comments: | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |