**Inspection and Test Plan (ITP)** 

**HSEQ Form** 

ITP No: R132 (Ed3 Rev5)	Process: Guard Rail Barriers	Safety Project:	Sydney Rd / Common St RAB, Goulburn	. Work Area / Lot No	
-------------------------	------------------------------	-----------------	-------------------------------------	-------------------------	--

	Process Step	Criteria/Test Method/Spec	Reference document	Record of conformity	Type of Record	Responsible Position	Acceptance/Comments  □Completed □Not completed
1	Confirm safety barrier type &	Check design drawing,	RF series Design	Verification	IP	Project	- Completed - Not completed
'-	end treatment	correct type of barrier,	dwgs,	Checklist	II II	engineer	
	[] W-Beam	transitions and/or end	R132.2.1	CHECKIIST		erigirieer	
	[] Thrie Beam	connection and any	102.2.1				
	[] Thrie Beam Transition	additional material					
	[] End Terminal	component					
	Barrier Label:	requirements					
2.	Obtain and submit Certificate of	☐ Obtain Certificate of	R132.2.3 &	Certificate /	IP	Project	
	Compliance for the barrier	Conformance from	R132.4.1	Verification	"	engineer	
	systems	supplier to R132	102.4.1	Checklist		Crigiricoi	
	cyclemic	Specification and submit		On Continot			
		to PV Representative at					
		least 7 days prior to					
		proposed use of					
		materials.					
		□ For galvanised steel					
		components, include a					
		manufacturer's					
		certificate of compliance					
		certifying the zinc					
		coating mass is in					
		accordance with					
		AS/NZS 4680					
		requirements, or, for					
		components of					
		proprietary safety barrier					
		systems or devices, the					
		manufacturer's					
		recommendations and					
		any specified TfNSW					
		requirements					

Title: Inspection and Test Plan (ITP) Version 1 Revision 0 Effective Date: 14 October 2022 | Page 1 of 11



ITP No:	R132 (Ed3 Rev5)	Process: Guard Rail Barriers		Sydney Rd / Com RAB, Goulburn	nmon St Job No:	Work A / Lot No	
	onformance of ed safety barrier ls	Verify safety barrier system components are in accordance with R132, design drawings and manufacturer's recommendations:  Steel components  Bolts, Nuts & Washers  Protective treatment Curving steel rails Plastic members as per manufactures details Powder coating complies with AS 4506	R132.2.4, R132.2.6, R132.2.7, R132.2.9, TfNSW Requirements & Design dwgs	Verification Checklist	IP	Project engineer	
•	onformance of tors & Retro-reflectors Is	□ Delineation unit in accordance with TfNSW STD dwg R0710-18 details □ Retroreflective materials must comply with AS 1906.1 or AS 1906.2 as appropriate	R132.2.8, R132.4.6 & TfNSW dwg R0710- 18	Certificate of Compliance	AP	Project engineer	

Title: Inspection and Test Plan (ITP) Version 1 Revision 0 Effective Date: 14 October 2022 | Page 2 of 11



5. Inspect guard rail safety barrier items upon delivery  Inspect supplied safety barrier items upon delivery  Inspect supplied safety barrier system components are in accordance with R132, design drawings and manufacturer's recommendations and they are not damaged or defective.  Components shall be marked in text 3 20mm high, the following Information:  Manufacture's name - Batch number, or date of manufacture - Strength grade and base metal thickness of the steel rails  Verify galvanizing is undamaged on curved components.  6. Verify underground & overhead services have been identified  Services available to add to permit underground with the services available to add to permit undergroused.  WHSMP  Ground  Penetration & Penils  Overhead Services  Project engineer  Project							
5. Inspect guard rail safety barrier items upon delivery  Inspect supplied safety barrier items upon delivery  Inspect supplied safety barrier system components are in accordance with R132, design drawings and manufacturer's recommendations and they are not dramaged or defective.  Components shall be marrked in text ≤ 20mm high, the following Information:  - Manufacture's name - Batch number, or date of manufacture - Strength grade and base metal thickness of the steel rails  Verify underground & overhead services have been identified  6. Verify underground & overhead services have been identified  - As-built for new services available to add to permit  Working near  Overhead Services  R132.4.1.1 & Receival Inspection  R132.4.1.1 & R23.4.1.1 & R24.1.1 & R2	ITP No: R132 (Fd3 Rev5) P	rococci	Safety Project:	Sydney Rd / Com	nmon St Job No:		
items upon delivery    barrier system components are in accordance with R132, design drawings and manufacturer's recommendations and they are not damaged or defective.   Components shall be marked in text ≤ 20mm high, the following Information:   Manufacture's name   Batch number, or date of manufacture   Strength grade and base metal thickness of the steel rails:   Verify underground & overhead services have been identified   Utilise current Ground penetration Permit or if new permit is required verify:   Dial Before You Dig contacted   As-built for new services available to add to permit   Working near Overhead Services   Verthead Services   Working near Overhead Services   Verthead Services   V	11102 (20011010)	Barriers		RAB, Goulburn		/ Lot No	
contacted  As-built for new services available to add to permit  Working near Overhead Services	Inspect guard rail safety barrier items upon delivery      Verify underground & overhead	Inspect supplied safety barrier system components are in accordance with R132, design drawings and manufacturer's recommendations and they are not damaged or defective.  □ Components shall be marked in text ≤ 20mm high, the following Information:  - Manufacture's name  - Batch number, or date of manufacture  - Strength grade and base metal thickness of the steel rails  □ Verify galvanizing is undamaged on curved components.  Utilise current Ground Penetration Permit or if new permit is required verify:	R132.4.1.1 & R132.2.2	RAB, Goulburn  Receival Inspection Checklist  Ground Penetration & Overhead Services	IP	Project engineer  Project engineer and	
Permit is obtained		<ul> <li>□ Dial Before You Dig contacted</li> <li>□ As-built for new services available to add to permit</li> <li>□ Working near</li> </ul>					

Title: Inspection and Test Plan (ITP) Version 1 Revision 0 Effective Date: 14 October 2022 | Page 3 of 11



ITP No: R132 (Ed3 Rev5) P	Process: Guard Rail Barriers	Safety Project:	Sydney Rd / Cor RAB, Goulburn	nmon St Job No:	Work A	
7. Set out	Verify pegs are in the ground (or paint marks on hard ground) that mark the start and finish points and line of the safety barrier, transition and end treatments inc the line of flare if applicable, prior to commencing construction. Measure offsets for flares from a line parallel to the adjacent lane line.	RF Design dwgs, R132.4.1 & G71	Verification Checklist	IP	Surveyor	
Notify PV Representative to inspect set out of safety barrier	Notification that the set out is in accordance with R132 Specification, the Design drawings and manufacturer's recommendations, ≥ 2 full working days before the proposed commencement of installation of posts.	R132.4.1.2	Hold Point	HP	PV/Project engineer	





ITP No: R132 (Ed3 Rev5)	Process: Guard Rail Barriers	Safety Project:	Sydney Rd / Com RAB, Goulburn	mon St Job No:	Work Are / Lot No	a
Constructing a safety barrier on a road open to traffic	Commence work at the end closest to approaching traffic, except where the barrier connects at its departure end to a fixed object such as the end of a bridge.  Commission end treatments and transitions at the earliest practicable time. Provide temporary end treatments until the permanent treatment is	R132.4.1.3	Verification Checklist	IP	Project engineer	



ITP No: R132 (Ed3 Rev5)	Process: Guard Rail Barriers	Safety Project:	Sydney Rd / Cor RAB, Goulburn	mmon St Job No:	Work A	
Installation of guard rail posts by post driving	Installation of the posts must comply with the following requirements:  Posts must be installed to the depth, line and spacing shown on the Design drawings, and to the tolerances in R132.4.5;  Installation process must not cause any structural damage to the post, including any soil plates attached to the post  Installation must not cause any damage to the pavement beyond 100 mm from any part of any post, including any soil plate attached to the post;  When a lateral force of 1 kN is applied in any direction within the top 200 mm of an installed post but before the rail is secured, the movement of the post at ground level must be not more than 3 mm;  Backfill material around the steel tubes and soil plates of gating leading end treatments,	R132.4.2 R132.4.5 & Manufactures Docs	Verification Checklist	IP	Foreman	

Title: Inspection and Test Plan (ITP) Version 1 Revision 0 Effective Date: 14 October 2022 | Page 6 of 11



**Inspection and Test Plan (ITP)** 

**HSEQ Form** 

ITP No: R132 (Ed3 Rev5)	Process: Guard Rail Barriers	Safety Project: S	Sydney Rd / Common RAB, Goulburn	St Job No:	Work Area / Lot No	
	must be compacted to a minimum 95% Relative Compaction, measured in accordance with Test Method TfNSW T166;  Disturbed pavement or ground around a post must be trimmed and compacted to a dense, tight, smooth and sealed condition so that resistance to water penetration is similar to that of the adjacent surface.					



**Inspection and Test Plan (ITP)** 

**HSEQ Form** 

ITP No: R132 (Ed3 Rev5)	Process: Guard Rail Barriers	Safety Project:	Sydney Rd / Com RAB, Goulburn	mon St Job No:	Work A	
Excavating holes for post installation where post driving is unsuited	□ Where post is to be installed through a bound pavement layer carry out excavation or pre-boring to achieve a min. hole dia. of 400 mm. Extend hole dia at least within 300 mm of the level of the bottom of the installed post. □ Locate each hole so the post will be positioned centrally or towards the nearest traffic lane in the prebored hole. □ Backfill around posts must be clean, well graded, noncementitious granular material or material obtained from excavating the post holes, provided any different material types from within a hole are placed to match surrounding layers.	R132.4.2.1	Verification Checklist	IP	Foreman	



ITP No: R132 (Ed3 Rev5)	Process: Guard Rail Barriers	Safety Project:	Sydney Rd / Co RAB, Goulburn	mmon St Job No:	Work Area / Lot No
Post construction tolerances	□ Posts installed at correct direction, visually smooth and regular and within tolerance height: +/-20mm, - line: +/-20mm in plan view, - verticality (to the ground at the front): +/-15mm at the top, or to manufacturer's recommendations. □ Tolerance on post spacing must be +/-25 mm. The deviation of the top of any post from a straight line joining the tops of the posts on either side must not exceed 10 mm, after allowing for horizontal and vertical curves.	R132.4.5.1 R132.4.5.2 & Figure R132.1	Verification Checklist	IP	Project engineer
Installation of rails	Guard rails are installed to the posts as per manufactures manual installation information, with correct direction, overlapping, and height as detailed on the manufactures associated technical drawings	Manufactures Docs	Verification Checklist	IP	Project engineer





ITP No: R132 (Ed3 Rev5)	Process: Guard Rail Barriers	Safety Project:	Sydney Rd / Co RAB, Goulburn	mmon St Job No:	Work Ar / Lot No	ea
Install end treatments	Install as per manufactures manual installation information and associated technical drawings	Manufactures Docs	Verification Checklist	IP	Project engineer	
Installation of delineators / retro-reflective units	□ Safety barrier delineators are to be spaced to comply with AS 1742.2 or at 20m centres, whichever gives the closer spacing □ As per TfNSW STD dwg R0710-18 mounting plates shall be attached to the inside of the posts using M6x25 hex bolt with nut and washer, or other approved fastening system. □ Arrange delineation units so that drivers approaching from either direction will see only: (a) red retro-reflectors on their left; (b) white retro-reflectors on their right on two-way carriageways; (c) yellow retro- reflectors on their right on one-way carriageways and medians separating traffic in opposing directions	R132.4.6 & TfNSW STD dwg R0710 -18	Verification Checklist	IP	Project engineer	

Title: Inspection and Test Plan (ITP) Version 1 Revision 0 Effective Date: 14 October 2022 | Page 10 of 11



	Guard Rail	Safety Broject:	Sydney Rd / Cor	mmon St	Work Area		
ITP No: R132 (Ed3 Rev5)	Process: Barriers	Project:	RAB, Goulburn	Job No:	/ Lot No		
						•	
Obtain approval for opening of traffic (if applicable)	Submit, at least three clear working days before the proposed exposure of the safety barrier system without fully operational end treatments, full details of your proposals together with a risk assessment of your proposals.	R132.1.4	Hold point	HP	PV/Project engineer		
REVIEW BY PROJECT MANAGER						1	
Have tests passed?			YES/NO Test Report No:				
Is all testing as per specified frequen	cv?		YES/NO				
Are earthworks within location and le			YES/NO				
Have all RMS Hold Points been released?			YES/NO				
Any nonconformances?					For Clos	ed Out: YES/NO	
All work has been satisfactorily comp	eleted.		YES/NO			. 23/110	
· ·	ot Manager	Date	•				

Prepared By: Mohammed Almalome Approved By: Date Approved

Title: Inspection and Test Plan (ITP) Version 1 Revision 0 Effective Date: 14 October 2022 | Page 11 of 11

