

INSPECTION & TEST PLAN					
	Contract Name:	KEY	Date	Approved	Date
	Contract Name.	Perform (P)			
ITP 4 - SP204 TO SP528 (MANHOLES AND PIPELINE - TRENCHED)	7050 - DONALD ROAD CATCHMENT - WASTEWATER PIPELINE	Review (R)			
		Witness (W)			
		Hold (H)			
	· · · · · · · · · · · · · · · · · · ·				

							u (11)	
rask .	SPECIFICATION REFERENCE	ACTIVITY/TASK	INSPECTION BY	TASK TIMING OR TASK FREQUENCY	ACCEPTANCE CRITERIA	UCCL	FNDC	COMMENTS
MANHOLE/PIPELINE INSTALLATION	(TRENCHED)							
Manhole Excavation and Bedding	FNDC Engineering Standards 2023, Sheet 39	Visual check of excavation. Subgrade meets specification. Hardfill layer constructed as per project drawings.	UCCL	Prior to installing each manhole.	Subgrade meets minimum CBR of 5 (1.5 blows/50mm). Miniumum 150mm layer of GAP65, minimum CIV of 25.	н	н	
Materials Quality	FNDC Approved Material List	Visual check for approved materials, quality and condition.	UCCL	On arrival to site, prior to using materials.	Delivery dockets, photos.	W	R	
Manhole Installation	FNDC Engineering Standards 2023, Sheet 39	Manhole installed in correct position and to correct level as per Project Drawings and FNDC EES.	UCCL	On completion of installation of each manhole.	Completed manhole installation checklist, photos.	P	R	
Pipeline Excavation and Bedding	Donald Road Catchment - Wastewater Pipeline Specification, page 19. FNDC Engineering Standards 2023, Sheets 31-37	Visual check of excavation. Lower bedding layer constructed as per project drawings.	FNDC	Prior to laying pipe.	Acceptance by Engineer's Representative. Photos.	н	н	
Pipeline Installation	Donald Road Catchment - Wastewater Pipeline Specification, page 19.	Pipeline installed to correct invert levels and grade.	UCCL	On completion of each pipeline (manhole-to-mahole) prior to backfilling.	Acceptance by Engineer's Representative. As-builts drawings. Completed pipeline installation checklist, photos.	Н	Н	
Testing of Manholes and Pipelines	Donald Road Catchment - Wastewater Pipeline Specification, page 19.	Engineer's Representative to witness testing of manholes and pipelines.	FNDC	During testing of manholes and pipelines.	Acceptance by Engineer's Representative. Testing checklists.	Н	Н	
Sewer Connections (Household)	FNDC Engineering Standards 2023, Sheet 37	Visual check of connection.	UCCL	On completion of each connection.	As-built drawings. Photos.	Р	R	
Sewer Connection (to Existing Vastewater System)	Donald Road Catchment - Wastewater Pipeline Specification, page 19.	Inspection prior to connection into exisitng wastewater system.	FNDC	On completion of installation, prior to connecting to existing wastewater system.	Acceptance by Engineer's Representative.	Н	Н	