

INSPECTION AND TEST PLAN – CAPPING BEAM

| Date Poured | | Capping Beam | | | | Project No: 31-53 Cremorne St, Cremorne Concrete Mix: 40MPa mix Revision: | | |
|--------------------------|---|---|---|-----------------------|----------------------------------|---|----------------|------------------|
| Capping Beam No/s. | | MAXCON Signature & Date | | | REVISION. | | | |
| | | VERIFICATION | | | | INSPECTION POINT/ACCEPTANCE | | |
| Verification Point | Operational Activities | Reference | Acceptanc | e Criteria | Inspection Method & Frequency | Sign by whom | Sign & Date | Comments/ NCR |
| HP | PRIOR TO COMMENCEMENT • Confirm drawings are latest issue "For Construction". | Design and drawings | Submit design and drawings to MAXCON Obtain permit to work, sign SWMS Contract drawings, surveyor | | ASAP ASAP | LTE MAXCON Surveyor | | |
| HP | DIMENSIONS • Confirm height, width and depth of capping beam. Underside of Capping beam noted as R.L: | CI Drawings | Confirm with the relevant drawings and liason with Site Engineer if required | | Measure Prior to construction | LTE Foreman | | |
| IP | INSTALL REINFORCEMENT Reinforcement Steel Placed by LTE and inspected by Nominated Representative prior to concrete. | Rincovitch Design(JOB no 11007 S1001-S1041) | Engineer/Forman inspects and signs off the capping beam | | When required. | LTE Foreman | | |
| RP | SHOTCRETE QUALITY Shotcrete mix design submitted to LTE Engineer. Approval granted | Rincovitch Design(JOB no 11007 S1001-S1041) | Engineer/Forman inspec capping beam | cts and signs off the | Review When recieved | LTE Foreman LTE Engineer | | |
| | | | | | | | | |

MAXCON Capping Beam



INSPECTION AND TEST PLAN – CAPPING BEAM

| HP | QUALITY ASSURANCE • Shotcrete capping beam. Inspect the height, width and depth. | Architectural drawings and Rincovitch Design(JOB no 11007 S1001-S1041) | Engineer/Forman inspects and signs off the capping beam | Record When completed | LTE Foreman | |
|----|--|--|---|--|----------------|--|
| HP | COMPLETION OF CAP Capping beam works complete approval to proceed to next stage. | Rincovitch Design(JOB no 11007 S1001-S1041) | Engineer/Forman inspects and signs off the capping beam | Review Record Report When completed | LTE Foreman | |

| Verification Point | Abbreviation | Definition |
|--------------------|--------------|---|
| Hold Point | HP | A point in which an activity must not proceed beyond without the approval of the client's representative. |
| Inspection Point | IP | An activity in which measuring, monitoring, or testing one or more of the characteristics of the works, and comparing the results against specified requirements in order to achieve conformance. |
| Release Point | RP | An activity in which written approval must be obtained from the client's representative. |

MAXCON Capping Beam