

Inspection and Test Plan - Control and Supervision of the Works

Document # ITP-014

Revision: 0 Date: 30/11/2020

Client: Construction Process: Reviewed by: Approved by: **Yarra Trams** Prepared by: Project: Bluestone Kerb Installation (MCC) Name: **Aaron Hatch** Name: Ruan Dippenaar Name: Shaun Kent Specifications: City of Melbourne Standard Drawings and **Contract No:** Specification: 1P 50406 Structure / Component: Bluestone kerb Signed: Signed: Date: 30/11/2020 Date: 30/11/2020 Location: Date: 30/11/2020

Lot No: Lot Size/ Quantity:

Item	Task/Activity Description	Inspection / Controls and Verification Detail				HP/ WP/	Responsibility	Checked by:				
No.		Frequency	Acceptance Criteria	Reference Documents	Inspection / Test Method		AP/	Project Engineer Site Engineer Superintendent Surveyor Foreman	Client	Fulton Hogan	FH's Sub- contractor	Date
1	Preliminary Works											
1.1	Check for Correct Documentation	Prior to Commencing Activity	•Ensure that employees and sub-contractors are using the most current and complete set of drawings	Contract Drawings and Registers	Visual Inspection	This ITP Signed off	HP*	Fulton Hogan Engineer	N/A		N/A	
1.2	Implementation of all measures and controls	Prior to Commencing Activity	•All necessary measures and controls are being implemented, including: EMP, TMP, SWMS and WP	EMP, TMP, SWMS, WP	Inspection	This ITP Signed off	HP*	Fulton Hogan Engineer	N/A		N/A	
1.3	Existing Bluestone Kerb Demolition	Each Lot	Care shall be taken in removing existing bluestone kerb Detailed dilapidation survey shall be conducted, noting the size and quantity of pitchers before demolition of heritage bluestone Bluestone shall be salvaged and re-used in new kerb alignment	Work Procedure	Inspection	This ITP Signed off	IP	Fulton Hogan Engineer	N/A		N/A	
1.4	Setting out	Each Lot	Line and level shall be set out according to design plans Alignment of new kerb shall be marked out using string line	Work Procedure	Inspection	This ITP Signed off	HP*	Fulton Hogan Engineer	N/A		N/A	
2	Construction Works											
2.1	Saw cut (if required)	Each Lot	Saw cuts shall be made to the following depth for existing asphalt pavements: Footpath: Minimum 75mm Roadway: Minimum 125mm Excavate to allow for design heights	CoM TS Sawn Bluestone cl 2.0	Visual Inspection	This ITP Signed off	IP	Fulton Hogan Engineer	N/A		N/A	

Item	Task/Activity Description	Inspection / Controls and Verification Detail					Responsibility	Checked by:				
No.		Frequency	Acceptance Criteria	Reference Documents	Inspection / Test Method	Record of conformity	IP/	Project Engineer Site Engineer Superintendent Surveyor Foreman	Client	Fulton Hogan	FH's Sub- contractor	Date
2.2	Concrete Placement and Setting	Each Lot	Bluestone kerb shall placed on a bed of low slump 20MPa concrete, minimum 75mm thickness Gaps of >10-30mm< shall be provided and filled with mortar	CoM STD 1P 50406	Visual Inspection	This ITP Signed off	ΙP	Fulton Hogan Engineer	N/A		N/A	
2.3	Mortar Mix	Each Lot	*Joints shall be filled with mixed grout composed of the following: - 16% cement - 16% stonedust - 67% blended wash sand - 1% lime ready mix grout	CoM TS Sawn Bluestone cl 4 AS 3972 CoM SD 1P 50406		This ITP Signed off	IP	Fulton Hogan Engineer	N/A		N/A	

Final Inspection					
The signature below verifies that this I	TP has been completed in accordance with the FH's Quality system Proced	lures and verifies lot compliance with specifications.			
Print Name:	Position:	Signature:	Date:	/ /	

Legend	Legend Legend									
HP	Hold Point	Work shall not proceed past the HP until released by the Superintendent	IP	Inspection point	Formal Inspection to be done and recorded					
HP*	FH Hold Point	Work shall not proceed past the HP* until released by FH	TP	Test Point	Product compliance test to be undertaken and recorded/reported					
WP	Witness Point	An inspection which must be witnessed by the Superintendent	SCP	Survey conformance point	A qualified surveyor to check product/section/structure and report					
AP	Approval Point	Written or verbal approval given by the Superintendent	•							