Project Scope: FRP	Ref: RR-SEPD-BESS-ITP-00									
Project: BESS Alinta Wagerup Peakin	Revision: 00									
ITP Description: Sheet Piling										
Work Pack number: RR-SEPD-CI-SOW-004-00										
Client: SEPD										
Prepared By:	Sign & Date:	Reviewed & Approved By:	Sign & Date:							
Juan Orozco – Project Engineer	Avantable droges	Ronan Egan – Project Manager	Form Ego							
Reviewed & Approved By:	Sign & Date:									
Artur Krupinski - Project Controls	Drupuh	Jake Scott – Site Supervisor	ACC							

Definitions	Definitions									
Hold Point	A point beyond which a work process must not proceed without the nominated authority's express authorization.									
Witness Point	A point in a work process where the Contractor must give prior notice to the nominated authority and the option of attendance may be exercised by the nominated authority.									

Res	Responsibility		hod	Frequ	uency	Verification Requirement		
SUP	Supervisor	I	Inspection	PW	Prior to works	НР	Hold Point	
SE	Site Engineer	R	Review	PL	Per lot	WP	Witness Point	
PE	Project Engineer	S	Survey			М	Milestone	
SPE	Senior Project Engineer	Т	Test			V	Verification	
PM	Project Manager					NA	Not Available	
SV	Surveyor							
QM	Quality Manager							
QR	Quality Representative							
ER	Environmental Representative							
IV	Independent Verifier							

Contractor Name	ROBAR Rentals	ITP no.	RR-SEPD-BESS-ITP-004-00
-----------------	---------------	---------	-------------------------

Resp	ponsible Engineer		Juan Orozco				,	Work Pack no.	. RR-SEPI	D-CI-SOW-004-00	
Resp	ponsible Superviso	or	Jake Scott								
Loca	ation										
Desc	Description										
=	Inspection/Test	TI	Specification	Conformance Criteria Summary	7	П	Reviewer	Hold/Mitnos	ss Point Requ	uiromonto.	Records or
Item no.	Point	Responsibility	Reference	Comornance Criteria Summary	Method	Frequency	neviewei	<u> </u>	SEPD	Client	Checklist Document Number
Secti	Section 1: Preliminaries										
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date							
1.1	Review of approved construction	WBS-SS-CI-	Approved IFC drawings and project specifications available on-site	R	PW		V	NA	NA	IFC Drawings	
		SPC-0007 spec				Date					
	drawings and specifications						Name				
	specifications						Signature				
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date							
1.2	Site condition	SE/PE	WBS-SS-CI-	Site cleared, accessible, and suitable	Ŋ	PW		V	NA	NA	
	check and access preparation	PE	SPC-0007	for sheet piling works			Date				
							Name				
							Signature				
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date		_					
1.3		пς			R	≶ ₽		V	NA	NA	

Ite	Inspection/Test	Re	Specification	Conformance Criteria Summary	_ ∃ e	Fre	Reviewer	Hold/Witne	ess Point Requ	irements	Records or Checklist Document Number
Item no.	Point	Responsibility	Reference		Method	Frequency		ROBAR	SEPD	Client	
	Site safety						Date				Site
	induction and		WBS-SS-CI- SPC-0007	All personnel inducted and briefed on safety, site-specific risks			Name				inductions
	toolbox talks						Signature				records
		Rema	arks / NCR No. / H	P No. / RFI No. / Notice Date					_		
1.4	Inspection of	SE/PE	WBS-SS-CI-	All equipment calibrated and	R	PW		V	NA	NA	Calibration/P re-start
	plant and equipment (e.g.,	PE	SPC-0007	operational			Date				
	excavator, vibro head)						Name				
							Signature				
Secti	on 2: Piling Works										
		Rema	arks / NCR No. / H	P No. / RFI No. / Notice Date							
2.1	Verification of	SE/PE	WBS-SS-CI-	All necessary permits for works are in	R	PL		V	V	NA	GDA/GDP
	work permits	PE	SPC-0007	place (GDA/GDP)			Date				
							Name				
							Signature				
		Remarks / NCR No. / HP No. / RFI No. / Notice Date									
2.2	Review of	SE/PE	WBS-SS-CI- Verify mill certificates & compliance	R	PW		НР	НР	NA		
	material,	ЭĘ	SPC-0007	with AS 2159			Date				

Ite	Inspection/Test	Re	Specification	Conformance Criteria Summary	ĭ ĕ	Fre	Reviewer	Hold/Witn	ess Point Red	quirements	Records or
Item no.	Point	Responsibility	Reference		Method	Frequency	Name	ROBAR	SEPD	Client	Checklist Document Number
	certificates & technical						Name				Product
	specifications						Signature				certificate of compliance
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date							
2.3	Surveying of centre line of	SE/PE	WBS-SS-CI-	Confirm correct position as per	R	PW		HP	HP	NA	TWD
	centre line of points for sheet	PΕ	DRG-0251	drawings		,	Date				FIC
	pile(s).						Name				
							Signature				
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date							
2.4	Installation	SE/PE	WBS-SS-CI-	Monitor driving sequence, depth and	R	PW		HP	HP	NA	IFC Drawings FIC
	Monitoring	PΕ	SPC-0007 AS 2159	alignment		,	Date				
			Manufacturer'				Name				
			s Technical Data				Signature				
	<u> </u>	Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date							
2.5	Check vertical alignment during	SE/PE	WBS-SS-CI- SPC-0007	Correct positioning of all embedded items as per drawings	IJ	PW	Date	WP	WP	NA	IFC Drawings FIC

Ite	Inspection/Test	Re	Specification	Conformance Criteria Summary	ĭe	Fre	Reviewer	Hold/Witne	ess Point Requi	rements	Records or Checklist Document Number
Item no.	Point	Responsibility	Reference		Method	Frequency		ROBAR	SEPD	Client	
	driving of sheet pile, and adjust if						Name				
	required						Signature				
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date							
2.6	Ensure sheet	SE/PE	WBS-SS-CI-	Batch plant adheres to mix design,	R	PW		V	NA	NA	FIC
	piles are interlocked	PE	DRG-0251 AS 2159	and delivery meets timing requirements			Date				
	effectively as per technical		Manufacturer'				Name				
	specifications	s Technic Data	s Technical Data			Signature					
Secti	on 3: Final Inspection	า									
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date							
3.1	Pile Verticality	SE/PE	WBS-SS-CI-	Ensure piles are plumb and no gaps or	S	PL		V	V	NA	FIC
	Check	PE	DRG-0251	misalignment			Date				
							Name				-
							Signature				
		Remarks / NCR No. / HP No. / RFI No. / Notice Date									
3.2	As-Built Survey	SE/PE	WBS-SS-CI- DRG-0251	Confirm final location, depth & alignment	D.	만	Date	V	V	NA	FIC

Ite	Inspection/Test	Re	Specification	Conformance Criteria Summary		Fre	Reviewer	Hold/Witne	ss Point Requi	irements	Records or
Item no.	Point	Responsibility	Reference		Method	Reviewer Frequency Method	ROBAR	SEPD	Client	Checklist Document Number	
							Name				
							Signature				
		Remarks / NCR No. / HP No. / RFI No. / Notice Date									
3.3	Engineer's Final	WBS-SS-CI- SPC-0007 AS 2159	Ensure compliance with design	R	PL		WP	WP	NA	FIC	
						Date					
			7.0 2 100				Name				
							Signature				
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date		•					
3.5	Final inspection	SE/PE	WBS-SS-CI-	Finished levels, dimensions within	R	PL		V	V	NA	FIC
	and acceptance	PE	SPC-0007	tolerances			Date				
							Name				
							Signature				

Document sign-off

	Close-out

Company	Name	Position	Signature	Date (DD/MM/YYYY)		
ROBAR						
SEPD						