

Inspection and Test Plan – Construction of Verges

Doc ID: R44-VER-ITP

Client: Iluka Resources LimitedPrepared By: Simon WelshDate: 15/10/2024Project: Public Roads UpgradeReviewed By: Joshua KliemntDate: 11/11//2024Construction Process: Construction of VergesApproved By: Simon JaworksiDate: 11/11//2024

Specifications: ETS100, 101, 102

Structure / Component:

	Task/Activity Description Inspection/Test						Туре	Responsibility	Checked/Verified by (initial/Date):			
Item No.		Frequency	Acceptance Criteria	Reference Documents	Inspection / Test Method	Record of conformity			TfNSW	Fulton Hogan	PV	Date
1	Preliminary											
2	Survey pick up prior to place verge material, surveyor to save model file	Each Section	 Establish Pegs or equivalent to identify the extent of verges Survey pick up prior to place verge material and save to model file 	R44/A1		Verification Checklist	IP	Surveyor				
3	Materials											
4	Verify compliance of materials to be used in verges	Each Stockpile	 Grading of material imported for the verges must meet the requirements of TfNSW D&C 3071 for Selected Material Type B CBR4 ≥19 PI between 6 to12 Where safety barriers, posts, subsurface drainage or services are to be installed, particle size to be ≤100mm Minimum frequency of stockpile testing as per TfNSW D&C 3071 Annexure 3071/L Site won Verge material -have a CBR and PI as stated in annexure R44/A2.2 -free from stone larger than 53mm max Particle dimension have no less than 50% passing the 19.0mm Imported verge material -have a characterised CBR and PI as stated in annexure R44/A2.2. 	R44.2.8.6.2 R44/A2.2 D&C 3071 Annexure 3071/L	T106 T117 T09	EWKS-MAT Lot	ΙΡ	Materials Engineer				
5	Obtain material approval to placement of material for the verges	Each Lot	Submit a Hold Point to the Project Verifier that proposed location, quantities and type of material, and verification of conformity. Verification that all possible sources of the material within the site have been exhausted, if imported verge material is proposed.	R44.6.2		Hold Point	HP	Site Engineer		PV		
6	Construction											



Inspection and Test Plan – Construction of Verges

Doc ID: R44-VER-ITP

Approved By: Simon Jaworksi

Client: Iluka Resources LimitedPrepared By: Simon WelshDate: 15/10/2024Project: Public Roads UpgradeReviewed By: Joshua KliemntDate: 11/11//2024

Specifications: ETS100, 101, 102

Construction Process: Construction of Verges

Structure / Component:

	Task/Activity Description Inspection/Test						Туре	Responsibility	Checked/Verified by (initial/Date):			
Item No.		Frequency	Acceptance Criteria	Reference Documents	Inspection / Test Method	Record of conformity			TfNSW	Fulton Hogan	PV	Date
7	Place, spread and compact verge material	Each Lot	Visual check material moisture content is acceptable Placed parallel to the grade line in 100 – 200mm layers 98% std compaction @ 60-90% OMC For verge adjoining to concrete pavement, placement only after 10 days of concrete pour and joints sealed	R44.6.2 R44.7.2	T166	Test Report	TP	Site Engineer				
8	Completion											
9	Trim the top of the verge layer to specified levels	Per Area	 Tolerance to be within +0/-20mm of design Clear loose materials laying on the surface following the backfilling of the edge and outlet drains 	R44.7.7	Survey	Survey Report	sc	Survey				
10	Covering up of work subject to a conformity verification survey.	Per Lot	Survey Report verifying conformity.	G71.5.6.6	Survey	Hold Point	SU	Survey		HP		

Legend:

HP	Hold Point	Work shall not proceed past the HP until released by the Project Verifier	IP	Inspection point	Formal Inspection to be done and recorded
HP*	FH Hold Point	Work shall not proceed past the HP* until released by Fulton Hogan	TP	Test Point	Product compliance test to be undertaken and recorded/reported
WP	Witness Point	An inspection which must be witnessed by the Project Verifier	SCP	Survey conformance point	A qualified surveyor to check product/section/structure and report
AP	Approval Point	Written or verbal approval given by the Project Verifier	sc	Survey Check	
Notes					

Date: 11/11//2024