

FACTORY FABRICATION						ITP No.		21208-NFH	Revision No.	3
ITP Name	Facadex -	dex - carpark module		Elevation (or Area :					
Project	NEW FOO	DTSCRAY HOSPITAL		Module. N	lo or Item :					
Building Ref.						Submit manufacturer's published use, care and maintenance manuals			enance manuals	
	heck / Inspection Required Responsibility		Acceptance Criteria		Shop Drawing number	Facadex signature	date		Comments	
check the delivery docket and compliance certificate is available upon receiving raw material			FACADEX	production manager to sign off						
Shop Drawings/Engineering and Samples approved for fabrication			FACADEX	production manager to sign off						
Connections as per approved shop drawings (1) Welded (need to provide welding documents (2) Bolted, classify the bolt type (nug, TF or TB) (3) Other:- please specify			FACADEX	Production manager to sign off						
Confirm & check finish as per approved Shop Drawings (1) Paint (check TDS) (2) Powder coat (check warranty certificate) (3) Other			FACADEX	Production manager to sign off						
HOLD POIN	IT - All Criter	ia above must be signed off before proceedir	ng							
Check Panel size and dimensions against drawing			FACADEX	Factory QA to sign off						
Check Diagonal dimension to ensure odd shape panel are done correctly			FACADEX	Factory QA to sign off						
QA check delivery docket and receipt from the painter FACADEX			FACADEX	Factory QA to sign off						
HOLD POINT - All Criteria above must be signed off before proceeding			ng							
Check Frame dimension against Shop Drawings check			FACADEX	Factory QA to sign off						
Check the finished frame is Square and plumb with bracket attached (if applicable)		FACADEX	Factory QA to sign off							
Check if the Crash rail has been fabricated to drawing and attached to the frame of the module		FACADEX	Factory QA to sign off							
Check if external grow cable has been installed into the correct location (if applicable)		FACADEX	Factory QA to sign off							
HOLD POIN	IT - All Criter	ria above must be signed off before proceedir	ng							
installed finished panels to the frame, and spilt batten been locked with silicone		FACADEX	Factory QA to sign off							
Horizontal cladding shall have a minimum slope of 1:15 and shall be sloped away from visible vertical façade areas to prevent staining		FACADEX	Factory QA to sign off							
No defects/scratch/dents/distortion/crack (visual) on the finish		FACADEX	Factory QA to sign off							
Is Fabricated item labelled as per drawing YES - Label ID NO		FACADEX	Factory QA to	sign off	N/A					
Fabrication complete Yes/No			FACADEX	Factory QA to sign off						
Lifting Lugs holes has been drilled on the frames FACADEX			FACADEX	Factory QA to sign off						
HOLD POINT - All Criteria above must be signed off before proceeding										
Prevent direct contact between incompatible metals, and between green hardwood or chemically treated timber and aluminium or coated steel			Factory QA to sign off		sign off					
Pack onto tl	Pack onto the stillage for delivery after completion of all above FACADEX			Factory QA to sign off						
AUTHORIT	TY TO PROC	EED								
Lead Fabricator – Checklist Completed					Date / Time					
Factory Manager – Checklist Completed					Date / Time					

In signing the above the Facadex Construction and Named parties are confirming that all works have been completed in accordance with all the relevant Design Documentation & Specifications.

Ensure the product was done base on the design complying AS standards including the following where applicable

•AS1562.1 Clause 5.5 (Resistance to wind pressures)

•AS1530.1 (Combustibility)

•AS5637.1 (Fire Hazard Properties)
•AS1530.4 (Fire resistance level)

•AS2904 (Flashings)

Facadex Construction located at Factory 8 - 433/435 Hammond Road, Dandenong, Victoria. Phone 03 9078 5188