

Inspection and Test Plan - Control and Supervision of the Works

Document # ITP-003

Revision: 02 14/04/2020

| Client: | Yarra Trams | Construction Process: | Prepared by: | Reviewed by : | Approved by : |
|--------------|-------------|--|-------------------|----------------------|-------------------|
| Project: | | Electrical and Communication Conduit | Name: Aaron Hatch | Name: Damon Bromwich | Name: Shaun Kent |
| Contract No: | | Specifications: Yarra Trams Infrastructure - Tram Track Construction Standard (CE-019-ST-0033) | | | |
| | | Structure / Component: Tram Tracks (Electrolysis, Platform Conduits) | Signed : | Signed : | Signed : |
| | | Location: | Date : 14/04/2022 | Date : 14/04/2022 | Date : 14/04/2022 |

Lot No: Lot Details: Lot Size/ Quantity:

| Item | | | Inspection / Controls and Verification Detail | | | | HP/ | Responsibility | Checked by: | | | |
|------|---|-------------------------------------|--|---------------------------------------|-----------------------------|----------------------|-----|--|-------------|--------------|-------------------------|------|
| No. | Task/Activity Description | Frequency | Acceptance Criteria | Reference Documents | Inspection / Test Method | Record of conformity | | Project Engineer Site Engineer Superintendent Surveyor Foreman | Client | Fulton Hogan | FH's Sub- contractor | Date |
| 1 | Preliminary Works | | | | | | | | | | | |
| 1.1 | Check for correct documentation | Prior to commencing any activity | Employees and sub contractors shall be issued with the most current and complete construction drawings | Drawings and drawing registers | Visual inspection | This ITP signed off | НР* | Fulton Hogan Engineer | N/A | | N/A | |
| 1.2 | Implementation of all measures and controls | Prior to commencing any activity | All necessary measures and controls are being implemented, that is: PSP, EMP, TMP, JSEA, SWMS & WP | PSP, EMP, TMP, JSEA, SWMS, WP | Visual Inspection | This ITP signed off | HP* | Fulton Hogan Engineer | N/A | | N/A | |
| 1.3 | Materials | Per Batch | Electrical supply conduit to be Orange and rigid HD UPVC of sizes as required. Communications conduit to be White and rigid UPVC of either 32 or 50mm size or larger as required. | CE-019-ST-0033 cl 4.4.1 AS 2053 | Verify | This ITP signed | НР* | Fulton Hogan Engineer | N/A | | N/A | |
| 2 | Construction Works | | | | | | | | | | | |
| 2.1 | Survey set-out | As required | Work is set out in accordance with drawings. | Work procedure | Verify | This ITP signed | HP* | Fulton Hogan Engineer | N/A | | N/A | |
| 2.2 | Excavation and Trenching | Prior to Installation | Minimum cover for underground conduits shall be 600mm Open trenching only permitted in unpaved areas, line of trench to be at right angle to the track Trench shall maintain a minimum clearance of 300mm from all existing services where possible | CE-019-ST-0033 cl 4.2.5 & 4.2.8 | Verify | This ITP signed | WP | Fulton Hogan Engineer | N/A | | N/A | |
| 2.3 | Installation of Conduits and pits | Each Lot | Conduits in the same run shall be spaced 50mm by using clean sand to pack voids Conduit shall be embedded in not less than 50mm sand and covered by >50mm - 75mm< sand Mechanical protection shall be provided by installation of polymeric cable or cover strip of thickness not less than 3mm, and of a material equivalent of UPVC conduit complying to AS 2053. Protective material shall be placed not less than 100mm above the conduit, and shall not be less than 150mm wide. Conduits shall be joined male to female ends and sealed with approved adhesive immediately prior to joining. Conduits shall not be subject to construction loadings Bottom of lowest conduit shall maintain a minimum 100mm above pit floor Conduits shall be capped with UPVC electrical caps | CE-019-ST-0033 cl 4.4 | Visual inspection | This ITP signed | WP | Fulton Hogan Engineer/ YT | N/A | | N/A | |
| 2.4 | Inspection of conduit installation | Each Lot | Laying of conduits and installation of pits shall be inspection by superintendent and conform to design drawings before any backfilling procedure is to commence | Work procedure | Visual Inspection | This ITP Signed | *HP | Fulton Hogan Engineer/YT | N/A | | N/A | |

| Item | Task/Activity Description | | Inspection / Controls and Verification De | tail | | | HP/ WP/ | Responsibility | Checked by: | | | |
|------|----------------------------|-----------|--|------------------------------|-----------------------------|----------------------|------------|--|-------------|--------------|-------------------------|------|
| No. | | Frequency | Acceptance Criteria | Reference Documents | Inspection / Test Method | Record of conformity | AP/ | Project Engineer Site Engineer Superintendent Surveyor Foreman | Client | Fulton Hogan | FH's Sub- contractor | Date |
| 2.5 | Back Fill of Trenches | | Backfilling (for trenching or road crossings) conduit trench shall be backfilled above marker tape with crushed rock or suitable excavated material and compacted to 90% standard compaction 150mm-200mm below sub base level, the last 150mm-200mm shall be compacted to 100% standard compaction using handheld mechanical plant | CE-019-ST-0033 cl 4.2.5 | Verify | This ITP signed | ΙP | Fulton Hogan Engineer | N/A | | N/A | |
| 2.6 | Installation of Draw Cords | | Draw wire shall be provided for each conduit, with extra 3m length at each pit, material to be used shall be 6mm 'telstra rope' | CE-019-ST-0033 cl 4.4.6.2 | Verify | This ITP signed | IP | Fulton Hogan Engineer | N/A | | N/A | |
| 2.7 | Compaction | | During compaction optimum moisture content of bedding and select fill is within 85% to 115% as provided by suppliers | CE-019-ST-0033 cl 4.2.8 | Verify | This ITP signed | HP* | Fulton Hogan Engineer | N/A | | N/A | |

| Final | Ins | pect | ion |
|-------|-----|------|-----|
| | | | |

The signature below verifies that this ITP has been completed in accordance with the FH's Quality system Procedures and verifies lot compliance with specifications.

Print Name: Position: Signature: Date: / /

Legend

| Legen | • | | | | |
|-------|----------------|---|-----|--------------------------|--|
| HP | Hold Point | Work shall not proceed past the HP until released by the Superintendent | IP | Inspection point | Formal Inspection to be done and recorded |
| HP* | FH Hold Point | Work shall not proceed past the HP* until released by FHDB | TP | Test Point | Product compliance test to be undertaken and recorded/reported |
| WP | Witness Point | An inspection which must be witnessed by the Superintendent | SCP | Survey conformance point | A qualified surveyor to check product/section/structure and report |
| AP | Approval Point | Written or verbal approval given by the Superintendent | | | |