

## Inspection and Test Plan – Cementitious Treated Pavement Subbase (CTCR)

Project n	o. CC0374	Project name	Pakenham Roa	ids Upgrade	_ Date	Approved by	Damain Hagebols
ITP no.	1630-P200-SYM- QAC-ITP-0020	Revision date	31/10/2023	Plant and equ	uipment used		
Lot no.		Location (chair	ages, detailed des	scription or ma	rked up plan)		

Attach Dockets, Certificates and QA Documents to ITP

					Ve	erificatio	n of acce	ptance by	ı	Remarks/record	
					Symal			Superintendent		(eg. Test frequency	
Item no.	Activity	Ref docs	Acceptance criteria	Freq	Key	Resp	Initial/ date	Key	Sign/ date	reports, certificates, checklist etc)	
1.0 Pre	e-start activities										
1.1	Source Rock	VR815.03	Source rock complies with the requirements specified in Section 801 Source Rock for the Production of Crushed Rock and Aggregates and has been obtained from an accredited VicRoads source.	Prior to start of works	н	SE				Test results demonstrating compliance of the source rock being used for the production of crushed rock and aggregate	
1.2	Coarse and Fine Aggregates (Source Rock)	VR815.04	Coarse and fine aggregates are clean, hard, durable, angular rock fragments of uniform quality. The durability, soundness and degradation factor requirements specified in Clause 815.03, Table 815.051 and Table 815.141 are met.  Note that degradation factor is only required where the supplier uses fines from a different bench or location to that of the coarse aggregate source.	Prior to start of works	н	SE				Test results demonstrating compliance of durability, soundness  Test results demonstrating compliance of degradation factor  Yes N/A	
1.3	Coarse and Fine Aggregates (Imported or manufactured)	VR815.04(b), (d)	Coarse and fine aggregate is not imported from a different source or manufactured from a different rock type to that of the coarse aggregate.	Prior to start of works	н	SE				Confirmation from supplier that fine aggregate is not imported or manufactured from a different rock type	



					Verification of acceptance by				,	Remarks/record
						Symal		Superint	endent	(eg. Test frequency
Item no.	Activity	Ref docs	Acceptance criteria	Freq	Key	Resp	Initial/ date	Key	Sign/ date	reports, certificates, checklist etc)
1.4	Additives	VR815.04(c)	Additives are not used in the production of crushed rock.	Prior to start of works	н	SE				Confirmation from supplier that additives are not used in the production of crushed rock
1.5	Crushed Rock Mix Registration	VR815.05	Cement treated crushed rock proposed for use on VicRoads funded works are be current, registered mixes in accordance with VicRoads Code of Practice RC500.02 and conform to specified requirements applicable to that class of product.	Prior to start of works	н	SE				VicRoads Registered Crushed Rock Mix Design  Test results demonstrating compliance of the supplied CTCR (From supplier)
1.6	Cement	VR815.06	Portland and blended cements are Type GP (rapid setting binder) and comply with the requirements of the current Australian Standard for General purpose and blended cements as listed in Section 175.  Cement is stored in weatherproof structures, and no cement has been damaged by moisture.	Prior to start of works	н	SE				Confirmation from supplier that cement is Type GP and stored in a weatherproof structure
1.7	Water	VR815.07	Water added to the crushed rock is clean and substantially free from detrimental impurities such as oils, salts, acids, alkalis and vegetable substances. Water sources have been tested prior to use for electrical conductivity and pH, in accordance with the current Australian Standards as listed in Section 175. The electrical conductivity is not be more than 3500 μS/cm and pH is within the range of 6 to 10.	Prior to start of works	н	SE				Test results from the supplier (maximum of 12 month intervals) demonstrating that requirements have been met
1.8	Mixing	VR815.08	The crushed rock, additive (if any), cementitious binder and water has been mixed by continuous pugmill or batch mixing.  The mixing period and the time of addition of water is such as to produce a uniform mixture of the components.	Prior to start of works	н	SE				Confirmation from supplier that mixing is undertaken by pugmill
1.9	Cementitious Binder Content	VR815.10	The content of cementitious binder has been determined to meet the minimum 7 day UCS specified in Table 815.101 using modified compaction.	Prior to start of works						Test results demonstrating the specified cement



					Verification of acceptance I			ptance by	,	Remarks/record
						Symal		Superint	endent	(eg. Test
Item no.	Activity	Ref docs	Acceptance criteria	Freq	Key	Resp	Initial/ date	Key	Sign/ date	frequency reports, certificates, checklist etc)
										content achieves the required UCS
1.10	Underlying lots	VR304.04	The lots on which the subbase is to be placed conform with Section 204 and 304. Underlying layer lot status are conforming or non-conformances resolved prior to placement of subbase layers.	Each Lot	R	SE				
2.0 lns	stallation of Cementitious Tre	ated Pavem	ent Subbase (CTCR) Layer							
2.1	Delivery	VR306.07	Delivery dockets will be produced for each CTCR Lot.  Delivery dockets show the below and are for the correct product:  (i) name of the supplier, and location of plant;  (ii) docket number;  (iii) name of user;  (iv) project name and location (or contract number);  (v) registered number or fleet number of the vehicle;  (vi) date and time of loading;  (vii) nature and source of material;	Each lot	R	SE				Delivery Dockets
			(viii) empty and loaded masses of the vehicle (where material is scheduled for measurement by mass); (ix) loose volume in delivery vehicle.							
2.2	Moisture Content	VR306.05	At the time of spreading and compaction, Moisture Content (MC) is within plus + 0.5% and minus -1.0% from the Modified optimum moisture content. Except for the purpose of curing, no water has been added to the cementitious treated material.	Each lot	S	SE				
2.3	Construction Jointing	VR306.08	All jointing conforms to VR306.08.  Longitudinal joints are located within 300 mm of the planned position of traffic lane lines or within 300 mm of the centre of a traffic lane.  Joints have been prepared immediately prior to the recommencement of spreading operations by cutting back the edge of previously laid material to a clean vertical face in compacted material for the full	Each lot	I	SE				

				Verification of acceptance by			Remarks/record			
					Symal			Superintendent		(eg. Test frequency
Item no.	Activity	Ref docs	Acceptance criteria	Freq	Key	Resp	Initial/ date	Key	Sign/ date	reports, certificates, checklist etc)
			specified layer thickness. The faces of all joints are thoroughly wetted immediately before spreading new material.  The level and shape of the surface at all joints shall be within the limits specified in Clause 306.03.							
			CTCR placed, spread, compacted, and trimmed within the allowable working time. See Figure 1.	Each lot	R	SE				
2.4	Construction – place, spread and compact CTCR	VR306.09 Table 306.091	The minimum compacted thickness is not less than 100 mm and the maximum compacted thickness is no more than 180 mm.	Each lot	S	SE				
2.5	Testing – Compaction (If alternative binder is used, testing to prove accordance to VR standards is required)	VR306.09 (a)	Adhere to Scale A compaction requirements. Tested for compliance with 306.09. Mean Density Ratio not less than 96% (Modified).  Is area considered a small lot (< 500m2)?  Yes No If yes, for earthworks and pavement construction any lot which has a surface area less than 500 m2 may be treated as a small area. When testing a small area as a lot and where test requirements are based on characteristic values of density ratio and/or moisture ratio, acceptance of the lot is based on the mean values of 3 individual tests. In this case the lot will be accepted as far as compaction is concerned if the mean value of the individual tests exceeds by 2.0% or more the appropriate compaction scale requirement for the characteristic value of density ratio for a lot of six tests.	Each lot	R	SE				NATA Test Report: Compaction and Moisture Content
2.6	Test Rolling	VR173.03 VR306.10 Table 306.091	Test rolling <b>may</b> be carried out in accordance with the requirements of Section 173 on the cementitious treated pavement subbase layer within the maximum allowable working time for the relevant binder and time of the year as specified in Table 306.091.	Each lot	R	SE		w		



					Ve	erificatio	n of acce	eptance by	/	Remarks/record	
						Symal		Superin	endent	(eg. Test frequency	
Item no.	Activity	Ref docs	Acceptance criteria	Freq	Key	Resp	Initial/ date	Key	Sign/ date	reports, certificates, checklist etc)	
			Test rolling was not conducted outside the allowable working times.								
2.7	Curing and protection of compacted layers	VR306.11 (a)	Construction or other traffic has not used compacted layer within 24 hours of placement. Surface has been kept moist for 7 days unless covered by succeeding layer or membrane.	Each lot	R	SE					
3.0 Co	mpletion										
3.1	Survey Tolerance	Table 306.032, 306.034	+ 4 mm / -8 mm with a maximum Standard Deviation of 8 mm (Scale A)     + 6 mm / -12 mm with a maximum Standard Deviation of 13 mm (Scale B)     +10 mm to -25 mm for Scale C.     Minimum of 80 Level measurements for Scale A and 40 for Scale B.	Each lot	R	SE				Survey report	
4.0 W	ork Lot Close Out										
4.1	Test Reports	VIC Roads Specifications	All Test reports received and reviewed.	Each lot	R	SE				NATA Endorsed Test Reports	
4.2	Material Supply Testing	VR815.14	Test results have been received and are conforming for cement treated crushed rock at such a frequency to ensure that all material consistently complies with the specified requirements. See Figure 2.	Each lot	R	SE				NATA Endorsed Test Reports	
4.3	Product Non-Conformance	CQMP	All Product Non-Conformance(s) recorded and closed (if applicable)	Each lot	R	SE				NCR No:	

4

							erificatio	Remarks/record			
					Symal			Superintendent		(eg. Test frequency	
	tem no.	Activity	Ref docs Acceptance criteria Freq		Key	Resp	Initial/ date	Key	Sign/ date	reports, certificates, checklist etc)	
4	l.4	Quality Representative to check the above criteria and records to confirm	CQMP Lot Records	All above criteria met, and records identified attached.	Each lot	R	SE				Completed Checklist (if applicable) and reports and other compliance records attached.

Norks complete (signer SS)				
ot conforms (signer PE)	Date lot closed	NCR/s no. raised	Date NCR closed for this lot	

Responsibility (Resp.) Key: PM-Project Manager, PE-Project Engineer, SE- Site Engineer, CS-Civil Superintendent, SS-Site Supervisor, SV-Surveyor, CR-Client Representative

**NA –** Nominated Authority

Inspection Key: W - Witness, H - Hold Point, S - Surveillance, R - Review Point, I - Inspection Point

Figure 1.



Table 306.091 - Maximum Allowable Working Time after Mixing for Common Cementitious Binders

	Maximum Allowable Working Time (hours)					
Cementitious Binder	Construction between October and April (1)	Construction between May and September				
Rapid Setting	2	3				
Type GP Cement						
Medium Setting						
Type GB Cements						
Cement/Slag blend (50% to 60% cement content)	3	5				
Cement/Fly ash blend (70% to 80% cement content)						
Cement/Slag/Fly ash blend (55% to 65% cement content)						
Slow Setting						
Slag/Lime Blend and other slow setting Supplementary Cementitous Blends	8	12				

**Note 1:** If the ambient temperature within the period from October to April on any day is less than 15°C, the May to September maximum allowable working times may be applied.

## Figure 2.

Table 815.141 Minimum Frequency of Testing

Test	Minimum Frequency of Testing
Grading	On each production day: One per 500 tonnes or part thereof except where the total production on any day less than 100 tonnes.
Unsound Rock/Foreign Materials Content	One per production day of a sample taken from the crushed rock product prior to addition of cementitious binder.
Cementitious Binder Content	On each production day: One per 500 tonnes or part thereof except where the total production on any day is less than 100 tonnes.
Moisture Content	On each production day: One per 500 tonnes or part thereof except when total production on any day is less than 100 tonnes.
Plasticity Index	In each production month: One per 5000 tonnes or part thereof.
Degradation Factor - Fine Aggregate	One per production day for crusher fines imported from another source or location within the source to that of the course aggregates. Or where specified as a condition of a crushed rock mix.
Mean Unconfined Compressive Strength	In each week: One per 2000 tonnes or part thereof. If production in any week is less than 500 tonnes, the quantity may be added to the total production in the following week(s) until a total of 500 tonnes is reached.