


## **Inspection and Test Plan - Pump/Motor 3 Installation**

ITP Reference Number 561482-ITP-004.3

SECTION 1 - GENERA	AL DETAILS											
Project Name:	DCC11014 Water Pump Station Renewals - SILVERSTREAM						Inspection Key		Responsibilities d Use in sections 3, 4 and 5.			
Project Number:	561482					0	A A	Actions 3, 4 and	Role Ke		Name	Signature/ Initial
Customer:	Dunedin City Council						В	Report by Breach	СМ	Construction Manager	Stephen Vorgers	
Contract Number:	DCC11014-WPS002						С	Check	CR	Cust. Representative	Joff Riley / Mark Todd	
Area/ Sub-System:	n: Pump Installation - SILVERSTREAM				N/A	A	D	Dimension Inspection	IP	Inspection Personnel	Aaron Sutherland	
,	Number: Number:				E	Examine	МС	Material Controller				
ITP Number:	561482-ITP-004.3 <b>Version</b> : DRAFT				FT	Н	Hold Point	ОР	Operations Manager			
ITP Description:	Installation of Pumps & Motors (Pump 3) - Inspection Test Plan						I	Inspection	PM	Project Manager	Matt Paterson	
Discipline:	Pumps						М	Monitor on Random Basis	PS	Project Supervisor		
							0	Operation	QE	Quality Engineer		
Specification:	C11014 Water Pump S	Station Renewals Speci	fication 12581908				R	Review	QM	QA Manager		
	Construction Issue Drawings as issued by GHD - Silverstream Pump Station Project Ref: 12581908-GHD-PS-SS-DRG-GN Drawings: G0001, M0001 through M0004 & P0001						s	Subcontractor	SP	Supervisor	Bruce Allan	
Drawings:							٧	Visual Verification	ST	Superintendent		
Prepared By: (Name)	Matt Paterson Date: 10-12-24				ļ	w	Witness Point	sv	Surveyor			
Quality Specified:	None - As per Specification requirements					411111			ws	Welding Supervisor	Matt York	
SECTION 2 - SIGNATI	URES - CLOSE-OUT & A	PPROVAL										
ITP Close-Out by Downer Name:		Bruce Allan			Signature:	gnature:				Date:		
Downer Approval		Name:	Matt Paterson/Stephen Vorgers			Signature:					Date:	
Customer Approval		Name:	Joff Riley / Bruce Buxton		Signature:					Date:		





SECTION 3 – RECEIVING INSPECTIONS Insert additional or delete unused rows as required. Include reference to specification.										
Item No.	Activity/ Task Description	Inspection Point: Quality Control Activity	Acceptance Criteria				Inspection			
				Verifying Document	Frequency	Inspection Type (Visual, other)	Key	By (Role Key)		
3.1	Inspection of Plinths for pump 3	Check overall condition. Cracks/fissures or breaks or areas of weakness	Visual check and report any defects or areas of concern	Email or NTE to report	once	Visual + Photograph	С	IP/B		
3.2	Delivery of Pump 3 to site from Downer storage facility	Check and verify that correct pump is delivered	Pump is damage free	KSB delivery docket.     Pump storage ITP	Once	Visual	С	IP		
3.3	Delivery of Pump 3 Motor to site from Downer storage facility.	Check and verify that correct motor is delivered	Motor is damage free	KSB delivery docket.     Pump storage ITP	Once	Visual	С	IP		
3.4	Delivery of Pump & Motor mounting plate Downer storage facility	Mounting plate is delivered	Mounting plate is dumensionally correct and is damage free	KSB delivery docket.     Pump storage ITP	Once	other	R	CR		





SECTION 4 – IN-PROCESS INSPECTIONS Insert additional or delete unused rows as required. Include reference to specification.										
Item No.	Activity/ Task Description	Inspection Point: Quality Control Activity	Acceptance Criteria			Inspection Type	Inspection			
				Verifying Document	Frequency	(Visual, other)	Key	By (Role Key)		
4.2	On-site assembly	Plate Assembly.	Ensure all fasteners are tight and toqued to manufacturers specifications	KSB documentation & Installation Instructions	Once/per pumpset	Visual + Written	Inspection	IP		
4.3	Pump 3 Installation	Correct Mounting plate position on plinth, correct use of fasteners and torque requirements, in accordance with KSB installation instruction	Position is determined by the fixed pipework. Ensure alignment of flange face is parallel to wet well wall	Drawing M0001	Once	Visual + Photograph	A/D	IP		
4.4	Pump 3 Motor Installation		Motor and shaft aligment as best as possible	KSB documentation & Installation Instructions. Nothing filal alignment to be undertaken by a Technician - Ref: 561482-ITP-005.3	Once	Visual + Photograph	A/D	IP		

Note: Electrical connection of pumps and commissioning are covered in separate ITP's
















SECTION 5 – FINAL INSPECTION AND HANDOVER Insert additional or delete unused rows as required. Include reference to specification.										
		Inspection Point: Quality Control Activity				Inspection Type (Visual, other)	Inspection			
Item No.	Activity/ Task Description		Acceptance Criteria	Verifying Document	Frequency		Key	By (Role Key)		
5.1	Pump 3 & Motor assembly complete	Proceed with 561482-ITP005.3	Pump & Motor bolted to mounting plate and mounted to plinth.	This ITP	once	Visual + Document	I	IP		
SECTION 6 - COMMENTS										
			Customer Release Granted:	☐ Yes	□ No	Date:				
			Certificate Number:		_	Date.				