Project Scope: Earthworks			Ref: RR-SEPD-BESS-ITP-002
Project: BESS Alinta Wagerup Peaking	Power Station		Revision: 02
ITP Description: Concrete slabs for reta	aining wall		
Work Pack number: RR-SEPD-CI-SOW-0	002-01		
Client: SEPD			
Prepared By:	Sign & Date: 08/10/2024	Reviewed & Approved By:	Sign & Date: 08/10/2024
Juan Orozco – Project Engineer	Avantado prosco	Ronan Egan – Project Manager	Rom Go
Reviewed & Approved By:	Sign & Date: 08/10/2024	Reviewed & Approved By:	Sign & Date: 08/10/2024
Artur Krupinski - Project Controls	Shipul	Jake Scott – Site Supervisor	ALC C

Definitions	
Hold Point	A point beyond which a work process must not proceed without the nominated authority's express authorization.
Witness Point	A point in a work process where the Contractor must give prior notice to the nominated authority and the option of attendance may be exercised by the nominated authority.

Res	ponsibility	Met	hod	Frequ	uency	Verif	ication Requirement
SUP	Supervisor	ı	Inspection	PW	Prior to works	НР	Hold Point
SE	Site Engineer	R	Review	PL	Per lot	WP	Witness Point
PE	Project Engineer	S	Survey			М	Milestone
SPE	Senior Project Engineer	Т	Test			V	Verification
PM	Project Manager					NA	Not Available
SV	Surveyor						
QM	Quality Manager						
QR	Quality Representative						
ER	Environmental Representative						
IV	Independent Verifier						

Contractor Name		ROBAR Rental	S			רו	ГР по.	RR-SEPD-BESS-ITP-0	02-01
Responsible Engineer		Juan Orozco				V	Vork Pack no.	RR-SEPD-CI-SOW-00	2-01
Responsible Superviso	r	Jake Scott							
Location									
Description									
ਜ਼ੂ Inspection/Test	Re	Specification	Conformance Criteria Summary	3	TI	Reviewer	Hold/Witness	Point Requirements	Records or

Ite	☐ Inspection/Test ☐ Point	Resp	Specification	Conformance Criteria Summary	ce Criteria Summary A Frequency	Frec	Reviewer	Hold/Witness Point Requirements			Records or Checklist
m no.	Point	sponsibility	Reference		Method	quency		ROBAR	SEPD	Client	Checklist Document Number
Secti	ion 1: Preliminaries										
		Rema	arks / NCR No. / H	P No. / RFI No. / Notice Date							
1.1	Review of	SE,	WBS-SS-CI-	Approved IFC drawings and project	R	PW		V	NA	NA	IFC Drawings
	approved construction	ved SPC-0007 specifications available on-site			Date						
	drawings and						Name				
	specifications						Signature				
		Rema	arks / NCR No. / H	P No. / RFI No. / Notice Date							
1.2	Site condition	SE/	WBS-SS-CI-	Site cleared, accessible, and suitable	R	PW		V	NA	NA	
	check and access preparation	/PE	SPC-0007	for concrete slab works			Date				
							Name				

Ite	Inspection/Test	Re	Specification	Conformance Criteria Summary	Me	Fre	Reviewer	Hold/Witne	ss Point Requi	irements	Records or
m no.	Point	Responsibility	Reference		Method	Frequency		ROBAR	SEPD	Client	Checklist Document Number
							Signature				
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date							
1.3	Site safety	SE/PE	WBS-SS-CI-	All personnel inducted and briefed on	R	PW		V	NA	NA	Site
	induction and toolbox talks	PE	SPC-0007	safety, site-specific risks			Date				inductions records
							Name				
							Signature				
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date							
1.4	Inspection of	SE/P	WBS-SS-CI-	All equipment calibrated and	D	PW		V	NA	NA	Calibration/P
	plant and equipment (e.g.,	PE	SPC-0007	operational			Date				re-start
	concrete pump, vibrators)						Name				
	vibrators)						Signature				
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date							
1.5	Foundation 	SE/PE	Geotechnical	Compaction test reports/geotechnical	æ	PW		V	V	NA	Calibration/P
	preparation	PE	report/memo/ geotechnical	engineer's specifications			Date				re-start
			engineer's				Name				
			specifications				Signature				
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date							

Ite	Inspection/Test Point	Re	Specification	Conformance Criteria Summary	ĭe	Fre	Reviewer	Hold/Witne	ess Point Requi	rements	Records or
m no.	Point	Responsibility	Reference		Method	Frequency		ROBAR	SEPD	Client	Checklist Document Number
Secti	on 2: Pre-pour prepa	rations	3								
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date							
2.1	Verification of	SE/PE	WBS-SS-CI-	All necessary permits for concrete	R	PL		V	V	NA	GDA/GDP
	work permits	PE	SPC-0007	works in place (GDA/GDP)			Date				
							Name				
							Signature				
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date	L						
2.2	Blinding concrete	SE/PE	WBS-SS-CI-	Approved mix design	R	Р		V	V	NA	FIC
	installation	PE	SPC-0007 Design				Date				
			drawings				Name				
							Signature				
		Rema	arks / NCR No. / Hi	P No. / RFI No. / Notice Date							
2.3	Review of	SE/PE	WBS-SS-CI-	Approved mix design, material	R	PW		НР	НР	NA	Product
	concrete mix design and	/PE	SPC-0007 certificates compliant with AS 13	certificates compliant with AS 1379			Date	V V NA FIC			
	_						Name				

Ite	Inspection/Test	Re	Specification	Conformance Criteria Summary	Me	Fre	Reviewer	Hold/Witne	ss Point Requi	irements	Records or
Item no.	Point	Responsibility	Reference		Method	Frequency		ROBAR	SEPD	Client	Checklist Document Number
	material certificates						Signature				
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date							
2.4	Formwork	SE/PE	WBS-SS-CI-	Formwork in line with drawings, clean,	D	PW		HP	НР	NA	TWD
	inspection – alignment,	PE	SPC-0007	and dimensionally correct			Date				FIC
	cleanliness, and dimensions						Name				
	difficitsions						Signature				
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date							
2.5	Reinforcement	SE,	WBS-SS-CI-	Correct bar size, spacing,	R	PW		НР	НР	NA	IFC Drawings
	inspection (size, spacing,	/PE	SPC-0007 AS 4671	reinforcement securely tied, adequate cover			Date				FIC
	placement, cover)		A5 407 1				Name				
							Signature				
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date	•	•	•				•
2.6	Verify	SE/PE	WBS-SS-CI-	Membrane installed as per	R	PW		WP	WP	NA	IFC Drawings
	waterproofing membrane	/PE	SPC-0007	drawings/specs			Date				FIC
							Name				

Ite	Inspection/Test	Re	Specification	Conformance Criteria Summary	ĭe	Fre	Reviewer	Hold/Witne	ess Point Requ	irements	Records or
m no.	Point	Responsibility	Reference		Method	Frequency		ROBAR	SEPD	Client	Checklist Document Number
							Signature				
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date							
2.7	Re-entrant bars	SE/PE	WBS-SS-CI-	Correct positioning of all embedded	R	PW		WP	WP	NA	IFC Drawings
	(starter bars) and corner	PE	SPC-0007	items per drawings			Date				FIC
	reinforcement						Name				
							Signature				
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date	II.	<u>I</u>					
2.8	Concrete batch	SE/PE	AS 1379	Batch plant adheres to mix design,	R	PW		V	NA	NA	FIC
	plant inspection	/PE		and delivery meets timing requirements			Date				
							Name				
							Signature				
Secti	ion 3: Concrete place	ment									
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date							
3.1		SE/PE	WBS-SS-CI- SPC-0007	Batch delivery dockets match approved mix	_	PL	Date	WP	WP	NA	Delivery dockets

Ite	Inspection/Test	Re	Specification	Conformance Criteria Summary	Мe	Fre	Reviewer	Hold/Witne	ess Point Requ	rements	Records or
ltem no.	Point	Responsibility	Reference		Method	Frequency		ROBAR	SEPD	Client	Checklist Document Number
	Pre-pour concrete		AS 1379				Name				
	delivery inspection						Signature				
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date		•					
3.2	Slump test at site	SE/PE	AS 1012	Slump within specified range (e.g.,	_	PL		HP	НР	NA	Lab test
	(conformance to mix design)	PE		100mm +/- 20mm)			Date				report
					Name						
							Signature				
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date							
3.3	Concrete	SE/PE	WBS-SS-CI-	Concrete placed within formwork, no	Т	PL		V	V	NA	Pour record
	placement and compaction	PE	SPC-0007	segregation, fully compacted			Date				
							Name				
							Signature				
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date		•					•
3.4	Cylinder samples	SE/PE	AS 1012	Minimum of 12 cylinders in total for 7,	_	PL		НР	НР	NA	Lab test
	for compressive strength testing	/PE		14, 28-day tests			Date				report
							Name				

Ite	Inspection/Test	Re	Specification	Conformance Criteria Summary	Me	Fre	Reviewer	Hold/Witne	ss Point Requi	rements	Records or
m no.	Point	Responsibility	Reference		Method	Frequency		ROBAR	SEPD	Client	Checklist Document Number
							Signature				
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date							
3.5	Concrete	SE/PE	WBS-SS-CI-	Temperature within acceptable range	Т	멘		HP	НР	NA	Pour record
	temperature monitoring	PE	SPC-0007				Date				
							Name				
							Signature				
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date							
3.6	Placement	SE/	WBS-SS-CI-	Concrete poured with a maximum	⊣	PL		V	V	NA	FIC
	monitoring – free- fall limit	/PE	SPC-0007 AS 3600	free-fall height of 1.8m to avoid segregation			Date				
			7.0 0000				Name				
							Signature				
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date	•	•					
3.7	Vibration and	SE/	WBS-SS-CI-	Concrete properly compacted with	Т	PL		V	V	NA	FIC
	compaction monitoring	ompaction P SPC	SPC-0007 vibrators, no voids or segregation AS 3600			Date					
			7.0 0000				Name				

Ite	Inspection/Test	Re	Specification	Conformance Criteria Summary	ĭe	Fre	Reviewer	Hold/Witne	ss Point Requi	rements	Records or
Item no.	Point	Responsibility	Reference		Method	Frequency		ROBAR	SEPD	Client	Checklist Document Number
							Signature				
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date							
3.8	Concrete curing	SE/PE	WBS-SS-CI-	Concrete curing per approved	Т	PL		V	V	NA	FIC
		PE	SPC-0007 FRP section	concrete curing method statement			Date				
			4.25.11				Name				
			AS 3600				Signature				
Secti	on 4: Final Inspectior	า									
		Rema	arks / NCR No. / Hi	P No. / RFI No. / Notice Date							
4.1	Surface finishing	SE/PE	WBS-SS-CI-	Class 5 finish for surfaces that are not	S	몬		V	V	NA	FIC
	(Class of finish per AS 3610)	PE	SPC-0007 AS 3610	visible after construction			Date				1
							Name				
							Signature				
		Rema	arks / NCR No. / HI	P No. / RFI No. / Notice Date							
4.2	Curing procedure	SE/	WBS-SS-CI-	Curing compound applied or wet	R	PL		V	V	NA	
	inspection	ing procedure WBS-SS-CI- Curing compound applied or wet curing in place AS 3799 WBS-SS-CI- Curing compound applied or wet curing in place			Date				FIC		
							Name				

Itei	Inspection/Test	Re	Specification	Conformance Criteria Summary	Method	Frequency	Reviewer	Hold/Witness Point Requirements			Records or
Item no.	Point	Responsibility	Reference					ROBAR	SEPD	Client	Checklist Document Number
							Signature				
	Remarks / NCR No. / HP No. / RFI No. / Notice Date										
4.3	Formwork stripping and post-pour inspection	SE/PE	WBS-SS-CI- SPC-0007 Srength, surface defects repaired strength, surface defects repaired strength, surface defects repaired strength, surface defects repaired strength, surface defects repaired strength.	<u> </u>	Я	PL		WP	WP	NA	FIC
				strength, surface defects repaired			Date				
							Name				
							Signature				
		Remarks / NCR No. / HP No. / RFI No. / Notice Date									
4.4	Compressive strength test results	SE/PE		Compressive strength >32 MPa at 28 days	R	PL		НР	НР	NA	Lab test report
							Date				
							Name				
							Signature				
Remarks / NCR No. / HP No. / RFI No. / Notice Date											
4.5	Final inspection and acceptance of slab	SE/PE		Surface levels, dimensions, and finish within tolerances	R	만		V	V	NA	FIC
							Date				
							Name				

Item no.	Inspection/Test Point	Responsibility Specification Reference		Conformance Criteria Summary	Me	Fre	Reviewer	Hold/Witness Point Requirements			Records or
				Method	Frequency		ROBAR	SEPD	Client	Checklist Document Number	
							Signature				
	Remarks / NCR No. / HP No. / RFI No. / Notice Date										
4.6	Joint Inspections	1111		Expansion and contraction joints	R	PL		V	V	NA	FIC
				installed per design drawings			Date				
							Name				
							Signature				
		arks / NCR No. / HI	P No. / RFI No. / Notice Date								
4.7	Post-cure inspections for shrinkage and cracking	s for B SPC-00	WBS-SS-CI-	, ,	R	PL		V	V	NA	FIC
			SPC-0007				Date				
							Name				
							Signature				

Document sign-off

	Close-out									
Company	Name	Position	Signature	Date (DD/MM/YYYY)						
ROBAR										
SEPD										