

Inspection and Test Plan - Control and Supervision of the Works

Doc ID: FH-DP1-PM-ITP007

Rev: 00

Client: Melbourne Airport (APAM)

Contract No: CP1002

Prepared By: Angela Julianto

Project: MAPMP 2.0 – DP1

Reviewed By: Giuliano Follacchio

Date: 9/8/23

Construction Process: Grooving Approved By: Jordan Nicolaou Date: 9/8/23

Specifications: Technical Specification – MAPMP 2.0 – DP1 | No. 60692389-PS-01-AV-0001 | Revision 1 – 27 March 2023

Structure / Component: Pavement Grooving

| Lot No: Lot Details: | Lot size/Quantity: | Date: | |
|----------------------|--------------------|-------|--|
|----------------------|--------------------|-------|--|

| Item | Task/Activity Description | Inspection/Test | | | | | | Responsibility | Checked by: | | |
|------|---|----------------------------------|---|--|-------------------------------|------------------------------|---------|---|-------------|-----------------|------|
| No. | | Frequency | Acceptance Criteria | Reference Documents | Inspection/ Test Method | Record of conformity | TP/ SCP | | AECOM | Fulton Hogan | Date |
| 1.0 | Preliminary Activities | – Permits, Docun | nentation, Approvals, Survey Documentation | 1 | 1 | | 1 | | I | | |
| 1.1 | Check for correct documentation | Prior to commencing any activity | Current revision drawing is being used including the Subcontractor's copy. Current revision to be obtained via Aconex. | Drawings and drawing registers on Aconex | Visual inspection | This ITP signed | HP* | Project Engineer | | | |
| 1.2 | Implementation of all measures and controls | Prior to commencing any activity | All necessary measures and controls are being implemented, that is: PSP, EMP, TMP, SWMS & WP | PSP, EMP, TMP, SWMS, WP | Visual Inspection | This ITP signed | HP* | Project Engineer | | | |
| 1.3 | Definition of the work area | Prior to commencing any activity | Work area has been cleared and surveyed (marked on site). Limits of work clearly defined. | Drawings | Visual Inspection | This ITP signed | HP* | Project Engineer | | | |
| 1.4 | Grooving Machine | Prior to commencing any activity | Details of proposed grooving machines to be submitted to Contract Administrator for approval. | Cl 20.3 | Verify | Aconex Corresponden ce | НР | Project Engineer Principal's Representative | | | |
| 2.0 | Grooving | | | | • | | | | | | |
| 2.1 | Pavement Conditions | During grooving works | Pavement to be thoroughly inspected and in an acceptable and suitable condition for grooving prior to works commencing. | CI 20.2 | Visual Inspection | This ITP signed | IP | Site Engineer | | | |



Inspection and Test Plan - Control and Supervision of the Works

Doc ID: FH-DP1-PM-ITP007

Rev: 00

Client: Melbourne Airport (APAM)

Contract No: CP1002

Prepared By: Angela Julianto

Project: MAPMP 2.0 – DP1

Reviewed By: Giuliano Follacchio

Date: 9/8/23

Construction Process: Grooving Approved By: Jordan Nicolaou Date: 9/8/23

Specifications: Technical Specification – MAPMP 2.0 – DP1 | No. 60692389-PS-01-AV-0001 | Revision 1 – 27 March 2023

Structure / Component: Pavement Grooving

| Item | Task/Activity | | Inspection/Test | | | | HP/ WP/ | Responsibility | Checked by: | | |
|------|-----------------------------------|-----------------------------|---|------------------------|-------------------------------|----------------------|--------------------|--|-------------|-----------------|------|
| No. | Description | Frequency | Acceptance Criteria | Reference Documents | Inspection/ Test Method | Record of conformity | AP/ IP/ TP/ SCP | | AECOM | Fulton Hogan | Date |
| 2.2 | Grooving Pattern – Trapezoidal | During grooving works | Trapezoidal grooves must be: - Nominally 6mm deep by 6mm wide at the bottom and 12mm wide at the top and spaced evenly at 57mm centre to centre - Transverse and continuous - At true 90 degree angle to runway and taxiway centrelines unless indicated otherwise Around in-pavement light fittings, grooving must cease maximum 450mm from centreline of light in all directions. | CI 20.4.1.1 | Inspection | This ITP signed | IP | Site Engineer | | | |
| 2.3 | Tolerances – Trapezoidal | During grooving works | Grooving works must be as per the following allowable tolerances: - Spacing to be evenly spaced, no less than 54mm and no more than 60mm centre to centre - Width: - At surface - must not be less than 11.5mm and not more than 15mm - At bottom - must not be less than 4.5mm and not more than 8mm - Depth must not be less than 4.5mm and no more than 8mm | Cl 20.4.1.3 | Inspection | This ITP signed | Ŀ | Site Engineer | | | |
| 2.4 | Grooving New Pavement Surface | During grooving works | Contract Administrator to witness measurement of groove dimensions | Cl 20.4.1 | Inspection | This ITP signed | WP | Site Engineer Principal's Representative | | | |
| 3.0 | Slurry Removal | • | | | • | | | | | | |



Inspection and Test Plan - Control and Supervision of the Works

Doc ID: FH-DP1-PM-ITP007

Rev: 00

Client: Melbourne Airport (APAM)

Contract No: CP1002

Prepared By: Angela Julianto

Project: MAPMP 2.0 – DP1Reviewed By: Giuliano FollacchioDate: 9/8/23

Construction Process: GroovingApproved By: Jordan NicolaouDate: 9/8/23

Specifications: Technical Specification – MAPMP 2.0 – DP1 | No. 60692389-PS-01-AV-0001 | Revision 1 – 27 March 2023

Structure / Component: Pavement Grooving

| Item | Task/Activity Description | · | | | | | | Responsibility | Checked by: | | |
|------|--|--|---|------------------------|-------------------------------|----------------------|--------------------|--|-------------|-----------------|------|
| No. | | Frequency | Acceptance Criteria | Reference Documents | Inspection/ Test Method | Record of conformity | AP/ IP/ TP/ SCP | | AECOM | Fulton Hogan | Date |
| 3.1 | Removal of Slurry | Progressively during works and after | Grooving machine must flush the grooves of all slurry during grooving process. Any residual slurry must be removed using high-pressure water in combination with hand or mechanical sweeping. Slurry must not be allowed to harden in the groove. | Cl 20.4.2 | Visual Inspection | This ITP signed | IP | Site Engineer | | | |
| 3.2 | Notification of Completion of Cleaning | At each of each work period | Contract Administrator is notified of completion of cleaning of pavement surface | Cl 20.4.2 | Visual Inspection | This ITP signed | WP | Site Engineer Principal's Representative | | | |

Final Inspection

On behalf of Fulton Hogan it is hereby certified that the Works represented by the items of work listed have been tested in accordance with the Project Quality Plan and conform in all respects with the requirements of the Contract.

Print Name: Position: Signature: Date: / /

Legend:

| HP | Hold Point | Work shall not proceed past the HP until released by the Superintendent | IP | Inspection point | Formal Inspection to be done and recorded |
|-----|----------------------------|---|-----|--------------------------|--|
| HP* | Fulton Hogan Hold Point | Work shall not proceed past the HP* until released by Fulton Hogan | TP | Test Point | Product compliance test to be undertaken and recorded/reported |
| WP | Witness Point | An inspection which must be witnessed by the Superintendent | SCP | Survey conformance point | A qualified surveyor to check product/section/structure and report |
| AP | Approval Point | Written or verbal approval given by the Superintendent | | | |