
DE MARTIN & GASPARINI - Quality Assurance System

Inspection and Test Checklist

BUILDER: LendLease		PROJECT NO :	J0805 DO	DOC NO :QA Rev 2					
PROJECT: One Circular Quay		DA	DATE: 8.01.24						
DESCRIPTION: Concrete Supply and Place			AU:	AUSTRALIAN STANDARDS: AS3600 / AS1379 / AS1012					
SITE STE	RUC. SPECS: 18295	-RBG-ZZ-XX-SP-ST-00001	L[01]					-	
LOCATIO	ON : As per attache	ed markup drawings	DA	TE CONC	RETED: 8.0	1.24			
		.AB: WALLS:	COLUMNS						
	• •	UMP/TRUCK/KIBBLE/OT			DMG SU	PERVISOR	₹: D	aniel Ro	ssetto
		ent / Volume / MPa):							
	•	8 Pour 2 L7-L8 Columns							
		8 Pour 2 L7-L8 Wall & sl							
		el 8 Pour 2 L7-L8 Wall	ab padamib						
(1A) 40)MPa - 57m3- Leve	8 Pour 2 slab							
WEATH	ER: Fine		TOTAL m3:	82n					
TIMEST		200	TIME FINISH:		30				
ITP	07.10	activity	Acceptan			INITIALS		DATE	REVIEW
IIP	PRE-POUR ITP INSF		Acceptan	Le Criteri	a	INTIALS		DATE	KEVIEW
	Determine equipme								
		Delivery lines				S.V.		8.01.24 v 8.01.24 8.01.24	W=
1	Placing to	•	Vis	ual		0	8		Witness
	Finishing N						1		
2	Main Slab RL		Drawing No.	Drawing No.		S.V.	8.0	01.24	W
2	Ensure Pre-pour inspection complete and		Vos No		c v	0.1	01 24	W	
signed S.V. 8.01.24			VV						
Check cleanliness of slab /formed walls & columns - clear of debris		Vis	Visual		S.V.	8.0	01.24	W	
5	Received formwork Certificate		Yes DNo		S.V.	8.0	01.24	H = Hold	
6	Specific slab finish requirement steel trowel		Drawing No				01.24	W	
0	Specific slab fillisti requirement steer trower				S.V.		J1.24	VV	
7	Check concrete mix Required? Y/N		Use approved mix design.		S.V.	8.0	01.24	W	
			Mix designs to meet the requirements of						
8	Check concrete mix	design and strengths	AS 1379 as specified in the approved Boral		S.V.	Q	01 24	W	
			Mix Design Submission. In accordance with RBG concrete supply specification.		3. V.	٥.	.01.24 W		
0	Concrete adequately vibrated		·····		6.14		04.04	W	
9	Concrete adequate	iy vibrated				S.V.	8.0	01.24	VV
10	Concrete tester in place (Testing as per		Compressive strength testing as per AS1012. In accordance with			0	01 24	W	
10	Engineer Specificat	ion)	•			S.V. 8		.01.24 W	
RBG concrete testing specification.									
	POST-POUR ITP INS	SPECTION							
Masterkure 250 – conforms to AS 3799 &									
1 Application of curing agents		in accordance with RBG Concrete Place		S.V.	8.01.24	01.24	W		
			& Finishing	Specificat	ion				
Post pour inspection – check slab		Visual		S.V.	8	01.24	W		
tinish/quality – clean up		VISAGI				J T	• • • • • • • • • • • • • • • • • • • •		
Pre-Stress As Built Survey – complete and submit to Lendlease at earliest opportunity			Vis	Visual S.V. 8.01.24		.01.24	W		
		Name		Signature De		Pate			
Final Acceptance Organisation				Signature Date 8.01.					
	Y	DMG	Sal Volpato		Bar Winder	100		6.0	1.24
		LendLease	1						



FOR CONSTRUCTION RB-ST-TA-10-1110-01



Date	08/01/2024
Order	C1899750
Delivery Address	1, ALFRED ST, SYDNEY
Plant	ARTARMON NSW MC
Est. Distance	7 KM
Truck Type	8B COMPY
Truck Number	10880

Times

Batched	08:39 AM
Left Plant	08:55 AM
Arrived on Site	09:04 AM
Started Unloading	09:31 AM
Finished Unloading	09:31 AM
Left Site	09:34 AM
Time on Site	29

Product

Type	CONCRETE CUSTOMER PRESCRIPTION ASPIRE47
Details	CONCRETE CUSTPRESC ASPIRE47 80MPA 10MM 650 SLUMP
Requested Slump	650
Mix Code	80ASPCTP45

Quantities

This Load	3 m³
Total Progress	3 m³
Total Ordered	3 m ³

Water Design	474 L
Water Batched	444 L
Water Added at Plant	NOT CURRENTLY AVAILABLE
Water Added on Site	NOT CURRENTLY AVAILABLE
Max Water Allowable	30 L



Service Fees

257145 TRANSPORT CHARGE 3 m³

Product and additives

253631 CONCRETE CUSTPRESC ASPIRE47 80MPA 10MM 3 m³

Driver Instructions

DANIEL 0423291890

Account charged

Account Name	DEMARTIN & GASPARINI-L370
Customer Account Code	503098
Customer Name	DEMARTIN & GASPARINI-L370
Customer Code	29948
Project Name	ONE CIRCULAR QUAY - TOWER A
Project Code	Q-00141017
Purchase Order Number	.I0805 - A



Date	08/01/2024
Order	C1899759
Delivery Address	1, ALFRED ST, SYDNEY
Plant	ARTARMON NSW MC
Est. Distance	9.5 KM
Truck Type	8B COMPY
Truck Number	10351

Times

Batched	08:58 AM
Left Plant	09:07 AM
Arrived on Site	09:30 AM
Started Unloading	09:33 AM
Finished Unloading	10:01 AM
Left Site	10:04 AM
Time on Site	33

Product

Туре	CONCRETE ENVISIA HIGH SLUMP
Details	ENVISIA HIGH SLUMP 40MPA 20MM 150MM 150 SLUMP
Requested Slump	150
Mix Code	40VSTZPP15

Quantities

This Load	6 m³
Total Progress	6 m³
Total Ordered	57 m³

Water Design	1116 L
Water Batched	1087 L
Water Added at Plant	NOT CURRENTLY AVAILABLE
Water Added on Site	NOT CURRENTLY AVAILABLE
Max Water Allowable	29 I



Service Fees

257145 TRANSPORT CHARGE 6 m³
231299 WAITING TIME FEE WORKING HOURS 10 /M

Product and additives

256219 ENVISIA HIGH SLUMP 40MPA 20MM 150MM 6 m³

Driver Instructions

DANIEL 0423291890

Account charged

Account Name	DEMARTIN & GASPARINI-L370
Customer Account Code	503098
Customer Name	DEMARTIN & GASPARINI-L370
Customer Code	29948
Project Name	ONE CIRCULAR QUAY - TOWER A
Project Code	Q-00141017
Purchase Order Number	J0805 - A



Date	08/01/2024
Order	C1899759
Delivery Address	1, ALFRED ST, SYDNEY
Plant	ARTARMON NSW MC
Est. Distance	7 KM
Truck Type	8A MAXI
Truck Number	10824

Times

Batched	09:14 AM
Left Plant	09:25 AM
Arrived on Site	09:49 AM
Started Unloading	10:06 AM
Finished Unloading	10:17 AM
Left Site	10:20 AM
Time on Site	31

Product

Туре	CONCRETE ENVISIA HIGH SLUMP
Details	ENVISIA HIGH SLUMP 40MPA 20MM 150MM 150 SLUMP
Requested Slump	150
Mix Code	40VSTZPP15

Quantities

This Load	5.3 m³
Total Progress	11.3 m³
Total Ordered	57 m³

Water Design	986 L
Water Batched	952 L
Water Added at Plant	NOT CURRENTLY AVAILABLE
Water Added on Site	NOT CURRENTLY AVAILABLE
Max Water Allowable	341



Service Fees

257145 TRANSPORT CHARGE 5.3 m³

Product and additives

256219 ENVISIA HIGH SLUMP 40MPA 20MM 150MM 5.3 m³

Driver Instructions

DANIEL 0423291890

Account charged

Account Name	DEMARTIN & GASPARINI-L370
Customer Account Code	503098
Customer Name	DEMARTIN & GASPARINI-L370
Customer Code	29948
Project Name	ONE CIRCULAR QUAY - TOWER A
Project Code	Q-00141017
Purchase Order Number	.I0805 - A



Date	08/01/2024
Order	C1899765
Delivery Address	1, ALFRED ST, SYDNEY
Plant	ARTARMON NSW MC
Est. Distance	7 KM
Truck Type	10 WHEEL
Truck Number	10516

Times

Batched	09:33 AM
Left Plant	09:49 AM
Arrived on Site	10:05 AM
Started Unloading	10:20 AM
Finished Unloading	10:50 AM
Left Site	10:50 AM
Time on Site	45

Product

Туре	CONCRETE HIGH STRENGTH
Details	HIGHSTRENGTH 65MPA 10MM 150 SLUMP
Requested Slump	150
Mix Code	65HS5ETPXX

Quantities

This Load	7 m³
Total Progress	7 m³
Total Ordered	7 m³

Water Design	1358 L
Water Batched	1320 L
Water Added at Plant	NOT CURRENTLY AVAILABLE
Water Added on Site	NOT CURRENTLY AVAILABLE
Max Water Allowable	381



Service Fees

257145	TRANSPORT CHARGE	7 m³
231299	WAITING TIME FEE WORKING HOURS	20 /M
131495	FEE SERVICE WAITING TIME PER MINUTE	10 /M

Product and additives

161151 HIGHSTRENGTH 65MPA 10MM 7 m³

Driver Instructions

DANIEL 0423291890

Account charged

Account Name	DEMARTIN & GASPARINI-L370
Customer Account Code	503098
Customer Name	DEMARTIN & GASPARINI-L370
Customer Code	29948
Project Name	ONE CIRCULAR QUAY - TOWER A
Project Code	Q-00141017
Purchase Order Number	J0805 - A



Date	08/01/2024
Order	C1899759
Delivery Address	1, ALFRED ST, SYDNEY
Plant	ARTARMON NSW MC
Est. Distance	7 KM
Truck Type	10 WHEEL
Truck Number	10726

Times

Batched	10:07 AM
Left Plant	10:19 AM
Arrived on Site	10:28 AM
Started Unloading	11:07 AM
Finished Unloading	11:07 AM
Left Site	11:07 AM
Time on Site	39

Product

Туре	CONCRETE ENVISIA HIGH SLUMP
Details	ENVISIA HIGH SLUMP 40MPA 20MM 150MM 150 SLUMP
Requested Slump	150
Mix Code	40VSTZPP15

Quantities

This Load	7 m³
Total Progress	18.3 m³
Total Ordered	57 m ³

Water Design	1302 L
Water Batched	1265 L
Water Added at Plant	NOT CURRENTLY AVAILABLE
Water Added on Site	NOT CURRENTLY AVAILABLE
Max Water Allowable	37 L



Service Fees

257145 TRANSPORT CHARGE 7 m³

Product and additives

256219 ENVISIA HIGH SLUMP 40MPA 20MM 150MM 7 m³

Driver Instructions

DANIEL 0423291890

Account charged

Account Name	DEMARTIN & GASPARINI-L370
Customer Account Code	503098
Customer Name	DEMARTIN & GASPARINI-L370
Customer Code	29948
Project Name	ONE CIRCULAR QUAY - TOWER A
Project Code	Q-00141017
Purchase Order Number	.I0805 - A



Date	08/01/2024
Order	C1899744
Delivery Address	1, ALFRED ST, SYDNEY
Plant	ARTARMON NSW MC
Est. Distance	7 KM
Truck Type	10 WHEEL
Truck Number	10517

Times

Batched	10:23 AM
Left Plant	10:43 AM
Arrived on Site	10:57 AM
Started Unloading	11:29 AM
Finished Unloading	11:29 AM
Left Site	11:29 AM
Time on Site	32

Product

Туре	CONCRETE ASPIRE50
Details	ASPIRE50 100MPA 10MM 650 SLUMP
Requested Slump	650
Mix Code	11ASPHIAG2

Quantities

This Load	5 m³
Total Progress	5 m³
Total Ordered	15 m ³

Water Design	770 L
Water Batched	738 L
Water Added at Plant	NOT CURRENTLY AVAILABLE
Water Added on Site	NOT CURRENTLY AVAILABLE
Max Water Allowable	32 L



Service Fees

257145 TRANSPORT CHARGE 5 m³

Product and additives

245097 ASPIRE50 100MPA 10MM 5 m³

Driver Instructions

DANIEL 0423291890

Account charged

Account Name	DEMARTIN & GASPARINI-L370
Customer Account Code	503098
Customer Name	DEMARTIN & GASPARINI-L370
Customer Code	29948
Project Name	ONE CIRCULAR QUAY - TOWER A
Project Code	Q-00141017
Purchase Order Number	.I0805 - A



Date	08/01/2024
Order	C1899744
Delivery Address	1, ALFRED ST, SYDNEY
Plant	ARTARMON NSW MC
Est. Distance	7 KM
Truck Type	8A MAXI
Truck Number	10620

Times

Batched	10:37 AM
Left Plant	10:55 AM
Arrived on Site	11:11 AM
Started Unloading	11:20 AM
Finished Unloading	11:20 AM
Left Site	11:20 AM
Time on Site	g

Product

Туре	CONCRETE ASPIRE50
Details	ASPIRE50 100MPA 10MM 650 SLUMP
Requested Slump	650
Mix Code	11ASPHIAG2

Quantities

This Load	5 m³
Total Progress	10 m³
Total Ordered	15 m ³

Water Design	770 L
Water Batched	750 L
Water Added at Plant	6 L
Water Added on Site	NOT CURRENTLY AVAILABLE
Max Water Allowable	20 L



Service Fees

257145 TRANSPORT CHARGE 5 m³

Product and additives

245097 ASPIRE50 100MPA 10MM 5 m³

Driver Instructions

DANIEL 0423291890

Account charged

Account Name	DEMARTIN & GASPARINI-L370
Customer Account Code	503098
Customer Name	DEMARTIN & GASPARINI-L370
Customer Code	29948
Project Name	ONE CIRCULAR QUAY - TOWER A
Project Code	Q-00141017
Purchase Order Number	.I0805 - A



Date	08/01/2024
Order	C1899744
Delivery Address	1, ALFRED ST, SYDNEY
Plant	ARTARMON NSW MC
Est. Distance	7 KM
Truck Type	10 WHEEL
Truck Number	10921

Times

Batched	10:49 AM
Left Plant	10:54 AM
Arrived on Site	11:28 AM
Started Unloading	11:31 AM
Finished Unloading	12:04 PM
Left Site	12:04 PM
Time on Site	36

Product

Туре	CONCRETE ASPIRE50
Details	ASPIRE50 100MPA 10MM 650 SLUMP
Requested Slump	650
Mix Code	11ASPHIAG2

Quantities

This Load	5 m³
Total Progress	15 m³
Total Ordered	15 m ³

Water Design	770 L
Water Batched	743 L
Water Added at Plant	NOT CURRENTLY AVAILABLE
Water Added on Site	NOT CURRENTLY AVAILABLE
Max Water Allowable	27 L



Service Fees

257145 TRANSPORT CHARGE 5 m³

Product and additives

245097 ASPIRE50 100MPA 10MM 5 m³

Driver Instructions

DANIEL 0423291890

Account charged

Account Name	DEMARTIN & GASPARINI-L370
Customer Account Code	503098
Customer Name	DEMARTIN & GASPARINI-L370
Customer Code	29948
Project Name	ONE CIRCULAR QUAY - TOWER A
Project Code	Q-00141017
Purchase Order Number	.I0805 - A



Date	08/01/2024
Order	C1899759
Delivery Address	1, ALFRED ST, SYDNEY
Plant	ARTARMON NSW MC
Est. Distance	10 KM
Truck Type	10 WHEEL
Truck Number	10728

Times

Batched	11:11 AM
Left Plant	11:23 AM
Arrived on Site	11:47 AM
Started Unloading	11:53 AM
Left Site	12:12 PM
Time on Site	24

Product

Туре	CONCRETE ENVISIA HIGH SLUMP
Details	ENVISIA HIGH SLUMP 40MPA 20MM 150MM 150 SLUMP
Requested Slump	150
Mix Code	40VSTZPP15

Quantities

This Load	7 m³
Total Progress	25.3 m³
Total Ordered	57 m³

Water Design	1302 L
Water Batched	1260 L
Water Added at Plant	NOT CURRENTLY AVAILABLE
Water Added on Site	NOT CURRENTLY AVAILABLE
Max Water Allowable	42



Service Fees

257145 TRANSPORT CHARGE 7 m³

Product and additives

256219 ENVISIA HIGH SLUMP 40MPA 20MM 150MM 7 m³

Driver Instructions

DANIEL 0423291890

Account charged

Account Name	DEMARTIN & GASPARINI-L370
Customer Account Code	503098
Customer Name	DEMARTIN & GASPARINI-L370
Customer Code	29948
Project Name	ONE CIRCULAR QUAY - TOWER A
Project Code	Q-00141017
Purchase Order Number	.I0805 - A



Date	08/01/2024
Order	C1899759
Delivery Address	1, ALFRED ST, SYDNEY
Plant	ARTARMON NSW MC
Est. Distance	9.5 KM
Truck Type	8B COMPY
Truck Number	10008

Times

Batched	11:35 AM
Left Plant	11:44 AM
Arrived on Site	12:02 PM
Started Unloading	12:02 PM
Finished Unloading	12:19 PM
Left Site	12:19 PM
Time on Site	17

Product

Туре	CONCRETE ENVISIA HIGH SLUMP
Details	ENVISIA HIGH SLUMP 40MPA 20MM 150MM 150 SLUMP
Requested Slump	150
Mix Code	40VSTZPP15

Quantities

This Load	6 m³
Total Progress	31.3 m³
Total Ordered	57 m³

Water Design	1116 L
Water Batched	1078 L
Water Added at Plant	NOT CURRENTLY AVAILABLE
Water Added on Site	NOT CURRENTLY AVAILABLE
Max Water Allowable	381



Service Fees

257145 TRANSPORT CHARGE 6 m³

Product and additives

256219 ENVISIA HIGH SLUMP 40MPA 20MM 150MM 6 m³

Driver Instructions

DANIEL 0423291890

Account charged

Account Name	DEMARTIN & GASPARINI-L370
Customer Account Code	503098
Customer Name	DEMARTIN & GASPARINI-L370
Customer Code	29948
Project Name	ONE CIRCULAR QUAY - TOWER A
Project Code	Q-00141017
Purchase Order Number	.I0805 - A



Date	08/01/2024
Order	C1899759
Delivery Address	1, ALFRED ST, SYDNEY
Plant	ARTARMON NSW MC
Est. Distance	7 KM
Truck Type	8B COMPY
Truck Number	10084

Times

Batched	11:54 AM
Left Plant	12:03 PM
Arrived on Site	12:11 PM
Started Unloading	12:18 PM
Finished Unloading	12:35 PM
Left Site	12:37 PM
Time on Site	25

Product

Туре	CONCRETE ENVISIA HIGH SLUMP
Details	ENVISIA HIGH SLUMP 40MPA 20MM 150MM 150 SLUMP
Requested Slump	150
Mix Code	40VSTZPP15

Quantities

This Load	6 m³
Total Progress	37.3 m³
Total Ordered	57 m ³

Water Design	1116 L
Water Batched	1083 L
Water Added at Plant	NOT CURRENTLY AVAILABLE
Water Added on Site	NOT CURRENTLY AVAILABLE
Max Water Allowable	33 L



Service Fees

257145 TRANSPORT CHARGE 6 m³

Product and additives

256219 ENVISIA HIGH SLUMP 40MPA 20MM 150MM 6 m³

Driver Instructions

DANIEL 0423291890

Account charged

Account Name	DEMARTIN & GASPARINI-L370
Customer Account Code	503098
Customer Name	DEMARTIN & GASPARINI-L370
Customer Code	29948
Project Name	ONE CIRCULAR QUAY - TOWER A
Project Code	Q-00141017
Purchase Order Number	.I0805 - A



Date	08/01/2024
Order	C1899759
Delivery Address	1, ALFRED ST, SYDNEY
Plant	ARTARMON NSW MC
Est. Distance	10 KM
Truck Type	10 WHEEL
Truck Number	10662

Times

Batched	12:00 PM
Left Plant	12:16 PM
Arrived on Site	12:32 PM
Started Unloading	12:36 PM
Finished Unloading	12:49 PM
Left Site	12:52 PM
Time on Site	19

Product

Туре	CONCRETE ENVISIA HIGH SLUMP
Details	ENVISIA HIGH SLUMP 40MPA 20MM 150MM 150 SLUMP
Requested Slump	150
Mix Code	40VSTZPP15

Quantities

This Load	7 m³
Total Progress	44.3 m³
Total Ordered	57 m³

Water Design	1302 L
Water Batched	1268 L
Water Added at Plant	3 L
Water Added on Site	NOT CURRENTLY AVAILABLE
Max Water Allowable	34 L



Service Fees

257145 TRANSPORT CHARGE 7 m³

Product and additives

256219 ENVISIA HIGH SLUMP 40MPA 20MM 150MM 7 m³

Driver Instructions

DANIEL 0423291890

Account charged

Account Name	DEMARTIN & GASPARINI-L370
Customer Account Code	503098
Customer Name	DEMARTIN & GASPARINI-L370
Customer Code	29948
Project Name	ONE CIRCULAR QUAY - TOWER A
Project Code	Q-00141017
Purchase Order Number	.I0805 - A



Date	08/01/2024
Order	C1899759
Delivery Address	1, ALFRED ST, SYDNEY
Plant	ARTARMON NSW MC
Est. Distance	7 KM
Truck Type	8B COMPY
Truck Number	10880

Times

Batched	12:18 PM
Left Plant	12:34 PM
Arrived on Site	12:41 PM
Started Unloading	12:48 PM
Finished Unloading	01:12 PM
Left Site	01:14 PM
Time on Site	32

Product

Туре	CONCRETE ENVISIA HIGH SLUMP
Details	ENVISIA HIGH SLUMP 40MPA 20MM 150MM 150 SLUMP
Requested Slump	150
Mix Code	40VSTZPP15

Quantities

This Load	6 m³
Total Progress	50.3 m³
Total Ordered	57 m ³

Water Design	1116 L
Water Batched	1086 L
Water Added at Plant	NOT CURRENTLY AVAILABLE
Water Added on Site	NOT CURRENTLY AVAILABLE
Max Water Allowable	30 L



Service Fees

257145 TRANSPORT CHARGE 6 m³

Product and additives

256219 ENVISIA HIGH SLUMP 40MPA 20MM 150MM 6 m³

Driver Instructions

DANIEL 0423291890

Account charged

Account Name	DEMARTIN & GASPARINI-L370
Customer Account Code	503098
Customer Name	DEMARTIN & GASPARINI-L370
Customer Code	29948
Project Name	ONE CIRCULAR QUAY - TOWER A
Project Code	Q-00141017
Purchase Order Number	J0805 - A



Date	08/01/2024
Order	C1899759
Delivery Address	1, ALFRED ST, SYDNEY
Plant	ARTARMON NSW MC
Est. Distance	7 KM
Truck Type	10 WHEEL
Truck Number	10921

Times

Batched	12:38 PM
Left Plant	12:43 PM
Arrived on Site	01:04 PM
Started Unloading	01:14 PM
Finished Unloading	01:26 PM
Left Site	01:26 PM
Time on Site	22

Product

Type	CONCRETE ENVISIA HIGH SLUMP
Details	ENVISIA HIGH SLUMP 40MPA 20MM 150MM 150 SLUMP
Requested Slump	150
Mix Code	40VSTZPP15

Quantities

This Load	4.7 m³
Total Progress	55 m³
Total Ordered	57 m ³

Water Design	874 L
Water Batched	846 L
Water Added at Plant	NOT CURRENTLY AVAILABLE
Water Added on Site	NOT CURRENTLY AVAILABLE
Max Water Allowable	28 L



Service Fees

257145 TRANSPORT CHARGE 4.7 m³

Product and additives

256219 ENVISIA HIGH SLUMP 40MPA 20MM 150MM 4.7 m³

Driver Instructions

DANIEL 0423291890

Account charged

Account Name	DEMARTIN & GASPARINI-L370
Customer Account Code	503098
Customer Name	DEMARTIN & GASPARINI-L370
Customer Code	29948
Project Name	ONE CIRCULAR QUAY - TOWER A
Project Code	Q-00141017
Purchase Order Number	.I0805 - A



Date	08/01/2024
Order	C1899759
Delivery Address	1, ALFRED ST, SYDNEY
Plant	ARTARMON NSW MC
Est. Distance	7 KM
Truck Type	10 WHEEL
Truck Number	10660

Times

Batched	01:17 PM
Left Plant	01:30 PM
Arrived on Site	01:39 PM
Started Unloading	01:44 PM
Finished Unloading	02:02 PM

Product

Туре	CONCRETE ENVISIA HIGH SLUMP
Details	ENVISIA HIGH SLUMP 40MPA 20MM 150MM 150 SLUMP
Requested Slump	150
Mix Code	40VSTZPP15

Quantities

This Load	2 m³
Total Progress	57 m³
Total Ordered	57 m³

Water

Water Design	372 L
Water Batched	318 L
Water Added at Plant	3 L
Water Added on Site	NOT CURRENTLY AVAILABLE
Max Water Allowable	54 L

Delivery Note



BORAL RESOURCES (NSW) PTY LIMITED
ABN 51 000 756 507
PO Box 6041 North Ryde NSW 2113
TEL 1300 552 555

Service Fees

231407	MINIMUM LOAD (3 M3)	1 m³
231301	FEE SERVICE PUMP BLOW BACK PER CU METRE	1 m³
131495	FEE SERVICE WAITING TIME PER MINUTE	95 /M
140066	FEE SERVICE RETURN PER KM PER CU M	2 km
159028	FEE SERVICE ENVIRONMENTAL CONC DISPOSAL	4 m³
257145	TRANSPORT CHARGE	2 m³
231299	WAITING TIME FEE WORKING HOURS	75 /M

Product and additives

256219 ENVISIA HIGH SLUMP 40MPA 20MM 150MM 2 m³

Driver Instructions

DANIEL 0423291890

Account charged

Account Name	DEMARTIN & GASPARINI-L370
Customer Account Code	503098
Customer Name	DEMARTIN & GASPARINI-L370
Customer Code	29948
Project Name	ONE CIRCULAR QUAY - TOWER A
Project Code	Q-00141017
Purchase Order Number	J0805 - A

BORAL FT.O 63 PLANT XAT		. 1	FIEL	DTESTS	HEET			DA	TE _8_		124	
JOB I ALFRED ST SYDNEY TOWER A								REQUEST TIME ON SITE TIME OFF SITE OFF SITE OFF SITE				
25550438 DESIGN STRENGTH 56 880	MOULD No.	SPEC.	DIAMETER	LENGTH	WEIGHT	CRUSHING DATE	AGE	MAX LOAD	TESTED	M	RESULT MPa	
LOAD TEST CHED TIME BATCHED TIMETESTED SAMPLING COMPACT CHED CURE CAPPING CAPPING	22 CIF	B	111	7500	-i H	1-1-	28	1.1.1				
ACTUAL SLUMP R.P.L. AIMS TEMPS CONC. LAB FLD CURING TEMPS MAX TEMPS CONC. LAB FLD CURING TEMPS CONC. LAB FLD CURING TEMPS MAX TEMPS CONC. LAB FLD CURING TEMPS CONC. LAB FLD CURING TEMPS MAX TEMPS CONC. LAB FLD CURING TEMPS CONC. LAB FLD CURING TEMPS MAX TEMPS CONC. LAB FLD CURING TEMPS CONC. LAB FLD C	1/A/J 2/3/U	C	#	C1180	9:750		28					
POUR LOCATION L. BIC NO.	61120	E	•		•		56					
REMARKS YES WNO												
DOCKET NUMBER 25550441 DESIGN STRENGTH 28 TRUCK NUMBER 351	T 66	SPEC. No.	DIAMETER	LENGTH	WEIGHT	CRUSHING DATE	AGE	MAX LOAD	TESTED	M	RESULT MPa	
LOAD TEST CYLS TIME BATCHED TIMETESTED SAMPLING COMPACT CAPPING	D ₁ 24+	IB			111		13				-	
SLUMP ACTUAL SLUMP R.P.L. ATMS CONC. LAB FLD CURING TEMP MAX MIN	81410 221R	C		有G 18	399759		7					
POUR LOCATION L LEVEL 8 POUR 1- 40 VSTZPP15	22AG		•		•		5/8					
REMARKS SLAB SLUMP DEFECTIVE					•							
DOCKET NUMBER 2 S S S 6 4 7 S DESIGN STRENGTH 28 TRUCK NUMBER 0 8 4	MOULD No.	SPEC.	DIAMETER	LENGTH	WEIGHT	CRUSHING DATE	AGE	MAX LOAD	TESTED BY	W	RESULT MPa	
LOAD TEST CYLS TIME BATCHED TIMETESTED SAMPLING COMPACT CAPPING CAPPING	22 M	B		#618	99759		3					
SLUMP INITIAL FINAL 25 2 3 3 6 FLD CURING TEMP	23FIV	C					25					
POUR LOCATION BYCNO. LEVEL 8 POSE 1 401VISITZIPIPILIS	22AQ	IE IE			•		28					
REMARKS SCAB SLUMP DEFECTIVE			- 1	1. [•							
GENERAL REMARKS	SAMF	LING ANDTES LING: 1. PACTION: 1	STING IS PERFORMED TO AGITATOR AT DISCHARG RODDING, 2 INTERNAL V) A.S.1012 PARTS 1, 3 IE, 2 SITE SAMPLED, /IBRATION, 3 EXTERI	JRING IS GREATERTHAN 3 .1, 8.1, 8.2, 9, 12.1, 12.2, 13 3 OTHER-SPECIFY NAL VIBRATION, 4 RAMMII	7.4	FICATE NU	MBER 78	DATE		INIT	
FT\$01 Revision 1 Data Oct 2005 Authorisation: David Hocking Page 1 of 1		RATORY: 1.	SULPHUR, 2 RUBBER, 3 ARTARMON, 2 WESTERN NOMINAL, 2 MAXIMUM	ı		SIGNATO	RY CHECK	-				

BORAL FT.O 63 PLANT XAT FIELD TEST SHEET DATE 8, 1, 24									124			
	GASPARINI SYDNEY TOWER A							REQUEST CONTROL TIME OF SITE 131310				
DOCKET NUMBER 25550446 DESIGN STRENGTH 56 5116	ECS9	SPEC. No.	DIAMETER	LENGTH	WEIGHT	CRUSHING DATE	AGE	MAX LOAD	TESTED	M	RESULT MPa	
LOAD TEST CYLS TIME BATCHED TIME TESTED SAMPLING COMPACT CAPPING CAPPING CAPPING	C 79	B	<u> </u>	#C118	99765		28					
SLUMP INITIAL FINAL 2 S ATMS CONC. 2 7 3 0 LAB FLD CURING TEMP MAX MIN	275 K 275 K	IC ID	•		•		28					
LEVEL 8 WALLS - GSHSSETIPXX	27JD	-IE			•		56					
REMARKS SLUMP DEFECTIVE		41.4	ĭï	I I	•							
DOCKET NUMBER SLUMP STRENGTH AGE TRUCK NUMBER SLUMP 650 100 56 517	MOULD No.	SPEC. No.	DIAMETER	LENGTH	WEIGHT	CRUSHING DATE	AGE 7	MAX LOAD	TESTED	M	RESULT MPa	
SIZE CHGD. TIME BATCHED TIMETESTED SAMPLING COMPACT CURE	1 C B	iB	111	500-	•4		2,8	P				
SLUMP INITIAL SLUMP R.P.L. ATMS TEMPS CONC. LAB FLD CURING TEMP MAX MIN	2265	C		#G18	99744		28	1-1-1-				
POUR LOCATION BIC NO.	23EJ	-ID			• 1		5 ₆					
REMARKS SLUMP DEFECTIVE		4	•		111			1 1 1				
DOCKET NUMBER DESIGN SPEC STRENGTH STRENGTH TRUCK NUMBER	MOULD No.	SPEC. No.	DIAMETER	LENGTH	WEIGHT	CRUSHING DATE	AGE	MAX LOAD	TESTED	M	RESULT MPa	
COAD TEST CYLS TIME BATCHED TIMETESTED SAMPLING CURE COMPACT CURE			•		• 1							
SLUMP ACTUAL SLUMP R.P.L. ATMS TEMPS CONC. LAB FLD CURING TEMP MAX MIN		1	111		<u>i</u>	<u></u>				:		
POUR LOCATION B/C No.		1			111	1 1						
SLUMP DEFECTIVE										-		
REMARKS			T I									
GENERAL REMARKS	SAMPLIN SAMPLIN COMPAC CAPPING	NG ANDTES NG: 1 A TION: 1 F G: 1 S	TING IS PERFORMEDTO AGITATOR AT DISCHARG RODDING, 2 INTERNAL V SULPHUR, 2 RUBBER, 3 (A.S.1012 PARTS 1, 3 E, 2 SITE SAMPLED, IBRATION, 3 EXTERI OTHER-SPECIFY	JRING IS GREATERTHAN 3.1, 8.1, 8.2, 9, 12.1, 12.2, 13 3 OTHER-SPECIFY NAL VIBRATION, 4 RAMM	24	FICATE NU	MBER 78	DATE		INIT	
FTS01 Revision 1 Date: Oct 2005 Authorisation: Devid Hocking Page 1 of 1			ARTARMON, 2 WESTERN NOMINAL, 2 MAXIMUM			SIGNATO	RY CHECK	(:				