

Subcontractors are required to develop Inspection and test plans to ensure compliance to the design and other relevant requirements as well as ensuring fitness for purpose. It is Multiplex's responsibility to review the ITPs for relevance and accuracy and to ensure full confidence the subcontractor understands the requirements so the work will be undertaken for full compliance.

Part 1	· Details					
Project	Name:	NFH Hospital	l			
Compa	ny Name:	Express Inter	riors Pty Ltd.			
Activity	//Task/ITP number:	Rigid insulati	ion board installation		111000000000000000000000000000000000000	
Revisio	on No:	В		Date of Revision:	29/11/2022	
Part 2 -	- Inspection and Test I	Plan Requirem	ents			Content ✓ - Yes, × - No N/A
1	Project name and Org	ganisation nan	ne?			·
2	Name, signature, pos	sition of the per	rson who has prepared	and approved the ITP?		✓
3	Identification of the sc	ope of works				√
4	A step-by-step seque	ence for underta	aking the activity/work b	ooth off and on site?		✓
5	responsible as per sper parties?	ecification i.e. S ork that will be	ubcontractor, Multiplex	activity and the relevant p Consultant, and Client ar ne very least be a witness	nd other 3 rd	✓
6	 "Refer to spe provide confidence 	<i>cification / Draw</i> dence that the r	ria for each individual a vings / Australian Stand equirements are under must be noted for each	<i>lards"</i> is NO T acceptable - stood.	- it does not	√
7	 Details of the 	frequency of i	nspection and testing	for each individual activit	y?	✓
8			is to be carried out and ips, traceability record a	I recorded? These may in and photos.	clude checklists,	✓
9	Identification of the res		on for carrying out a	nd verifying that the parti	cular activity has	✓
Part 3	Summary details of is	ssues/commen	ıls		Signoff'	Date
	IENCY – "Each Locatior reas will have their resp			ted to CONQA to specify	and the second s	
WINCIIa	ileas wii nave tileli Tesp	COURCELL TOE U	ie location			
					-	

Status:		✓ Acceptable		☐ Rejected - addres	s comments and r	esubmit
Quality	Coordinator / Engine	er				
Name:	Sean McLaren		Signature:		Date: 29/11	12022
Project	Coordinator / Engine	er		er Straid for religious transfer at the six security Access to the six security of		
Name:			Signature:		Date:	
Part 4 -	Acceptance of Resubmit	ted Inspection a	nd Test Plan/s			
Name:	TATAL TATAL TATAL TO THE TATAL TA			Signature:		THE CONTRACT OF THE CONTRACT O
Position	1:			Date:		

Note

- Inspection and Test Plan MUST be reviewed and signed off by the authorized Multiplex Staff (Coordinator / Supervisor / Engineer).
- In case of resubmission, initial issues above must be signed and dated by reviewer to record close out

38 Brindley Street
Dandenong South VIC 3175

ITP Document No.: 1 Phone: (03) 9793 9522 Email: express.interiors@bigpond.com

Scope: Rigid Board
Project Name: New Footscray Hospital Name: Austin Han Prepared by Project Address: Cnr Ballarat and Geelong Roads, Footscray VIC 3011 Approved by Position: Contract Administrator Organization Name: Multiplex Revision No. B Signature: Ay Date: 29/11/2022 Date of Revision: 29/11/2022

Level: Room No./Area:

Position: Construction Manager

Signature:

Date: 29/11/2022

Name: Greg Edwards

ω					2			Н		Item	
Tape & Seal					Install Rigid Board			Set out Rigid Board		Activity	
Tape placed over the center of the joint of both board All joints are taped	Fasteners along each length – no less than 50mm or no more than 150mm from edge of the board	The Fasteners are evenly distributed over the whole board	11nos of Fasteners required for a full board size (1.20m x 2.40m) with 3no of the fasteners along the middle	Min 35mm head diameter fasteners	Confirm the thickness / R-value of the board (State the panel thickness and R-value)	Setout of Rigid Board	Area is clean and accessible to start work	Thermal Insulation Plan Latest Revision (Photo of Title block with drawing No. and revision)		Acceptance Criteria	W = Witness, HP = Hold Point, S = Surveillance, R
Each location				Each location	Each location	Each location	Each location	Each location		Frequency	ld Point, S = Surv
Visual Checklist				Visual Checklist	Visual Checklist	Visual Checklist	Visual Checklist	Visual Checklist	Records/Comments	Verification	eillance, R = Review
W				S	S	S	S	W	Subcontractor		
ω				S	S	S	S	S	Multiplex	Inspection By	
									Client		



EXPRESS INTERIORS PTY LTD

Inspection and Test Plan

38 Brindley Street Dandenong South VIC 3175

Phone: (03) 9793 9522 Email: express.interiors@bigpond.com

		Carraction & Coast 100 Coast	5)				
		Exposed board edge cover with foil tape lapped 48mm Each location on to underside of the board	Each location	Visual Checklist	S	S	12
4	Clean up	Waste all cleaned. Tools and materials placed well.	Each location	Visual Checklist		ম	
5	Materials Receipt Inspection	Refer to ITP No: 5 Incoming Goods					

Comments.	
Date of Inspection:	Carried out by:
*This document will be provided to evidence compliance to applicable w	orks