

R

Н

Н

NSPECTION & TEST PLAN										
		Contract Name:					EY	Date	Approved	Date
							Perform (P)			
TD 2 CDE20 TO CDEC7 (MANHOLES	7050 - DONALD ROAD CATCHMENT - WASTEWATER PIPELINE				Review (R) Witness (W) Hold (H)					
ITP 2 - SP529 TO SP567 (MANHOLES AND PIPELINE - TRENCHED)										
TASK	SPECIFICATION REFERENCE	ACTIVITY/TASK	INSPECTION BY	TASK TIMING OR TASK FREQUENCY	ACCEPTANCE CRITERIA	UCCL	FNDC		COMMENTS	S
MANHOLE/PIPELINE INSTALLATION	(TRENCHED)									
Manhole Excavation and Bedding	FNDC Engineering Standards 2023, Sheet 39	Visual check of excavation. Subgrade meets specification. Hardfill layer constructed as per project drawings.	FNDC	Prior to installing each manhole.	Subgrade meets minimum CBR of 5 (1.5 blows/50mm). Miniumum 150mm layer of GAP65, minimum CIV of 25.	н	н			
Materials Quality	FNDC Approved Material List	Visual check for approved materials, quality and condition.	UCCL	On arrival to site, prior to using materials.	Delivery dockets, photos.	W	R			
Manhole Installation	FNDC Engineering Standards 2023, Sheet 39	Manhole installed in correct position and to correct level as per Project Drawings and FNDC EES.	UCCL	On completion of installation of each manhole.	Completed manhole installation checklist, photos.	P	R			
Pipeline Excavation and Bedding	Donald Road Catchment - Wastewater Pipeline Specification, page 19. FNDC Engineering Standards 2023, Sheets 31-37	Visual check of excavation. Lower bedding layer constructed as per project drawings.	FNDC	Prior to laying pipe.	Acceptance by Engineer's Representative. Photos.	н	н			
Pipeline Installation	Donald Road Catchment - Wastewater Pipeline Specification, page 19.	Pipeline installed to correct invert levels and grade.	UCCL	On completion of each pipeline (manhole-to-mahole) prior to backfilling.	Acceptance by Engineer's Representative. As-builts drawings. Completed pipeline installation checklist, photos.	Н	Н			
Testing of Manholes and Pipelines	Donald Road Catchment - Wastewater Pipeline Specification, page 19.	Engineer's Representative to witness testing of manholes and pipelines.	FNDC	During testing of manholes and pipelines.	Acceptance by Engineer's Representative. Testing checklists.	Н	Н			

As-built drawings.

Acceptance by Engineer's Representative.

On completion of each connection.

wastewater system.

On completion of installation, prior to connecting to existing

Sewer Connections (Household)

Sewer Connection (to Existing

Wastewater System)

FNDC Engineering Standards

Donald Road Catchment -

Wastewater Pipeline

Specification, page 19.

2023, Sheet 37

Visual check of

Inspection prior to

wastewater system.

connection into exisitng

connection.

UCCL

FNDC