

Inspection and Test Plan

Project Information

Inspection and Test Plan Information

Project	Magate - Cox Street (DIA 6) - Drainage Upgrade Stage 2	Lot Number			Date	Start	Finish
Project No	25 006	Location					
Client	Moreton Bay Regional Council	Location			Chainage	From	То
Contract No	VP437279	Description			Cildillage		

Specification NAT-SPEC / MRTS Activity Asphalt

Acceptance of Activity

_	Acceptance of Activity						
#	Acceptance Criteria	Reference	Item Check	QA	Client	Date	NCR
1	Lot Size Define lot size. Maximum lot size for unbound pavements is 5000 tonnes for supply and the lesser of "A single continuous layer completed in one day's production" and 500m for construction	MRTS05 App. A Table A1	MILESTONE				
2	Submission of Registration Certificate per quarry Copies of current Quarry Registration Certificate (Type 1, 2 or 3) or quarry assessment (Type 4) forwarded to the Administrator at least 7 working days before material deliveries to the stockpile / pavement are to commence.	MRTS05 Cl.6.2	MILESTONE				
3	Approval of procedure by from the Administrator No unbound pavement works shall commence until all relevant construction procedure have been accepted by the Administrator	MRTS05 Cl 5.2.1	HOLD POINT				
4	Submission of production procedure The Material Production Procedures shall be submitted to the Administrator at least seven days prior to the commencement of material production for the Works	MRTS05 CL 5.2.2	MILESTONE				
5	Written Permission from Administrator The written permission from the Administrator to use the quarry or source is required prior to material being supplied to or used in the works	MRTS05 Cl.6.1	HOLD POINT				
6	Layer Thickness between 75mm and 250mm in accordance with table 8.3.3 Layer Thickness between 75mm and 250mm in accordance with table 8.3.3	MRTS05 Table 8.3.3	Check & Verify		N/A		
7	Relative Dry Density Relative Dry Density Requirements C.V of RDD >= 100% MDD for Type 1 Materials = 100% SDD for type 2.3, 2.4 and 2.5	MRTS05 Table 8.4.3	Check & Verify		N/A		





#	Acceptance Criteria	Reference	Item Check	QA	Client	Date	NCR	
	Trial Placement							
8	Unless agreed otherwise, a trial placement of materials of a minimum size of 1000m2 is required.	MRTS05 Cl. 8.2	HOLD POINT					
	Moisture Content							
9	Moisture content such that the degree of saturation is less than 60%(modified). The administrator may accept a higher level of moisture up to a maximum of 70%. S < 60% (1 test / 500m2, min 4 / lot)	MRTS05 Table 8.3.4.1	HOLD POINT					
	Segregation of Material							
10	No visible segregation of material. Partical Size Distribution Q103A. Min 1 per lot Additional tests as directed by the Administrator	MRTS05 Table A3	Check & Verify		N/A			
	Geometric Tolerances in accordance with INIKTSUS.1 CI.8.4.4.3							
11	Geometric Tolerances in accordance with MRTS05.1 Cl.8.4.4.3 ±10mm when covered by AC ±15 mm in all other cases	MRTS05 Cl.8.4.4.2 Table A4	Check & Verify		N/A			
	(1 test / 20m)							
	Straight Edge							
12	Deviation from a 3m straight edge shall be less than 5mm.	MRTS05 Cl. 8.4.5	Check & Verify		N/A			
	Proof Roll							
13	Each unbound pavement layer shall be tested for perceptable surface deformation by 'proof rolling' the pavement, in the presence of the Administrator. Visual Continuous testing	MRTS05 Cl.9.4.7	WITNESS POINT					
	Geometrics							
14		MRTS05 Cl.8.4.4.4	Check & Verify		N/A			
	0.5% deviation from crossfall (1 test / 25m)							
	Visual Inspection							
	The finished surface of any unbound pavement layer shall:	1						
15	- be hard and homogenous in apperance	MRTS05 Cl.8.3.5.1	Check & Verity	Check & Verify		N/A		
	- not have any loose, segregated or contaminated areas				.,			
	- have the coarse particles slightly exposed - not be affected by delamination, and							
	Material Incorporation into Works							
		_			1	I		

Survey Unless otherwise approved by the Administrator, no unbound pavement layer shall be covered by a subsequent layer of pavement or by a surfacing until Hold Point 6: a) all testing has been completed b) the surface finish of the layer complies with the requirements of Clause 8.3.5 c) all test results comply with the requirements of this Technical Specification, or any nonconformances have been submitted, with corrective actions proposed by the					
Contractor, and accepted by the Administrator d) the layer has been presented to the Administrator for inspection, and e) the As Constructed Survey requirements of the lot have been met as specified in MRTS56 Construction Surveying and notice of such works has been provided to the Administrator.	MRTS05 Cl.9.5.1	HOLD POINT			
Final Sign off and Approval - Conformance with the Specificatio	n				
Name of Cient's Representative Signature			Da	ite	

Name of Contractor's Representative

Signature

Date