| DOYAL CONSTRUCTIONS | | Brisbane Be | enleigh Road/ | Compton Road Intersection | on Upgrade Doval Project No. Client Project No. | | 24 050 CN-21676 | Inspection and Test Plan | | |
|----------------------------|--|--|---|--|--|----|---------------------------|--------------------------|---|---------------|
| | | Lot Number Description | | Supply and Installation of Road Furniture Control Line Chainage - | | | Date Opened Date Started | MRTS14 | Supply and Installation of Road Furniture | |
| | Location | | | | | | Date Finished | ITP 14.13 Rev 0 | | |
| No. | Activity Description | | | Acceptance Criteria & Frequency (Project Specific) | Check It Referer | | Inspection SS/QA | n Client/Rep | NCR | Related Lot # |
| 1 | Not less than seven do dismantling and remov Contractor shall submit a furniture to be disaman with the provisions of | ral of existing road schedule of item tled or re-erectio | d furniture, the as of existing road on in accordance | Submission of Schedule | Milesto MRTS1 Cl 9.2 | 14 | | | | |
| 2 | Dismantling and remove experation of | val shall not comn f the seven day pe | | Expiry of 7 days since submission of Schedule | Hold Poi MRTS1 Cl 9.2 | 14 | | | | |
| 3 | All legend elements, incl colours and borders in all and pr | - | | Visual | Check It MRTS1 CL 13. | 14 | | | | |
| 4 | Dimensional Tolerance detailed in AS1743 and I | | | Visual | Check It MRTS1 CL 13. | 14 | | | | |
| 5 | Sign Material conforms wi | th the requireme 13.3. | ents as set out in Cl | Visual | Check It MRTS1 Cl 13. | 14 | | | | |
| 6 | The sign substrate shall be manufactured from aluminium. Other materials may be considered but evidence of the full approval of the department will be provided to the administrator prior to their use. | | | Visual | Hold Poi MRTS1 CL 13.3. | L4 | | | | |
| 7 | requirements of Traffic a | Sign faces are fabricated in accordance with the requirements of Traffic and Road Use Management Manual (TRUM) Volume 3, Part 5. | | | Check It MRTS1 Cl 13. | 14 | | | | |
| 8 | Sign posts shall be circul unless specifically sh doc | | | Visual | Check It MRTS1 Cl 14.2 | 14 | | | | |
| - | Post sizes and spacings shall conform to the design | | | 1 | Check It | em | | | | |

| DOYAL CONSTRUCTIONS | | Brisbane Beenleigh Road/Compton Road Intersection Upgrade Client Pro | | | | | | 24 050 CN-21676 | Inspection and Test Plan | | | |
|----------------------------|--|--|---------|---------------|---|--------------------------------------|-----------------------------|---------------------------|--------------------------|--------------------------------|--|--|
| | | Lot Number Description | | - Description | Supply and Installation of Road Furniture | | | Date Opened Date Started | MRTS14 (March 2022) | Supply and | | |
| | Location | | | | Control Line | Chainage | - | Date Finished | ITP 14.13 Rev 0 | Installation of Road Furniture | | |
| 9 | documentation with slip bases and fuse plates as required. | | | Visual | MRTS: Cl 14.2 | | | | | | | |
| 10 | Concrete footings shal dimenesions shown | | | | Visual | Check It MRTS: Cl 14. | L4 | | | | | |
| 11 | Erectio | on of Road S | igns. | | Visual | Witness P MRTS: Cl 14. | L4 | | | | | |
| 12 | Signs erected at the documentation and the with | | shall b | - | Visual | MRTS | Check Item MRTS14 Cl 14.4.2 | | | | | |
| 13 | Sign faces installed on the posts and/or frame once all other erection is complete. | | | | Visual | Check It MRTS: Cl14.4 | L4 | | | | | |
| 14 | Welded Mesh Fence shal the design docun | | | | Check | Check It MRTS14 MRTS14.1 Std Dwg. | Cl 11 Cl 6.1 | | | | | |
| 15 | Install Fencing as per Manufacturer's Guidelines Fencing shall be constructed in the locations and to the details shown in the design documentation. | | | | Visual | Check It MRTS14 MRTS14 C | Cl 11 | | | | | |
| | | | | | Gen | eral Comments | | | | | | |
| | | | | | | | | | | | | |
| | | | | | | | | | | | | |
| | | | | | | | | | | | | |
| | | | | | | 1 | | | | | | |

| | Brisbane Beenleigh Road/Compton Road Intersection Upgrade | | | | Doval Project No. Client Project No. | 24 050 CN-21676 | Inspec | tion and Test Plan | |
|--------------------------|---|-------------------|---------------------------|---|---|--------------------|--------------------------|--------------------|--|
| (DOYAL) | Lot Number | | | | | Date Opened | Inspection and Test Plan | | |
| CONSTRUCTIONS | | Description | Supply and Inst | tallation of Road Furniture | | Date Started | MRTS14 (March 2022) | Supply alla | |
| Location | | | Control Line Chainage - | | | Date Finished | ITP 14.13 Rev 0 | Furniture | |
| Supervisor/QA Verify tha | t the Above has be | een Constructed a | ccording to Specification | Project Manager Verify that the Above has been Constructed according to Specification | | | | | |
| Print Name | Signa | ture | Date | Print | Name | Signature | | Date | |
| | | | | | | | | | |
| | | | | 1 | | | | | |