

Inspection and test plan – Sewerage System

| Project no. C | C0375 | Project name | <u> Ηι</u> | inter Power Projec | ct | | Date |
|---------------|--------------------|----------------|------------|--------------------|---------------|-----------------|-----------------------------|
| Symal ITP no. | CC0375- ITP-026 | Revision no. | 1 | Revision date | 07/03/2024 | Plant and equip | ipment used |
| UGL ITP no. | 3200-0663 | 3-HPP-QA-ITP-1 | 26 | | | SHL ITP no. | HPP-UGL-QUA-GN-GEN-ITP-0066 |
| Lot no. | | Location (cha | inaç | ges, detailed des | cription or m | arked up plan) | |

Attach Dockets, Certificates and QA Documents to ITP



| Contact Details | Summary of Requirements | Principle Codes / Standards | Records |
|---|---|---|---|
| Customer: Construction Manager: Project Engineer: Quality Representative: Subcontractors Subcontractors Subcontractors Subcontractors Subcontractors HOLD POINT (H): Nominated point beyond which work shall not proceed without verified acceptance by nominee. WITNESS POINT (W): Points at which the nominee shall be notified and invited to witness an activity, but further work may proceed without the presence of the nominee. SURVEILLANCE (S): Continuing evaluation of the status of methods, analysis of records and monitoring of activities on a random basis to ensure quality requirements will be met. VISUAL (V): 100% Visual Inspection of work / item | Process Qualifications Traceability: Material: | Standards ASNZS_3500.2-2021 Plumbing and drainage Part 2: Client Specifications HPP-AEC-CIV-GN-GEN-SPT-0161_0 QUALITY (CONSTRUCTION) HPP-AEC-CIV-GEN-SPT-8001 HYDRAULIC HPP-AEC-CIV-DD-SWS-SPT-1352_0 PIPE DRAINAGE Engineering Procedures / WI | (MDR Insert as marked □) - Inspect Release Certs. □ - Deviations/Concessions □ - Material Certificates □ - Conformance Certificate □ - Welding Records □ - Welder Qual. Register □ - NDT Reports □ - Report on Repairs □ - Heat Treatment Records □ - Dimensional Records □ - Non-Conformance Rpts □ - Pressure Test Records □ - Drawings & Data Sheets □ - Misc Verification Records □ - Electrical Test Sheets □ |
| to ensure compliance with code / specification. DIMENSIONAL (D): Measurement of critical dimensions to ensure work / item is within tolerance. Prepared by: Earl Andrade | Notes: Date: 07/03/24 Approve | ed By: Date : 07/03/24 | |



| | | | | | | | ation o | faccepta | ance by | / | Remarks / record (eg. test | |
|-------------|-------------------------------|--|---|---------------------|-----|--------------|---------|--------------|---------|--------------|---|--|
| | | | | | | Symal | | P Con | HP | P QA | frequency, reports, certificates, checklist etc) | |
| Item no. | Activity | Ref docs | Acceptance criteria | Acceptance | Key | Sign date | Key | Sign date | Key | Sign date | | |
| 1.0 P | reliminaries | | | | | | | | | | | |
| 1.1 | Documentation | Issued drawings / Site copy drawings | Check that you have the latest site and engineering drawings BEFORE starting each task/set of tasks. | □ Yes □ No □ N/A | S | | S | | S | | | |
| 1.2 | Lot Traceability | Spec. 0161 Quality [Cl 7.3] | Prepare a lot map for traceability of the work area | □ Yes □ No □ N/A | S | | S | | S | | ☐ Lot map | |
| 1.3 | Pipe Material | Drawings | Has the correct class & type of drainage pipe been supplied and free of defects? | ☐ Yes ☐ No ☐ N/A | S | | S | | S | | ☐ Material conformance certificate | |
| 1.4 | Underlying Lot Conformance | Underlying Lot ITP | Underlying services and/or assets have been installed prior to commencing works over and/or above. Refer underlying lot ITP(s) | □ Yes □ No □ N/A | S | | S | | S | | | |
| 1.5 | Embedment Material | ASNZS_3500. 2-2021 Plumbing and drainage Part 2: [cl drainage 5.4.2] | Filling materials used for bedding of drains shall be one of the following: (a) Gravel screenings or similar recycled materials of nominal size between 7mm and 10 mm. | □ Yes □ No □ N/A | S | | S | | S | | | |
| 1.6 | Set out | Drawings | Setout Culvert inlet/outlet and drainage structure positions to the location and levels on the drawings. This shall be presented for inspection by the superintendent. | □ Yes □ No □ N/A | S | | S | | S | | | |



| | | | | | | | | faccepta | ance by | Remarks / | |
|-------------|-------------------------------------|--|--|---------------------|-------|--------------|---------|--------------|---------|--------------|---|
| | | | | | Symal | | HPP Con | | HPP QA | | record (eg. test frequency, reports, certificates, checklist etc) |
| Item no. | Activity | Ref docs | Acceptance criteria | Acceptance | Key | Sign date | Key | Sign date | Key | Sign date | |
| 2.0 E | xcavation and | d Pipe Laying | | | | | | | | | |
| 2.1 | Excavation | Hydraulic Specification HPP-AEC-CIV-BL-GEN-SPT-8001 6.21 -GRADES 6.7 -Trenches. In Accordance with IFC Drawings | All trenches shall be excavated as per Drawings otherwise directed by HPP. | □ Yes □ No □ N/A | S | | 8 | | 8 | | |
| 2.2 | Pipe Laying and Joint Fitting | Drawings Manufacturer Specifications | Have correct pipes (size and type) been laid and jointing installed as per manufacturer specifications HOLD POINT | □ Yes □ No □ N/A | н | | н | | н | | |



| | | | | | | | | | Verification of acceptance by | | | | | |
|-------------|------------------------|--|---|---------------------|-----|--------------|-----|--------------|-------------------------------|-----------|---|--|--|--|
| | | | | | Sy | vmal | НРГ | P Con | НР | P QA | record (eg. test frequency, reports, certificates, checklist etc) | | | |
| Item no. | Activity | Ref docs | Acceptance criteria | Acceptance | Key | Sign date | Key | Sign date | Key | Sign date | | | | |
| | | | DICL & Flexible Pipes: | | | | | | | | | | | |
| 2.3 | Encasement Backfill | Spec. 1352 Pipe Drainage [Cl 5.1, 5.2] | NATURAL SURFACE FINISHED SURFACE BACKFILL | □ Yes □ No □ N/A | S | | S | | S | | | | | |



| | | | | | Verifica | 1 | Remarks / | | | | |
|-------------|--|---|--|---------------------|----------|--------------|-----------|--------------|-----|--------------|---|
| | | | | | Symal | | HPP Con | | НР | P QA | record (eg. test frequency, reports, certificates, checklist etc) |
| Item no. | Activity | Ref docs | Acceptance criteria | Acceptance | Key | Sign date | Key | Sign date | Key | Sign date | |
| 2.4 | Tank Installation (supplied by HPP) | Drawings Manufacturer Specifications | Install as per manufacture specifications and HPP instruction. HOLD POINT | □ Yes □ No □ N/A | I | | I | | I | | |
| 3.0 F | illing and Cor | npaction | | | | | | | | | |
| 3.1 | Obtain Certificate of Compliance | Hydraulic Specification HPP-AEC-CIV- BL-GEN-SPT- 8001 CI.10.3 | Certify on completion of each component or stage that the works comply with the requirements of the BCA certifier and/or other authorities. | □ Yes □ No □ N/A | R | | R | | R | | ☐ Certificate of Compliance |
| 3.2 | Marker Tape | Design Drawings | Detectable Marker Tape to be installed a minimum of 300mm above the pipe. | □ Yes □ No □ N/A | S | | S | | S | | |
| 3.3 | Backfill & Compaction above embedded Sewer Pipes | Earthworks (Roadways) Cl 4.13, 7.1 Spec. 1352 Pipe Drainage [Cl 5.4] | Each layer to be compacted to a density that is no less than the density of the existing adjacent material. If the existing material density is unknown, minimum relative compaction to be: - - 92% for general fill areas - 95% for pit and conduit bedding - 97% for select fill areas and sections of the trench above the overlay zone and within 1.5m of top of pavement. Layers not to exceed 150mm compacted thickness. | □ Yes □ No □ N/A | S | | S | | S | | ☐ Test reports |



| | | | | | Verifica | Remarks / | | | | | |
|-------------|---|---|--|---------------------|----------|--------------|---------|--------------|-----|--------------|---|
| | | | | | Sy | rmal | HPP Con | | HP | P QA | record (eg. test frequency, reports, certificates, checklist etc) |
| Item no. | Activity | Ref docs | Acceptance criteria | Acceptance | Key | Sign date | Key | Sign date | Key | Sign date | |
| 4.0 C | onformance o | check | | | | | | | | | |
| 4.1 | Hydrostatic Test | ASNZS_3500. 2-2021 Plumbing and drainage Part 2: [cl 15.2] | The sanitary plumbing and sanitary drainage shall be filled with water: (a) for sanitary drainage, to a height of not less than 1 m above the soffit level at the highest point of the section being tested; (b) for sanitary plumbing, to the spill level of the highest fixture or to the flood level of the lowest sanitary fixture, whichever is higher; and (c) in either case, not exceeding 3 m at the lowest point of the test section. The pressure shall be maintained without leakage for at least 15 min. The source of any leak shall then be ascertained, and any defects repaired. The section under test shall then be retested. | □ Yes □ No □ N/A | R | | R | | R | | ☐ Inspection Report |
| 4.2 | Survey Report | Spec. 0161 Quality [Cl 3.13] | An as-built survey of the drainage system been completed to ensure all pipes are within construction tolerances. Plan: +/- 200mm Level: +/- 20mm | □ Yes □ No □ N/A | R | | R | | R | | ☐ Survey report |
| 4.3 | Acceptance and closure of non- conforming items | Spec. 0161 Quality [Cl 3.8] | NCRs to be opened for non-conforming items and closed prior to closing construction lot. HOLD POINT | □ Yes □ No □ N/A | н | | Н | | н | | |
| | Comments: | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |



| Acceptance of works: | | |
|--|---|------|
| Symal Infrastructure representative name | Symal Infrastructure representative signature | Date |
| HPP Construction representative name | HPP Construction representative signature | Date |
| HPP Quality representative name | HPP Quality representative signature | Date |



Inspection Checklist Report

| Project no. CC03 | | | | roject | name | : Hunter I | Hunter Power Project | | | | | Date: | | | | | |
|------------------|---|--------------------|---------|-----------------------|------------|-------------------------|----------------------|--------------|---------|--------------------------------|--------|--|--|--|--|--|--|
| - | | 0375-ITP | | LITE (| 22// | | | | | HDD LICE OLIA CNI CEN ITD 0066 | | | | | | | |
| | | 0-0663-H | IPP-QA | \-11P- <mark>(</mark> | <u>JXX</u> | SHLIII | SHL ITP no. | | | | | HPP-UGL-QUA-GN-GEN-ITP-0066 Symal Sub Lot no. | | | | | |
| - | al Lot no. | | | | | | | | | Oymu. v | Jub Lo | | | | | | |
| Loca | tion (chainages, d | etailed d | escript | ion oi | r mark | ed up plan) | | | | | | | | | | | |
| | | | Verif | y of ac | ceptan | | | | | | | | | | | | |
| | | | | | | | Symal | | HPP Con | | HPP QA | | Remarks / records | | | | |
| ID No. | Activity to be verified | ITP Step No. | | Items nform No | | NCR / Test Report | Key | Sign Date | Key | Sign Date | Key | Sign Date | | | | | |
| Duell | | NO. | | | | No. | | | | | | | | | | | |
| | minaries | 1 | | | | | | l | | l | | I | | | | | |
| 1. | Documentation | 1.1 | | | | | S | | S | | S | | | | | | |
| 2. | Lot Traceability | 1.2 | | | | | S | | S | | S | | ☐ Lot map | | | | |
| 3. | Pipe Material | 1.3 | | | | | s | | S | | S | | ☐ Material conformance certificate | | | | |
| 4. | Underlying Lot Conformance | 1.4 | | | | | S | | S | | S | | | | | | |
| 5. | Embedment Material | 1.5 | | | | | S | | S | | S | | | | | | |
| 6. | Set out | 1.6 | | | | | S | | S | | S | | | | | | |
| Exca | vation and Pipe L | aying | | | | | | | | | | | | | | | |
| 7. | Excavation | 2.1 | | | | | S | | S | | S | | | | | | |
| 8. | Pipe Laying and Joint Fitting HOLD POINT | 2.2 | | | | | н | | w | | w | | | | | | |
| 9. | Encasement Backfill | 2.2 | | | | | S | | S | | S | | | | | | |
| 10. | Tank Installation HOLD POINT | 2.4 | | | | | Н | | W | | W | | | | | | |
| Fillin | g and Compaction | | | | | | | | | | | | | | | | |
| 11. | Obtain Certificate of Compliance | 3.1 | | | | | R | | R | | R | | ☐ Certificate of Compliance | | | | |
| 12. | Marker Tape | 3.2 | | | | | S | | S | | S | | | | | | |
| 13. | Backfill & Compaction above embedded Sewer Pipes | 3.3 | | | | | S | | S | | S | | ☐ Test reports | | | | |
| Conf | ormance Check | | | | | | | | | | | | | | | | |
| 14. | Hydrostatic Test | 4.1 | | | | | R | | R | | R | | ☐ Inspection Report | | | | |
| 15. | Survey Report | 4.2 | | | | | R | | R | | R | | ☐ Survey report | | | | |
| 16. | Acceptance and closure of non-conforming items HOLD POINT | 4.3 | | | | | н | | н | | Н | | | | | | |



| I certify that this Lot conforms to the requirements of the design and specifications; that all associated NCRs have been closed out: and all survey, conformance testing and inspections have been undertaken in accordance with the specified requirements. | | | | | | | | | | |
|---|-----------|------|--|--|--|--|--|--|--|--|
| Symal Representative | Signature | Date | | | | | | | | |
| HPP Construction Representative | Signature | Date | | | | | | | | |
| HPP Quality Representative | Signature | Date | | | | | | | | |
| Comments: | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |