

Inspection and test plan - Crushed Rock Placement (Crushed Rock Paving, **Base and Sub-Base)**

Project	no. <u>CC0398</u>	Project name	VIVA ULSG	Date	05/04/20)24	Approve	ed by	Ari Birch
ITP no.	_03	Revision no.	1 Revision date 26/06/2024 P	lant and equipmen	t used _				
Lot no.		Location (chai	inages, detailed description or marked up	o plan)					
Attach I	Dockets, Certificates and	QA Documents	to ITP						
					Verification of		accepta	nce by	Remarks / record
					Sym Infrastru		ı vı		(eg. test frequency, reports,
Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Key	Sign date	Key	Sign date	certificates, checklist etc)
1.0 Pr	eliminaries								
1.1	Determine lot size	235929-000- CV-SP-002	Lot sizes is determined by the lesser of: One day's production or 4000m2	m ² Maximum lot size = 4000m ²	s		S		☐ Lot Mark-Up
1.2	Survey set-out	IFC Drawings	Is the work area clearly pegged out for line and level?	☐ Yes ☐ No ☐ N/A	W		S		
1.3	Material classification and source	235929-000- CV-SP-002	Has the nominated materials been approved for use on the project?	□ Yes □ No □ N/A	Н		н		☐ iDocs Approval Document iDocs Number
2.0 Co	nformance of previous	layer							
2.1	Conformance of previous lay	rer er	Has the previous layer passed acceptance criteria?	☐ Yes ☐ No ☐ N/A	Н		Н		☐ ITP Number
For Crus For Crus If multip Please s	Pavement: shed Rock Placement Below C shed Rock Placement for Grave le pavement types exist please strikeout not applicable sections ushed Rock Placement	el Pavement Refer t complete as applica s	able						

4

					Verification of acceptance by Symal Infrastructure VIVA			Remarks / record (eg. test frequency, reports,	
Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Key	Sign date	Key	Sign date	certificates, checklist etc)
3.1	Placement	IFC Drawings 235929-000- CV-SP-002	Has Class 2 Crushed Rock been placed to be a minimum of 250mm Thick as per IFC Drawings? Crushed Rock Layers must not exceed 250mm thick lifts if additional Crushed Rock is required.	□ Yes □ No □ N/A	S		S		
3.2	Moisture	IFC Drawings 235929-000- CV-SP-002	Has the material maintained at optimum moisture content (>85%), with additional water being added if required during compaction?	□ Yes □ No □ N/A	S		S		
3.3	Compaction	IFC Drawings 235929-000- CV-SP-002 DoT 304.09 DoT 304.11 DoT 304.121	Compaction Testing is to be completed at 3 tests per lot to the below requirements: • 98% MDD • +-3% of Modified Moisture Content If testing of the first 3 consecutive lots have achieved the above requirements testing is to be reduced to testing per 2 lots until such time that a lot fails to meet the specified requirements.	□ Yes □ No □ N/A	Н		S		☐ Compaction test reports
3.5	Test rolling	IFC Drawings 235929-000- CV-SP-002	Does the layer withstand test rolling without visible deformation? List attendees:	⊠ Yes □ No □ N/A If 'no' please see below If 'yes' please proceed	Н		W		☐ Proof Roll Sheet
3.6	Identification of soft wet or unstable material	IFC Drawings 235929-000- CV-SP-002	What quantity of soft, wet or unstable material is present?	□ Yes □ No □ N/A	Н		W		
3.7	Treatment of unsuitable material	IFC Drawings 235929-000- CV-SP-002	Has the nominated soft/wet spot been rectified by a remove and replace method?	□ Yes □ No □ N/A	Н		W		

4

					Verification of acceptance by Symal Infrastructure VIVA			Remarks / record	
								VA	(eg. test frequency, reports,
Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Key	Sign date	Key	Sign date	certificates, checklist etc)
3.8	Placement of Polythene Membrane	IFC Drawings	Has the Polythene Membrane been installed above the completed Crushed Rock layer?	□ Yes □ No □ N/A	S		S		
4.0 Cr	ushed Rock Paving								
4.1	Placement of Geogrid	IFC Drawings	Has Geogrid been installed where non-paved areas have been excavated?	☐ Yes ☐ No ☐ N/A	W		S		☐ Material Approval
4.2	Placement of Crushed Rock	IFC Drawings 235929-000- CV-SP-002	Has 20mm Class 3 Crushed Rock been placed to be 400mm thick? Crushed Rock Layers must not exceed 250mm thick	☐ Yes ☐ No ☐ N/A	S		S		
4.3	Moisture	IFC Drawings 235929-000- CV-SP-002	Has the material maintained at optimum moisture content (>85%), with additional water being added if required during compaction?	☐ Yes ☐ No ☐ N/A	S		S		
4.4	Compaction	IFC Drawings 235929-000- CV-SP-002 DoT 304.09 DoT 304.11 DoT 304.121	Compaction Testing is to be completed at 3 tests per lot to the below requirements: • 100% Standard Compaction • +-3% of Modified Moisture Content If testing of the first 3 consecutive lots have achieved the above requirements testing is to be reduced to testing per 2 lots until such time that a lot fails to meet the specified requirements.	□ Yes □ No □ N/A	Н		S		☐ Compaction test reports
4.5	Test rolling	IFC Drawings 235929-000- CV-SP-002	Does the layer withstand test rolling without visible deformation? List attendees:	☐ Yes ☐ No ☐ N/A If 'no' please see below If 'yes' please proceed	Н		W		☐ Proof Roll Sheet



					Verification of acceptance by			Remarks / record	
					Symal Infrastructure		VIVA		(eg. test frequency, reports,
Item no.	Activity	Ref docs	Acceptance criteria	Acceptance	Key	Sign date	Key	Sign date	certificates, checklist etc)
4.6	Identification of soft wet or unstable material	IFC Drawings 235929-000- CV-SP-002	What quantity of soft, wet or unstable material is present?	m2					□ Photos
4.7	Treatment of unsuitable material	IFC Drawings 235929-000- CV-SP-002	Has the nominated soft/wet spot been rectified by a remove and replace method?	☐ Yes ☐ No ☐ N/A					☐ Proof Roll Sheet
5.0 Co	nformance check								
5.1	Pavement finish	IFC Drawings 235929-000- CV-SP-002	Has the crushed rock layer been finished to a smooth and uniform surface?	☐ Yes ☐ No ☐ N/A	W				
5.2	Surface level of pavement courses	IFC Drawings 235929-000- CV-SP-002	Has the prepared layer been surveyed in accordance with and verifying specified requirements? Tolerance: +-15mm	☐ Yes ☐ No ☐ N/A	н		н		☐ As built reports
Com	ments:		Tolerance: +-13mm						
	ceptance:	/e name	VIVA	/MDR representative	name				
				/MDR representative	signatu	ıre			
•	i on key: W – Witness, H – I	_		·	ŭ				