

Attention:	Lockwood Flooring
------------	-------------------

1/8 Vella Drive Sunshine West VIC 3012

Project Name: Footscray Hospital

Builder: Multiplex

Installer: Lockwood Flooring Australia Pty Ltd

VINYL - INSPECTION TEST PLAN									
	Task	Complete	Pass	Date	Sign				
1	Working to latest plan revisions and check latest correspondence								
2	Prior works checks								
	Area free of building debris and trade tools								
	Walls plastered and first coat of paint								
	All adjacent finishes completed and ready to receive finishes. Area to be flagged if LF cannot finish 100%								
3	Specification checks - Correct materials as per finishes schedule and sample approvals								
4	Installation procedure as per manufactures recommendations and AUS standards -								
	Barridcaded areas								
	Grind, vac and clean								
	Apply moisture barrier as required								
	Prime and self level as quoted (3mm)								
	Set out vinyl to minimise waste and cross joins								
	Apply cove fillet to perimeter as required								
	Install vinyl and cove with recommended adhesive								
	Heavy roll finished floor								
6	Protection - corflute plastic								
7	Confirm material warranty applies								
8	Confirm installation warranty 12 months applies								
9	Care and maintenance as per O&Ms								



Level	Area	Complete	Pass	Date	Sign	Notes