










Homai Train Station - Inspection and Test Plan

| | | | |
|--------------------------------------|---|---------|------------|
| Project Area | Homai Train Station | Rev | 1 |
| Activity Title | Bearing Pad Grouting | Date | 19/12/2024 |
| Location | Piers 1 - 5 and Abutment A | Lot No. | 3A-1 |
| Ref # | DN1212-ITP-015 | | |
| DNZ Project Manager: | Dan Trotman | | |
| AT Project Manager: | Werner Nel | | |
| DNZ Project Engineer: | Grant Wallace | | |
| Drawings/Reference Documents: | 3235599-SP03-ST-3150 - PROPOSED ACCESS RAMP- SETOUT 3235599-SP03-ST-3200 - PROPOSED ACCESS RAMP- EXISTING PIER 1 DETAILS 3235599-SP03-ST-3201 - PROPOSED ACCESS RAMP- EXISTING PIER 2 DETAILS 3235599-SP03-ST-3202 - PROPOSED ACCESS RAMP- EXISTING PIER 2 DETAILS 3235599-SP03-ST-3250 - PROPOSED ACCESS RAMP- ABUTMENT DETAILS- SHEET1 3235599-SP03-ST-3252 - PROPOSED ACCESS RAMP- ABUTMENT BEARING | | |
| Specifications: | NZS 3104: Specification for Concrete Production NZS 3109:1997 Concrete Construction NZS 3101: Concrete Structures Standard NZS 3121: Specification for Methods of test for Concrete NZS 3114: Specifications for Concrete Surface Finishes App 1C - 746-24-847-AC - Tech Spec - Geo & Struc | | |

| ITP Item # | Construction Activity or Material Element | Standard, Drawing or Specification Reference | Construction Activity Description, Test Type and Acceptance Criteria | Test Frequency | QA Record | Verification Method and On Site Responsibilities | | | DNZ Rep Sign and Date |
|------------------------------------|--|---|---|----------------|---|---|---------------|--------------|--|
| | | | | | | DNZ Engineer | Engineers Rep | Designer Rep | |
| 1 PRELIMINARY & GENERAL | | | | | | | | | |
| 1.1 | Method Statement Development & Safety Analysis | The Downer Standards (TDS) | Prior to construction: document review. | Once | Method Statement & JSEA Completed & signed by relevant authority |  | R | R |  24/10/25 |
| 1.2 | Confirmation of superstructure position. | Signed ITP | Signed ITP required for the position of the superstructure before grouting. | Once | Signed ITP |  | W | H |  24/10/25 |
| 2 MATERIAL APPROVALS | | | | | | | | | |
| 2.1 | Non Shrink Grout Approval | 3235599-SP03-ST-3200 - PROPOSED ACCESS RAMP- EXISTING PIER 1 DETAILS 3235599-SP03-ST-3201 - PROPOSED ACCESS RAMP- EXISTING PIER 2 DETAILS 3235599-SP03-ST-3202 - PROPOSED ACCESS RAMP- EXISTING PIER 2 DETAILS 3235599-SP03-ST-3250 - PROPOSED ACCESS RAMP- ABUTMENT DETAILS- SHEET1 3235599-SP03-ST-3252 - PROPOSED ACCESS RAMP- ABUTMENT BEARING App 1C - 746-24-847-AC - Tech Spec - Geo & Struc Spec - CD602.10.04 | Non shrink grout - silica 212 HP to be submitted to designer for review and approval as it obtains 85 Mpa after 28 Days > 50 Mpa as per 3252 - Note 1.4 | Once | MDS, In Eight Ref  CAN067 |  | R | H |  24/10/25 |
| 2.2 | Glass Plate Trial | 3235599-SP03-ST-3252 - PROPOSED ACCESS RAMP- ABUTMENT BEARING - Note | As per 3235599-SP03-ST-3252 - PROPOSED ACCESS RAMP- ABUTMENT BEARING - Note 1.4. Glass Plate trial to be undertaken to replicate bearing pad footprint of 230mm x 230mm x 20mm. Area is to be poured prior to installation of bearing grout to confirm voiding is less than 10% of area. Undertaken with MSQA observations Methodology to be submitted prior to commencement. | Once | Site Observation Report Written acceptance of material following trial. |  | R | H |  24/10/25 |


#21005
Downer
in-pc
Refer
to
CAN
067

| | | | | | | | | | | | |
|----------------------------------|------------------------------|--|--|----------------|--|--------------------|---|---|--------------------|----------|--|
| 2.3 | Curing Method | App 1C - 746-24-847-AC - Tech Spec - Geo & Struc | <p>According to MDS sheet for Sika 212 HP, See below, grout to be sealed with timber shutter, left to cure within small shutter and then treated with Sika Anti Sol as per data sheet attached.</p> <p>CURING TREATMENT</p> <p>Formwork should be left in place for at least 5 days if possible, to prevent moisture evaporation and provide restraint to early age hardened expansion. Once formwork is removed a suitable curing membrane such as Sika Antisol® should be applied to any exposed faces. Refer to separate data sheet for further information.</p> <p><i>± ± could not apply w/ layer done in grouting</i></p> | Once | MDS Photos | <i>[Signature]</i> | R | R | <i>[Signature]</i> | 24/01/25 | |
| 3 CONSTRUCTION ACTIVITIES | | | | | | | | | | | |
| 3.1 | Construction Joint | 3235599-SP03-ST-3252 - PROPOSED ACCESS RAMP- ABUTMENT BEARING | Formation of construction joint required on top of pier / abutment to the construction joint must be visible. | Once | Photos | <i>[Signature]</i> | R | I | <i>[Signature]</i> | 24/01/25 | |
| 3.2 | Grouting Pre-Pour Inspection | 3235599-SP03-ST-3202 - PROPOSED ACCESS RAMP- EXISTING PIER 2 DETAILS App 1C - 746-24-847-AC - Tech Spec - Geo & Struc | <p>No reinforcing requirements.</p> <p>Check to ensure that the surface is prepped, underside of bearing pad is in correct location prior to pouring. Nominal 20mm will be poured.</p> | Each Structure | MSQA SVR Pre-Pour Checklist Photos | <i>[Signature]</i> | | H | <i>[Signature]</i> | 24/01/25 | |
| 3.3 | Grouting Pour | 3235599-SP03-ST-3252 - PROPOSED ACCESS RAMP- ABUTMENT BEARING NS 3109 AS1012 Spec - C0602.10.04 | <p>Concrete to be poured as per manufacturers recommendations where 3.7 litres per bag. Samples to be taken from each batch using steel moulds where 1, 2, 3, 5, 14 and 28 day tests are to be taken to ensure that grout has reached necessary strength</p> <p>MIXING</p> <p>Place about 70-80 % of the premeasured clean water (depending on consistency required – refer to "Mix Ratio") into a clean container and gradually add the whole bag of SikaGrout®-212 HP into it while continuously mixing. Add the remaining water until the desired consistency is obtained. Mix for 3-5 minutes with a low speed drill (500 rpm max.). Allow to stand so any entrapped air can escape. Do not add more water to increase flow of the grout if a mix has stiffened due to time delays. If the grout is unworkable discard.</p> | Once | Photos Test Report for Compressive Strength | <i>[Signature]</i> | R | R | <i>[Signature]</i> | 24/01 | |
| 3.4 | Post Pour Inspection | App 1C - 746-24-847-AC - Tech Spec - Geo & Struc 3235599-SP03-ST-3003 NZS 3114 | Joint inspection be undertaken with designer to inspect shutters of structure following removal of shutters and survey/ check dimension of structure have achieved stipulated tolerances stated in drawing suite and NZS 3109 | Once | Visual Inspection Photos | <i>[Signature]</i> | R | W | <i>[Signature]</i> | 24/01 | |
| 4 FINAL RECORDS | | | | | | | | | | | |
| 4.1 | As-Built | N/A | Installed as per design drawings. All compliance recorded CAD files | Once | As-Built | <i>[Signature]</i> | | R | <i>[Signature]</i> | 24/01 | |
| 4.2 | Non-conformances | DN1212-DOOW-PLA-PM-0005 QMP | Non-conformances reports to be raised when specification not met. All non-conformances within the area under review need to be listed on the NCR report. NCR Reference | Each NCR | NCR forms on InEight | <i>[Signature]</i> | H | R | R | N/A | |

*Reson??
checked
for test*

Please note, this ITP is only in relation to the grouting of the bearing pads on each of the abutments and piers. This work will be done post installation of steel, Steel install will cover the bolt installation etc.

NCR03 raised for Sika Monotop 438R Abutment A Plinth East - For No test cylinders taken.

| ITP APPROVAL PROCESS | | | |
|--------------------------------------|------------------|--|------------------|
| Prepared By: Project Engineer | Grant Wallace | Signed:  | Date: 24/01/25 |
| Reviewed By: Project Manager | Dan Trotman | Signed: | Date: |
| Reviewed by: Quality Eng./Mgr. | Nas Matar | Signed: | Date: |
| Reviewed By: Design Engineer | Daniel Cvitanich | Signed: | Date: |
| Reviewed By: AT Project Manager | Warner Niel | Signed: | Date: |
| Reviewed By: AT Engineer to Contract | Mike Robertson | Signed: | Date: |
| FINAL ITP CLOSE-OUT | | | |
| Owner Project/Site Engineer | Grant Wallace | Signed: | Date: |
| QA Mgr./Engineer | Nas Matar | Signed: | Date: 13/02/2025 |
| Engineer Rep(Assistant) | | Signed: | Date: |