INSPECTION & TEST PLAN

Inspection and Test Plan and Number	OP06_f01 Inspection & Test Plan Workbook		
Project Name	KiwiRail – North Auckland Line Recovery – CH 125.603	Version:	2
Date:	23/04/24	Approved in RFI#:	TBC
Documents / Specifications Referenced:	ENGEO NAL 125.603KM IFC DESIGN		

ITP#	Work Pack Element(s)	Drawing / Specification Ref.	Specification Detail Summary	Acceptance Criteria	Test Spec & Frequency	Control Type i.e. Checksheet / IANZ Records	Hold / Witness	Internal / External	PS3 Owner	Hold / Witness	PS4 Owner Sign Off
1.0 PRE-CONSTR	UCTION										
1.01	Check IFC Drawings	IFC issued	Ensure latest revision is being used	Correct drawings	Prior to works, updated accordingly based on formal correspondence	Controlled IFC drawings being used – Checkpoint on QA	HOLD	Internal	JFC	WITNESS	ENGEO
1.02	Erosion and Sediment Control	ENGEO – NAL CH 125.603: Drawing 15 Section 1.1	The contractor is responsible for protecting earthworks and erosion control measures and must develop a site-specific Environmental Control Plan (ESCP) that KiwiRail must review before construction begins.	Contractor to ensure effective erosion and sedimentation control measures shall be installed and maintained in accordance with Auckland Council Resource Consent Requirements, and the ESCP.	Before construction begins	ESCP Documentation, Photos, Daily and Weekly Audits	HOLD	Internal	JFC	HOLD	ENGEO
1.03	Pre-start meeting – Construction Methodology (Drilling)	ENGEO – NAL CH 125.603: Drawing 15 Section 1.0	A pre-start meeting with Engineer and Contractor is needed to ensure understanding of construction methodology, review work plan and methodology for Geotechnical Professional with specific attention to the drilling methodology and ensure safety measures are in place.	Construction methodology (drilling) agreed between Contractor and Engineer	Prior to commencement of works	Written Confirmation of Engineer's approval	HOLD	Internal	JFC	HOLD	ENGEO
1.04	Pre-start Meeting - Retaining Wall Construction)	ENGEO – NAL CH 125.603: Drawing 15 Section 1.1	CH Construction methodol Pre-start meeting and health and safety plan retaining wall and health		Prior to commencement of works	Written Confirmation of Engineer's approval	HOLD	Internal	JFC	HOLD	ENGEO
1.05	Survey and Setting Out	ENGEO – NAL CH 125.603: Drawing 15 Section 1.1	Contractor responsible for survey or set out required. Engineer shall be given opportunity to witness the works	Acceptable as-built tolerance for the locations of the pile holes +- 75mm.	Engineer notified 48 hours in advance	Written Confirmation from Engineer, Survey Records	HOLD	Internal	JFC	HOLD	ENGEO
1.06	Locations of Steel Posts, Anchors, and Walers	ENGEO – NAL CH 125.603: Drawing 15 Section 1.0	The Engineer shall confirm on-site the locations of steel posts, anchors, walers and proposed retained heights as set out by the Contractor	Locations and proposed retaining heights confirmed by the Engineer.	Prior to installation of steel posts, anchors, and walers.	Written Confirmation from Engineer, Survey Records, QA Checksheet(s)	HOLD	Internal	JFC	HOLD	ENGEO
2.0 STORMWATE	R DRAINAGE									ENG	SINEER
2.01	Materials	ENGEO – NAL CH 125.603: Drawing 13-14	Materials as per the design drawings	All drainage materials comply with the drawings	Prior to use of materials on site	Dockets, QA Checksheet(s), Photos	HOLD	Internal	JFC	REVIEW	ENGEO
2.02	Installation	ENGEO – NAL CH 125.603: Drawing 13-14	Drainage works to be installed in accordance with the design drawings.	Drainage works constructed in accordance with the drawings	Engineer to check prior to backfill of drainage items	Photos, QA Checksheet(s), Written Confirmation of Engineer's Approval	HOLD	Internal	JFC	REVIEW	ENGEO
2.03	Swale Improvement	ENGEO – NAL CH 125.603: Drawing 13	Swale improvement as per the design drawings	Swale improvement comply with C-ST-CD-4102	For every section of swale improvement works	Photos, QA Checksheet(s)	HOLD	Internal	JFC	REVIEW	ENGEO
2.1 Culvert Cross	sing										
2.11	Materials	ENGEO – NAL CH 125.603km: Drawing 8	All materials as per the design drawings	All materials comply with the drawings	Prior to use of materials on site	Dockets	HOLD	External	JFC	REVIEW	ENGEO



OP06_f01 V5 12/05/2023 PAGE 1 of 9

Figure 1 continue (42 2) common (42 2) commo	ITP#	Work Pack Element(s)	Drawing / Specification Ref.	Specification Detail Summary	Acceptance Criteria	Test Spec & Frequency	Control Type i.e. Checksheet / IANZ Records	Hold / Witness	Internal / External	PS3 Owner	Hold / Witness	PS4 Owner Sign Off
## Professional Configuration (P) Configuration	2.12	Culvert Bedding	125.603km:	Bedding thickness min. 150mm GAP20	compacted to 90% MDD or CIV of 25 with Clegg Impact Hammer (in accordance with NZS 3725:2007) Where culvert subgrade >60kPa is achieved, 100mm pipe bedding thickness is required. Where culvert subgrade <60kPa is achieved, undercut up to 300mm and backfill with geotextile-encapsulated compacted site-won hardfill (e.g. ballast) to underside of pipe	installation of manhole	Results, Photos, QA Checksheet(s), Written Confirmation of	HOLD	External	JFC	HOLD	ENGEO
2.14 Culvert Trench Buskill 175.000 mrg declerinally approved material in max. 200mm filts 275.000 mrg declerinally approved material in max. 200mm filts 275.000 mrg declerinally approved material in max. 200mm filts 275.000 mrg declerinally approved material in max. 200mm filts 275.000 mrg declerinally approved material in max. 200mm filts APJD compacted to 59% MDD (in accordance) 275.000 mrg declerinally approved material in max. 200mm filts APJD compacted to 59% MDD (in accordance) 275.000 mrg declerinally approved material in max. 200mm filts APJD compacted to 59% MDD (in accordance) 275.000 mrg declerinally approved material in max. 200mm filts APJD compacted to 59% MDD (in accordance) 275.000 mrg declerinally approved material in max. 200mm filts APJD compacted to 59% MDD (in accordance) 275.000 mrg declerinally approved material in max. 200mm filts APJD compacted to 59% MDD (in accordance) 275.000 mrg declerinally approved material in max. 200mm filts APJD compacted to 59% MDD (in accordance) 275.000 mrg declerinally approved material in max. 200mm filts APJD compacted to 59% MDD (in accordance) 275.000 mrg declerinally approved material in max. 200mm filts APJD compacted to 50% MDD (in accordance) 275.000 mrg declerinally approved material in max. 200mm filts APJD compacted to 50% MDD (in accordance) 275.000 mrg declerinally approved material in max. 200mm filts APJD compacted to 50% MDD (in accordance) 275.000 mrg declerinally approved material in max. 200mm filts APJD compacted to 50% MDD (in accordance) 275.000 mrg declerinally approved material in max. 200mm filts APJD compacted to 50% MDD (in accordance) 275.000 mrg declerinally approved material in max. 200mm filts APJD compacted to 50% MDD (in accordance) 275.000 mrg declerinally approved material in max. 200mm filts APJD compacted to 50% MDD (in accordance) 275.000 mrg declerinally approved material in max. 200mm filts APJD compacted to 50% MDD (in accordance) 275.000 mrg declerinally approved material in max. 200mm filts AP	2.13	Haunching	125.603km:		Engineer to confirm SP20	150mm thick compacted	Photos, QA Checksheet(s), Written Confirmation of	HOLD	External	JFC	HOLD	ENGEO
Photos, QA 2.15 Wingwall Redding 1.5 Foliable: Drawing 8.8 1.4 2.16 Installation 2.16 Installation 2.17 ENGED—NAL CH 1.25 ROSIAn:: Drawing 8.0 1.4 2.18 ENGED—NAL CH 1.25 ROSIAn:: Drawing 8.0 1.4 2.19 Drawing 8.0 1.4 2.10 Installation 2.10 Installation	2.14	Culvert Trench Backfill	125.603km:	geotechnically approved material in max.	approved equivalent compacted to 95% MDD (in accordance with	200mm thick compacted	Checksheet(s), Written Confirmation of Engineer's Approval	HOLD	External	JFC	HOLD	ENGEO
2.16 Installation 2125.603km; 215.603km; 215	2.15	Wingwall Bedding	125.603km:	AP20 aggregate or approved equivalent	· ·	150mm thick compacted	Photos, QA Checksheet(s), Written Confirmation of	HOLD	External	JFC	HOLD	ENGEO
3.01 Material - Steel Internal Internal			125.603km:		drainage is connected as shown		Checksheet(s), Written Confirmation of	HOLD	External	JFC		
Bengths and spacing shall be as detailed on the design drawings. Steel components, excluding UB piles, must be galvanized with hot dig galvanising to 125,603: Drawing 16 section 1.5.1 Calculate the design drawings and specifications Steel cuts must be painted with approved zinc-rich primer and "black beauty" within one day, with a protective layer and maltibid as a separation between the two materials. Steel cuts must be painted with approved zinc-rich primer and "black beauty" within one day, with a protective layer and maltibid as a separation between the two materials. Calculate the specification HS, SG8 (wet) verified timber. Timber must be marked with TPA indication brands upon delivery to the site and protected against damage during storage and handling. Avoid timber cutting whenever possible and if necessary, flood exposed surfaces with a copper naphenate wood preservative. See Components, excluding UB piles, must be galvanized with hot dig galvanized	3.0 RETAINING W	VALL CONSTRUCTION									ENG	SINEER
Specification H5, SG8 (wet) verified timber. Timber must be marked with TPA identification brands upon delivery to the site and protected against damage during storage and handling. All timber supplied and installed comply with drawings and specifications All timber supplied and installed comply with drawings and specifications For all supplied and installed timber Checksheet(s)+ HOLD JFC REVIEW ENGEO REVIEW ENGEO REVIEW ENGEO	3.01	Material - Steel	125.603: Drawing 16 Section	lengths and spacing shall be as detailed on the design drawings. Steel components, excluding UB piles, must be galvanized with hot dip galvanising to HDG600, following AS/NZS 2312:2002, Not required per email Divya Rajasekaran 31-01-24 (RFI 07 email trail) Steel cuts must be painted with approved zinc-rich primer and "black beauty" within one day, with a protective layer and malthoid as a separation between the two materials.	comply with drawings and			HOLD	Internal	JFC	REVIEW	ENGEO
			125.603: Drawing 16 Section	specification H5, SG8 (wet) verified timber. · Timber must be marked with TPA identification brands upon delivery to the site and protected against damage during storage and handling. · Avoid timber cutting whenever possible and if necessary, flood exposed surfaces with a	comply with drawings and			HOLD	Internal	JFC	REVIEW	ENGEO



ITP#	Work Pack Element(s)	Drawing / Specification Ref.	Specification Detail Summary	Acceptance Criteria	Test Spec & Frequency	Control Type i.e. Checksheet / IANZ Records	Hold / Witness	Internal / External	PS3 Owner	Hold / Witness	PS4 Owner Sign Off
3.04	Material - Geotextile Fabric	ENGEO – NAL CH 125.603: Drawing 15 +16 Section 1.9	The geotextile fabric should be placed according to the drawings and must be of unwoven strength Class B, such as Bidim A29 or Duraforce AS280. The lap width of adjacent strips of geotextile sheets shall be a minimum of 1m.	Geotextile material and installation in accordance with the drawings and specifications Engineer shall inspect the lagging and drainage fabric prior to placement of backfill	For all supplied and installed geotextile material Engineer shall inspect the lagging and drainage fabric prior to placement of backfill	Dockets, Photos, QA Checksheet(s)	HOLD	Internal	JFC	HOLD	ENGEO
3.05	Material – Timber Railing and Fixing	ENGEO – NAL CH 125.603: Drawing 15 Section 2.1	Rails (or lagging) must be made from Radiata Pine, bore, cut, machined, processed, and treated to H5 according to the drawings Timber lagging shall be rough EX sizing, e.g. 150 x 50mm not 145 x 45mm dressed sizes.	All timber rails and fixing comply with drawings and specifications	For all supplied timber rails and fixings	Dockets, Photos, QA Checksheet(s)	HOLD	Internal	JFC	REVIEW	ENGEO
3.06	General Tolerances	ENGEO – NAL CH 125.603: Drawing 15 Section 1.6	The assembly of component parts must adhere to the specified tolerances, ensuring they are not twisted or damaged. General tolerances: Straightness 2mm / 500mm length Structural dimensions + 3mm Plan position of structural members 5mm Level of structural members + 40mm Pile toe level + 25mm Vertically 1H:75V	Tolerances specified on the drawings and specifications always adhered to.	For all assembled components	QA Checksheet(s), Survey As-buitls	HOLD	Internal	JFC	REVIEW	ENGEO
3.07	Excavation and pile install		-Driven Piles to depths & position shown on drawings.	Tolerances given in 3.06	- Every Pile	Pile Card	HOLD	Internal	JFC	REVIEW	ENGEO
3.08	Backfilling	ENGEO – NAL CH 125.603: Drawing 15 Section 2.0	Backfilling shall be undertaken as indicated on the drawings. Backfill requiring compaction should be placed behind the retaining wall and compacted using lightweight equipment in lifts no thicker than 200mm within the upper 1m. Allow for 7 days concrete curing of pile holes prior to backfilling. A perforated subsoil drain should be placed and surrounded by free draining material with an invert below ground levels, connected to a uPVC pipe and outlet via a rock splashpad in the site plan's approximate location.	Backfill compaction requirements: >90% MDD (NDM) and/or CIV 20 (Cleggs) Engineer approval of the lagging and drainage fabric prior to placement of backfill	Bckfill tested every 500mm (vertical) Engineer shall inspect the lagging and drainage fabric prior to placement of backfill.	QA Checksheet(s), NDM and/or Clegg Results	HOLD	Internal	JFC	HOLD	ENGEO
3.09	Timber Rail and Fixings	ENGEO – NAL CH 125.603: Drawing 15 Section 2.1	Timber lagging should start at the wall's bottom, with careful selection and placement of horizontal timbers to maintain minimum thickness near the base and achieve neat lines at the top. Surfaces exposed to pressure treatment, including bolt holes, should be protected with a liberal brush application of copper naphthenate, colored to leave a visible stain.	Timber rails and fixings constructed in accordance with the drawings and specifications.	For every section of timber rail and fixings installed Engineer shall observe installation of the PFC walers	Photos, QA Checkshee(s)	HOLD	Internal	JFC	HOLD	ENGEO
3.10	Inspection of Completed Wall	ENGEO – NAL CH 125.603: Drawing 15 Section 1.0	The engineer will inspect the finished wall, while the contractor will provide as-built drawings detailing the final construction of remedial works, including any amendments made during construction.	Finished wall approved by the Engineer End details of the wall agreed with the Engineer and constructed accordingly.	Upon completion of wall	Photos, QA Checkshee(s), As-builts	HOLD	Internal	JFC	HOLD	ENGEO
4.0 ANCHOR IN	ISTALLATION									ENG	SINEER



ITP#	Work Pack Element(s)	Drawing / Specification Ref.	Specification Detail Summary	Acceptance Criteria	Test Spec & Frequency	Control Type i.e. Checksheet / IANZ Records	Hold / Witness	Internal / External	PS3 Owner	Hold / Witness	PS4 Owner Sign Off
4.01	Materials – Anchor	ENGEO – NAL CH 125.603: Drawing 16 Section 1.1	Refer to design drawings for specific detail of the anchors at each location.	Anchors adheres to design drawings	For every anchor installed	Photos, Dockets, QA Checksheet(s)	HOLD	Internal	JFC	REVIEW	ENGEO
4.02	Materials – Anchor Components	ENGEO – NAL CH 125.603: Drawing 16 Section 1.2	•The anchor components and accessories must adhere to the manufacturer's specifications and installation guidelines. •AS/NZS 4680 requires hot dip galvanization of steel plates, brackets, nuts, and bearing wedge plates to HDG900. RFI 06 HDG600 •All anchors shall be epoxy coated	Anchor components adheres to the specifications	For every anchor components	Photos, Dockets, QA Checksheet(s)	HOLD	Internal	JFC	REVIEW	ENGEO
4.03	Materials – Grout	ENGEO – NAL CH 125.603: Drawing 16 Section 1.3	The cement rich grout shall comprise ordinary Portland cement with potable water. Water cement ratio shall not be less than 0.35 or greater than 0.45. Standard cured compressive strength shall not be less than 25 MPa at 7 days and 40 MPa at 28 days.	Grout adheres to the specifications. Compressive strength test results for grout at 7 days min 25MPa and 28 days min 40MPa	For every anchor grouting works	Dockets, QA Checksheet(s), Concrete Test Results	HOLD	Internal	JFC	REVIEW	ENGEO
4.04	Anchor Drilling	ENGEO – NAL CH 125.603: Drawing 16 Section 2.1	·Anchor holes must be drilled to align with the required anchorage locations, as per drawings and site assessment by a Geotechnical Professional. ·Drilling fluids other than air should not be used during drilling unless agreed upon with the Geotechnical Designer beforehand. ·Anchors must be drilled and grouted within a day, and their holes should not remain open overnight. ·The drill bit's diameter must not be less than the specified diameter as depicted in the design drawings.	Anchor drilling adheres to the specifications.	For every anchor drilling works	Photos, QA Checksheet(s)	HOLD	Internal	JFC	REVIEW	ENGEO
4.05	Anchor Drilling – Drilling Log	ENGEO – NAL CH 125.603: Drawing 16 Section 2.1	The Driller shall maintain a drilling log for each anchor recording the following: a. Anchor location or number. b. Date and time of the start and finish of drilling. c. Depth, diameter and inclination of hole. d. Length of bar installed. e. Flushing medium. f. Method of drilling hole. g. Water losses from hole. h. Water seepage from hole. i. Ground conditions encountered and ease of drilling. j. Nominal and actual volume of grout placed. k. Length of casing used (if any). l. Problems such as caving that occurred during drilling. m. Drilling equipment used.	The drilling logs maintained and logs adhere to the specifications. Approval of drilling logs by the Geotechnical Professional.	The Geotechnical Professional must receive a drill log within 24 hours of drilling each anchor hole.	Drilling Log	HOLD	Internal	JFC	REVIEW	ENGEO



ITP#	Work Pack Element(s)	Drawing / Specification Ref.	Specification Detail Summary	Acceptance Criteria	Test Spec & Frequency	Control Type i.e. Checksheet / IANZ Records	Hold / Witness	Internal / External	PS3 Owner	Hold / Witness	PS4 Owner Sign Off
			n. In situ material type description and comment on any material changes or interfaces o. Rate of penetration during drilling p. moisture content of material and any changes to moisture content during drilling								
4.06	Anchor Insertion	ENGEO – NAL CH 125.603: Drawing 16 Section 2.2	•The anchor must be inserted into the hole within two hours of drilling, unless agreed upon by the Engineer. If the anchor becomes jammed, the hole must be grouted and the anchor cut off. A new hole must be drilled within 300mm of the jammed anchor.	Anchors inserted as per the specification. Insertion approved by the Engineer.	For every anchor insertion Engineer shall observe installation of tie-back anchors.	QA Checksheet(s), Photos	HOLD	Internal	JFC	HOLD	ENGEO
4.07	Anchor Grouting	ENGEO – NAL CH 125.603: Drawing 16 Section 2.2 & 2.3	Grouting should occur during or after anchor installation to prevent hole collapse or restriction, and no hole should remain open overnight without Engineer's approval. Contractor must provide grouting methodology to ensure full grout return and minimize 'birds peaks'. Anchor installation does not anticipate grout loss, and if over 300% of theoretical hole volume is lost, the Geotechnical Engineer must be notified. Proposed measures must be approved by the Designer.	Grouting methodology approved by the Engineer and adhered to by the Contractor. Proposed measures for grouting loss (if required) approved by the Engineer. Compressive strength test results for grout at 7 days min 25MPa and 28 days min 40MPa	For every anchor grouting works Compressive testing at 7 and 28 days for grout placed. Engineer shall observe installation of tie-back anchors.	Grouting Methodology Submission, Concrete Lab Test Results @ 7 and 28 days, Written Confirmation from Engineer	HOLD	Internal	JFC	HOLD	ENGEO
5.0 ANCHOR T	ESTING		, , ,			•				ENG	NEER
5.01	Anchor Testing – General	ENGEO – NAL CH 125.603: Drawing 16 Section 3.1	·Load cells calibrated within the last 6 months are used for sacrificial and production anchor testing, conducted by a qualified laboratory. Calibrations must be certified. ·The sacrificial and production anchor load tests will only be conducted once the grout has reached the specified 7-day strength. ·Design loads are specified in the design drawings attached. ·The construction team is required to record all data and provide it to the Geotechnical Professional within two working days of the tests' completion.	Anchor testing adheres to the specifications	Data submitted to the Geotechnical Professional within two working days of test completion	QA Checksheet(s), Test Results, Photos	HOLD	Internal	JFC	REVIEW	ENGEO
5.02	Sacrificial Anchor Testing	ENGEO – NAL CH 125.603: Drawing 16 Section 3.2	Sacrificial anchor tests demonstrate tieback anchor failure load and grout bond stress in soil and rock masses, not mesh anchors. Engineering sign off and PS4 provided after completion of the following: Contractor shall submit a proposed test methodology prior to work commencing. The displacement of the sacrificial anchors are to be measured at each of the loading points outlined in Table 3 (snippet below). The locations of the anchors to be tested shall be decided onsite with the Geotechnical Professional. Sacrificial test anchors drill hole diameter is to be the same as production anchors. The locations of the anchors to be tested shall be decided onsite with the Geotechnical Professional.	Sacrificial anchor testing adheres to the specifications. Anchor test results, sacrificial and proof tests, including load vs displacement plots in accordance with Tables 3 and 4 (snippet below) Proposed test methodology reviewed and approved by the Engineer and adhered to by the Contractor. Test locations agreed between Contractor and Geotechnical Professional.	Sacrificial anchor tests are to be carried out before works commence Proposed test methodology submitted at least 2 working days prior to work commencing. Sacrificial testing is to be completed a minimum 7 days after installation or when grout has reached 25 MPa as confirmed by grout cube testing. Engineer shall observe testing of tie-back anchors.	QA Checksheet(s), Photos, Approved Test Methodology, Load Testing Sheet, Written Confirmation from Engineer/Geotechnical Professional	HOLD	Internal	JFC	HOLD	ENGEO



ITP#		Work Pack	Element(s		awing / ecification	n Ref.	Specificat	tion Detail !	Summary		Accepta	ance Criteria		Test Spec	& Frequency	Che	itrol Type i.e. ecksheet / IANZ ords	Hold / Witness	Internal / External	PS3 Owne			PS4 Owner Sign Off
							minimu grout have been been been been been been been be	m 7 days a as reached grout of lengths sh Er Schedule is to be recor sheet s me of comp Anchor nu ame of per Date and t and pump calibra 6. Hol 7. Bo ength (mea top 9. Hole 10. Bond posed and es before a	tube testing. all be confirming ineer. a given in Tabbelow) ded on the library undertamber and looks son supervisies of start model and notion details. e diameter. nd length.	ion or when onfirmed by med by the ole 4 (snippet load testing test. cation. sing test. of test number and top of jack to be. eds and cell h load step. step.	Load necess specifi	cial Testing only com grout has reached 29 Testing sheet includ sary details as listed of ication and filled out entirety. val of testing and res the Engineer (PS4)	iMPa es all on the to its	anchors be decide Geotechi All stres recc Construc the Geot within 2 the coi	cocations of the to be tested shall ed onsite with the nical Professional. sing data shall be orded by the tor and issued to echnical Designer working days of mpletion of the g of each anchor.								
		Tal	ole 3: Sacri	ificial Test	ing Sched	dule (Tie	eback anchor		OI Each load	step.	Table	e 4: Tieback Production	Anchor	Testing Sche	edule								
				Load Incr	rement (kl	N)			Minimum Period of	Lo	ad Increm			<u> </u>									
	1st Cycle	2nd Cycle	3rd Cycle	4th Cycle	5th Cycle	6th Cy	cle 7th Cycle	8th Cycle	Observation (min)	1st Cycle		2nd Cycle	Tim	e (min)	Movement								
	4	8							1	5 23		5 23		1									
	13	17 25	34 42	51 59	68 76	85 93		118	1	45		45		1		\neg		Table 2	2: Sacrificial T	est Anchors			1
	17	34	51	68	85	101		135	15	68		68		15		-		Table					4
	13	25 17	34 17	51 25	68 34	68		85 51	1	45 23		45 23		1			Bonded Length	DeBonded Lengt	h Anchor	alternative)	Drill H	łole Diameter	
	4	8	8	8	8	8	8	8	1	5		5		1			5.0m	8.5m	RB	20		150mm	
Snippets j	from ENG	EO – NAL C	H 125.603	: Drawing	17					,									1				
5.03		Product	ion Anchol sting	El	NGEO – N 125.60 awing 16 3.3	3:	that the loading for End of the disp are to be points or The loading or The loading the following th	e anchor ca The follow gineering s profithe anchor lacement of the measure putlined in cations of the lecided ons Profieds will be prior to accorned to resting critical calls resting critical calls	an withstand ving must be ign off (and ovided: rs shall be p f the produced at each of Table 4 (snighe anchors tite with the fessional. Supplied by the produced at each of the vith the fessional cound Anchoround Anchorou	roof tested. ction anchors the loading opet below) to be tested Geotechnical the Designer ting. ordance with	Test re: Zealar Guidan 99-0 Test le Gee	ptance testing adher the specifications. sults comply with Th nd Ground Anchor D ice - Figure 73 in 'FH' D15-ground anchors anchored systems' locations agreed betwo otechical Engineer a Contractor st loads supplied by the used for the acception	e New esign WA-IF- and ween nd	be tested decided	the anchors shall d. Locations to be on site with the nical Professional	Ph W	QA Checksheet(s), otos, Testing Resul Vritten Confirmatio from ngineer/Geotechnic Professional	n HOLD	Internal	JFC		HOLD	ENGEO



ITP#	Work Pack Element(s)	Drawing / Specification Ref.	Specification Detail Summary	Acceptance Criteria	Test Spec & Frequency	Control Type i.e. Checksheet / IANZ Records	Hold / Witness	Internal / External	PS3 Owner	Hold / Witness	PS4 Owner Sign Off
			015-Ground Anchors and Anchored Systems'.	Approval of testing and results by							
			Anchors must meet the following acceptance	the Engineer (PS4)							
			criteria:								
			1. In order for the load test to be considered								
			stable the total movement measured during								
			the required load hold at the design test load								
			should not exceed 1 mm between 1 to 10								
			minutes. If it is greater than 1 mm the load								
			shall be held for an additional 50 minutes - in								
			this time the creep shall not exceed 2 mm								
			between 6 to 60 minutes. If creep is greater								
			than 2 mm following this time period contact								
			the Geotechnical Designer or design team								
			representative for guidance.								
			2. The apparent free length shall not be								
			greater than the jack length plus 100% of the								
			unbonded length plus 50% of the bonded								
			length. The apparent free length is back								
			calculated from the elastic movement								
			measured during the load test, contact the								
			geotechnical designer or design team								
			representative for guidance								

Table 4: Mesh Production Anchor Testing Schedule										
Load Inc	rement (kN)	Time (min)								
1st Cycle	2nd Cycle	Time (min)	Movement							
3	3	1								
15	15	1								
30	30	1								
45	45	15								
30	30	1								
15	15	1								
3	3	1								

Snippet from ENGEO - NAL CH 125.603: Drawing 17

6.0 FORMATION	CONSTRUCTION									ENGINEER	
6.01	Structural Fill	ENGEO – NAL CH 125.603: Drawing 15 CAN- 01,RFI 001	900mm thick structural fill (GAP65 or GAP40 or PAP40 or PAP 65 with geogrid) RFI 001	Compaction min CIV = 25 (95% MDD)	Clegg Hammer Tests Email 8/3/24 from KH Every 250mm with 1st lift calibrated to NDM Every 20m (email 19/3/24 J Thomas)	Photos, Clegg Test Results	HOLD	Internal	JFC	REVIEW	ENGEO
6.02	Sub-ballast	ENGEO – NAL CH 125.603: Drawing 15 CAN- 01,RFI 001	150mm thick sub-ballast (M4-AP40 or PAP40) RFI 001	Compaction min CIV = 30 (98% MDD)	Clegg Hammer Tests Email 8/3/24 from KH Every 250mm with 1st lift calibrated to NDM Every 20m (email 19/3/24 J Thomas)	Photos, Clegg Test Results	HOLD	Internal	JFC	REVIEW	ENGEO



ITP#	Work Pack Element(s)	Drawing / Specification Ref.	Specification Detail Summary	Acceptance Criteria	Test Spec & Frequency	Control Type i.e. Checksheet / IANZ Records	Hold / Witness	Internal / External	PS3 Owner	Hold / Witness	PS4 Owner Sign Off
6.03	Construction of formation (ballast)	ENGEO – NAL CH 125.603: Drawing 15 CAN- 01,RFI 001, RFI 028	Formation construction as per KiwiRail Standard C-ST-FO-4110 Formation	KiwiRail Standard C-ST-FO-4110 Formation for construction compliance. Ballast to be 390- 410mm below top of rail	For every section of formation as shown on the drawings	QA Checksheet(s), Photos	HOLD	Internal	JFC	REVIEW	ENGEO
7.0 As-builts and	close out									ENGINEE	R/KiwiRail
7.01	Site Clearance and Final Inspection	ENGEO – NAL CH 125.603 Drawing 19	Walkover observation of finished site	Engineer's & KiwiRail acceptance	At ballast handover & at completion	NTC	Witness	Internal	JFC	HOLD	ENGEO
7.02	As built drawings	ENGEO – NAL CH 125.603 Drawing 19	As built drawings to be provided by the contractor to detail the final construction of the remedial works including any amendments established during the construction	Engineer's & KiwiRail acceptance	At ballast handover & at completion	NTC	Witness	Internal	JFC	HOLD	ENGEO
7.03	As built Culvert drawings	ENGEO – NAL CH 125.603 Drawing 19	As built drawings to be provided by the contractor to detail the final construction of the remedial works including any amendments established during the construction	Engineer's & KiwiRail acceptance	At ballast handover & at completion	KR documents: M37c & As-Built Requirements for Culvert Renewals 441048-03-CC-COM-QA- NAL-CU	Witness	Internal	JFC	HOLD	ENGEO

Sub-contractor ITPs (Refer to OP06_f09 ITP Index for Subcontractors)

ITP#	Work Pack Element(s)	Drawing / Specification Ref.	Specification Detail Summary	Acceptance Criteria	Test Spec & Frequency	Control Type i.e. Checksheet / IANZ Records	Hold / Witness	Internal / External	PS3 Owner	Hold / Witness	PS4 Owner
Sub Activ	vity 1 (INSERT QA SHEET NAM	ИE)					(EN	TER SUBCONTRA	ACTOR)	ENG	INEER
30											
31											
32											
33											
34											
Sub Activ	vity 2 (INSERT QA SHEET NAM	ИE)					(EN	TER SUBCONTRA	ACTOR)	ENG	INEER
35											
36											
37											
38											
39											

ITP Induction Sign On

ITP Induction Sign-on			
Name	Date	Signature	



