

INSPECTION TEST PLAN AND CHECKLIST			
Client:	Richard Crookes Construction Pty Ltd	Work area:	Checklist Number:
Job Number:	46694R3		46694R3
Contract/Project Name:	4-14 Cambridge Street Epping		
Installer:			

Ref	Operation or stage of work		Stage/ Frequency	Records	Requirement/ Standard/ Specification	Acceptance Criteria	Inspection/ Test Procedure	Inspection *what/who		
	Description	Characteristics	Installer					Install Supervisor	Client	

*W = Witness Point; H = Hold Point; H(A) = Inspection/Test by Authority; U(C) = Inspection/Test by Consultant; S = Surveillance or monitoring; X = Self inspection by performer of work.

1	Tender and Testing conformance	Review specifications and performance standard requirements for project	Pre-contract Signing	Checklist	Confirm product is tested and designed to required project performance, international or national standards detailed in specifications at time of tender.	Tested to specification requirements ITP Checklist is relevant to product required			H	
2	Preliminary activities (requiring Principal's notification)	Notification provided of any changes in design or structures that effect products to be used	Before ordering products and Beginning Installation	Checklist	Specification, drawings remain unchanged since tender was accepted and contract signed or new plans and specifications are issued and reviewed, changes are accepted by client	Reviewed and changes do not alter quantities and types of products to be installed	Submit details of changes to client and agree to changes in scope or products to be used		H	S
3	Preliminary activities (requiring Contractor's acceptance)	Approvals required obtained or safety documentation is supplied and induction requirements outlined	Before ordering products and Beginning Installation	Checklist	variations requested if required, SWMS sent for review and inductions organised.	Change of design or quantities is agreed to and variations issued is SWMS and Induction accepted and conducted	Documents sent and acceptance confirmed with Client		H	W
4	pre installation site investigation/measurement up completed confirmed.	Progress of work and condition of the structure is confirmed, visual inspection where required is completed for compatibility and suitability	Before installation	Checklist	structures match and conditions on site are suitable for installation to begin	Structural and physical characteristics match	Job pack issued to Installer with relevant ITP Checklist included		H	S

Work	Items/activities to be verified	Reference	Initialled/OK	Comments
Pre-Start/ Installation	Plans and specifications have been reviewed and are current. Existing ITP checklists are suitable for project. Contract is signed			
	SWMS and any other documents have been provided, reviewed and accepted by the client			
	Variations outlined and agreed, no changes or additions are required, job pack and ITP are included to project file.			
	Site inspected or reviewed, structural match confirmed with materials ordered, installation surface condition is undamaged and installation ready			

I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:	
	Signature:	
	Date:	

INSPECTION AND TEST PLAN & CHECKLIST for: Installation of RIS HL200 Lifelines (To be completed by the person(s) directly responsible for the work and the installer)			
Client:	Richard Crookes Construction Pty Ltd	Work area:	Checklist Number:
Job Number:	46694R3	LEVEL 01	46694R301
Contract/Project Name:	4-14 Cambridge Street Epping		
Installer:			

INSPECTION TEST PLAN										
Ref	Operation or stage of work		Stage/ Frequency	Records	Requirement/ Standard/ Specification	Acceptance Criteria	Inspection/ Test Procedure	Inspection *what/who		
	Description	Characteristics						Installer	Install Supervisor	Client
*W = Witness Point; H = Hold Point; H(A) = Inspection/Test by Authority; U(C) = Inspection/Test by Consultant; S = Surveillance or monitoring; X = Self inspection by performer of work.										
	Access point location(s)	AS1891.2 1.4 System Acceptance Criteria a. AS5532 7.3 (h) AS1891.4 3.2.2. RIS HL200 Installation requirement	Prestart installation work	Checklist	Manufacturer recommendation	Visual	Measurement	x	S	S
	Structure location compatibility match	AS1891.2 1.4 System Acceptance Criteria a. RIS HL200 Installation requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Position of line to fall zone	AS1891.2 1.4 System Acceptance Criteria a. RIS HL200 Installation requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Fall clearance	AS1891.2 1.4 System Acceptance Criteria a. 1891.4:2009 Section 7	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Lifeline connections and swaging	AS1891.2 1.4 System Acceptance Criteria a. RIS HL200 Installation requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Maximum loading angle	AS1891.2 1.4 System Acceptance Criteria a. AS1891.2.5.3 Drilled-in anchorages. RIS HL200 Installation requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Additional pendulum fixing points to roof allow safe transition and access	AS1891.2 1.4 System Acceptance Criteria a. RIS HL200 Installation requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Prevention of corrosion	AS1891.2 1.4 System Acceptance Criteria a. RIS HL200 Installation requirement	On installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Product marking and signage	AS1891.2 1.4 System Acceptance Criteria a. RIS HL200 Installation requirement	On installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Instructions for general use	AS1891.2 1.4 System Acceptance Criteria a. AS/NZS 1891.4:2009 Section (9). RIS HL200 Installation requirement	On Completion	Checklist	Standard/Specification	Visual	Completion Handover		H	H

CHECKLIST				
Work	Items/activities to be verified	Reference	Initialled/OK	Comments
Installation (Refer to Installation Instructions)	Access point location(s)	Systems can be accessed safely by trained persons without the risk of an uncontrolled fall.		

Structure location compatibility match	Purlin connected by minimum M12 bolts each end of purlin. Purlin details: C/Z15015 minimum size for attachment of anchor.		
Lifeline length, Inline connection and swaging	8mm cable with minimum static line length of 4m. End anchors installed with a minimum 2 x M12 bolts supporting the end termination Jaw Jaw or fork swage or quicklinks if applicable. Intermediate anchors have a minimum of 1 x M12 bolt supporting the static line to the structure. Each swage termination has 5 crimps equally spaced over 85mm. Joiner requires 10 crimps with 5 crimps either side of the central point. Intermediate corners to be single crimped to form radius.		
Terminations position, Connections, Tensioning and Spans	End anchor static line assemblies that terminate closer than 2m to a fall zone have an inline stopper fitted a minimum of 2m from fall zone. Maximum anchor to anchor span without written exemption (from an RIS manager or engineer) is 8m. Systems under 20m include an inline shock absorbing assembly. Locking pins are installed and split pins/rings secured on the tensioner and the fork ends.		
Steel fixed configuration	M12 stainless steel bolts with nyloc nuts and washers. Drill bit for 12mm thread = 14mm hole, torque wrench tensioned to 80Nm. Minimum edge distance on structural steel is 25mm		Nominate the type of structure utilized for this application:
Applications with roof raiser/Top hat section/rack systems for insulation integrity	Custom made anchor with longer M12 thread to enable fixing to the purlin. The use of a RIS spacer is required to bridge the gap from the top of the purlin to the underside of the sheet.		
Penetration of roof is not over sized	Maximum 29mm hole sizes for top fixed anchors.		
Maximum loading angle and corner radiuses	20 degrees from the structural surface. 500mm radius.		
Anchor points to structure to prevent lateral swing fall are installed or mitigation agreed	Corners and changes of shape have additional pendulum anchor points installed to allow access and prevent swing fall.		
Anchor at entry point with a stainless steel Strop	Anchor strop must be positioned to enable user to reach and connect to. Strop is marked and rated to 15kN. Mallion/Quicklink connection to roof anchor point is secured and mechanically tightened or chemically set with loctite.		<u>Not applicable as anchor is not within the Fall Zone.</u> <input type="checkbox"/> Tick if is not applicable
Prevention of corrosion	Dissimilar metals are separated by foam, tape, EPDM barrier or sealant.		

Site clean up and picture evidence if handover is not possible	Site has been cleared of swarf or other debris installation inspection completed and witnessed by the customers representative. Where a client cannot sign for handover, clear high resolution pictures have been taken of the installed product.		
Systems installation completion action	Fit for use sticker/tag filled in and attached to each static line anchor point, mark with confirmed rating and install dates. Entry point signage updated and installed.		

I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:	
	Signature:	
	Date:	

Project Completion	Handover operating and systems documentation issued and maximum lanyard length nominated in manual which prevents access to a fall arrest event.		
I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents			Name: Signature: Date:

Contract File Forms V15.0 20230524

INSPECTION AND TEST PLAN & CHECKLIST for: Installation of RIS Ladder Bracket <i>(To be completed by the person(s) directly responsible for the work and the installer)</i>			
Client:	Richard Crookes Construction Pty Ltd	Work area:	Checklist Number:
Job Number:	46694R3	LEVEL 01	46694R302
Contract/Project Name:	4-14 Cambridge Street Epping		
Installer:			

INSPECTION TEST PLAN										
Ref	Operation or stage of work		Stage/ Frequency	Records	Requirement/ Standard/ Specification	Acceptance Criteria	Inspection/ Test Procedure	Inspection *what/who		
	Description	Characteristics						Installer	Install Supervisor	Client
*W = Witness Point; H = Hold Point; H(A) = Inspection/Test by Authority; U(C) = Inspection/Test by Consultant; S = Surveillance or monitoring; X = Self inspection by performer of work.										
	Access point location(s)	AS5532 7.3 (h) AS1891.4 3.2.2	Prestart installation work	Checklist	Manufacturer recommendation	Visual	Measurement	x	S	S
	Safe transition to roof	AS1891.6.2.2, (e) Other selection criteria	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Ladder bracket connection to the structure	RIS Ladder Bracket Installation Requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Ladder bracket location	RIS Ladder Bracket Installation Requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Transfer stop location	RIS Ladder Bracket Installation Requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Transfer anchor location	RIS Ladder Bracket Installation Requirement	On installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Number of fixings, location of fixings	RIS Ladder Bracket Installation Requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Prevention of corrosion	RIS Ladder Bracket Installation Requirement	On installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Product marking and signage	RIS Ladder Bracket Installation Requirement	On installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Instructions for general use	AS1891.2 1.4 System Acceptance Criteria a. AS/NZS 1891.4.2009 Section (9). RIS Ladder Bracket Installation Requirement.	On Completion	Checklist	Standard/Specification	Visual	Completion Handover		H	H

CHECKLIST				
Work	Items/activities to be verified	Reference	Initialled/OK	Comments
Installation (Refer to Installation Instructions)	Access point location(s)	Installed equipment is positioned so it can be accessed in a secure and safe manner using normal ladder safety protocols. e.g. 3 points of contact, tie off, 4 to 1 angle and 1m past step of point. Maximum of 6m allowable height of a ladder bracket off the ground.		
	Safe transition from ladder to roof	Ladder bracket is installed with entry point anchor assembly to allow connection or transition to a safe position away from the roof edge.		

Ladder bracket connection to the structure	Bracket must connect to the structure with one of the following methods: 3 x 8mm Bulb Tite Rivets. or 3 x 12x14x50 metal/timber screw. or 3 x HSA R M8 x 55 5/-, Drill bit for 8mm thread = 8mm hole.		Nominate the fixing method used:
Ladder bracket location	Ladder bracket is installed with entry point anchor assembly to allow connection or transition to a safe position away from the roof edge.		
Transfer strop location	Strop must be positioned to enable user to reach and connect without falling.		<input type="checkbox"/> Tick if is not applicable
Transfer anchor location	Entry anchor that do not have strops are positioned to enable user to reach and connect without falling or leaning out from ladder.		<input type="checkbox"/> Tick if is not applicable
Prevention of Corrosion	Dissimilar metals are separated by EPDM barrier or sealant. NOTE: It's acceptable to have some paper remain on the FOAM during installation.		
Site clean up and picture evidence if handover is not possible	Site has been cleared of swarf or other debris installation inspection completed and witnessed by the customers representative. Where a client cannot sign for handover, clear high resolution pictures have been taken of the installed product.		
Systems installation completion action	Entry point signage updated and installed.		

I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:	
	Signature:	
	Date:	

Project Completion	Handover operating and systems documentation issued and maximum lanyard length nominated in manual for fall arrest/restraint systems.		
I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:		
	Signature:		
	Date:		

Contract File Forms V15.0 20230524

INSPECTION AND TEST PLAN & CHECKLIST for: Installation of RIS HL200 Lifelines (To be completed by the person(s) directly responsible for the work and the installer)			
Client:	Richard Crookes Construction Pty Ltd	Work area:	Checklist Number:
Job Number:	46694R3	LEVEL 04	46694R301
Contract/Project Name:	4-14 Cambridge Street Epping		
Installer:			

INSPECTION TEST PLAN										
Ref	Operation or stage of work		Stage/ Frequency	Records	Requirement/ Standard/ Specification	Acceptance Criteria	Inspection/ Test Procedure	Inspection *what/who		
	Description	Characteristics						Installer	Install Supervisor	Client
*W = Witness Point; H = Hold Point; H(A) = Inspection/Test by Authority; U(C) = Inspection/Test by Consultant; S = Surveillance or monitoring; X = Self inspection by performer of work.										
	Access point location(s)	AS1891.2 1.4 System Acceptance Criteria a. AS5532 7.3 (h) AS1891.4 3.2.2. RIS HL200 Installation requirement	Prestart installation work	Checklist	Manufacturer recommendation	Visual	Measurement	x	S	S
	Structure location compatibility match	AS1891.2 1.4 System Acceptance Criteria a. RIS HL200 Installation requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Position of line to fall zone	AS1891.2 1.4 System Acceptance Criteria a. RIS HL200 Installation requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Fall clearance	AS1891.2 1.4 System Acceptance Criteria a. 1891.4:2009 Section 7	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Lifeline connections and swaging	AS1891.2 1.4 System Acceptance Criteria a. RIS HL200 Installation requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Maximum loading angle	AS1891.2 1.4 System Acceptance Criteria a. AS1891.2.5.3 Drilled-in anchorages. RIS HL200 Installation requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Additional pendulum fixing points to roof allow safe transition and access	AS1891.2 1.4 System Acceptance Criteria a. RIS HL200 Installation requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Prevention of corrosion	AS1891.2 1.4 System Acceptance Criteria a. RIS HL200 Installation requirement	On installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Product marking and signage	AS1891.2 1.4 System Acceptance Criteria a. RIS HL200 Installation requirement	On installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Instructions for general use	AS1891.2 1.4 System Acceptance Criteria a. AS/NZS 1891.4:2009 Section (9). RIS HL200 Installation requirement	On Completion	Checklist	Standard/Specification	Visual	Completion Handover		H	H

CHECKLIST				
Work	Items/activities to be verified	Reference	Initialled/OK	Comments
Installation (Refer to Installation Instructions)	Access point location(s)	Systems can be accessed safely by trained persons without the risk of an uncontrolled fall.		

Structure location compatibility match	Purlin connected by minimum M12 bolts each end of purlin. Purlin details: C/Z15015 minimum size for attachment of anchor.		
Lifeline length, Inline connection and swaging	8mm cable with minimum static line length of 4m. End anchors installed with a minimum 2 x M12 bolts supporting the end termination Jaw Jaw or fork swage or quicklinks if applicable. Intermediate anchors have a minimum of 1 x M12 bolt supporting the static line to the structure. Each swage termination has 5 crimps equally spaced over 85mm. Joiner requires 10 crimps with 5 crimps either side of the central point. Intermediate corners to be single crimped to form radius.		
Terminations position, Connections, Tensioning and Spans	End anchor static line assemblies that terminate closer than 2m to a fall zone have an inline stopper fitted a minimum of 2m from fall zone. Maximum anchor to anchor span without written exemption (from an RIS manager or engineer) is 8m. Systems under 20m include an inline shock absorbing assembly. Locking pins are installed and split pins/rings secured on the tensioner and the fork ends.		
Steel fixed configuration	M12 stainless steel bolts with nyloc nuts and washers. Drill bit for 12mm thread = 14mm hole, torque wrench tensioned to 80Nm. Minimum edge distance on structural steel is 25mm		Nominate the type of structure utilized for this application:
Applications with roof raiser/Top hat section/rack systems for insulation integrity	Custom made anchor with longer M12 thread to enable fixing to the purlin. The use of a RIS spacer is required to bridge the gap from the top of the purlin to the underside of the sheet.		
Penetration of roof is not over sized	Maximum 29mm hole sizes for top fixed anchors.		
Maximum loading angle and corner radiuses	20 degrees from the structural surface. 500mm radius.		
Anchor points to structure to prevent lateral swing fall are installed or mitigation agreed	Corners and changes of shape have additional pendulum anchor points installed to allow access and prevent swing fall.		
Anchor at entry point with a stainless steel Strop	Anchor strop must be positioned to enable user to reach and connect to. Strop is marked and rated to 15kN. Mallion/Quicklink connection to roof anchor point is secured and mechanically tightened or chemically set with loctite.		<u>Not applicable as anchor is not within the Fall Zone.</u> <input type="checkbox"/> Tick if is not applicable
Prevention of corrosion	Dissimilar metals are separated by foam, tape, EPDM barrier or sealant.		

Site clean up and picture evidence if handover is not possible	Site has been cleared of swarf or other debris installation inspection completed and witnessed by the customers representative. Where a client cannot sign for handover, clear high resolution pictures have been taken of the installed product.		
Systems installation completion action	Fit for use sticker/tag filled in and attached to each static line anchor point, mark with confirmed rating and install dates. Entry point signage updated and installed.		

I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:	
	Signature:	
	Date:	

Project Completion	Handover operating and systems documentation issued and maximum lanyard length nominated in manual which prevents access to a fall arrest event.		
I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents			Name: Signature: Date:

Contract File Forms V15.0 20230524

INSPECTION AND TEST PLAN & CHECKLIST for: Installation of RIS Anchor Points SA312, SA322, SA332, SA342, SA352, SA362 (To be completed by the person(s) directly responsible for the work and the installer)			
Client:	Richard Crookes Construction Pty Ltd	Work area:	Checklist Number:
Job Number:	46694R3	LEVEL 05	46694R301
Contract/Project Name:	4-14 Cambridge Street Epping		
Installer:			

INSPECTION TEST PLAN										
Ref	Operation or stage of work		Stage/ Frequency	Records	Requirement/ Standard/ Specification	Acceptance Criteria	Inspection/ Test Procedure	Inspection *what/who		
	Description	Characteristics						Installer	Install Supervisor	Client
*W = Witness Point; H = Hold Point; H(A) = Inspection/Test by Authority; U(C) = Inspection/Test by Consultant; S = Surveillance or monitoring; X = Self inspection by performer of work.										
	Access point location(s)	AS5532 7.3 (h) AS1891.4 3.2.2	Prestart installation work	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Roof profile match	AS5532 6.3.1.3 (a)	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Roof profile minimum sheet width	AS5532 6.3.1.3 (iii)	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Roof profile minimum length	AS5532 6.3.1.3 (v)	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Roof profile minimum fixings and type	AS5532 6.3.1.3 c	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Position and orientation of anchor point to roof	AS5532 6.3.1.3 (v)	On installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Additional pendulum fixing points to roof to allow safe transition and access	AS1891.4 Table 2.1 restraint technique	On installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Number of fixing and location of fixing to anchor point	AS5532 6.3.1.3 ©	On installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Prevention of corrosion	AS5532 5.1	On installation	Checklist	Standard/Specification	Visual	Visual	X	S	S
	Product marking and signage	AS5532 7.2.3 a, b & c	On installation	Checklist	Standard/Specification	Visual	Visual	X	S	S
	Instructions for general use	AS5532 7.1 a, b, c, d, e, f & g	On Completion	Checklist	Standard/Specification	Visual	Completion Handover		H	H

CHECKLIST				
Work	Items/activities to be verified	Reference	Initialled/OK	Comments
Installation (Refer to Installation Instructions)	Access point location(s)	Systems can be accessed safely by trained persons without the risk of an uncontrolled fall		
	Roof profile installation	Roof sheet is installed as per manufacturing instructions and guidelines		
	Minimum roof sheet width and length	3 x normal lapped roof sheets wide and crossing a minimum of three purlins or battens		
	Minimum structural requirements	Purlin connected by M12 bolts each end of purlin, purlin details: C/Z15015 minimum size for attachment of anchor		

Applications with roof raiser/Top hat section/rack systems for insulation integrity	Custom made anchor with longer M12 thread to enable fixing to the purlin. The use of a RIS spacer is required to bridge the gap from the top of the purlin to the underside of the sheet.		Nominate the type of structure utilized for this application:
Penetration of roof is not over sized	Maximum 29mm hole sizes for top fixed anchors and 13mm hole used for anchors fixed with access underneath the roof.		
Position and orientation of anchor point to roof	Anchor sits flat and is at 90 degrees with the roof. Eye bolt is orientated towards the intended access point.		
Anchor points to roof to prevent lateral swing fall are installed or mitigation agreed	The distance to the next anchor is less than the length to the closest edge, unless mitigated by other means.		
Anchor at entry point with a stainless steel Strop	Anchor strop must be positioned to enable user to reach and connect to. Strop is marked and rated to 15kN. Mallion/Quicklink connection to roof anchor point is secured and mechanically tightened or chemically set with loctite.		Not applicable as anchor is not within the Fall Zone. <input type="checkbox"/> Tick if is not applicable
Corrosion prevention	Dissimilar metals are separated by EPDM barrier or sealant.		
Water proofing	Anchor sealed and inspected for water tight fit.		
Site clean up and picture evidence if handover is not possible	Site has been cleared of swarf or other debris installation inspection completed and witnessed by the customers representative. Where a client cannot sign for handover, clear high resolution pictures have been taken of each anchor point.		
Anchor systems installation completion action	Anchor fit for use sticker/tag filled in and attached to the anchor point, mark with confirmed rating. Entry point signage updated and installed.		

I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:	
	Signature:	
	Date:	

Project Completion	Handover operating and systems documentation issued	
I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:	
	Signature:	
	Date:	

Contract File Forms V15.0 20230524

INSPECTION AND TEST PLAN & CHECKLIST for: Installation of RIS Anchor Points SA412 (To be completed by the person(s) directly responsible for the work and the installer)			
Client:	Richard Crookes Construction Pty Ltd	Work area:	Checklist Number:
Job Number:	46694R3	LEVEL 05	46694R302
Contract/Project Name:	4-14 Cambridge Street Epping		
Installer:			

INSPECTION TEST PLAN										
Ref	Operation or stage of work		Stage/ Frequency	Records	Requirement/ Standard/ Specification	Acceptance Criteria	Inspection/ Test Procedure	Inspection *what/who		
	Description	Characteristics						Installer	Install Supervisor	Customer
*W = Witness Point; H = Hold Point; H(A) = Inspection/Test by Authority; U(C) = Inspection/Test by Consultant; S = Surveillance or monitoring; X = Self inspection by performer of work.										
	Access point location (s)	AS5532 7.3 (h) AS1891.4 3.2.2	Prestart installation work	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Position and orientation of anchor point to roof/structure	AS5532 6.3.1.3 (v) AS1891.4 - 3.1.2 (g) Single point anchorages suitable for direct connection of personal fall-arrest	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Additional pendulum fixing points to roof to allow safe transition and access	AS1891.4 Table 2.1 restraint technique AS4488 5.3 a	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Load Testing	AS1891.4 - 3.1.2 (g) Single point anchorages suitable for direct connection of personal fall-arrest AS5532 7.3 (f)	On installation	Checklist	Standard/Specification	Load Test	Measurement	X	S	S
	Prevention of corrosion	AS5532 5.1	On installation	Checklist	Standard/Specification	Visual	Visual	X	S	S
	Product marking and signage	AS5532 7.2.3 a, b & c	On installation	Checklist	Standard/Specification	Visual	Visual	X	S	S
	Instructions for general use	AS5532 7.1 a, b, c, d, e, f & g	On Completion	Checklist	Standard/Specification	Visual	Completion Handover		H	H

CHECKLIST				
Work	Items/activities to be verified	Reference	Initialled/OK	Comments
Installation (Refer to Installation Instructions)	Access point location(s)	Systems can be accessed safely by trained persons without the risk of an uncontrolled fall		
	Position and orientation of anchor point to roof	Eye bolt to run 90 degrees to the primary work area. Friction anchorages shall be placed so that the shear load and the pull angle must not exceed 20° to the surface in which the bolt is installed.		

Mechanical anchor fitting per anchor/bolt	Drill bit for 12mm thread = 18mm (complete the hole that you start to the correct depth of 131 mm and ensure that the hole is cleaned appropriately) For cleaning holes, torque wrench tensioned EXACTLY 80Nm Minimum edge distance: 105mm Minimum spacing distance: 265mm Minimum concrete thickness: 185mm		
Anchor points to roof to prevent lateral swing fall are installed or mitigation agreed	The distance to the next anchor is less than the length to the closest edge, unless mitigated by other means		
Load test each anchor with calibrated pull tester. Last calibration date must not exceed 12 months	Each individual friction anchor is tested to 50% of the required design load 12kn tested to 6kN 15kN tested to 7.5kN 21kN tested to 10.5kN		Nominate the kN rating that you tested each anchor to:
Anchor at entry point with a stainless steel Strop	Anchor strop must be positioned to enable user to reach and connect to. Strop is marked and rated to 15kN. Mallion/Quicklink connection to roof anchor point is secured and mechanically tightened or chemically set with loctite.		Not applicable as anchor is not within the Fall Zone. <input type="checkbox"/> Tick if is not applicable
Corrosion prevention	Dissimilar metals are separated by EPDM barrier or sealant		
Site clean up and picture evidence if handover is not possible	Site has been cleared of swarf or other debris installation inspection completed and witnessed by the customers representative. Where a client cannot sign for handover, clear high resolution pictures have been taken of each anchor point.		
Anchor systems installation completion action	Anchor fit for use sticker/tag filled in and attached to the anchor point, mark with confirmed rating. Entry point signage updated and installed.		

I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:	
	Signature:	
	Date:	

Project Completion	Handover operating and systems documentation issued		
I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:		
	Signature:		
	Date:		

Contract File Forms V15.0 20230524

INSPECTION AND TEST PLAN & CHECKLIST for: Installation of RIS Anchor Points SA711 thru SA723 (To be completed by the person(s) directly responsible for the work and the installer)			
Client:	Richard Crookes Construction Pty Ltd	Work area:	Checklist Number:
Job Number:	46694R3	LEVEL 05	46694R303
Contract/Project Name:	4-14 Cambridge Street Epping		
Installer:			

INSPECTION TEST PLAN										
Ref	Operation or stage of work		Stage/ Frequency	Records	Requirement/ Standard/ Specification	Acceptance Criteria	Inspection/ Test Procedure	Inspection *what/who		
	Description	Characteristics						Installer	Install Supervisor	Client
*W = Witness Point; H = Hold Point; H(A) = Inspection/Test by Authority; U(C) = Inspection/Test by Consultant; S = Surveillance or monitoring; X = Self inspection by performer of work.										
	Access point location (s)	AS5532 7.3 (h) AS1891.4 3.2.2	Prestart installation work	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Position and orientation of anchor point to roof/structure	AS5532 6.3.1.3 (v) AS1891.4 - 3.1.2 (g) Single point anchorages suitable for direct connection of personal fall-arrest	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Additional Pendulum fixing points to roof/wall/structure to allow safe transition and access	AS1891.4 Table 2.1 restraint technique AS4488 5.3 a	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Load Testing	AS1891.4 - 3.1.2 (g) Single point anchorages suitable for direct connection of personal fall-arrest AS5532 7.3 (f)	On Installation	Checklist	Standard/Specification	Load Test	Measurement	X	S	S
	Product marking and signage	AS5532 7.2.3 a, b & c	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Instructions for general use	AS5532 7.1 a, b, c, d, e, f & g	On Completion	Checklist	Standard/Specification	Visual	Completion Handover		H	H

CHECKLIST				
Work	Items/activities to be verified	Reference	Initialled/OK	Comments
Installation (Refer to Installation Instructions)	Access point location(s)	Systems can be accessed safely by trained persons without the risk of an uncontrolled fall		
	Position and orientation of anchor point to roof	Eye of anchor to run 90 degrees to the primary work area. Glued-in anchorages shall be placed so that the shear load and the pull angle must not exceed 20° to the surface in which the bolt is installed. Minimum edge distance = 200mm Minimum spacing = 300mm Minimum concrete thickness = 150mm		

SA711 - SA713 Chemical anchor fitting per anchor/bolt SA721- SA723 Chemical anchor fitting per anchor/bolt	Drill diameter = 30mm Drill diameter = 40mm Minimum depth of hole: 90mm (complete the hole that you start to the correct depth and the hole is cleaned appropriately) Clean drilled out hole, Hilti Chemical Set Product Code HIT200-R		Confirm what size hole was drilled:
Anchor points to roof to prevent lateral swing fall are installed or mitigation agreed	The distance to the next anchor is less than the length to the closest edge, unless mitigated by other means		
Load Test each anchor with calibrated pull tester. Last calibration date must not exceed 12 months	15kN tested to 7.5kN. Test the anchor once the chem-set has cured fully.		
Water proofing	Anchor sealed and inspected for water tight fit		
Anchor at entry point with a stainless steel Strop	Anchor strop must be positioned to enable user to reach and connect to. Strop is marked and rated to 15kN. Mallion/Quicklink connection to roof anchor point is secured and mechanically tightened or chemically set with loctite.		Not applicable as anchor is not within the Fall Zone. <input type="checkbox"/> Tick if is not applicable
Site clean up and picture evidence if handover is not possible	Site has been cleared of swarf or other debris installation inspection completed and witnessed by the customers representative. Where a client cannot sign for handover, clear high resolution pictures have been taken of each anchor point.		
Anchor systems installation completion action	Anchor fit for use sticker/tag filled in and attached to the anchor point, mark with confirmed rating. Entry point signage updated and installed.		

I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:	
	Signature:	
	Date:	

Project Completion	Handover operating and systems documentation issued	
I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:	
	Signature:	
	Date:	

Contract File Forms V15.0 20230524

INSPECTION AND TEST PLAN & CHECKLIST for: Installation of RIS Single Sided Handrail only (To be completed by the person(s) directly responsible for the work and the installer)			
Client:	Richard Crookes Construction Pty Ltd	Work area:	Checklist Number:
Job Number:	46694R3	LEVEL 05	46694R304
Contract/Project Name:	4-14 Cambridge Street Epping		
Installer:			

INSPECTION TEST PLAN										
Ref	Operation or stage of work		Stage/ Frequency	Records	Requirement/ Standard/ Specification	Acceptance Criteria	Inspection/ Test Procedure	Inspection *what/who		
	Description	Characteristics						Installer	Install Supervisor	Client
*W = Witness Point; H = Hold Point; H(A) = Inspection/Test by Authority; U(C) = Inspection/Test by Consultant; S = Surveillance or monitoring; X = Self inspection by performer of work.										
	Access point location(s)	AS1657 J2.2, 5.4.1 & G5	Prestart installation work	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Labelling of Installation	AS1657 8.2 Labelling of Installation	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Material	AS/NZS 1664.1 & AS/NZS 1664.2	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Headroom	AS1657 3.1.5	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Safety below access areas	AS1657 4.5 & 4.6	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Provision of a barrier	AS1657 5.4.1	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Stability and structural capacity	AS1657 6.1.1	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Finished surfaces, height and hand clearance	AS1657 5.6.1, 5.6.2 & 5.6.3	On installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Documentation to be supplied	AS1657 8.3	On completion	Checklist	Standard/Specification	Visual	Visual		H	S

CHECKLIST				
Work	Items/activities to be verified	Reference	Initialled/OK	Comments
Installation (Refer to Installation Instructions)	Access point location(s)	Systems can be accessed safely by trained persons without the risk of an uncontrolled fall		
	Material	All materials installed are from tested and pre-fabricated RIS Stock		
	Obstructions and headroom	Pathways allow 2m of clearance in proximity to the handrail systems installed		
	Safety below access areas	Kickboards installed to areas that require dropped object protections. Gaps between kickboard and standing surface do not exceed 10mm.		
	Provision of guard railing	Guard railing extends to the agreed zones and provides effective fall prevention		
	Structural stability and fixing metal roof mounted systems	Roof materials minimum .42 BMT, 1 Handrail post, 1 Post Brace, Base Support Channel, 12x 4.8mm SS Rivets, 2 x 6mm Aluminum Rivet, 2 x EPDM Rubber Washer. Maximum corner post spacing 500mm. Maximum span between posts 1500mm		

Structural stability and fixings concrete/steel systems	<p>1 Handrail post, 1 base spigot, 8x 4.8mm SS Rivets, Maximum corner post spacing 500mm. Maximum span between posts 1500mm</p> <p><u>Mechanical Fixings:</u> 2 x HSA R M12 x 100 20/5, drill bit for 12mm thread = 12mm hole x 2, torque wrench tensioned EXACTLY 50Nm</p> <p><u>Chemical Fixings:</u> 2 x Stainless M12 with minimum 110mm embedment, Drill bit for 12mm thread = 2 x 14mm hole, Hilti Chemical Set product code HIT 200 R, Nut is torque wrench tensioned to EXACTLY 40Nm</p> <p><u>Steel Fixings:</u> 2 x M12 stainless steel bolts with nyloc nuts and washers, Drill bit for 12mm thread = 2 x 13mm hole, torque wrench tensioned to 80Nm Minimum edge distance to fixing steel: 25mm</p>		Nominate the fixing method that you have used on site:
Structural stability and fixing for handrails, midrail, corners, end caps and kickboard	<p>Joins in Hand and Mid Rails, End caps, Kickboards and Corners have 2 x 4.8mm SS Rivets per side. Closure bends have 6 x 4.8mm SS Rivets per bend. Handrail bracing is installed at every corner, every 15m for straight runs, at the start and end of each system.</p>		
Finished surfaces, height and hand clearance	Handrail finished surfaces are free from sharp edges, burs and other conditions. Hand clearance between handrails and other adjacent structures is not less than 50mm.		
Site clean up and picture evidence if handover is not possible	Site has been cleared of swarf or other debris installation inspection completed and witnessed by the customers representative. Where a client cannot sign for handover, clear high resolution pictures have been taken of the installed product.		
Systems installation completion action	Fit for use sticker/tag filled in and attached to the handrail, mark with confirmed rating. Entry point signage updated and installed.		

I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:	
	Signature:	
	Date:	

Project Completion	Handover operating and systems documentation issued		
I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:		
	Signature:		
	Date:		

INSPECTION AND TEST PLAN & CHECKLIST for: Installation of RIS Aluminium Ladders (To be completed by the person(s) directly responsible for the work and the installer)			
Client:	Richard Crookes Construction Pty Ltd	Work area:	Checklist Number:
Job Number:	46694R3	LEVEL 05	46694R305
Contract/Project Name:	4-14 Cambridge Street Epping		
Installer:			

INSPECTION TEST PLAN										
Ref	Operation or stage of work		Stage/ Frequency	Records	Requirement/ Standard/ Specification	Acceptance Criteria	Inspection/ Test Procedure	Inspection *what/who		
	Description	Characteristics						Installer	Install Supervisor	Client
*W = Witness Point; H = Hold Point; H(A) = Inspection/Test by Authority; U(C) = Inspection/Test by Consultant; S = Surveillance or monitoring; X = Self inspection by performer of work.										
	Access point location(s)	AS1657 J2.2, 5.4.1 & G5	Prestart installation work	Checklist	Standard/Specification	Visual	Measurement		S	S
	Labelling of Installation	AS1657 8.2 Labelling of Installation	On Installation	Checklist	Standard/Specification	Visual	Visual	H	S	S
	Material	AS/NZS 1664.1 & AS/NZS 1664.2	On Installation	Checklist	Standard/Specification	Visual	Visual	H	S	S
	Welding	AS/NZS 1554.1, AS/NZS 1554.6 or AS/NZS 1665	On Installation	Checklist	Standard/Specification	Visual	Visual	H	S	S
	Headroom	AS1657 3.1.5	On Installation	Checklist	Standard/Specification	Visual	Measurement	H	S	S
	Level access, change and slip resistance and footing	AS1657 5.1.1, 3.1.4, 3.1.3 & 5.3.3	On Installation	Checklist	Standard/Specification	Visual	Measurement	H	S	S
	Safety below the ladder	AS1657 4.5 & 4.6	On Installation	Checklist	Standard/Specification	Visual	Measurement	H	S	S
	Provision of a Barriers	AS1657 5.4.1 c) i, ii, iii	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	H	S	S
	Stability and structural capacity	AS1657 7.1.2			Standard/Specification					
	Finished surfaces, height and hand clearance	AS1657 5.6.1, 5.6.2 & 5.6.3	On Installation	Checklist	Standard/Specification	Visual	Measurement	H	S	S
	Ladder Access and Egress	AS1657 7.3.2, 7.3.3.2, 7.3.5 & 7.3.6	On installation	Checklist	Standard/Specification	Visual	Measurement	H	S	S
	Vertical Fall Arrest System	AS1657 7.4.7	On installation	Checklist	Standard/Specification	Visual	Measurement	H	S	S
	Documentation to be supplied	AS1657 8.3	On installation	Checklist	Standard/Specification	Visual	Completion Handover		H	H

CHECKLIST				
Work	Items/activities to be verified	Reference	Initialled/OK	Comments
Installation (Refer to Installation Instructions)	Access point location(s)	Systems can be accessed safely by trained persons without the risk of an uncontrolled fall.		
	Material and off site fabrication	All materials installed are from tested and pre-fabricated RIS Stock.		

Obstructions and Headroom	Pathways to and from the ladder allow 2m of head clearance in proximity to the ladder systems installed. For an internal ladder that requires access through a hatch or other structure, the minimum distance from the stile of the step ladder to the roof or structure must not be less than 950mm.		
Level access, change and slip resistance and footing	The spacing between the resting point of the ladder and the first ladder rung is between 270 and 300mm. Top rung of the ladder is level with the exit landing. Maximum cross slope angle is no greater than 7 degrees and 3 degrees from the horizontal. Minimum foot clearance from the nose of each tread horizontally is 200mm.		
Safety below the ladder platform	Toe boarding or infill barrier is applied to areas that require direct access under the ladder landings, where people are exposed to dropped objects		
Provision of a Barriers/Cage	Cage starts between 2m and 2.2m above landing point and terminates 1m above step off point. The inside of the cage has no projections (protrusions). The maximum opening size must be less than 150mm for vertical slats.		<p><u>Not applicable if ladder doesn't require a cage.</u></p> <p><input type="checkbox"/> Tick if is not applicable</p>
Stability and structural capacity	<p>Ladder fixing bracket is placed at the top rung of the ladder and then spaced at no more than 3m centres with 2 x M8 x 45mm stainless steel cup heads bolts to the ladder with flange and dome nuts. The support bracket fixings to the structure:</p> <ul style="list-style-type: none"> • Concrete: 3 x M8 Hilti HSA fixings or • Steel work: 2 x M12 stainless bolts, or • Roof sheeting: 5 x 8mm structural rivets, or • Purlins: 2 x M12 ESL <p>Ladder base angle secured and bolted to substructure with 2 x M12 bolts or 3 x 8mm rivets.</p> <p>To secure the ladder to the ladder base angle use 2 x M8 x 100mm stainless steel cup bolt with flange and dome nut.</p> <p>Ladder splice join is secured in the ladder frames 300mm either side of the join and riveted using 8 x 6.3mm aluminium rivets distributed evenly on each rung either side of the joint.</p>		<p><u>Nominate the structural fixing method that you have used on site:</u></p>
Finished surfaces, height and hand clearance	Surfaces and finishes are free from sharp edges, burs and other unsafe conditions. Minimum 50mm clearance where they meet adjacent structures. The last rung on the ladder is level with landing surface.		

Vertical Fall Arrest System	Ladder is fitted with full length internal splice joiner bar from the top of the ladder to the ground on both sides of the ladder with the lifeline attachment point welded at the top of the ladder. The top ladder rung finishes level with the step of point, the base of the ladder is secured to the substructure at the bottom. The swagging tool is tested/calibrated within the last 12 months. Fork swage at top of ladder has 5 crimped swage marks within the first 85mm of the cable entering the fork fitting and the tensioner is at the base. All static line connection points are securely fitted.		<p>Not applicable if ladder doesn't require a vertical fall arrest system.</p> <p><input type="checkbox"/> Tick if is not applicable</p>
Ladder Access and Egress	<p>Angled between 70 to 90 degrees with 75 degrees recommended.</p> <p>Landing platform is the same width as the ladder or 600mm whichever is the larger. The length of the landing at the step on/off point is 900mm long or greater.</p> <p>The vertical distance between the landings is 6m or less.</p>		
Site clean up and picture evidence if handover is not possible	Site has been cleared of swarf or other debris installation inspection completed and witnessed by the customers representative. Where a client cannot sign for handover, clear high resolution pictures have been taken of the installed product.		
Systems installation completion action	Fit for use sticker/tag filled in and attached to the system, mark with confirmed rating. Entry point signage updated and installed.		

I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:	
	Signature:	
	Date:	

Project Completion	Handover operating and systems documentation issued		
I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:		
	Signature:		
	Date:		

Contract File Forms V15.0 20230524

INSPECTION AND TEST PLAN & CHECKLIST for: Installation of RIS HL200 Lifelines (To be completed by the person(s) directly responsible for the work and the installer)			
Client:	Richard Crookes Construction Pty Ltd	Work area:	Checklist Number:
Job Number:	46694R3	LEVEL 05	46694R306
Contract/Project Name:	4-14 Cambridge Street Epping		
Installer:			

INSPECTION TEST PLAN										
Ref	Operation or stage of work		Stage/ Frequency	Records	Requirement/ Standard/ Specification	Acceptance Criteria	Inspection/ Test Procedure	Inspection *what/who		
	Description	Characteristics						Installer	Install Supervisor	Client
*W = Witness Point; H = Hold Point; H(A) = Inspection/Test by Authority; U(C) = Inspection/Test by Consultant; S = Surveillance or monitoring; X = Self inspection by performer of work.										
	Access point location(s)	AS1891.2 1.4 System Acceptance Criteria a. AS5532 7.3 (h) AS1891.4 3.2.2. RIS HL200 Installation requirement	Prestart installation work	Checklist	Manufacturer recommendation	Visual	Measurement	x	S	S
	Structure location compatibility match	AS1891.2 1.4 System Acceptance Criteria a. RIS HL200 Installation requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Position of line to fall zone	AS1891.2 1.4 System Acceptance Criteria a. RIS HL200 Installation requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Fall clearance	AS1891.2 1.4 System Acceptance Criteria a. 1891.4:2009 Section 7	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Lifeline connections and swaging	AS1891.2 1.4 System Acceptance Criteria a. RIS HL200 Installation requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Maximum loading angle	AS1891.2 1.4 System Acceptance Criteria a. AS1891.2.5.3 Drilled-in anchorages. RIS HL200 Installation requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Additional pendulum fixing points to roof allow safe transition and access	AS1891.2 1.4 System Acceptance Criteria a. RIS HL200 Installation requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Prevention of corrosion	AS1891.2 1.4 System Acceptance Criteria a. RIS HL200 Installation requirement	On installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Product marking and signage	AS1891.2 1.4 System Acceptance Criteria a. RIS HL200 Installation requirement	On installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Instructions for general use	AS1891.2 1.4 System Acceptance Criteria a. AS/NZS 1891.4:2009 Section (9). RIS HL200 Installation requirement	On Completion	Checklist	Standard/Specification	Visual	Completion Handover		H	H

CHECKLIST				
Work	Items/activities to be verified	Reference	Initialled/OK	Comments
Installation (Refer to Installation Instructions)	Access point location(s)	Systems can be accessed safely by trained persons without the risk of an uncontrolled fall.		

Structure location compatibility match	Purlin connected by minimum M12 bolts each end of purlin. Purlin details: C/Z15015 minimum size for attachment of anchor.		
Lifeline length, Inline connection and swaging	8mm cable with minimum static line length of 4m. End anchors installed with a minimum 2 x M12 bolts supporting the end termination Jaw Jaw or fork swage or quicklinks if applicable. Intermediate anchors have a minimum of 1 x M12 bolt supporting the static line to the structure. Each swage termination has 5 crimps equally spaced over 85mm. Joiner requires 10 crimps with 5 crimps either side of the central point. Intermediate corners to be single crimped to form radius.		
Terminations position, Connections, Tensioning and Spans	End anchor static line assemblies that terminate closer than 2m to a fall zone have an inline stopper fitted a minimum of 2m from fall zone. Maximum anchor to anchor span without written exemption (from an RIS manager or engineer) is 8m. Systems under 20m include an inline shock absorbing assembly. Locking pins are installed and split pins/rings secured on the tensioner and the fork ends.		
Steel fixed configuration	M12 stainless steel bolts with nyloc nuts and washers. Drill bit for 12mm thread = 14mm hole, torque wrench tensioned to 80Nm. Minimum edge distance on structural steel is 25mm		Nominate the type of structure utilized for this application:
Applications with roof raiser/Top hat section/rack systems for insulation integrity	Custom made anchor with longer M12 thread to enable fixing to the purlin. The use of a RIS spacer is required to bridge the gap from the top of the purlin to the underside of the sheet.		
Penetration of roof is not over sized	Maximum 29mm hole sizes for top fixed anchors.		
Maximum loading angle and corner radiuses	20 degrees from the structural surface. 500mm radius.		
Anchor points to structure to prevent lateral swing fall are installed or mitigation agreed	Corners and changes of shape have additional pendulum anchor points installed to allow access and prevent swing fall.		
Anchor at entry point with a stainless steel Strop	Anchor strop must be positioned to enable user to reach and connect to. Strop is marked and rated to 15kN. Mallion/Quicklink connection to roof anchor point is secured and mechanically tightened or chemically set with loctite.		<u>Not applicable as anchor is not within the Fall Zone.</u> <input type="checkbox"/> Tick if is not applicable
Prevention of corrosion	Dissimilar metals are separated by foam, tape, EPDM barrier or sealant.		

Site clean up and picture evidence if handover is not possible	Site has been cleared of swarf or other debris installation inspection completed and witnessed by the customers representative. Where a client cannot sign for handover, clear high resolution pictures have been taken of the installed product.		
Systems installation completion action	Fit for use sticker/tag filled in and attached to each static line anchor point, mark with confirmed rating and install dates. Entry point signage updated and installed.		

I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:	
	Signature:	
	Date:	

Project Completion	Handover operating and systems documentation issued and maximum lanyard length nominated in manual which prevents access to a fall arrest event.		
I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents			Name: Signature: Date:

Contract File Forms V15.0 20230524

INSPECTION AND TEST PLAN & CHECKLIST for: Installation of RIS Ladder Bracket <i>(To be completed by the person(s) directly responsible for the work and the installer)</i>			
Client:	Richard Crookes Construction Pty Ltd	Work area:	Checklist Number:
Job Number:	46694R3	LEVEL 05	46694R307
Contract/Project Name:	4-14 Cambridge Street Epping		
Installer:			

INSPECTION TEST PLAN										
Ref	Operation or stage of work		Stage/ Frequency	Records	Requirement/ Standard/ Specification	Acceptance Criteria	Inspection/ Test Procedure	Inspection *what/who		
	Description	Characteristics						Installer	Install Supervisor	Client
*W = Witness Point; H = Hold Point; H(A) = Inspection/Test by Authority; U(C) = Inspection/Test by Consultant; S = Surveillance or monitoring; X = Self inspection by performer of work.										
	Access point location(s)	AS5532 7.3 (h) AS1891.4 3.2.2	Prestart installation work	Checklist	Manufacturer recommendation	Visual	Measurement	x	S	S
	Safe transition to roof	AS1891.6.2.2, (e) Other selection criteria	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Ladder bracket connection to the structure	RIS Ladder Bracket Installation Requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Ladder bracket location	RIS Ladder Bracket Installation Requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Transfer stop location	RIS Ladder Bracket Installation Requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Transfer anchor location	RIS Ladder Bracket Installation Requirement	On installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Number of fixings, location of fixings	RIS Ladder Bracket Installation Requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Prevention of corrosion	RIS Ladder Bracket Installation Requirement	On installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Product marking and signage	RIS Ladder Bracket Installation Requirement	On installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Instructions for general use	AS1891.2 1.4 System Acceptance Criteria a. AS/NZS 1891.4.2009 Section (9). RIS Ladder Bracket Installation Requirement.	On Completion	Checklist	Standard/Specification	Visual	Completion Handover		H	H

CHECKLIST				
Work	Items/activities to be verified	Reference	Initialled/OK	Comments
Installation (Refer to Installation Instructions)	Access point location(s)	Installed equipment is positioned so it can be accessed in a secure and safe manner using normal ladder safety protocols. e.g. 3 points of contact, tie off, 4 to 1 angle and 1m past step of point. Maximum of 6m allowable height of a ladder bracket off the ground.		
	Safe transition from ladder to roof	Ladder bracket is installed with entry point anchor assembly to allow connection or transition to a safe position away from the roof edge.		

Ladder bracket connection to the structure	Bracket must connect to the structure with one of the following methods: 3 x 8mm Bulb Tite Rivets. or 3 x 12x14x50 metal/timber screw. or 3 x HSA R M8 x 55 5/-, Drill bit for 8mm thread = 8mm hole.		Nominate the fixing method used:
Ladder bracket location	Ladder bracket is installed with entry point anchor assembly to allow connection or transition to a safe position away from the roof edge.		
Transfer strop location	Strop must be positioned to enable user to reach and connect without falling.		<input type="checkbox"/> Tick if is not applicable
Transfer anchor location	Entry anchor that do not have strops are positioned to enable user to reach and connect without falling or leaning out from ladder.		<input type="checkbox"/> Tick if is not applicable
Prevention of Corrosion	Dissimilar metals are separated by EPDM barrier or sealant. NOTE: It's acceptable to have some paper remain on the FOAM during installation.		
Site clean up and picture evidence if handover is not possible	Site has been cleared of swarf or other debris installation inspection completed and witnessed by the customers representative. Where a client cannot sign for handover, clear high resolution pictures have been taken of the installed product.		
Systems installation completion action	Entry point signage updated and installed.		

I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:	
	Signature:	
	Date:	

Project Completion	Handover operating and systems documentation issued and maximum lanyard length nominated in manual for fall arrest/restraint systems.		
I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents		Name:	
		Signature:	
		Date:	

Contract File Forms V15.0 20230524

INSPECTION AND TEST PLAN & CHECKLIST for: Installation of RIS Davit Arms (To be completed by the person(s) directly responsible for the work and the installer)			
Client:	Richard Crookes Construction Pty Ltd	Work area:	Checklist Number:
Job Number:	46694R3	LEVEL 05	46694R308
Contract/Project Name:	4-14 Cambridge Street Epping		
Installer:			

INSPECTION TEST PLAN										
Ref	Operation or stage of work		Stage/ Frequency	Records	Requirement/ Standard/ Specification	Acceptance Criteria	Inspection/ Test Procedure	Inspection *what/who		
	Description	Characteristics						Installer	Install Supervisor	Client
*W = Witness Point; H = Hold Point; H(A) = Inspection/Test by Authority; U(C) = Inspection/Test by Consultant; S = Surveillance or monitoring; X = Self inspection by performer of work.										
	Access point location(s)	AS5532 7.3 (h) AS1891.4 3.2.2	Prestart installation work	Checklist	Manufacturer recommendation	Visual	Measurement		S	S
	Position and orientation of anchor point to roof/structure	AS5532 6.3.1.3 (v)	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	H	S	S
	Additional pendulum fixing points to roof/wall/structure to allow safe transition and access	AS1891.4 Table 2.1 restraint technique AS4488 5.3 a	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	H	S	S
	Load testing	AS1891.4 - 3.1.2 (g) Single point anchorages suitable for direct connection of personal fall-arrest AS5532 7.3 (f)	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	H	S	S
	Prevention of corrosion	AS5532 5.1	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	H	S	S
	Product marking and signage	AS5532 7.2.3 a, b & c	On installation	Checklist	Installation Instruction followed	Visual	Measurement	H	S	S

CHECKLIST				
Work	Items/activities to be verified	Reference	Initialled/OK	Comments
Installation (Refer to Installation Instructions)	Access point location(s)	Systems can be accessed safely by trained persons without the risk of an uncontrolled fall.		
	Floor or Wall Base: Mechanical anchor fitting per HSA anchor/bolt	Drill bit for 16mm thread = 16mm (complete the hole that you start to the correct depth and the hole is cleaned appropriately) Torque wrench tensioned to 100Nm Minimum edge distance: 250mm Minimum of 4 x M16 fixings Minimum of 3 bolt threads above the nut:		<u>Nominate the fixing method used</u>
	Floor or Wall Base: Chemical anchor fitting per anchor/bolt	Drill bit for 16mm thread = 18mm (complete the hole that you start to the correct depth and the hole is cleaned appropriately) Clean drilled out hole, Hilti Chemical Set Product Code HIT500 -R Minimum edge distance: 250mm Minimum of 4 x M16 fixings Minimum of 3 bolt threads above the nut:		
	Concealed Base retro fit:	Core diameter 100mm hole, a minimum of 200mm deep and use 1 x 300ml tube of Hilti Hit 500 chem set. Core hole to be a minimum of 500mm from slab edge.		

	Concealed Base cast in:	If using the aluminium design base, any exposed aluminium is covered with suitable material separator prior to concrete pour and the base is positioned 500mm from slab edge and secured into position prior to concrete pour. The stainless steel concealed base does not require material separation.		
	Position and orientation of primary and secondary anchor point to structure Load Test each anchor/bolt with calibrated pull tester, last calibration date must not exceed 12 months	Eye of anchor to run 90 degrees to the primary work area. Friction and glued-in anchorages shall be placed so that the shear load and the pull angle must not exceed 20° to the surface in which the bolt is installed. Minimum measured distance between the centre of the anchor and a edge of a structure is 200mm. Minimum spacing between anchors is 300mm. Primary and Secondary anchors 50% proof tested to 7.5kN		
	Anchor points to structure to prevent lateral swing fall are installed or mitigation agreed	The distance to the next anchor is less than the length to the closest edge, unless mitigated by other means.		
	Floor Mount and Wall Mount Davit base load Test each anchor/bolt with calibrated pull tester, last calibration date must not exceed 12 months. Concealed Base testing not required.	Each individual friction or glued in bolt is tested to 50% of the required design load: 21kN tested to 10.5kN		
	Water proofing	Sealed and inspected for water tight fit.		
	Corrosion prevention	Dissimilar metals are separated by EPDM barrier or sealant.		
	Site clean up and picture evidence if handover is not possible	Site has been cleared of swarf or other debris installation inspection completed and witnessed by the customers representative. Where a client cannot sign for handover, clear high resolution pictures have been taken of the installed product.		
	Systems Installation completion action	Anchor fit for use sticker/tag filled in and attached to the anchor point, mark with confirmed rating. Entry point signage updated and installed		
I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents			Name:	
			Signature:	
			Date:	
Project Completion	Handover operating and systems documentation issued			
I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents			Name:	
			Signature:	
			Date:	
I have carried out all necessary inspections and verify that the above work for this work area has been completed and conforms to the contract specification/documents			Name:	
			Signature:	
			Date:	

Contract File Forms V15.0 20230524

INSPECTION AND TEST PLAN & CHECKLIST for: Installation of RIS Access Hatch <i>(To be completed by the person(s) directly responsible for the work and the installer)</i>			
Client:	Richard Crookes Construction Pty Ltd	Work area:	Checklist Number:
Job Number:	46694R3	LEVEL 05	46694R309
Contract/Project Name:	4-14 Cambridge Street Epping		
Installer:			

INSPECTION TEST PLAN										
Ref	Operation or stage of work		Stage/ Frequency	Records	Requirement/ Standard/ Specification	Acceptance Criteria	Inspection/ Test Procedure	Inspection *what/who		
	Description	Characteristics						Installer	Install Supervisor	Client
*W = Witness Point; H = Hold Point; H(A) = Inspection/Test by Authority; U(C) = Inspection/Test by Consultant; S = Surveillance or monitoring; X = Self inspection by performer of work.										
	Access point location(s)	AS5532 7.3 (h) AS1891.4 3.2.2	Prestart installation work	Checklist	Manufacturer recommendation	Visual	Measurement	x	S	S
	Safe transition to roof	AS1891.6.2.2, (e) Other selection criteria AS1657 4.8.3	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Access hatch connection to the structure	RIS Access Hatch Installation Requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Access hatch Location	RIS Access Hatch Installation Requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Transfer sling location	RIS Access Hatch Installation Requirement	On Installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Transfer anchor location	RIS Access Hatch Installation Requirement	On installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Number of fixings, location of fixings and location of supports and specific bracing	RIS Access Hatch Installation Requirement	On installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Prevention of corrosion	RIS Access Hatch Installation Requirement	On installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Product marking and signage	RIS Access Hatch Installation Requirement	On installation	Checklist	Installation Instruction followed	Visual	Measurement	x	S	S
	Instructions for general use	AS1891.2 1.4 System Acceptance Criteria a. AS/NZS 1891.4.2009 Section (9). RIS Access Hatch Installation Requirement	On installation	Checklist	Manufacturer recommendations	Visual	Visual		H	H

CHECKLIST				
Work	Items/activities to be verified	Reference	Initialled/OK	Comments
Installation (Refer to Installation Instructions)	Access point location(s)	Systems can be accessed safely by trained persons without the risk of an uncontrolled fall.		
	Safe transition to roof	Access hatches that use ladders have provision for opening and closing the roof access hatch with the use of one hand.		
	Access hatch location	Access hatch opens away from the fall position or includes handrails to any fall zone on a pitched roof, or, when within 2m of a roof or structural edge.		
	Hatch handrails	Handrails to the hatch on the top side are located on three sides with grab rails incorporated into the design.		<input type="checkbox"/> Tick if is not applicable

Hatch transfer strop location	Strop must be positioned to enable user to reach and connect without falling and position themselves in restraint to a safe location on the roof without a risk of falling.		<input type="checkbox"/> Tick if is not applicable
Operational safety	Where a hatch has a pinch point handling position, the pinch points when opening or closing the hatch are marked with pinch point signage.		
Number of fixings, location of fixings and location of line specific bracing	Hatch is fixed to concrete structure with a minimum of 4 x M8 Hilti Dyna bolts OR a minimum of 4 x 4.8mm stainless rivets fixed to the upstand for roof sheet applications. Additional bracing is installed to prevent collapse of the hatch under a load. Back flashing has been installed for roof sheet applications.		<u>Not applicable if back flashing is completed by others.</u>
Prevention of corrosion	Dissimilar metals are not used or separated with EPDM, foam or tape.		
Site clean up and picture evidence if handover is not possible	Site has been cleared of swarf or other debris installation inspection completed and witnessed by the customers representative. Where a client cannot sign for handover, clear high resolution pictures have been taken of the installed product.		
Systems Installation completion action	Single user signage is installed in visible location.		

I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:	
	Signature:	
	Date:	

Project Completion	Handover operating and systems documentation issued.		
I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:		
	Signature:		
	Date:		

I have carried out all necessary inspections and verify that the above work for this work area has been completed and conforms to the contract specification/documents	Name:	
	Signature:	
	Date:	

Contract File Forms V15.0 20230524

INSPECTION AND TEST PLAN & CHECKLIST for: Installation of RIS Anchor Points SA412 (To be completed by the person(s) directly responsible for the work and the installer)			
Client:	Richard Crookes Construction Pty Ltd	Work area:	Checklist Number:
Job Number:	46694R3	LEVEL 28	46694R301
Contract/Project Name:	4-14 Cambridge Street Epping		
Installer:			

INSPECTION TEST PLAN										
Ref	Operation or stage of work		Stage/ Frequency	Records	Requirement/ Standard/ Specification	Acceptance Criteria	Inspection/ Test Procedure	Inspection *what/who		
	Description	Characteristics						Installer	Install Supervisor	Customer
*W = Witness Point; H = Hold Point; H(A) = Inspection/Test by Authority; U(C) = Inspection/Test by Consultant; S = Surveillance or monitoring; X = Self inspection by performer of work.										
	Access point location (s)	AS5532 7.3 (h) AS1891.4 3.2.2	Prestart installation work	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Position and orientation of anchor point to roof/structure	AS5532 6.3.1.3 (v) AS1891.4 - 3.1.2 (g) Single point anchorages suitable for direct connection of personal fall-arrest	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Additional pendulum fixing points to roof to allow safe transition and access	AS1891.4 Table 2.1 restraint technique AS4488 5.3 a	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Load Testing	AS1891.4 - 3.1.2 (g) Single point anchorages suitable for direct connection of personal fall-arrest AS5532 7.3 (f)	On installation	Checklist	Standard/Specification	Load Test	Measurement	X	S	S
	Prevention of corrosion	AS5532 5.1	On installation	Checklist	Standard/Specification	Visual	Visual	X	S	S
	Product marking and signage	AS5532 7.2.3 a, b & c	On installation	Checklist	Standard/Specification	Visual	Visual	X	S	S
	Instructions for general use	AS5532 7.1 a, b, c, d, e, f & g	On Completion	Checklist	Standard/Specification	Visual	Completion Handover		H	H

CHECKLIST				
Work	Items/activities to be verified	Reference	Initialled/OK	Comments
Installation (Refer to Installation Instructions)	Access point location(s)	Systems can be accessed safely by trained persons without the risk of an uncontrolled fall		
	Position and orientation of anchor point to roof	Eye bolt to run 90 degrees to the primary work area. Friction anchorages shall be placed so that the shear load and the pull angle must not exceed 20° to the surface in which the bolt is installed.		

Mechanical anchor fitting per anchor/bolt	Drill bit for 12mm thread = 18mm (complete the hole that you start to the correct depth of 131 mm and ensure that the hole is cleaned appropriately) For cleaning holes, torque wrench tensioned EXACTLY 80Nm Minimum edge distance: 105mm Minimum spacing distance: 265mm Minimum concrete thickness: 185mm		
Anchor points to roof to prevent lateral swing fall are installed or mitigation agreed	The distance to the next anchor is less than the length to the closest edge, unless mitigated by other means		
Load test each anchor with calibrated pull tester. Last calibration date must not exceed 12 months	Each individual friction anchor is tested to 50% of the required design load 12kn tested to 6kN 15kN tested to 7.5kN 21kN tested to 10.5kN		Nominate the kN rating that you tested each anchor to:
Anchor at entry point with a stainless steel Strop	Anchor strop must be positioned to enable user to reach and connect to. Strop is marked and rated to 15kN. Mallion/Quicklink connection to roof anchor point is secured and mechanically tightened or chemically set with loctite.		Not applicable as anchor is not within the Fall Zone. <input type="checkbox"/> Tick if is not applicable
Corrosion prevention	Dissimilar metals are separated by EPDM barrier or sealant		
Site clean up and picture evidence if handover is not possible	Site has been cleared of swarf or other debris installation inspection completed and witnessed by the customers representative. Where a client cannot sign for handover, clear high resolution pictures have been taken of each anchor point.		
Anchor systems installation completion action	Anchor fit for use sticker/tag filled in and attached to the anchor point, mark with confirmed rating. Entry point signage updated and installed.		

I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:	
	Signature:	
	Date:	

Project Completion	Handover operating and systems documentation issued	
I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:	
	Signature:	
	Date:	

Contract File Forms V15.0 20230524

INSPECTION AND TEST PLAN & CHECKLIST for: Installation of RIS Anchor Points SA711 thru SA723 (To be completed by the person(s) directly responsible for the work and the installer)			
Client:	Richard Crookes Construction Pty Ltd	Work area:	Checklist Number:
Job Number:	46694R3	LEVEL 28	46694R302
Contract/Project Name:	4-14 Cambridge Street Epping		
Installer:			

INSPECTION TEST PLAN										
Ref	Operation or stage of work		Stage/ Frequency	Records	Requirement/ Standard/ Specification	Acceptance Criteria	Inspection/ Test Procedure	Inspection *what/who		
	Description	Characteristics						Installer	Install Supervisor	Client
*W = Witness Point; H = Hold Point; H(A) = Inspection/Test by Authority; U(C) = Inspection/Test by Consultant; S = Surveillance or monitoring; X = Self inspection by performer of work.										
	Access point location (s)	AS5532 7.3 (h) AS1891.4 3.2.2	Prestart installation work	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Position and orientation of anchor point to roof/structure	AS5532 6.3.1.3 (v) AS1891.4 - 3.1.2 (g) Single point anchorages suitable for direct connection of personal fall-arrest	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Additional Pendulum fixing points to roof/wall/structure to allow safe transition and access	AS1891.4 Table 2.1 restraint technique AS4488 5.3 a	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Load Testing	AS1891.4 - 3.1.2 (g) Single point anchorages suitable for direct connection of personal fall-arrest AS5532 7.3 (f)	On Installation	Checklist	Standard/Specification	Load Test	Measurement	X	S	S
	Product marking and signage	AS5532 7.2.3 a, b & c	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Instructions for general use	AS5532 7.1 a, b, c, d, e, f & g	On Completion	Checklist	Standard/Specification	Visual	Completion Handover		H	H

CHECKLIST				
Work	Items/activities to be verified	Reference	Initialled/OK	Comments
Installation (Refer to Installation Instructions)	Access point location(s)	Systems can be accessed safely by trained persons without the risk of an uncontrolled fall		
	Position and orientation of anchor point to roof	Eye of anchor to run 90 degrees to the primary work area. Glued-in anchorages shall be placed so that the shear load and the pull angle must not exceed 20° to the surface in which the bolt is installed. Minimum edge distance = 200mm Minimum spacing = 300mm Minimum concrete thickness = 150mm		

SA711 - SA713 Chemical anchor fitting per anchor/bolt SA721- SA723 Chemical anchor fitting per anchor/bolt	Drill diameter = 30mm Drill diameter = 40mm Minimum depth of hole: 90mm (complete the hole that you start to the correct depth and the hole is cleaned appropriately) Clean drilled out hole, Hilti Chemical Set Product Code HIT200-R		Confirm what size hole was drilled:
Anchor points to roof to prevent lateral swing fall are installed or mitigation agreed	The distance to the next anchor is less than the length to the closest edge, unless mitigated by other means		
Load Test each anchor with calibrated pull tester. Last calibration date must not exceed 12 months	15kN tested to 7.5kN. Test the anchor once the chem-set has cured fully.		
Water proofing	Anchor sealed and inspected for water tight fit		
Anchor at entry point with a stainless steel Strop	Anchor strop must be positioned to enable user to reach and connect to. Strop is marked and rated to 15kN. Mallion/Quicklink connection to roof anchor point is secured and mechanically tightened or chemically set with loctite.		Not applicable as anchor is not within the Fall Zone. <input type="checkbox"/> Tick if is not applicable
Site clean up and picture evidence if handover is not possible	Site has been cleared of swarf or other debris installation inspection completed and witnessed by the customers representative. Where a client cannot sign for handover, clear high resolution pictures have been taken of each anchor point.		
Anchor systems installation completion action	Anchor fit for use sticker/tag filled in and attached to the anchor point, mark with confirmed rating. Entry point signage updated and installed.		

I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:	
	Signature:	
	Date:	

Project Completion	Handover operating and systems documentation issued	
I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:	
	Signature:	
	Date:	

Contract File Forms V15.0 20230524

INSPECTION AND TEST PLAN & CHECKLIST for: Installation of RIS Anchor Points SA412 (To be completed by the person(s) directly responsible for the work and the installer)			
Client:	Richard Crookes Construction Pty Ltd	Work area:	Checklist Number:
Job Number:	46694R3	LEVEL 29 - VERTICAL FACE OF PARAPET	46694R301
Contract/Project Name:	4-14 Cambridge Street Epping		
Installer:			

INSPECTION TEST PLAN										
Ref	Operation or stage of work		Stage/ Frequency	Records	Requirement/ Standard/ Specification	Acceptance Criteria	Inspection/ Test Procedure	Inspection *what/who		
	Description	Characteristics						Installer	Install Supervisor	Customer
*W = Witness Point; H = Hold Point; H(A) = Inspection/Test by Authority; U(C) = Inspection/Test by Consultant; S = Surveillance or monitoring; X = Self inspection by performer of work.										
	Access point location (s)	AS5532 7.3 (h) AS1891.4 3.2.2	Prestart installation work	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Position and orientation of anchor point to roof/structure	AS5532 6.3.1.3 (v) AS1891.4 - 3.1.2 (g) Single point anchorages suitable for direct connection of personal fall-arrest	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Additional pendulum fixing points to roof to allow safe transition and access	AS1891.4 Table 2.1 restraint technique AS4488 5.3 a	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Load Testing	AS1891.4 - 3.1.2 (g) Single point anchorages suitable for direct connection of personal fall-arrest AS5532 7.3 (f)	On installation	Checklist	Standard/Specification	Load Test	Measurement	X	S	S
	Prevention of corrosion	AS5532 5.1	On installation	Checklist	Standard/Specification	Visual	Visual	X	S	S
	Product marking and signage	AS5532 7.2.3 a, b & c	On installation	Checklist	Standard/Specification	Visual	Visual	X	S	S
	Instructions for general use	AS5532 7.1 a, b, c, d, e, f & g	On Completion	Checklist	Standard/Specification	Visual	Completion Handover		H	H

CHECKLIST				
Work	Items/activities to be verified	Reference	Initialled/OK	Comments
Installation (Refer to Installation Instructions)	Access point location(s)	Systems can be accessed safely by trained persons without the risk of an uncontrolled fall		
	Position and orientation of anchor point to roof	Eye bolt to run 90 degrees to the primary work area. Friction anchorages shall be placed so that the shear load and the pull angle must not exceed 20° to the surface in which the bolt is installed.		

Mechanical anchor fitting per anchor/bolt	Drill bit for 12mm thread = 18mm (complete the hole that you start to the correct depth of 131 mm and ensure that the hole is cleaned appropriately) For cleaning holes, torque wrench tensioned EXACTLY 80Nm Minimum edge distance: 105mm Minimum spacing distance: 265mm Minimum concrete thickness: 185mm		
Anchor points to roof to prevent lateral swing fall are installed or mitigation agreed	The distance to the next anchor is less than the length to the closest edge, unless mitigated by other means		
Load test each anchor with calibrated pull tester. Last calibration date must not exceed 12 months	Each individual friction anchor is tested to 50% of the required design load 12kn tested to 6kN 15kN tested to 7.5kN 21kN tested to 10.5kN		Nominate the kN rating that you tested each anchor to:
Anchor at entry point with a stainless steel Strop	Anchor strop must be positioned to enable user to reach and connect to. Strop is marked and rated to 15kN. Mallion/Quicklink connection to roof anchor point is secured and mechanically tightened or chemically set with loctite.		Not applicable as anchor is not within the Fall Zone. <input type="checkbox"/> Tick if is not applicable
Corrosion prevention	Dissimilar metals are separated by EPDM barrier or sealant		
Site clean up and picture evidence if handover is not possible	Site has been cleared of swarf or other debris installation inspection completed and witnessed by the customers representative. Where a client cannot sign for handover, clear high resolution pictures have been taken of each anchor point.		
Anchor systems installation completion action	Anchor fit for use sticker/tag filled in and attached to the anchor point, mark with confirmed rating. Entry point signage updated and installed.		

I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:	
	Signature:	
	Date:	

Project Completion	Handover operating and systems documentation issued		
I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:		
	Signature:		
	Date:		

Contract File Forms V15.0 20230524

INSPECTION AND TEST PLAN & CHECKLIST for: Installation of RIS Anchor Points SA312, SA322, SA332, SA342, SA352, SA362 (To be completed by the person(s) directly responsible for the work and the installer)			
Client:	Richard Crookes Construction Pty Ltd	Work area:	Checklist Number:
Job Number:	46694R3	LEVEL 29 - VERTICAL FACE STEEL BEAM	46694R301
Contract/Project Name:	4-14 Cambridge Street Epping		
Installer:			

INSPECTION TEST PLAN										
Ref	Operation or stage of work		Stage/ Frequency	Records	Requirement/ Standard/ Specification	Acceptance Criteria	Inspection/ Test Procedure	Inspection *what/who		
	Description	Characteristics						Installer	Install Supervisor	Client
*W = Witness Point; H = Hold Point; H(A) = Inspection/Test by Authority; U(C) = Inspection/Test by Consultant; S = Surveillance or monitoring; X = Self inspection by performer of work.										
	Access point location(s)	AS5532 7.3 (h) AS1891.4 3.2.2	Prestart installation work	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Roof profile match	AS5532 6.3.1.3 (a)	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Roof profile minimum sheet width	AS5532 6.3.1.3 (iii)	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Roof profile minimum length	AS5532 6.3.1.3 (v)	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Roof profile minimum fixings and type	AS5532 6.3.1.3 c	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Position and orientation of anchor point to roof	AS5532 6.3.1.3 (v)	On installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Additional pendulum fixing points to roof to allow safe transition and access	AS1891.4 Table 2.1 restraint technique	On installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Number of fixing and location of fixing to anchor point	AS5532 6.3.1.3 ©	On installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Prevention of corrosion	AS5532 5.1	On installation	Checklist	Standard/Specification	Visual	Visual	X	S	S
	Product marking and signage	AS5532 7.2.3 a, b & c	On installation	Checklist	Standard/Specification	Visual	Visual	X	S	S
	Instructions for general use	AS5532 7.1 a, b, c, d, e, f & g	On Completion	Checklist	Standard/Specification	Visual	Completion Handover		H	H

CHECKLIST				
Work	Items/activities to be verified	Reference	Initialled/OK	Comments
Installation (Refer to Installation Instructions)	Access point location(s)	Systems can be accessed safely by trained persons without the risk of an uncontrolled fall		
	Roof profile installation	Roof sheet is installed as per manufacturing instructions and guidelines		
	Minimum roof sheet width and length	3 x normal lapped roof sheets wide and crossing a minimum of three purlins or battens		
	Minimum structural requirements	Purlin connected by M12 bolts each end of purlin, purlin details: C/Z15015 minimum size for attachment of anchor		

Applications with roof raiser/Top hat section/rack systems for insulation integrity	Custom made anchor with longer M12 thread to enable fixing to the purlin. The use of a RIS spacer is required to bridge the gap from the top of the purlin to the underside of the sheet.		Nominate the type of structure utilized for this application:
Penetration of roof is not over sized	Maximum 29mm hole sizes for top fixed anchors and 13mm hole used for anchors fixed with access underneath the roof.		
Position and orientation of anchor point to roof	Anchor sits flat and is at 90 degrees with the roof. Eye bolt is orientated towards the intended access point.		
Anchor points to roof to prevent lateral swing fall are installed or mitigation agreed	The distance to the next anchor is less than the length to the closest edge, unless mitigated by other means.		
Anchor at entry point with a stainless steel Strop	Anchor strop must be positioned to enable user to reach and connect to. Strop is marked and rated to 15kN. Mallion/Quicklink connection to roof anchor point is secured and mechanically tightened or chemically set with loctite.		Not applicable as anchor is not within the Fall Zone. <input type="checkbox"/> Tick if is not applicable
Corrosion prevention	Dissimilar metals are separated by EPDM barrier or sealant.		
Water proofing	Anchor sealed and inspected for water tight fit.		
Site clean up and picture evidence if handover is not possible	Site has been cleared of swarf or other debris installation inspection completed and witnessed by the customers representative. Where a client cannot sign for handover, clear high resolution pictures have been taken of each anchor point.		
Anchor systems installation completion action	Anchor fit for use sticker/tag filled in and attached to the anchor point, mark with confirmed rating. Entry point signage updated and installed.		

I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:	
	Signature:	
	Date:	

Project Completion	Handover operating and systems documentation issued	
I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:	
	Signature:	
	Date:	

Contract File Forms V15.0 20230524

INSPECTION AND TEST PLAN & CHECKLIST for: Installation of RIS Anchor Points SA 141 Trimdek (To be completed by the person(s) directly responsible for the work and the installer)			
Client:	Richard Crookes Construction Pty Ltd	Work area:	Checklist Number:
Job Number:	46694R3	LEVEL 29	46694R302
Contract/Project Name:	4-14 Cambridge Street Epping		
Installer:			

INSPECTION TEST PLAN										
Ref	Operation or stage of work		Stage/ Frequency	Records	Requirement/ Standard/ Specification	Acceptance Criteria	Inspection/ Test Procedure	Inspection *what/who		
	Description	Characteristics						Installer	Install Supervisor	Client
*W = Witness Point; H = Hold Point; H(A) = Inspection/Test by Authority; U(C) = Inspection/Test by Consultant; S = Surveillance or monitoring; X = Self inspection by performer of work.										
	Access point location (s)	AS5532 7.3 (h) AS1891.4 3.2.2	Prestart installation work	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Roof profile match	AS5532 6.3.1.3 (a)	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Roof profile minimum sheet width	AS5532 6.3.1.3 (iii)	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Roof profile minimum sheet length	AS5532 6.3.1.3 (v)	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Roof profile minimum fixings and type	AS5532 6.3.1.3 (c)	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Roof sheet stabilisation fixings	AS5532 7.3 (c)	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Position and orientation of anchor point to roof	AS5532 6.3.1.3 (v)	On installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Additional pendulum fixing points to roof to allow safe transition and	AS1891.4 Table 2.1 restraint technique	On installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Number of fixing and location of fixing to anchor point	AS5532 6.3.1.3 (c)	On installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Prevention of corrosion	AS5532 5.1	On installation	Checklist	Standard/Specification	Visual	Visual	X	S	S
	Product marking and signage	AS5532 7.2.3 a, b & c	On installation	Checklist	Standard/Specification	Visual	Visual	X	S	S
	Instructions for general use	AS5532 7.1 a, b, c, d, e, f & g	On Completion	Checklist	Standard/Specification	Visual	Completion Handover		H	H

CHECKLIST				
Work	Items/activities to be verified	Reference	Initialled/OK	Comments
Installation (Refer to Installation Instructions)	Access point location(s)	Systems can be accessed safely by trained persons without the risk of an uncontrolled fall		
	Roof profile and minimum BMT match and corrosion check completed TRIMDEK	Roof profile type matched minimum BMT .42 and roof sheeting displays no signs of surface corrosion		
	Minimum roof sheet width and length	3 x normal lapped roof sheets wide and crossing a minimum of three purlins or battens. Roof sheet can be fixed directly to purlin or timber batten which is fixed directly to structural steel or timber truss/rafter or additionally, purlin/tophat, blue metal/top hat and top hat/reroof.		
	Position and orientation of anchor point to Trimdek roof	Centred between purlins/batten smiley face located away from the intended working edge for pendulum applications		
	Anchor point fixing to roof	8 x 8mm Bulb Tite Rivets.		
	Roof sheet fixings	Screw fixed at crest over minimum 3 purlin/batten with a minimum 15 - 12x14x50 metal/timber tek screw in the 3 purlin/batten		
	GABLE END AND PENDULUM POINTS	Pendulum anchors 2 x 8mm Bulb Tite Rivets to adjacent roof sheet lap 150mm apart		
	Anchor points to roof to prevent lateral swing fall are installed or mitigation agreed	The distance to the next anchor is less than the length to the closest edge, unless mitigated by other means		
	Anchor at entry point with a stainless steel Strop	Anchor strop must be positioned to enable user to reach and connect to. Strop is marked and rated to the roof anchor point rating. Mallion/Quicklink connection to roof anchor point is secured and mechanically tightened or chemically set with loctite.		Not applicable as anchor is not within the Fall Zone. <input type="checkbox"/> Tick if is not applicable
	Corrosion prevention	Dissimilar metals are separated by foam, tape, EPDM barrier or sealant. NOTE: It's acceptable to have some paper remain on the FOAM during installation.		
Site clean up and picture evidence if handover is not possible	Site has been cleared of swarf or other debris installation inspection completed and witnessed by the customers representative. Where a client cannot sign for handover, clear high resolution pictures have been taken of each anchor point.			
Anchor systems installation completion action	Anchor fit for use sticker/tag filled in and attached to the anchor point, mark with confirmed rating. Entry point signage updated and installed.			
I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents			Name:	
			Signature:	
			Date:	
Project Completion	Handover operating and systems documentation issued			
I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents			Name:	
			Signature:	
			Date:	

INSPECTION AND TEST PLAN & CHECKLIST for: Installation of RIS Anchor Points SA412 (To be completed by the person(s) directly responsible for the work and the installer)			
Client:	Richard Crookes Construction Pty Ltd	Work area:	Checklist Number:
Job Number:	46694R3	LEVEL 29	46694R303
Contract/Project Name:	4-14 Cambridge Street Epping		
Installer:			

INSPECTION TEST PLAN										
Ref	Operation or stage of work		Stage/ Frequency	Records	Requirement/ Standard/ Specification	Acceptance Criteria	Inspection/ Test Procedure	Inspection *what/who		
	Description	Characteristics						Installer	Install Supervisor	Customer
*W = Witness Point; H = Hold Point; H(A) = Inspection/Test by Authority; U(C) = Inspection/Test by Consultant; S = Surveillance or monitoring; X = Self inspection by performer of work.										
	Access point location (s)	AS5532 7.3 (h) AS1891.4 3.2.2	Prestart installation work	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Position and orientation of anchor point to roof/structure	AS5532 6.3.1.3 (v) AS1891.4 - 3.1.2 (g) Single point anchorages suitable for direct connection of personal fall-arrest	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Additional pendulum fixing points to roof to allow safe transition and access	AS1891.4 Table 2.1 restraint technique AS4488 5.3 a	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Load Testing	AS1891.4 - 3.1.2 (g) Single point anchorages suitable for direct connection of personal fall-arrest AS5532 7.3 (f)	On installation	Checklist	Standard/Specification	Load Test	Measurement	X	S	S
	Prevention of corrosion	AS5532 5.1	On installation	Checklist	Standard/Specification	Visual	Visual	X	S	S
	Product marking and signage	AS5532 7.2.3 a, b & c	On installation	Checklist	Standard/Specification	Visual	Visual	X	S	S
	Instructions for general use	AS5532 7.1 a, b, c, d, e, f & g	On Completion	Checklist	Standard/Specification	Visual	Completion Handover		H	H

CHECKLIST				
Work	Items/activities to be verified	Reference	Initialled/OK	Comments
Installation (Refer to Installation Instructions)	Access point location(s)	Systems can be accessed safely by trained persons without the risk of an uncontrolled fall		
	Position and orientation of anchor point to roof	Eye bolt to run 90 degrees to the primary work area. Friction anchorages shall be placed so that the shear load and the pull angle must not exceed 20° to the surface in which the bolt is installed.		

Mechanical anchor fitting per anchor/bolt	Drill bit for 12mm thread = 18mm (complete the hole that you start to the correct depth of 131 mm and ensure that the hole is cleaned appropriately) For cleaning holes, torque wrench tensioned EXACTLY 80Nm Minimum edge distance: 105mm Minimum spacing distance: 265mm Minimum concrete thickness: 185mm		
Anchor points to roof to prevent lateral swing fall are installed or mitigation agreed	The distance to the next anchor is less than the length to the closest edge, unless mitigated by other means		
Load test each anchor with calibrated pull tester. Last calibration date must not exceed 12 months	Each individual friction anchor is tested to 50% of the required design load 12kn tested to 6kN 15kN tested to 7.5kN 21kN tested to 10.5kN		Nominate the kN rating that you tested each anchor to:
Anchor at entry point with a stainless steel Strop	Anchor strop must be positioned to enable user to reach and connect to. Strop is marked and rated to 15kN. Mallion/Quicklink connection to roof anchor point is secured and mechanically tightened or chemically set with loctite.		Not applicable as anchor is not within the Fall Zone. <input type="checkbox"/> Tick if is not applicable
Corrosion prevention	Dissimilar metals are separated by EPDM barrier or sealant		
Site clean up and picture evidence if handover is not possible	Site has been cleared of swarf or other debris installation inspection completed and witnessed by the customers representative. Where a client cannot sign for handover, clear high resolution pictures have been taken of each anchor point.		
Anchor systems installation completion action	Anchor fit for use sticker/tag filled in and attached to the anchor point, mark with confirmed rating. Entry point signage updated and installed.		

I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:	
	Signature:	
	Date:	

Project Completion	Handover operating and systems documentation issued	
I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents	Name:	
	Signature:	
	Date:	

Contract File Forms V15.0 20230524

INSPECTION AND TEST PLAN & CHECKLIST for: Installation of RIS Anchor Points SA 141 Kliplik (To be completed by the person(s) directly responsible for the work and the installer)			
Client:	Richard Crookes Construction Pty Ltd	Work area:	Checklist Number:
Job Number:	46694R3	LEVEL 29	46694R301
Contract/Project Name:	4-14 Cambridge Street Epping		
Installer:			

INSPECTION TEST PLAN										
Ref	Operation or stage of work		Stage/ Frequency	Records	Requirement/ Standard/ Specification	Acceptance Criteria	Inspection/ Test Procedure	Inspection *what/who		
	Description	Characteristics						Installer	Install Supervisor	Client
*W = Witness Point; H = Hold Point; H(A) = Inspection/Test by Authority; U(C) = Inspection/Test by Consultant; S = Surveillance or monitoring; X = Self inspection by performer of work.										
	Access point location (s)	AS5532 7.3 (h) AS1891.4 3.2.2	Prestart installation work	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Roof profile match	AS5532 6.3.1.3 (a)	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Roof profile minimum sheet width	AS5532 6.3.1.3 (iii)	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Roof profile minimum sheet length	AS5532 6.3.1.3 (v)	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Roof profile minimum fixings and type	AS5532 6.3.1.3 (c)	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Roof sheet stabilisation fixings	AS5532 7.3 (c)	On Installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Position and orientation of anchor point to roof	AS5532 6.3.1.3 (v)	On installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Additional pendulum fixing points to roof to allow safe transition and access	AS1891.4 Table 2.1 restraint technique	On installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Number of fixing and location of fixing to anchor point	AS5532 6.3.1.3 (c)	On installation	Checklist	Standard/Specification	Visual	Measurement	X	S	S
	Prevention of corrosion	AS5532 5.1	On installation	Checklist	Standard/Specification	Visual	Visual	X	S	S
	Product marking and signage	AS5532 7.2.3 a, b & c	On installation	Checklist	Standard/Specification	Visual	Visual	X	S	S
	Instructions for general use	AS5532 7.1 a, b, c, d, e, f & g	On Completion	Checklist	Standard/Specification	Visual	Completion Handover		H	H

CHECKLIST				
Installation (Refer to Installation Instructions)	Items/activities to be verified	Reference	Initialled/OK	Comments
Installation (Refer to Installation Instructions)	Access point location(s)	Systems can be accessed safely by trained persons without the risk of an uncontrolled fall		
	Minimum roof sheet width and length	3 x normal lapped roof sheets wide and crossing a minimum of three purlins or battens. Roof sheet must be fixed directly to purlin or timber batten which is fixed directly to structural steel or timber truss/rafter or additionally, purlin/tophat, blue metal/top hat and top hat/reroof. WARNING: DO NOT INSTALL ON RISERS AND KLIPLOK SHEETING APPLICATIONS		
<u>Fill in the appropriate section based on the installed roof sheet.</u>				
METLOK 500, KLIP-LOK 406	Roof profile and minimum BMT match and corrosion check completed	Roof profile type matched minimum BMT .48 and roof sheeting displays no signs of surface corrosion		
	Roof sheet fixings	Check that the roof sheet is fixed off securely to the underlying purlin; Some examples of inspection methods: Visual check from inside of building that clips are installed. Visual check at the gutter line that clips are installed. Verify the roof is installed as per manufacturers instruction via Roofers warranty. Drill pilot hole over purlin where anchor is being positioned to check clips are installed.		
KLIP-LOK 700	Roof profile and minimum BMT match and corrosion check completed	Roof profile type matched minimum BMT.42 and roof sheeting displays no signs of surface corrosion		
	Roof sheet fixings	Check that the roof sheet is fixed off securely to the underlying purlin; Some examples of inspection methods: Visual check from inside of building that clips are installed. Visual check at the gutter line that clips are installed. Verify the roof is installed as per manufacturers instruction via Roofers warranty. Drill pilot hole over purlin where anchor is being positioned to check clips are installed.		

	METLOK 500, KLIP-LOK 406 and KLIP-LOK 700 fixings	METLOK 500, KLIP-LOK 406 and KLIP-LOK 700 2 x 14 x 14 x 75 Roof Tekes penetrating the support Purlin or Batten above the anchor point for access below the anchor and on pendulum points. METLOK 500, KLIP-LOK 406 and KLIP-LOK 700 2 x 14 x 14 x 75 Roof Tekes penetrating the support Purlin or Batten below the anchor where the anchor point is used above the anchor or at pendulum points.		
	Anchor point fixing to roof	Minimum 8 x 8mm Bulb Tite Rivets, 2 x 14 x 14 x 75 Roof Tekes.		
	Position and orientation of anchor point to all clip fixed roof profiles	Centred over purlin/battens smiley face located away from the intended working edge for pendulum applications		
	Anchor points to roof to prevent lateral swing fall are installed or mitigation agreed	The distance to the next anchor is less than the length to the closest edge, unless mitigated by other means		
	Anchor at entry point with a stainless steel Strop	Anchor strop must be positioned to enable user to reach and connect to. Strop is marked and rated to or above the roof anchor point rating. Mallion/Quicklink connection to roof anchor point is secured and mechanically tightened or chemically set with loctite.		<u>Not applicable as anchor is not within the Fall Zone.</u> <input type="checkbox"/> Tick if is not applicable
	Corrosion prevention	Dissimilar metals are separated by foam, tape, EPDM barrier or sealant. NOTE: It's acceptable to have some paper remain on the FOAM during installation.		
	Site clean up and picture evidence if handover is not possible	Site has been cleared of swarf or other debris installation inspection completed and witnessed by the customers representative. Where a client cannot sign for handover, clear high resolution pictures have been taken of each anchor point.		
	Anchor systems installation completion action	Anchor fit for use sticker/tag filled in and attached to the anchor point, mark with confirmed rating. Entry point signage updated and installed.		
I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents			Name:	
			Signature:	
			Date:	
Project Completion	Handover operating and systems documentation issued			
I have carried out all necessary inspections and verify that the above items/activities conform to the contract specification/documents			Name:	
			Signature:	
			Date:	