HOLLOW CORE CONCRETE – ITP for the manufacturing of Stressed deck slabs	PROJECT – Port Headland AP5 Wharf	LOT NUMBER -
SPECIFICATIONS – VICROADS 600 SERIES and AS/NZS ISO 9001	CLIENT -TAMS Group	LOT CAST DATE
HP: Hold Point, WP: Witness Point		

Item 1.0	Approvals and reviews								
	Description	Reference(s)	Supporting	Acceptance Criteria		Conformance	HCC	TAMS Group	Remarks
			Documents		Method	Frequency	Sign	Sign	
1.1	Submit Concrete mix design	610.07 (a) (b) Design spec drawings	Mix design and associated on going testing results	Strength, quality, colour, shrinkage must be as per the relevant contract specification.  Approved mix design code TU604AA62	Written	Prior to casting	НР	НР	
1.2	Submit ACRS certification of reinforcement and certification for the tendons		Current ACRS certificate for all Tendons and reinforcing	Valid certificate provided	Written	Prior to casting	НР	НР	
1.3	Radiant heat curing with curing compounds	610.23 (h) (g)	MSDS Complies with AS 3799	SikaFilm applied during finishing, covers installed after finishing of concrete.  Radiant heat curing will occur until the Antisol AC sprayed or rolled over the components within 30 minutes of removing formwork.	Written	Every component	НР	НР	
1.4	Submit curing methodology	610.23 (a)	Product TDS, SDS & NATA Certificate	Curing compound meets or exceeds AS3799. Application rates noted.	Written	Prior to casting	HP	HP	
1.5	Submit evaporative retardant (aliphatic alcoholbased)	610.17 (f)	Product TDS & SDS	Application rates noted.	Written	Prior to casting	НР	HP	
1.6	Submit ITP for review	610.18 (a) (i)	This document	Written acceptance to proceed	Written	Prior to casting	НР	HP	
1.7	Submit repair procedure for review	610.24 (b) 689.13	Repair Procedure/ Methodology	Review and approval by Client	Written	Prior to repairing components	НР	HP	
1.8	Ensure all shop drawings are IFC before casting the components	HCC QMP	Stamped shop drawing	Shop drawings are to be IFC and numerical revision	Written	Prior to casting	НР	HP	
1.9	Stressing Calculations have been submitted for review	622.02	Stressing Calculations and chart	Stressing calculations are to be reviewed by project consultant		Once before commencement of casting Reviewed if changes occur during the course of the production	НР	HP	

HOLLOW CORE C	ONCRETE – ITP for the manufacturing of Stressed deck slabs	PROJECT - Port Headland AP5 Wharf	LOT NUMBER -
SPECIFICATIONS -	- VICROADS 600 SERIES and AS/NZS ISO 9001	CLIENT – TAMS Group	LOT CAST DATE
	HP: Hold Point, WP: Witness Point		

Item	Description	Reference(s)	Supporting Documents	Acceptance Criteria	Method	Frequency	HCC Sign & Date	NA Sign & Date	Remarks
2.0	SECTION 2 - Ma	nufacturing Ac	tivities				<u> </u>	<u> </u>	
2.1	Pre-pour inspection (external)	610.18 (a) (ii & iii)	Nominated authority's checklist Relevant shop drawings	Product dimensions, cast in components, correct reinforcement, cover, lifting anchors etc. conform to structural requirements and specifications.  Moulds/formwork are clean and free from debris.  7 Day notification given via ACONEX. Any changes to be reported within 24 hours prior to the pour.	Measured / Visual	Each Unit	НР	НР	
2.2	Pre-pour inspection (internal)	610.18 (a) (ii & iii)	HCC QMP Section 3.12 Check Sheets in the form of the product specific shop drawings HCC drawings 0001 TO 0254	Product dimensions, cast in components, correct reinforcement, cover, lifting anchors etc. conform to shop drawings.  Moulds/formwork are clean and free from debris.	Measured / Visual	Each Unit	НР		
2.3	Check conditions prior to, during and post concrete delivery and placement	610.17 (a-f)	On-line Weather report and forecast	Ambient temperature <b>not</b> : < 5°C or > 35°C Concrete temperature <b>not</b> : < 10°C or > 32°C Weather condition: conducive to pour Evaporation Limits for Concreting Operations  The Contractor shall be responsible for measuring and recording the air temperature, relative humidity, concrete temperature and wind velocity (measured one metre above the as placed concrete) at the point of concrete placement from commencement of placing the concrete and continue until curing has commenced. This information shall be used in conjunction with Figure 610.171 to determine the rate of evaporation of water from the freshly placed and unprotected surface of the concrete. The rate of evaporation shall be monitored by the Contractor until such time as curing commences.  When the value of the rate of evaporation as determined from Figure 610.171 exceeds 0.50 kg/m² per hour the Contractor shall take precautions to minimise evaporative moisture losses such as the application of an aliphatic-alcohol based evaporative retarding compound or controlled fog spray.  Application of evaporative retarding compound is required during pouring of concrete	Measured / Visual	Each Lot	HP		
2.4	Reinforcing placement and inspection	611	AS 5100 Component Check Sheets in the form of the product specific shop drawings HCC drawings 0001 TO 0254	Check against relevant shop drawing that all reinforcing bars are installed correctly, at the right centres and in a clean condition.  Reinforcing bars spacing to be no less than 1.5 times the size of the largest aggregate.  Correct bar laps to be observed.  Correct radius in bends.		Each component	НР		
2.5	Cover verification	610.33 610.26 610.46 611.10 AS 2425	Post-pour Check Sheet in the form of the product specific shop drawings HCC drawings 0001 TO 0254 AS 5100.5	Requirements of the design documents. all around as per drawings. Ensure bar chairs comply with AS2425. (Higher cover for standard form work. Lower cover for rigid formwork with high intensive vibrators fitted to form work.) Tie wire not to intrude into cover zone. Maintain cover to rebar during concrete placing. Cover to be minimum 25 mm all around, 20mm on top (tolerance of 0 to +5mm).	Measure cover using measuring tape	Ensure 100% compliance of cover requirement Is achieved and witnessed Compliance must be recorded on check sheet drawings	НР		
2.6	Tendons supply and traceability	622.03 622.02	AS/NZ 4672, 4672.1.1 Component check sheet	15.2mm strands used. ACRS supplied, Coil batch certification recorded, stressing design approved and documented by consulting engineer Strands Certificate of Compliance Designs, drawings and De-bond detail plan	Visual	All Components	НР		
2.7	Storage and surface condition of Tendons	622.2 (d)	AS/NZ 4672	Coils of wire and strand and assembled tendons shall be stored above ground level and shall be protected from mechanical damage, contamination with harmful substances or other damage until their incorporation into the works.	Visual	All Coils	НР		
				Wires and strands that show any evidence of damage, kinks or bends shall not be used.					

HOLLOW CORE C	ONCRETE – ITP for the manufacturing of Stressed deck slabs	PROJECT - Port Headland AP5 Wharf	LOT NUMBER -
SPECIFICATIONS -	- VICROADS 600 SERIES and AS/NZS ISO 9001	CLIENT – TAMS Group	LOT CAST DATE
	HP: Hold Point, WP: Witness Point		

Item	Description	Reference(s)	Supporting Documents	Acceptance Criteria		Method	Frequency	HCC Sign & Date	NA Sign & Date	Remarks
2.0	SECTION 2 - Ma	nufacturing Act	tivities		1			<u> </u>		
				Wires and strands which are heavily corroded or visibly pitted will not be acc Slight surface rusting shall not be a reason for rejection provided that no pi visible.  Wire and strand shall be kept free from loose rust, oil, grease, tar, paint, soil other harmful substances.  If the wire or strand become contaminated with any substance, it shall be cleans suitable equipment and appropriate detergents and/or clean water until all contaminant and any detergent has been removed satisfaction of the Superinte Loose rust shall be removed by mechanical or manual methods that do not damage to the wire or strand or which impair the bond between the wire or strand.	or any ed with of the endent.					
2.8	Placing Tendons	622.04		Tendons shall be placed in continuous lengths in the positions shown on the drand shall be held in the required position by end-blocks of sufficient streng stiffness to safely maintain the required force in the tendons.  Tendons shall be de-bonded in the positions shown on the shop drawings.  19mm paper thin plastic sleeves will be used for de-bonding strands Grease of coatings shall not be used for de-bonding.  Tendons shall not be allowed to come into contact with the oiled surface formwork. If a tendon is contaminated with oil or other harmful substance it is cleaned using an appropriate method in order to ensure that the bond betwee tendon and the concrete is unimpaired. Tendons that cannot be cleaned si replaced.  Tendons shall not be welded or exposed to heat from welding or other sources.  Where deflected tendons are shown on the drawings, tendons shall be restrained devices of sufficient strength to hold the tendons in their proper positions of the sufficient strength to hold the tendons in their proper positions of the sufficient strength to hold the tendons in their proper positions of the sufficient strength to hold the tendons in their proper positions of the sufficient strength to hold the tendons in their proper positions of the sufficient strength to hold the tendons in their proper positions of the sufficient strength to hold the tendons in their proper positions of the sufficient strength to hold the tendons in their proper positions of the sufficient strength to hold the tendons in their proper positions of the sufficient strength to hold the tendons in their proper positions of the sufficient strength to hold the tendons in their proper positions of the sufficient strength to hold the tendons in their proper positions of the sufficient strength to hold the tendons in their proper positions of the sufficient strength to hold the tendons in their proper positions of the sufficient strength to hold the tendons in their proper positions the sufficient strength to hold the tendons in the suffici	rawings gth and or other of the shall be een the shall be een the shall be een the shall be een the shall be	Visual Inspection	For all components	НР		
2.9	Tensioning, equipment, anchoring and Tendon force	622.06 622.02 a, b, c and d	Calibration AS2193	displacement during the placing and compaction of concrete.  Equipment  Contractor shall maintain current calibration certificates conforming to the requir of AS 2193 Grade B for the jack and pressure gauges or other force medevices. Jacks and pressure gauges and other devices shall be calibrated and a single unit. Calibration to AS 2193 shall be carried out by a laboratory NATA-accredited for that method, and at the appropriate force range.  The power unit shall be adjusted so that the rate of extension of the tendon is the specified limits. The measuring equipment shall permit measurement tendon force prior to lock-off to the degree of accuracy required by AS 2193 Gr. The measuring equipment used shall permit elongation to be determined accuracy of ±2%. The equipment shall prevent unwinding of the strand tensioning.  The sag take-up force in the tendons shall be measured with equipment complies with the repeatability and accuracy requirements of AS 2193 Grade scale mark at which the equipment has been calibrated. The readability requir of AS 2193 Grade B shall be ignored for the purpose of establishing sag take-u take-up force shall not exceed 20% of the required tendon force, and shall be than 10% of the required tendon force or 10% of gauge capacity, whichever greater.  Anchorages  Anchorages  Anchorages shall be of a type that prevents the occurrence of slip during castin curing operations.  Tendon Force  Before tensioning commences, the Contractor shall calculate the excorresponding to the required tendon force shown on the drawings. The calculate and blocks and the measured length of the tendon between the tendon and at the end blocks and the modulus of elasticity determined from the sample to accordance with Clause 622.02.	asuring used as that is swithin of the rade B. I to an during which B, at a rements up. Sag not less r is the use and tension culation horages	Visual Inspection	For Stressing Jack and Guage	НР	HP (If applicable)	

HOLLOW CORE C	ONCRETE – ITP for the manufacturing of Stressed deck slabs	PROJECT - Port Headland AP5 Wharf	LOT NUMBER -
SPECIFICATIONS -	- VICROADS 600 SERIES and AS/NZS ISO 9001	CLIENT – TAMS Group	LOT CAST DATE
	HP: Hold Point, WP: Witness Point		

Item	Description	Reference(s)	Supporting Documents	Acceptance Criteria		Method	Frequency	HCC Sign & Date	NA Sign & Date	Remarks
2.0	SECTION 2 - Ma	nufacturing Act	tivities				L		1 8	L
				The calculations shall include allowances for all losses including slip at ancho elastic shortening of the stressing bed, pull-in on transfer of prestress, friction and temperature changes.	orages, n losses					
				The calculations shall be reviewed by the designer of the pre-tensioned concret who shall certify that the calculations meet the requirements of the specification the drawings. The Contractor shall provide a copy of the designer's certification the Superintendent.	ion and					
				After all tendons have been anchored to the end-blocks (locked off), the remaining in the tendons at mid-span of the unit shall be the required tendor stated on the drawings.						
				The allowable variation of the tendon force shall be $\pm 2\%$ .						
				Under no circumstances shall the maximum tensioning force exceed the lesser rated capacity of the jacking equipment or 80% of the tensile strength of the tensile.	r of the endon.					
				The tensioning force required to achieve the design tendon force shall be deter from the calibration certificate and the actual elongation of the tendon correspt to the tensioning force shall be recorded. Alternatively, the Superintender approve determination of the tensioning force by measurement of the elong provided that the limits of variation of the modulus of elasticity of the tendos satisfactory. In this case, the jacking force shall be recorded.	onding nt may gation,					
				Should the modulus of elasticity of batches of tendons differ by more than 3 required elongation shall be adjusted accordingly.	3%, the					
				Where the difference between the force determined from the calib certificate and the tensioning force calculated from the elongation exceed the Contractor shall nominate some or all of the following remedial steps s to review by the Superintendent. The Contractor shall suspend stressing the completion of the Superintendent's review:	ds 4%, subject					
				re-calibration of tensioning equipment;						
				testing of tendon material to check the modulus of elasticity;						
				<ul> <li>that tendons be released and restressed (with the adoption of a mode elasticity applicable to the second stressing);</li> </ul>	ulus of					
				other steps as agreed by the Superintendent.						
				Tensioning Procedure				НР	HP (Refer stress record Sheet for HPR)	WP
			Refer to HCC	All stressing operations shall be recorded on the daily stressing sheet					Sheet for the Ky	
2.10	Tensioning Procedure	622.06 (d)	tendon	Tensioning operations shall be performed by suitably trained and exper	rienced	Visual	For all			
			tensioning procedure	personnel.  Tensioning has been carried out in accordance with The Hollow Core Co Tensioning procedure document	oncrete	Inspection	components			
			Post-pour Check Sheet					НР		
2.11	Transfer of prestress	622.08 a, b, c	in the form of the product specific shop drawings HCC drawings	Transfer of stress will only be permitted after the cylinder testing shows minim 40 MPa of compressive strength (as approved by the designer)	num of	Visual Inspection	For all components			
2.12	Calibration certificates for Jack and Guage	622.06	Calibration certificates	Calibration certification will be conduct at six monthly intervals. Current certif equipment is being used.	fied	Visual Inspection	For all components	НР		
2.13	Data to be recorded	622.09	AS/NZ 4672.1 HCC Prestress Check List	Ensure the following data is recorded:  • identification number of the unit;  • identification number of each dynamometer, gauge, and jack;  • calibration certificates for each dynamometer, gauge, and jack;  • identification details for each tendon;		Measured / Visual Recorded	Every component	НР		

HOLLOW CORE C	ONCRETE – ITP for the manufacturing of Stressed deck slabs	PROJECT - Port Headland AP5 Wharf	LOT NUMBER -
SPECIFICATIONS -	- VICROADS 600 SERIES and AS/NZS ISO 9001	CLIENT – TAMS Group	LOT CAST DATE
	HP: Hold Point, WP: Witness Point		

Item	Description	Reference(s)	Supporting Documents	Acceptance Criteria	Method	Frequency	HCC Sign & Date	NA Sign & Date	Remarks
2.0	SECTION 2 - Ma	nufacturing Act	tivities						
				<ul> <li>sag take-up force (or pressure) when tendons are marked for measurement elongation;</li> <li>elongation obtained at intervals during tensioning, together with corresponding force (or pressure gauge reading);</li> <li>tendon force (or pressure) and elongation obtained on completion of tensioning prior to lock-off;</li> <li>elongation after release of jack;</li> <li>pull-in;</li> <li>compressive strength of concrete at time of transfer of prestress;</li> <li>steam curing charts;</li> <li>measurement of hog following transfer of prestress.</li> </ul> Completed records shall be forwarded to the Nominated Authority prior to delivery	ing				
2.14	Protection of Exposed ends of Tendons	622.10	Mega poxy MSDS	If the ends of tendons are to remain exposed, they shall be wire-brushed to remainerust, loose mortar, grease, dirt and all other harmful material and shall then be coawith a minimum 6 mm thickness of epoxy compound.	ove Visual Inspection	For all components	НР		
2.15	Concrete delivery	610.16	Concrete docket	Correct information on delivery docket	Visual	Each Load	HP		
2.16	Concrete Mix Design	610	Hanson concrete mix design letter	TU604AA62 150 Slump	Documented	All Components	НР		
2.17	Concrete slump test	610.16	AS1012.3.1 Concrete tester's field sheet	<b>150mm</b> slump = ±30mm (120mm to 180mm)	Measured / Visual	Each Load	НР		
2.18	Concrete compressive strength cylinders made	610.05 610.16 (L)	AS1012.8	Sets of 3 cylinders, also one cylinder to be used for early strength verification as required.	Visual	$0-10\text{m}^3 = 1 \text{ set}$ $10-25\text{m}^3 = 2 \text{ sets}$ $25-50\text{m}^3 = 3 \text{ sets}$	НР		
2.19	Concrete placement	610.18 (a), (d) 610.22	Daily observation will take place to monitor this process is followed	Time lag between trucks on site not to exceed 25 minutes Air bubbles released to surface without segregation of the mix Ensure segregation of the concrete does not occur by preventing free fall of concret from anything greater than 2 meters  Care shall be taken to fill every part of the forms or excavations, to force the concrete under and around the reinforcement without displacing it, to work coarse aggregate back from the face, and to remove air bubbles and voids.  Concrete shall be deposited in horizontal layers not more than 350 mm thick.  During and immediately after placing, the concrete shall be effectively compacted vibrators of adequate size, number and frequency.  Ill be applied to the full depth of each layer and extended  into the top 100 mm of the underlying layer. Vibration shall continue at each point until air bubbles cease to emerge from the concrete, then withdrawn slowly. Concrete shall not be vibrated to the point where segregation of the ingredients occurs.  Where internal vibrators are used, they shall be inserted vertically at at spacings in exceeding 250 mm spacings and shall not be allowed to rest on the steel reinforcement.  Curing shall commence immediately following the progressive completion at any location of final finishing operations.  Thermo Couples shall be placed Three per Unit as agreed with the super intendent One central in the Unit, another 25mm from the exposed face and edge of the unit third central in the unit 25 mm deep from the exposed face.  Maximum temperature shall not exceed 75 degrees Celsius.  Maximum differential temperature to be no greater than 20 degrees Celsius.	by Visual f ot	Every Load	НР		
2.20	Placement of the lifting lugs	Certified Shop drawings	Shop drawings for each individual component drawings	Ensure all lifters are cast into position to within 20 mm tolerances from the design locations	Visual	Every unit	НР		

HOLLOW CORE CONCRETE – ITP for the manufacturing of Stressed deck slabs	PROJECT – Port Headland AP5 Wharf	LOT NUMBER -
SPECIFICATIONS – VICROADS 600 SERIES and AS/NZS ISO 9001	CLIENT - TAMS Group	LOT CAST DATE
HP: Hold Point, WP: Witness Point		

Item	Description	Reference(s)	Supporting Documents	Acceptance Criteria	Method	Frequency	HCC Sign & Date	NA Sign & Date	Remarks
2.0	SECTION 2 - Mai	nufacturing Act	tivities					U	
2.21	Evaporation retarding compound	610.17	Product MSDS	Apply aliphatic alcohol-based compound, as required, during initial finishing of concrete .	Visual	Every unit	НР		
2.22	Concrete finish	610.18 (d) (iii)		Requirements of the Project is exposed washed surface on top and off form class 2 finish to the sides and bottoms of the beams	Visual	Every Unit	НР		
2.23	Early age thermal cracking	610.22	HCC Thermal monitoring record sheet	Measures to be taken if least dimension exceeds 500mm thickness and one or, more faces are restrained. Thermal Couplers used,	Thermal monitoring	First Unit of each type of beam. If risks are identified, further sampling will be carried out	НР		

HOLLOW CORE CONCRETE – ITP for the manufacturing of Stressed deck slabs	PROJECT – Port Headland AP5 Wharf
SPECIFICATIONS – VICROADS 600 SERIES and AS/NZS ISO 9001	CLIENT -TAMS Group
HP: Hold Point WP: Witness Point	

Reference(s) Supporting Documents Acceptance Criteria Method Frequency HCC NA Remarks Sign & Date Sign & Date **SECTION 3 - Post-Manufacturing Activities** 3.0  $0-10m^3 = 1 \text{ set}$ Requirements of the Project/Unit: AS1012.8  $10-25m^3 = 2 \text{ sets}$ Stripping strength = 40MPa Schmidt Hammer 3.1 Concrete compressive strength 610.05 Lifting Certificate  $25-50m^3 = 3 \text{ sets}$ 7 Day strength = 40MPa NATA Laboratory HCC drawings 28 Day strength = 50MPa Note: 3 cyls/ set HP The identification number, date of casting, the manufacturer's name Post-pour Check Sheet in the form of the or registered mark and the 3.2 Units labelled 620.06 product specific shop drawings Visual Each Unit maximum mass shall be marked HCC drawings 0001 TO 0254 on every precast unit. 2 coats with a minimum application HP rate of 0.2 litres/m<sup>2</sup>.Keep record. Record rate of application. 1st coat to be applied within 30 610.23 (d), minutes of stripping form work. Manufacturer's TDS & SDS 3.3 Curing (apply Sika Antisol AC curing compound) 610.231 Allow 3 hours between coats. Measured / Visual Each Unit AS3799 Check box on label once the second coat is applied. Curing membrane shall be retained and maintained as per Table 610.231 HP Surface finish as per Project Post-pour Check Sheet in the form of the requirements (Class 3) 610.30 Measured / Visual / product specific shop drawings Dimensions as per table 610.463 and Each Unit 3.4 Post-pour Inspection Photographic 610.46 HCC drawings 0001 TO 0254 610.464. Refer to Table 610.241 for HP HP WP acceptable maximum crack widths. Cracks assessed by a technical specialist with a minimum of 5 years 610.24 (a) (b) Post-pour Check Sheet in the form of the practical experience. For all Table 610.241 product specific shop drawings 3.5 Cracking or any other imperfections to the product Submit a crack repair procedure Visual Inspection components 687 HCC drawings prior to any repair works being undertaken. If cracking is witnessed NCR will be raised and repair procedure selected following an inspection by the NA. Ensure that post pour dimensional HP checks are carried out. Post-pour Check Sheet in the form of the 610.46 Cast in items checked and noted. For all Post pour dimensional checks product specific shop drawings Measured / Visual 3.6 Concrete finishes are as per design components HCC drawings drawings Curing applied

HOLLOW CORE CONCRETE – ITP for the manufacturing of Stressed deck slabs	PROJECT – Port Headland AP5 Wharf					
SPECIFICATIONS – VICROADS 600 SERIES and AS/NZS ISO 9001	CLIENT -TAMS Group					
HP: Hold Point WP: Witness Point						

Item	Description	Reference(s)	<b>Supporting Documents</b>	Acceptance Criteria	Method	Frequency	HCC	NA	Remarks
							Sign & Date	Sign & Date	Remarks
3.0									
3.7	Lifting product out of the mould	620.03	Refer to shop drawings HCC drawings	Minimum of 40 MPa strength required before lifting the components out of the mould.	Cylinder crack testing.	Each Lot	НР		
3.8	Post pour cover check	610.34	Record results on Cover check sheet	Test 3 square meters out of every 25m2 of surface. 10 tests or measurements must be recorder per 3 square meter sample area.	Written record	Each unit	НР		
3.9	Storage and stacking of the bridge planks	620.07 622	Rigging and Stacking Design Doc	Components shall only be lifted by the designated cast- in lifters.  Components will be stacked simply supported by a bearer under each end directly under the cast in lifters.  Maximum of 3 components to be stacked.  Stacking will be in accordance with engineers design  Bearers will be positioned in line with the cast in lifters. Bearers will be placed on a level concreted ground surface.	Visual Inspection	For all components	НР		
3.10	Product delivery	620.08, 610.26	Delivery Docket(s) Certificates of Compliance	Unit(s) to have achieved minimum 28 day compressive strength and must comply with table 610.261 prior to transporting.  Components will be lashed down in accordance with engineers design. Chains will be directly above the bearers under the Beams.  Beam edges will be protected using plastic angels to prevent damage from the tie down chains.  Compliance certificates will be issued the day before delivery of components to site.	Written	Each Unit	НР		

HOLLOW CORE CONCRETE – ITP FOR Smoke Duct Stressed beams			PROJECT – WGTP				
			CLIENT - CPBJH				
HP: Hold Point, HP*: Internal Hold Point, IP:SP: Surveillance Point, WP: Witness Point							
4.0 SECTION 4 Lot Conformance & Notes	SECTION 4 Lot Conformance & Notes						
☐ Lot conforms Non-conformances raised for this lot:		Non-conformances raised for this lot:		☐ Non-conformances closed out			
Hollow Core Representative's Name:	Aidan Collins Balint Djeri Chelsy Grieef	□ Hol	llow Core Representative's Signature:	Date:			

